

Appendix L

Tentative Construction Programme

ID	Activities	November					December					January					F
		28/10	04/11	11/11	18/11	25/11	02/12	09/12	16/12	23/12	30/12	06/01	13/01	20/01	27/01		
1	Reclamation Works																
2	Dredging	■															
3	Place Drainage Layer on Top of Dredged Surface	■	■	■	■	■	■	■	■	■							
4	Vertical Seawall - Rock Fill Foundation	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	
5	Vertical Seawall - Install Concrete Blocks	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	
6	Sloping Seawall - Rock Fill to form Seawall Core	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	
7	Sandfilling				■	■	■	■	■	■	■	■	■	■	■	■	
8	Deep Compaction Trial									■	■	■	■	■	■	■	
9	Deep Compaction - Stage 1												■	■	■	■	
10	Sandfilling to Sloping Seawall (Seaward)								■	■	■	■	■	■	■	■	
11																	
12	Bridge Construction																
13	Remove Existing Armour & General Preparation	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	
14	Preboring for Bored Pile & Socketted H-Pile	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	
15																	
16	C.W. Intake & Outfall																
17	Installation of No. 4 C.W. Intake		■	■	■	■	■	■	■	■	■	■	■	■	■	■	
18	Complete Seawall & Sandfill for No. 4 C.W. Intake			■	■	■	■	■	■	■	■	■	■	■	■	■	
19	Installation of No.3 C.W. Outfall										■	■	■	■	■	■	
20																	
21	275kV Cable Slipway																
22	Installatin of Slipway										■	■	■	■	■	■	

**Lamma Power Station Extension - Site Formation
3-Month Programme
(refer Construction Programme LA17)**

Scheduled Activity 