

Appendix J

Tentative Construction Programme

ID	Activities	November 2003														December 2003														January 2004														F
		30	02	05	08	11	14	17	20	23	26	29	02	05	08	11	14	17	20	23	26	29	01	04	07	10	13	16	19	22	25	28	31											
1	Reclamation Works																																											
2	Vertical Seawall																																											
3	Type 2 Rock (completed)																																											
4	Sloping Seawall																																											
5	Type 3 Rock																																											
6	Deep Compaction (completed)																																											
7	Surcharge Placing (completed)																																											
8	Surcharge Removal (90% completed, pending for sand bund)																																											
9	Seawall Coping																																											
10	Drainage Works																																											
11																																												
12	Bridge Construction																																											
13	Bored Pile Construction (completed)																																											
14	Retaining Wall & Pile Cap 1 & 3 (completed)																																											
15	Pile Cap 2 (completed)																																											
16	Pile Cap 4 (Completed)																																											
17	Bridge Construction																																											
18	Pile Head Trimming (completed)																																											
19																																												
20	CW Intake & Outfall (Remaining Portion)																																											
21	No.4 CW Intake (Completed)																																											
22	No.3 CW Outfall																																											
23	No.4 CW Outfall (completed)																																											

**Lamma Power Station Extension - Site Formation
3-Month Programme**

Scheduled Activity 

ID	Task Name	Start	Finish	November					December					January				
				26/10	2/11	9/11	16/11	23/11	30/11	7/12	14/12	21/12	28/12	4/1	11/1	18/1	25/1	
1	Civil Works																	
2	Within Lamma Power Station																	
3	Construction of Cable Ducts	Sat 1/1/05	Tue 31/10/06															
4	Construction of Cable Duct North Portal	Sat 15/4/06	Mon 15/5/06															
5																		
6	Yung Shue Wan South																	
7	Construction of Cable Landing Points	Sat 1/1/05	Mon 31/10/05															
8	Construction of Cable Ducts South Portal	Sat 15/4/06	Tue 31/10/06															
9																		
10	Pak Kok San Tsuen																	
11	Construction of Cable Landing Points	Sat 1/1/05	Mon 31/10/05															
12	Construction of Cable Trenches	Sat 15/4/06	Thu 31/8/06															
13	Construction of Cable Duct & South Portal	Sat 1/1/05	Fri 30/6/06															
14																		
15	Pak Kok Tsui																	
16	Construction of Cable Landing Points	Sat 1/1/05	Tue 31/10/06															
17	Construction of Cable Ducts North Portal	Mon 3/7/06	Tue 31/10/06															

Additional Transmission System for Lamma Power Station
275kV Cable Route from Lamma Island to Cyberport
3-Month Programme

Task



Milestone



External Tasks



Split



Summary



External Milestone



Progress



Project Summary



Deadline

