

Appendix J

Tentative Construction Programme

ID	Activities	January 2004							February 2004							March 2004																								
		01	04	07	10	13	16	19	22	25	28	31	03	06	09	12	15	18	21	24	27	01	04	07	10	13	16	19	22	25	28									
1	Reclamation Works																																							
2	Vertical Seawall																																							
3	Type 2 Rock (completed)																																							
4	Sloping Seawall																																							
5	Type 3 Rock																																							
6	Deep Compaction (completed)																																							
7	Surcharge Placing (completed)																																							
8	Surcharge Removal (80% completed, pending for sand bund)																																							
9	Seawall Coving																																							
10	Drainage Works																																							
11																																								
12	Bridge Construction																																							
13	Bored Pile Construction (completed)																																							
14	Retaining Wall & Pile Cap 1 & 3 (completed)																																							
15	Pile Cap 2 (completed)																																							
16	Pile Cap 4 (Completed)																																							
17	Bridge Construction																																							
18	Pile Head Trimming (completed)																																							
19																																								
20	CW Intake & Outfall (Remaining Portion)																																							
21	No.4 CW Intake (Completed)																																							
22	No.4 CW Intake (Metal Works)																																							
23	No.3 CW Outfall																																							
24	No.4 CW Outfall (completed)																																							

Lamma Power Station Extension - Site Formation 3-Month Programme	Scheduled Activity
---	---

ID	Task Name	Start	Finish	January					February				March				A
				28/12	4/1	11/1	18/1	25/1	1/2	8/2	15/2	22/2	29/2	7/3	14/3	21/3	
1	Civil Works																
2	Within Lamna Power Station																
3	Construction of Cable Ducts	Wed 1/9/04	Wed 30/11/05														
4	Construction of Cable Duct North Portal	Tue 1/6/04	Tue 31/8/04														
5																	
6	Yung Shue Wan South																
7	Construction of Cable Landing Points	Tue 1/6/04	Wed 30/11/05														
8	Construction of Cable Ducts South Portal	Tue 1/6/04	Tue 31/8/04														
9																	
10	Pak Kok San Tsuen																
11	Construction of Cable Landing Points	Tue 1/6/04	Fri 14/10/05														
12	Construction of Cable Trenches	Wed 1/8/05	Fri 14/10/05														
13	Construction of Cable Duct & South Portal	Tue 1/6/04	Fri 14/10/05														
14																	
15	Pak Kok Tsui																
16	Construction of Cable Landing Points	Tue 1/6/04	Wed 14/9/05														
17	Construction of Cable Ducts North Portal	Tue 1/6/04	Wed 14/9/05														



Additional Transmission System for Lamna Power Station 275kV Cable Route from Lamna Island to Cyberport 3-Month Programme (Rev. B)	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	