


Appendix J

Tentative Construction Programme

#	Activities	February 2004							March 2004							April 2004							M														
		31	05	06	09	12	15	18	21	24	27	01	04	07	10	13	16	19	22	25	28	31		03	06	09	12	15	18	21	24	27	30				
1	Reclamation Works																																				
2	Vertical Seawall																																				
3	Type 2 Rock (completed)																																				
4	Sloping Seawall																																				
5	Type 3 Rock																																				
6	Deep Compaction (completed)																																				
7	Surcharge Placing (completed)																																				
8	Surcharge Removed (80% completed, pending for sand bund)																																				
9	Seawall Coping																																				
10	Drainage Works																																				
11																																					
12	Bridge Construction																																				
13	Bored Pile Construction (completed)																																				
14	Retaining Wall & Pile Cap 1 & 3 (completed)																																				
15	Pile Cap 2 (completed)																																				
16	Pile Cap 4 (Completed)																																				
17	Bridge Construction																																				
18	Pile Head Trimming (completed)																																				
19																																					
20	CW Intake & Outfall (Remaining Portion)																																				
21	No. 4 CW Intake (Completed)																																				
22	No. 4 CW Intake (Metal Works)																																				
23	No. 3 CW Outfall																																				
24	No. 4 CW Outfall (completed)																																				
Lamma Power Station Extension - Site Formation																																					
3-Month Programme		Scheduled Activity Reclamation Works																																			

ID	Task Name	Start	Finish	February				March				April				
				1/2	8/2	15/2	22/2	29/2	7/3	14/3	21/3	28/3	4/4	11/4	18/4	25/4
1	Civil Works															
2	<u>Within Lamma Power Station</u>															
3	Construction of Cable Ducts	Wed 1/8/04	Wed 30/11/05													
4	Construction of Cable Duct North Portal	Tue 1/8/04	Tue 31/8/04													
5																
6	<u>Yung Shue Wan South</u>															
7	Construction of Cable Landing Points	Tue 1/8/04	Wed 30/11/05													
8	Construction of Cable Ducts South Portal	Tue 1/8/04	Tue 31/8/04													
9																
10	<u>Pak Kok San Tsuen</u>															
11	Construction of Cable Landing Points	Tue 1/8/04	Fri 14/10/05													
12	Construction of Cable Trenches	Wed 1/8/05	Fri 14/10/05													
13	Construction of Cable Duct & South Portal	Tue 1/8/04	Fri 14/10/05													
14																
15	<u>Pak Kok Tsui</u>															
18	Construction of Cable Landing Points	Tue 1/8/04	Wed 14/9/05													
17	Construction of Cable Ducts North Portal	Tue 1/8/04	Wed 14/9/05													



Additional Transmission System for Lamma Power Station 275kV Cable Route from Lamma Island to Cyberport 3-Month Programme (Rev. B)	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	