

Appendix J

Tentative Construction Programme

ID	Activities	Duration	Start	Finish	September 2004															October 2004							November 2004								
					31	03	06	09	12	15	18	21	24	27	30	03	06	09	12	15	18	21	24	27	30	02	05	08	11	14	17	20	23	26	
29	Pipe installation	48 days	15 Jul '04	31 Aug '04	[Pattern]																														
30	Testing	7 days	01 Sep '04	07 Sep '04	[Pattern]																														
31	Haunching and Road making good	23 days	08 Sep '04	30 Sep '04	[Pattern]																														
32	Along North Seafront Road	112 days	09 Jul '04	28 Oct '04	[Pattern]																														
33	Excavation	84 days	09 Jul '04	30 Sep '04	[Pattern]																														
34	Pipe installation	84 days	16 Jul '04	07 Oct '04	[Pattern]																														
35	Testing	14 days	15 Oct '04	28 Oct '04	[Pattern]																														
36	Haunching and Road making good	70 days	06 Aug '04	14 Oct '04	[Pattern]																														
37					[Pattern]																														
38	Waste and Rain Water Reuse Basin	52 days	27 Aug '04	17 Oct '04	[Pattern]																														
39	Excavation	7 days	27 Aug '04	02 Sep '04	[Pattern]																														
40	Base slab construction	15 days	03 Sep '04	17 Sep '04	[Pattern]																														
41	Wall Construction	20 days	18 Sep '04	07 Oct '04	[Pattern]																														
42	Backfilling	10 days	08 Oct '04	17 Oct '04	[Pattern]																														
43					[Pattern]																														
44	CW Culvert System	135 days	15 Aug '04	27 Dec '04	[Pattern]																														
45	Outlet Section	111 days	15 Aug '04	03 Dec '04	[Pattern]																														
46	Excavation	7 days	15 Aug '04	21 Aug '04	[Pattern]																														
47	Install Sheet Pile	14 days	22 Aug '04	04 Sep '04	[Pattern]																														
48	Install 1800mm Pipe	50 days	05 Sep '04	24 Oct '04	[Pattern]																														
49	Trust Block Construction	30 days	25 Oct '04	23 Nov '04	[Pattern]																														
50	Backfilling	10 days	24 Nov '04	03 Dec '04	[Pattern]																														
51					[Pattern]																														
52	Inlet Section	114 days	05 Sep '04	27 Dec '04	[Pattern]																														
53	Excavation	14 days	05 Sep '04	18 Sep '04	[Pattern]																														
54	Install Sheet Pile	20 days	19 Sep '04	08 Oct '04	[Pattern]																														
55	Install 1800mm Pipe	40 days	09 Oct '04	17 Nov '04	[Pattern]																														
56	Trust Block Construction	30 days	18 Nov '04	17 Dec '04	[Pattern]																														
57	Backfilling	10 days	18 Dec '04	27 Dec '04	[Pattern]																														

Lamma Power Station Extension - Unit 9 Civil and Building Works
3-Month Programme

Scheduled Activity [Pattern]

ID	Task Name	Start	Finish	September				October				November				De
				29/8	5/9	12/9	19/9	26/9	3/10	10/10	17/10	24/10	31/10	7/11	14/11	21/11
1	Civil Works															
2																
3	Site Procession & Preparation Work	Tue 25/5/04	Mon 12/7/04													
4																
5	<u>Within Lamma Power Station</u>															
6	Construction of Cable Duct	Mon 4/10/04	Thu 29/9/05													
7	Construction of Cable Duct North Portal	Mon 12/7/04	Wed 30/11/05													
8																
9	<u>Yung Shue Wan South</u>															
10	Construction of Cable Landing Point	Mon 12/7/04	Wed 30/11/05													
11	Construction of Cable Duct South Portal	Mon 12/7/04	Wed 30/11/05													
12																
13	<u>Pak Kok San Tsuen</u>															
14	Construction of Cable Landing Point	Tue 24/8/04	Fri 14/10/05													
15	Construction of Cable Trenches	Sat 30/7/05	Fri 14/10/05													
16	Construction of Cable Duct	Thu 25/11/04	Fri 29/7/05													
17	Construction of Cable Duct South Portal	Tue 24/8/04	Fri 14/10/05													
18																
19	<u>Pak Kok Tsui</u>															
20	Construction of Cable Landing Point	Mon 12/7/04	Wed 14/9/05													
21	Construction of Cable Duct North Portal	Mon 12/7/04	Fri 6/5/05													

Additional Transmission System for Lamma Power Station
 275kV Cable Route from Lamma Island to Cyberport
 3-Month Programme (Rev. D)


Task




Milestone



External Tasks



Split



Summary



External Milestone



Progress



Project Summary



Deadline



ID	Activities	Start	Finish	September 2004		October 2004		November 2004		Dec
				22/08	12/09	03/10	24/10	14/11		
1	Defect	15 Jun '04	31 Oct '04							

**Lamma Power Station Extension - Site Formation
3-Month Programme (Defects)**

Scheduled Activity