

Appendix J

Tentative Construction Programme

ID	Task Name	Start	Finish	October					November				December				
				3/10	10/10	17/10	24/10	31/10	7/11	14/11	21/11	28/11	5/12	12/12	19/12	26/12	
1	Civil Works																
2																	
3	<u>Within Lamma Power Station</u>																
4	Construction of Cable Duct	Mon 4/10/04	Thu 29/9/05														
5	Construction of Cable Duct South Portal	Mon 12/7/04	Wed 30/11/05														
6																	
7	<u>Yung Shue Wan South</u>																
8	Construction of Cable Landing Point	Mon 12/7/04	Wed 30/11/05														
9	Construction of Cable Duct North Portal	Mon 12/7/04	Wed 30/11/05														
10																	
11	<u>Pak Kok San Tsuen</u>																
12	Construction of Cable Landing Point	Tue 24/8/04	Fri 14/10/05														
13	Construction of Cable Trenches	Sat 30/7/05	Fri 14/10/05														
14	Construction of Cable Duct	Thu 25/11/04	Fri 29/7/05														
15	Construction of Cable Duct South Portal	Tue 24/8/04	Fri 14/10/05														
16																	
17	<u>Pak Kok Tsui</u>																
18	Construction of Cable Landing Point	Mon 12/7/04	Wed 14/9/05														
19	Construction of Cable Duct North Portal	Mon 12/7/04	Fri 6/5/05														
20																	
Additional Transmission System for Lamma Power Station 275kV Cable Route from Lamma Island to Cyberport 3-Month Programme (Rev.D)				Task 													

