

# Appendix J

## Tentative Construction Programme







CONTRACT NO. 04/9013  
LAMMA POWER STATION EXTENSION UNIT 9  
COMPLETE ERECTION, INSPECTION, TESTING & COMMISSIONING OF  
POWER BLOCK ELECTRICAL, INSTRUMENTATION AND CONTROL FACILITIES

3 MONTH PROGRAMME (FEBRUARY 2006 TO APRIL 2006)

ID	Task Name	Start	Finish	February					March				April			
				1/2	8/2	15/2	22/2	28/2	5/3	12/3	19/3	26/3	3/4	10/4	17/4	24/4
1																
2	L9 Electrical Erection	Wed 1/2/06	Sun 30/4/06													
3	Control Panel Installation	Wed 1/2/06	Sun 30/4/06													
4	Instrument Panel & Piping Installation	Wed 1/2/06	Sun 30/4/06													
5	Cable Tray & Earthing Installation	Wed 1/2/06	Sun 30/4/06													
6	Conduit Installation	Wed 1/2/06	Sun 30/4/06													
7	Cable Laying	Wed 1/2/06	Sun 30/4/06													
8	Cable Termination	Wed 1/2/06	Sun 30/4/06													

ID	Task Name	Start	Finish	February				March				April				May	
				29/1	5/2	12/2	19/2	26/2	5/3	12/3	19/3	26/3	2/4	9/4	16/4	23/4	30/4
1																	
2	<b>Pipeline Installation</b>	<b>Wed 1/2/06</b>	<b>Sun 30/4/06</b>														
3																	
4	Rock Dumping	Wed 1/2/06	Thu 30/3/06														
5	Pre-commissioning	Fri 31/3/06	Sun 30/4/06														

Lamma Power Station Extension Supply and Installation of Submarine Gas Pipeline 3-Month Programme	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	

ID	Task Name	Start	Finish	February				March				April				May
				29/1	5/2	12/2	19/2	26/2	5/3	12/3	19/3	26/3	2/4	9/4	16/4	23/4
1	<b>Civil Works</b>															
2																
3	Site Proccession & Preparation Work	Tue 25/5/04	Mon 12/7/04													
4																
5	<u>Within Lamna Power Station</u>															
6	Construction of Cable Duct	Mon 4/10/04	Thu 29/9/05													
7	Construction of Cable Duct North Portal	Mon 12/7/04	Tue 31/1/06													
8	Backfilling Work inside Cable Duct after Cable Laying	Wed 1/3/06	Fri 28/4/06													
9																
10	<u>Yung Shue Wan South</u>															
11	Construction of Cable Landing Point	Mon 12/7/04	Sat 31/12/05													
12	Construction of Cable Duct South Portal	Mon 12/7/04	Sat 31/12/05													
13																
14	<u>Pak Kok San Tsuen</u>															
15	Construction of Cable Landing Point	Tue 24/8/04	Fri 14/10/05													
16	Construction of Cable Trenches	Sat 30/7/05	Sat 31/12/05													
17	Construction of Cable Duct	Thu 25/11/04	Fri 30/9/05													
18	Construction of Cable Duct South Portal	Wed 25/8/04	Mon 16/1/06													
19	Backfilling Work inside Cable Duct after Cable Laying	Wed 1/3/06	Fri 28/4/06													
20	Backfilling Work at Cable Trenches after Cable Laying	Wed 1/3/06	Fri 28/4/06													
21																
22	<u>Pak Kok Tsui</u>															
23	Construction of Cable Landing Point	Mon 12/7/04	Wed 14/9/05													
24	Construction of Cable Duct North Portal	Mon 12/7/04	Sat 31/12/05													

Additional Transmission System for Lamna Power Station  
 275kV Cable Route from Lamna Island to Cyberport  
 3-Month Programme (Rev. J)

Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	

**CONSTRUCTION SCHEDULE (FORECAST FOR 3 MONTHS)**

Item	Date	February, 2006																												March, 2006																															April, 2006																																				
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30								
1	Dredging/Excavation of Submarine Cable Trench outside N2 Landing Point	█																																																																																															
2	Dredging/Excavation of Submarine Cable Trench outside N4 Landing Point	█																																																																																															
3	Dredging/Excavation of Submarine Cable Trench outside N5 Landing Point <i>(Completed)</i>																																																																																																
4	Dredging/Excavation of Submarine Cable Trench outside I1 Landing Point <i>(Completed)</i>																																																																																																
5	Removing Seabed Obstructions and subsequently backfilling between N2 & N4 Landing Points <i>(Completed)</i>																																																																																																
6	Sweeping on the seabed between N5 & I1 Landing Points <i>(Completed)</i>																																																																																																
7	Sweeping on the seabed between N2 & N4 Landing Points	█																																																																																															
8	Preparation & Installation of Submarine Cables between N5 & I1 <i>(Completed)</i>																																																																																																
9	Preparation & Installation of Submarine Cables between N2 & N4	█																																																																																															
10	Backfilling & Cable Protection outside N2 Landing Point																																																																																						█										
11	Backfilling & Cable Protection outside N4 Landing Point																																																																																						█										
12	Backfilling & Cable Protection outside N5 Landing Point																																																																																						█										
13	Backfilling & Cable Protection outside I1 Landing Point	█																																																																																															
<Note>		1. Schedule will be modified due to the progress of works and weather conditions.																																																																																															