

Appendix J

Tentative Construction Programme

CONTRACT NO. 04/9013
LAMMA POWER STATION EXTENSION UNIT 9
COMPLETE ERECTION, INSPECTION, TESTING & COMMISSIONING OF
POWER BLOCK ELECTRICAL, INSTRUMENTATION AND CONTROL FACILITIES

3 MONTH PROGRAMME (MARCH 2006 TO MAY 2006)

ID	Task Name	Start	Finish	March					April				May			
				1/3	8/3	15/3	22/3	28/3	5/4	12/4	19/4	26/4	3/5	10/5	17/5	24/5
1																
2	L9 Electrical Erection	Wed 1/3/06	Wed 31/5/06													
3	Cable Tray & Earthing Installation	Wed 1/3/06	Wed 31/5/06													
4	Instrument Piping Installation	Wed 1/3/06	Wed 31/5/06													
5	Conduit Installation	Wed 1/3/06	Wed 31/5/06													
6	Cable Laying	Wed 1/3/06	Wed 31/5/06													
7	Cable Termination	Wed 1/3/06	Wed 31/5/06													

SANKO SETSUBI CO., LTD.

ID	Task Name	Start	Finish	March					April				May				Ju			
				26/2	5/3	12/3	19/3	26/3	2/4	9/4	16/4	23/4	30/4	7/5	14/5	21/5	28/5			
1																				
2	Pipeline Installation	Wed 1/3/06	Mon 15/5/06																	
3																				
4	Rock Dumping	Wed 1/3/06	Thu 30/3/06																	
5	Pre-commissioning	Fri 31/3/06	Mon 15/5/06																	

Lamma Power Station Extension Supply and Installation of Submarine Gas Pipeline 3-Month Programme	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	

ID	Task Name	Start	Finish	March					April				May				J
				26/2	5/3	12/3	19/3	26/3	2/4	9/4	16/4	23/4	30/4	7/5	14/5	21/5	
1	Civil Works																
2																	
3	Site Procession & Preparation Work	Tue 25/5/04	Mon 12/7/04														
4																	
5	<u>Within Lamma Power Station</u>																
6	Construction of Cable Duct	Mon 4/10/04	Thu 29/9/05														
7	Construction of Cable Duct North Portal	Mon 12/7/04	Tue 31/1/06														
8	Backfilling Work inside Cable Duct after Cable Laying	Wed 1/3/06	Fri 28/4/06														
9																	
10	<u>Yung Shue Wan South</u>																
11	Construction of Cable Landing Point	Mon 12/7/04	Sat 31/12/05														
12	Construction of Cable Duct South Portal	Mon 12/7/04	Sat 31/12/05														
13																	
14	<u>Pak Kok San Tsuen</u>																
15	Construction of Cable Landing Point	Tue 24/8/04	Fri 14/10/05														
16	Construction of Cable Trenches	Sat 30/7/05	Sat 31/12/05														
17	Construction of Cable Duct	Thu 25/11/04	Fri 30/9/05														
18	Construction of Cable Duct South Portal	Wed 25/8/04	Mon 16/1/06														
19	Backfilling Work inside Cable Duct after Cable Laying	Wed 1/3/06	Fri 28/4/06														
20	Backfilling Work at Cable Trenches after Cable Laying	Wed 1/3/06	Fri 28/4/06														
21																	
22	<u>Pak Kok Tsui</u>																
23	Construction of Cable Landing Point	Mon 12/7/04	Wed 14/9/05														
24	Construction of Cable Duct North Portal	Mon 12/7/04	Sat 31/12/05														

Additional Transmission System for Lamma Power Station
 275kV Cable Route from Lamma Island to Cyberport
 3-Month Programme (Rev. J)

Task



Milestone



External Tasks



Split



Summary



External Milestone



Progress



Project Summary



Deadline



