

# Appendix J

## Tentative Construction Programme





**3 month work schedule for Lamma power station extension Unit-9**

Item	Description	Start	Finish	May				Jun				Jul			
				1	10	20	31	1	10	20	30	1	10	20	31
1	HRSG erection	28 Mar,05	Cont												
2	Steam turbine erection	01 Mar,05	Cont												
3	Gas turbine erection	15 Mar,05	Cont												
4	Generator erection	15 Mar,05	Cont												
5	Condenser erection	15 Feb,05	Cont												
6	Aux equipment erection	01 Apr,05	Cont												
7	Air duct / Inlet filter	25 Apr,05	Cont												
8	HRSG inlet duct	21 May, 05	Cont												
9	Piping support / Piping erection	01 Jun,05	Cont												
10	Insulation work	23 Feb,05	Cont												
11	Platform installation	11 Apr, 05	Cont												
12	Pipe rack installation	26 Aug, 05	Cont												
13	Intake aux equipment installation	08 Aug, 05	Cont												
14	Bop piping installation	08 Aug, 05	Cont												
15	GRS piping installation	20 Dec, 05	Cont												

CONTRACT NO. 04/9013  
LAMMA POWER STATION EXTENSION UNIT 9  
COMPLETE ERECTION, INSPECTION, TESTING & COMMISSIONING OF  
POWER BLOCK ELECTRICAL, INSTRUMENTATION AND CONTROL FACILITIES

3 MONTH PROGRAMME (MAY 2006 TO JULY 2006)

ID	Task Name	Start	Finish	May					June				July			
				1/5	8/5	15/5	22/5	28/5	5/6	12/6	19/6	26/6	3/7	10/7	17/7	24/7
1																
2	L9 Electrical Erection	Mon 1/5/06	Mon 31/7/06													
3	Cable Tray Cover Installation	Mon 1/5/06	Mon 31/7/06													
4	Instrument Piping Installation	Mon 1/5/06	Mon 31/7/06													
5	Cable Termination	Mon 1/5/06	Mon 31/7/06													

SANKO SETSUBI CO., LTD.

ID	Task Name	Start	Finish	May					June			J
				30/4	7/5	14/5	21/5	28/5	4/6	11/6	18/6	
1												
2	<b>Pipeline Installation</b>	<b>Mon 1/5/06</b>	<b>Fri 30/6/06</b>									
3												
4	Pre-commissioning	Mon 1/5/06	Mon 15/5/06									
5	Initial Charging with Gas	Thu 15/6/06	Fri 30/6/06									

Lamma Power Station Extension Supply and Installation of Submarine Gas Pipeline 3-Month Programme	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	

ID	Task Name	Start	Finish	May				June				July				Au
				30/4	7/5	14/5	21/5	28/5	4/6	11/6	18/6	25/6	2/7	9/7	16/7	
1	<b>Civil Works</b>															
2																
3	Site Proccession & Preparation Work	Tue 25/5/04	Mon 12/7/04													
4																
5	<u>Within Lamma Power Station</u>															
6	Construction of Cable Duct	Mon 4/10/04	Thu 29/9/05													
7	Construction of Cable Duct North Portal	Mon 12/7/04	Tue 31/1/06													
8	Backfilling Work inside Cable Duct after Cable Laying	Mon 1/5/06	Wed 31/5/06													
9																
10	<u>Yung Shue Wan South (N2)</u>															
11	Construction of Cable Landing Point	Mon 12/7/04	Sat 31/12/05													
12	Construction of Cable Duct South Portal	Mon 12/7/04	Sat 31/12/05													
13	Backfilling Work at Landing Point after Cable Laying	Thu 1/6/06	Mon 31/7/06													
14																
15	<u>Pak Kok San Tsuen (N4)</u>															
16	Construction of Cable Landing Point	Tue 24/8/04	Fri 14/10/05													
17	Construction of Cable Trenches	Sat 30/7/05	Sat 31/12/05													
18	Construction of Cable Duct	Thu 25/11/04	Fri 30/9/05													
19	Construction of Cable Duct South Portal	Wed 25/8/04	Mon 16/1/06													
20	Backfilling Work inside Cable Duct after Cable Laying	Sat 1/4/06	Sun 30/4/06													
21	Backfilling Work at Cable Trenches after Cable Laying	Thu 1/6/06	Sat 30/9/06													
22	Backfilling Work at Landing Point after Cable Laying	Thu 1/6/06	Thu 31/8/06													
23																
24	<u>Pak Kok Tsui (N5)</u>															
25	Construction of Cable Landing Point	Mon 12/7/04	Wed 14/9/05													
26	Construction of Cable Duct North Portal	Mon 12/7/04	Sat 31/12/05													
27	Backfilling Work at Landing Point after Cable Laying	Mon 15/5/06	Fri 15/9/06													

Additional Transmission System for Lamma Power Station  
 275kV Cable Route from Lamma Island to Cyberport  
 3-Month Programme (Rev. L)

Task




Milestone



External Tasks



Split




Summary



External Milestone



Progress



Project Summary



Deadline



