

Appendix J

Tentative Construction Programme

ID	Activities	Duration	Start	Finish	June 2006							July 2006							August 2006												
					01	04	07	10	13	16	19	22	25	28	01	04	07	10	13	16	19	22	25	28	31	03	06	09	12	15	18
33	Pile cap construction	63 days	30 Aug '04	31 Oct '04																											
34	Superstructure construction	300 days	01 Nov '04	27 Aug '05																											
35	Steel and Internal Works	180 days	28 Aug '05	23 Feb '06																											
36	Remaining Works	60 days	24 Feb '06	24 Apr '06																											
37																															
38	Road & Drainage Works	784 days	05 Jul '04	27 Aug '06																											
39	Along Loading and Unloading Area	88 days	05 Jul '04	30 Sep '04																											
44	North Seafront Road	630 days	09 Jul '04	30 Mar '06																											
50	East Bridge Road	579 days	28 Oct '04	29 May '06																											
51	Excavation	30 days	28 Oct '04	26 Nov '04																											
52	Pipe installation	90 days	27 Nov '04	24 Feb '05																											
53	Testing	14 days	04 Mar '05	17 Mar '05																											
54	Haunching and Road making good	120 days	11 Mar '05	08 Jul '05																											
55	External Utility Work and Ground Finish	45 days	15 Apr '06	29 May '06																											
56	Chimney Road	513 days	08 Nov '04	04 Apr '06																											
57	Excavation	30 days	08 Nov '04	07 Dec '04																											
58	Pipe installation	90 days	08 Dec '04	07 Mar '05																											
59	Testing	30 days	15 Mar '05	13 Apr '05																											
60	Haunching and Road making good	120 days	22 Mar '05	19 Jul '05																											
61	External Utility Work and Ground Finish	80 days	15 Jan '06	04 Apr '06																											
62	Other Areas	90 days	30 May '06	27 Aug '06																											
63																															
64	C W Culvert System	577 days	15 Aug '04	14 Mar '06																											
65	Outlet Section	392 days	15 Aug '04	10 Sep '05																											
78	Inlet Section	152 days	13 Oct '04	13 Mar '05																											
85																															
86	C W Pump Equipment Room	115 days	15 Jul '05	06 Nov '05																											
91																															
92	Pipe & Cable Rack	296 days	23 May '05	14 Mar '06																											
97																															
98	Gas Receiving Station	236 days	15 Jul '05	07 Mar '06																											

Lamma Power Station Extension - Unit 9 Civil and Building Work 3-Month Programme	Scheduled Activity 










CONTRACT NO. 04/9013
LAMMA POWER STATION EXTENSION UNIT 9
COMPLETE ERECTION, INSPECTION, TESTING & COMMISSIONING OF
POWER BLOCK ELECTRICAL, INSTRUMENTATION AND CONTROL FACILITIES

3 MONTH PROGRAMME (JUNE 2006 TO AUGUST 2006)









ID	Task Name	Start	Finish	June					July				August			
				1/5	8/5	15/5	22/5	28/5	5/6	12/6	19/6	26/6	3/7	10/7	17/7	24/7
1																
2	L9 Electrical Erection	Thu 1/6/06	Thu 31/8/06													
3	Cable Tray Cover Installation	Thu 1/6/06	Thu 31/8/06													
4	Instrument Piping Installation	Thu 1/6/06	Thu 31/8/06													
5	Cable Termination	Thu 1/6/06	Thu 31/8/06													

SANKO SETSUBI CO., LTD.

ID	Task Name	Start	Finish	June					Jul
				28/5	4/6	11/6	18/6	25/6	
1									
2	Pipeline Installation	Thu 15/6/06	Fri 30/6/06						
3									
4	Initial Charging with Gas	Thu 15/6/06	Fri 30/6/06						

Lamma Power Station Extension Supply and Installation of Submarine Gas Pipeline 3-Month Programme	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	

ID	Task Name	Start	Finish	June					July				August				
				28/5	4/6	11/6	18/6	25/6	2/7	9/7	16/7	23/7	30/7	6/8	13/8	20/8	27/8
1	Civil Works																
2																	
3	Site Procession & Preparation Work	Tue 25/5/04	Mon 12/7/04														
4																	
5	<u>Within Lamna Power Station</u>																
6	Construction of Cable Duct	Mon 4/10/04	Thu 29/9/05														
7	Construction of Cable Duct North Portal	Mon 12/7/04	Tue 31/1/06														
8	Backfilling Work inside Cable Duct after Cable Laying	Mon 1/5/06	Wed 31/5/06														
9																	
10	<u>Yung Shue Wan South (N2)</u>																
11	Construction of Cable Landing Point	Mon 12/7/04	Sat 31/12/05														
12	Construction of Cable Duct South Portal	Mon 12/7/04	Sat 31/12/05														
13	Backfilling Work at Landing Point after Cable Laying	Thu 1/6/06	Sat 30/9/06														
14																	
15	<u>Pak Kok San Tsuen (N4)</u>																
16	Construction of Cable Landing Point	Tue 24/8/04	Fri 14/10/05														
17	Construction of Cable Trenches	Sat 30/7/05	Sat 31/12/05														
18	Construction of Cable Duct	Thu 25/11/04	Fri 30/9/05														
19	Construction of Cable Duct South Portal	Wed 25/8/04	Mon 16/1/06														
20	Backfilling Work inside Cable Duct after Cable Laying	Sat 1/4/06	Sun 30/4/06														
21	Backfilling Work at Cable Trenches after Cable Laying	Thu 1/6/06	Sat 30/9/06														
22	Backfilling Work at Landing Point after Cable Laying	Thu 1/6/06	Sat 30/9/06														
23																	
24	<u>Pak Kok Tsui (N5)</u>																
25	Construction of Cable Landing Point	Mon 12/7/04	Wed 14/9/05														
26	Construction of Cable Duct North Portal	Mon 12/7/04	Sat 31/12/05														
27	Backfilling Work at Landing Point after Cable Laying	Mon 15/5/06	Sat 30/9/06														

Additional Transmission System for Lamna Power Station 275kV Cable Route from Lamna Island to Cyberport 3-Month Programme (Rev. M)	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	