

Appendix J

Tentative Construction Programme

CONTRACT NO. 04/9013
LAMMA POWER STATION EXTENSION UNIT 9
COMPLETE ERECTION, INSPECTION, TESTING & COMMISSIONING OF
POWER BLOCK ELECTRICAL, INSTRUMENTATION AND CONTROL FACILITIES

3 MONTH PROGRAMME (JULY 2006 TO SEPTEMBER 2006)

ID	Task Name	Start	Finish	July					August				September			
				1/7	8/7	15/7	22/7	28/7	5/8	12/8	19/8	26/8	3/9	10/9	17/9	24/9
1																
2	L9 Electrical Erection	Sat 1/7/06	Thu 31/8/06													
3	Cable Tray Cover Installation	Sat 1/7/06	Thu 31/8/06													
4	Instrument Piping Installation	Sat 1/7/06	Thu 31/8/06													
5	Cable Termination	Sat 1/7/06	Mon 31/7/06													



SANKO SETSUBI CO., LTD.

ID	Task Name	Start	Finish	July					August					September				
				25/6	2/7	9/7	16/7	23/7	30/7	6/8	13/8	20/8	27/8	3/9	10/9	17/9	24/9	
1	Civil Works																	
2																		
3	Site Procession & Preparation Work	Tue 25/5/04	Mon 12/7/04															
4																		
5	<u>Within Lamma Power Station</u>																	
6	Construction of Cable Duct	Mon 4/10/04	Thu 29/9/05															
7	Construction of Cable Duct North Portal	Mon 12/7/04	Tue 31/1/06															
8	Backfilling Work inside Cable Duct after Cable Laying	Mon 1/5/06	Wed 31/5/06															
9																		
10	<u>Yung Shue Wan South (N2)</u>																	
11	Construction of Cable Landing Point	Mon 12/7/04	Sat 31/12/05															
12	Construction of Cable Duct South Portal	Mon 12/7/04	Sat 31/12/05															
13	Backfilling Work at Landing Point after Cable Laying	Thu 1/6/06	Sat 30/9/06															
14																		
15	<u>Pak Kok San Tsuen (N4)</u>																	
16	Construction of Cable Landing Point	Tue 24/8/04	Fri 14/10/05															
17	Construction of Cable Trenches	Sat 30/7/05	Sat 31/12/05															
18	Construction of Cable Duct	Thu 25/11/04	Fri 30/9/05															
19	Construction of Cable Duct South Portal	Wed 25/8/04	Mon 16/1/06															
20	Backfilling Work inside Cable Duct after Cable Laying	Sat 1/4/06	Sun 30/4/06															
21	Backfilling Work at Cable Trenches after Cable Laying	Thu 1/6/06	Sat 30/9/06															
22	Backfilling Work at Landing Point after Cable Laying	Thu 1/6/06	Sat 30/9/06															
23																		
24	<u>Pak Kok Tsui (N5)</u>																	
25	Construction of Cable Landing Point	Mon 12/7/04	Wed 14/9/05															
26	Construction of Cable Duct North Portal	Mon 12/7/04	Sat 31/12/05															
27	Backfilling Work at Landing Point after Cable Laying	Mon 15/5/06	Sat 30/9/06															

Additional Transmission System for Lamma Power Station
 275kV Cable Route from Lamma Island to Cyberport
 3-Month Programme (Rev. M)

Task 
 Split 
 Progress 

Milestone 
 Summary 
 Project Summary 

External Tasks 
 External Milestone 
 Deadline 