

Appendix J

Tentative Construction Programme

ID	Activities	Duration	Start	Finish	Oct '06				Nov '06				Dec '06				Jan '0	
					01	08	15	22	29	05	12	19	26	03	10	17	24	31
1	Main Station Bldg. and HRSG	1251 days	02-04-04	04-09-07														
2	Construction Works	914 days	02-04-04	02-10-06														
20	Defect and Outstanding work	365 days	05-09-06	04-09-07														
21																		
22	275kV Bldg.	1220 days	03-05-04	04-09-07														
23	Construction Works	651 days	03-05-04	12-02-06														
33	Defect and Outstanding work	365 days	05-09-06	04-09-07														
34																		
35	No. 4 Chimney	1162 days	30-06-04	04-09-07														
36	Pile head treatment	30 days	30-06-04	29-07-04														
37	Pile cap construction	63 days	30-08-04	31-10-04														
38	Superstructure construction	300 days	01-11-04	27-08-05														
39	Steel and Internal Works	180 days	28-08-05	23-02-06														
40	Remaining Works	60 days	24-02-06	24-04-06														
41	Defect and Outstanding work	365 days	05-09-06	04-09-07														
42																		
43	Road & Drainage Works	1157 days	05-07-04	04-09-07														
44	Along Loading and Unloading Area	88 days	05-07-04	30-09-04														
49	North Seafront Road	630 days	09-07-04	30-03-06														
55	East Bridge Road	579 days	28-10-04	29-05-06														
61	Chimney Road	513 days	08-11-04	04-04-06														
67	Other Areas	99 days	30-05-06	05-09-06														
68	Defect and Outstanding work	365 days	05-09-06	04-09-07														
69																		
70	C W Culvert System	1116 days	15-08-04	04-09-07														
71	Outlet Section	392 days	15-08-04	10-09-05														
84	Inlet Section	152 days	13-10-04	13-03-05														
91	Defect and Outstanding work	365 days	05-09-06	04-09-07														
92																		
93	C W Pump Equipment Room	115 days	15-07-05	06-11-05														
98	Defect and Outstanding work	365 days	05-09-06	04-09-07														
99																		
100	Pipe & Cable Rack	296 days	23-05-05	14-03-06														
105	Defect and Outstanding work	365 days	05-09-06	04-09-07														
106																		
107	Gas Receiving Station	236 days	15-07-05	07-03-06														
112	Defect and Outstanding work	365 days	05-09-06	04-09-07														

**Lamma Power Station Extension - Unit 9 Civil and Building Work
3-Month Programme**

Scheduled Activity 

CONTRACT NO. 04/9013
LAMMA POWER STATION EXTENSION UNIT 9
COMPLETE ERECTION, INSPECTION, TESTING & COMMISSIONING OF
POWER BLOCK ELECTRICAL, INSTRUMENTATION AND CONTROL FACILITIES

3 MONTH PROGRAMME (OCTOBER 2006 TO DECEMBER 2006)

ID	Task Name	Start	Finish	October					November				December				
				1/10	8/10	15/10	22/10	28/10	5/11	12/11	19/11	26/11	3/12	10/12	17/12	24/12	
1																	
2	L9 Electrical Erection	Sun 1/10/06	Sat 7/10/06														
3	Cable Tray Cover Installation	Sun 1/10/06	Sat 7/10/06														

SANKO SETSUBI CO., LTD.

ID	Task Name	Start	Finish	October					November				December				Janu
				1/10	8/10	15/10	22/10	29/10	5/11	12/11	19/11	26/11	3/12	10/12	17/12	24/12	31/12
1	Civil Works																
2																	
3	Site Proceession & Preparation Work	Tue 25/5/04	Mon 12/7/04														
4																	
5	<u>Within Lamma Power Station</u>																
6	Construction of Cable Duct	Mon 4/10/04	Thu 29/9/05														
7	Construction of Cable Duct North Portal	Mon 12/7/04	Tue 31/1/06														
8	Backfilling Work inside Cable Duct after Cable Laying	Mon 1/5/06	Wed 31/5/06														
9																	
10	<u>Yung Shue Wan South (N2)</u>																
11	Construction of Cable Landing Point	Mon 12/7/04	Sat 31/12/05														
12	Construction of Cable Duct South Portal	Mon 12/7/04	Sat 31/12/05														
13	Backfilling Work at Landing Point after Cable Laying	Thu 1/6/06	Wed 15/11/06														
14																	
15	<u>Pak Kok San Tsuen (N4)</u>																
16	Construction of Cable Landing Point	Tue 24/8/04	Fri 14/10/05														
17	Construction of Cable Trenches	Sat 30/7/05	Sat 31/12/05														
18	Construction of Cable Duct	Thu 25/11/04	Fri 30/9/05														
19	Construction of Cable Duct South Portal	Wed 25/8/04	Mon 16/1/06														
20	Backfilling Work inside Cable Duct after Cable Laying	Sat 1/4/06	Sun 30/4/06														
21	Backfilling Work at Cable Trenches after Cable Laying	Thu 1/6/06	Sat 30/9/06														
22	Backfilling Work at Landing Point after Cable Laying	Thu 1/6/06	Thu 30/11/06														
23																	
24	<u>Pak Kok Tsui (N5)</u>																
25	Construction of Cable Landing Point	Mon 12/7/04	Wed 14/9/05														
26	Construction of Cable Duct North Portal	Mon 12/7/04	Sat 31/12/05														
27	Backfilling Work at Landing Point after Cable Laying	Mon 15/5/06	Sun 31/12/06														

--	--	--	--

Additional Transmission System for Lamma Power Station 275kV Cable Route from Lamma Island to Cyberport 3-Month Programme (Rev. N)	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	

