

Appendix J

Tentative Construction Programme

ID	Task Name	Start	Finish	November					December				January				F
				29/10	5/11	12/11	19/11	26/11	3/12	10/12	17/12	24/12	31/12	7/1	14/1	21/1	
1	Civil Works																
2																	
3	Site ProceSSION & Preparation Work	Tue 25/5/04	Mon 12/7/04														
4																	
5	<u>Within Lamma Power Station</u>																
6	Construction of Cable Duct	Mon 4/10/04	Thu 29/9/05														
7	Construction of Cable Duct North Portal	Mon 12/7/04	Tue 31/1/06														
8	Backfilling Work inside Cable Duct after Cable Laying	Mon 1/5/06	Wed 31/5/06														
9																	
10	<u>Yung Shue Wan South (N2)</u>																
11	Construction of Cable Landing Point	Mon 12/7/04	Sat 31/12/05														
12	Construction of Cable Duct South Portal	Mon 12/7/04	Sat 31/12/05														
13	Backfilling Work at Landing Point after Cable Laying	Thu 1/6/06	Wed 15/11/06														
14																	
15	<u>Pak Kok San Tsuen (N4)</u>																
16	Construction of Cable Landing Point	Tue 24/8/04	Fri 14/10/05														
17	Construction of Cable Trenches	Sat 30/7/05	Sat 31/12/05														
18	Construction of Cable Duct	Thu 25/11/04	Fri 30/9/05														
19	Construction of Cable Duct South Portal	Wed 25/8/04	Mon 16/1/06														
20	Backfilling Work inside Cable Duct after Cable Laying	Sat 1/4/06	Sun 30/4/06														
21	Backfilling Work at Cable Trenches after Cable Laying	Thu 1/6/06	Sat 30/9/06														
22	Backfilling Work at Landing Point after Cable Laying	Thu 1/6/06	Thu 30/11/06														
23																	
24	<u>Pak Kok Tsui (N5)</u>																
25	Construction of Cable Landing Point	Mon 12/7/04	Wed 14/9/05														
26	Construction of Cable Duct North Portal	Mon 12/7/04	Sat 31/12/05														
27	Backfilling Work at Landing Point after Cable Laying	Mon 15/5/06	Sun 31/12/06														

Additional Transmission System for Lamma Power Station
275kV Cable Route from Lamma Island to Cyberport
3-Month Programme (Rev. N)

Task



Milestone



External Tasks



Split



Summary



External Milestone



Progress



Project Summary



Deadline

