

SUNLEY ENGINEERING & CONSTRUCTION CO., LTD.								
Contract No. 15/8009 - Lamma Power Station Extension Foundation Works for Unit L10								
Three Months Programme (M1 to M3)								
ID	Item	Task Name	Duration	Start	Finish	M1	M2	M3
						1月	2月	3月
1		1 Total Contract Period	245 days	2016/1/1	2016/9/1			
2								
3	1.1	Preliminaries	21 days	2016/1/1	2016/1/21			
4	1.1.1	Coordination with utility companies	14 days	2016/1/1	2016/1/14			
5	1.1.2	Pre-construction condition survey	20 days	2016/1/1	2016/1/20			
6	1.1.3	Notification of commencement of works to Labour Department	7 days	2016/1/1	2016/1/7			
7	1.1.4	Notification of air pollution control for commencement of works to EPD	7 days	2016/1/1	2016/1/7			
8	1.1.5	Application of water discharge licence from EPD	7 days	2016/1/1	2016/1/7			
9	1.1.6	Application for billing account for disposal of construction waste from EPD	7 days	2016/1/1	2016/1/7			
10	1.1.7	CCTV for existing underground drainage pipe around site boundary	21 days	2016/1/1	2016/1/21			
11	1.1.8	Utility detection for existing underground cables	20 days	2016/1/1	2016/1/20			
12	1.1.9	Site clearance	21 days	2016/1/1	2016/1/21			
13	1.1.10	Erection of contractor's site office	21 days	2016/1/1	2016/1/21			
14	1.1.11	Installation of monitoring checkpoints	20 days	2016/1/1	2016/1/20			
15	1.1.12	Submission of BA10 for ELS & foundation works	0 days	2016/1/1	2016/1/1			
16								
17	1.2	Section A	245 days	2016/1/1	2016/9/1			
18	1.2.1	Hoarding	75 days	2016/1/1	2016/3/15			
19	1.2.1.1	Erection of Hoarding	75 days	2016/1/1	2016/3/15			
20	1.2.2	Foundation Works at Unit L10	245 days	2016/1/1	2016/9/1			
21	1.2.2.1	Predrilling	54 days	2016/1/11	2016/3/4			
22	1.2.2.1.1	Predrilling works (38 nos.)	54 days	2016/1/11	2016/3/4			
23	1.2.2.2	Bored Pile	245 days	2016/1/1	2016/9/1			
24	1.2.2.2.1	Plant mobilization	30 days	2016/1/1	2016/1/30			
25	1.2.2.2.2	Bored pile construction (38 piles)	215 days	2016/1/31	2016/9/1			
26	1.2.3	New Site Facilities	138 days	2016/1/1	2016/5/17			
27	1.2.3.1	Submission for design of site office A	60 days	2016/1/1	2016/2/29			
28	1.2.3.2	Approval for design of site office A	28 days	2016/3/1	2016/3/28			
29	1.2.3.3	Erection of site office A	50 days	2016/3/29	2016/5/17			
30								
31	1.3	Section B	108 days	2016/1/1	2016/4/17			
32	1.3.1	Ground Treatment Works	108 days	2016/1/1	2016/4/17			
33	1.3.1.1	Installation of ground settlement markers	25 days	2016/1/1	2016/1/25			
34	1.3.1.2	Plant mobilization	60 days	2016/1/1	2016/2/29			
35	1.3.1.3	Trial installation of band drain	10 days	2016/2/6	2016/2/15			
36	1.3.1.4	Installation of band drain (approx. 2477 nos.)	46 days	2016/3/1	2016/4/15			
37	1.3.1.5	Installation of steel plate & geotextile on existing U-channel	20 days	2016/3/29	2016/4/17			
38								
39	1.4	Section D	90 days	2016/1/1	2016/3/30			
40	1.4.1	General Site Works	30 days	2016/2/20	2016/3/20			
41	1.4.1.1	Cable duct & draw pit	21 days	2016/2/20	2016/3/11			
42	1.4.1.2	Relocation of lamp pole (5 poles)	20 days	2016/3/1	2016/3/20			
43	1.4.2	External Works	90 days	2016/1/1	2016/3/30			
44	1.4.2.1	Repair & make good site office B & existing latrines	90 days	2016/1/1	2016/3/30			
45	1.4.2.2	Removal of the employer's materials stored in E6 area as instructed by the Engineer	30 days	2016/1/15	2016/2/13			

Three Months Programme (M1 to M3)

Task Summary