

| ID | Task Name   | Duration         | Start           | Finish          | Half 1, 2019  |            |          |
|----|---|------------------|-----------------|-----------------|---|------------|----------|
|    |   |                  |                 |                 | March 2019  | April 2019 | May 2019 |
| 1  | <b>Contract Key Date</b>  | <b>1308 days</b> | <b>01/11/16</b> | <b>31/05/20</b> |   |            |          |
| 2  | <b>Possession Date</b>  | <b>1308 days</b> | <b>01/11/16</b> | <b>31/05/20</b> |   |            |          |
| 3  | Contract Commencement Date  | 0 days           | 01/11/16        | 01/11/16        |   |            |          |
| 4  | Section A1 - Modify Plinth at Ext. GRS  | 61 days          | 01/11/16        | 31/12/16        |   |            |          |
| 5  | Section A2 - LPS Site Office Building   | 410 days         | 18/12/16        | 31/01/18        |   |            |          |
| 6  | Section B1 - Area C1&2 incl. all UG structures & Temp. Access for Empolyer's Specialis                        | 426 days         | 12/12/16        | 10/02/18        |   |            |          |
| 7  | Section B2 - Surcharge relocation & assoicated top-up works   | 122 days         | 01/09/17        | 31/12/17        |   |            |          |
| 8  | Section C - Area C3, HRSG & MSBU10 for Empolyer's Specialist  | 457 days         | 13/12/16        | 14/03/18        |   |            |          |
| 9  | Section D - Remaining of MSBU10, HRSG, A&A at L9 & L8, Ext. & Demolish Site Toilet                            | 516 days         | 22/12/16        | 21/05/18        |   |            |          |
| 10 | Section D - CW Pump Equip. Rm No. 4   | 365 days         | 01/04/17        | 31/03/18        |   |            |          |
| 11 | Section E - Middel Rd & South of L10. Expose & Construction New 275kV Trench at LM                            | 577 days         | 01/11/16        | 31/05/18        |   |            |          |
| 12 | Section F -Urea Storage & Handling Facilities   | 488 days         | 01/05/17        | 31/08/18        |   |            |          |
| 13 | Section G - Demin. Plant Road & No.3 Outfall  | 273 days         | 01/01/18        | 30/09/18        |   |            |          |
| 14 | Section G - Modification at No. 4 CW Intake   | 122 days         | 01/06/18        | 30/09/18        |   |            |          |
| 15 | Section H1 - Gas Support foundation & trench at Area C11  | 745 days         | 01/11/16        | 15/11/18        |   |            |          |
| 16 | Section H2 - GRS Improvement work at Area C10   | 441 days         | 01/09/17        | 15/11/18        |   |            |          |
| 17 | Section H3 - L10 Chimney Flue and A&A L9 & pipe rack formation  | 319 days         | 01/01/18        | 15/11/18        |   |            |          |
| 18 | Section I1 - Link Bridge & associated A&A   | 455 days         | 06/01/17        | 05/04/18        |   |            |          |
| 19 | Section I2 - Shunt Reactor SR4 Foundation   | 90 days          | 01/01/19        | 31/03/19        | ← Section I2 - Shunt Reactor SR4 Foundation             |            |          |
| 20 | Section I3 - All remaining work except deferred works   | 417 days         | 08/02/18        | 31/03/19        | ← Section I3 - All remaining work except deferred works |            |          |
| 21 | Section J - Cable Route CPX1&2 cable diversion & whole of work except deferred works to be carried out in DLP | 790 days         | 01/11/16        | 30/12/18        | carried out in DLP                                      |            |          |
| 22 | Deferred works during DLP   | 336 days         | 01/07/19        | 31/05/20        |   |            |          |
| 23 | <b>General &amp; Preliminary</b>  | <b>552 days</b>  | <b>01/11/16</b> | <b>06/05/18</b> |   |            |          |
| 24 | Set up Temporary Site Office and Utilities  | 30 days          | 01/11/16        | 30/11/16        |   |            |          |
| 25 | Full Mobilization   | 14 days          | 01/11/16        | 14/11/16        |   |            |          |
| 26 | Permit Applications & Statuary Submissions  | 45 days          | 08/11/16        | 22/12/16        |   |            |          |
| 27 | Existing Utilities scanning & Excavation Permit   | 45 days          | 01/11/16        | 15/12/16        |   |            |          |
| 28 | Foundation of Tower Crane Construction  | 7 days           | 05/04/17        | 11/04/17        |   |            |          |
| 29 | Tower Crane Erection  | 5 days           | 12/04/17        | 16/04/17        |   |            |          |
| 30 | Removal of Tower Crane (Including Foundation)   | 14 days          | 23/04/18        | 06/05/18        |   |            |          |
| 31 | L10 MSB External Scaffolding erection   | 120 days         | 12/09/17        | 09/01/18        |   |            |          |
| 32 | L10 MSB External Scaffolding Removal  | 14 days          | 09/04/18        | 22/04/18        |   |            |          |
| 33 | <b>Submission and Approval</b>  | <b>450 days</b>  | <b>01/11/16</b> | <b>24/01/18</b> |   |            |          |
| 34 | Method Statement / Temp Work Submission & Approval from HEC for General Works                                 | 240 days         | 01/11/16        | 28/06/17        |   |            |          |
| 35 | BD Approval & Consent (If required)   | 90 days          | 01/12/16        | 28/02/17        |   |            |          |
| 36 | BIM Model, CSD & CBWD Submission & Approval from HEC  | 200 days         | 01/12/16        | 18/06/17        |   |            |          |
| 37 | Structure Steelwork Connection Design Submission & BD Approval  | 30 days          | 31/12/16        | 29/01/17        |   |            |          |
| 38 | Structure Steelwork Shop Drawing & Approval   | 30 days          | 30/01/17        | 28/02/17        |   |            |          |
| 39 | Metal Cladding, louvre & windows submission & BD Approval   | 60 days          | 30/01/17        | 30/03/17        |   |            |          |
| 40 | Metal Cladding, louvre & windows shop drawing submission  | 45 days          | 14/02/17        | 30/03/17        |   |            |          |
| 41 | Order, Off Site Fabrication and Delivery (S. Steel & Cladding & louvres)                                      | 180 days         | 31/03/17        | 26/09/17        |   |            |          |
| 42 | CW Culvert (Inlet) ELS BD approval & consent  | 90 days          | 31/03/17        | 28/06/17        |   |            |          |
| 43 | Sumission & Approval of Steel Flue Assessment Report and Design Drawings                                      | 210 days         | 31/12/16        | 28/07/17        |   |            |          |
| 44 | Submission and Approval of Steel Flue Design from BD  | 90 days          | 29/07/17        | 26/10/17        |   |            |          |
| 45 | Material Fabrication & Delivery for L10 Flue  | 100 days         | 27/09/17        | 04/01/18        |   |            |          |
| 46 | Folding Shutters Shop Drawing Submission & Approval   | 120 days         | 01/03/17        | 28/06/17        |   |            |          |
| 47 | Fabrication & Delivery of Foldering Shutters  | 150 days         | 29/06/17        | 25/11/17        |   |            |          |
| 48 | Sewage Pump System Design submission & Approval   | 45 days          | 13/08/17        | 26/09/17        |   |            |          |
| 49 | Fabrication & Delivery of Sewage Pump   | 120 days         | 27/09/17        | 24/01/18        |   |            |          |
| 50 | Other Material Submission & Approval & Deliverys  | 240 days         | 31/03/17        | 25/11/17        |   |            |          |
| 51 | <b>Coordination with the Employer's Specialist Contractors</b>  | <b>480 days</b>  | <b>09/07/17</b> | <b>31/10/18</b> |   |            |          |
| 52 | Outlet Culvert Box Verical Puddle Pipes Installation  | 7 days           | 09/07/17        | 15/07/17        |   |            |          |
| 53 | Inlet Culvert Box Verical Puddle Pipes Installation   | 7 days           | 05/09/17        | 11/09/17        |   |            |          |
| 54 | Template setting in at L10 Turbo Block Foundation   | 45 days          | 12/10/17        | 25/11/17        |   |            |          |

| ID  | Task Name  | Duration        | Start           | Finish          | Half 1, 2019 |            |          |
|-----|--|-----------------|-----------------|-----------------|--------------|------------|----------|
|     |  |                 |                 |                 | March 2019   | April 2019 | May 2019 |
| 55  | Template setting of holding down bolts at HRSG Column Base   | 45 days         | 16/08/17        | 29/09/17        |              |            |          |
| 56  | I-beam/ Channel Base Installation on top of Transformer Foundations at Transformer A   | 32 days         | 12/10/17        | 12/11/17        |              |            |          |
| 57  | Overhead crane rail installation   | 14 days         | 15/01/18        | 28/01/18        |              |            |          |
| 58  | Overhead Crane Erection at Turbine Hall using Access through a Temporary Opening at L10 MSB Roof between GL 10-G to 10-H and 10-2 and 10-6   | 21 days         | 29/01/18        | 18/02/18        |              |            |          |
| 59  | Condenser Assembly and Erection using Access through a Temporary Opening at L10 MSB below 1/F along GL 10-6 from GL 10-B to 10-C including a Clear Space below 1/F between GL 10-B to 10-C                                 | 89 days         | 01/02/18        | 30/04/18        |              |            |          |
| 60  | Installation of Power Train Equipment including Air Inlet Duct using Access through a Temporary Façade Opening at L10 MSB below 1/F along GL 10-6 from GL 10-F to 10-H including a Clear Space below 1/F of the above Area | 89 days         | 07/02/18        | 06/05/18        |              |            |          |
| 61  | Installation of Equipment in L10 HRSG Area after the Temporary Paving was Removed to Expose the Respective Foundations by the Contractor   | 78 days         | 15/08/18        | 31/10/18        |              |            |          |
| 62  | Installation of Embedded Materials such as Holding Down Bolts for Equipment Foundati   | 200 days        | 30/07/17        | 14/02/18        |              |            |          |
| 63  | <b>Section A1 - Modify Plinth at Ext. GRS</b>  | <b>61 days</b>  | <b>01/11/16</b> | <b>31/12/16</b> |              |            |          |
| 64  | Existing Plinth Removal  | 18 days         | 01/11/16        | 18/11/16        |              |            |          |
| 65  | Wall Base & Plinth Construction  | 45 days         | 17/11/16        | 31/12/16        |              |            |          |
| 66  | <b>Pipe Rcak at Unit 9 North (VO under EI No. 6)</b>   | <b>197 days</b> | <b>29/01/17</b> | <b>14/08/17</b> |              |            |          |
| 67  | Consent and BA10 Submissions   | 0 days          | 29/01/17        | 29/01/17        |              |            |          |
| 68  | Hoarding & Plant Load Test   | 18 days         | 30/01/17        | 16/02/17        |              |            |          |
| 69  | Footing Construction & Reinstatement   | 120 days        | 17/02/17        | 16/06/17        |              |            |          |
| 70  | Structural Steel Fabrication, Delivery & Erection  | 60 days         | 16/06/17        | 14/08/17        |              |            |          |
| 71  | <b>Section A2 - LPS Site Office Building</b>   | <b>457 days</b> | <b>01/11/16</b> | <b>31/01/18</b> |              |            |          |
| 72  | Submissions of Shop Drawings and Approval  | 90 days         | 01/11/16        | 29/01/17        |              |            |          |
| 73  | Submisson & Approval of CSD & CBWD   | 60 days         | 15/01/17        | 15/03/17        |              |            |          |
| 74  | Complete site clearance by HKE   | 0 days          | 01/11/16        | 01/11/16        |              |            |          |
| 75  | Demolish of existing site office   | 21 days         | 01/11/16        | 21/11/16        |              |            |          |
| 76  | BA 10 Application  | 0 days          | 01/11/16        | 01/11/16        |              |            |          |
| 77  | Erection of Hording  | 7 days          | 01/11/16        | 07/11/16        |              |            |          |
| 78  | Plate Load Test  | 7 days          | 08/11/16        | 14/11/16        |              |            |          |
| 79  | Installation of Earthing Grid  | 18 days         | 15/11/16        | 02/12/16        |              |            |          |
| 80  | Construction of pad footing, bearing wall, columns up to G/F   | 45 days         | 03/12/16        | 16/01/17        |              |            |          |
| 81  | Chinese New Year   | 10 days         | 27/01/17        | 05/02/17        |              |            |          |
| 82  | Backfill & UG Drainage within Building   | 75 days         | 17/01/17        | 01/04/17        |              |            |          |
| 83  | Backfill & Blinding  | 4 days          | 02/04/17        | 05/04/17        |              |            |          |
| 84  | Construct G/F on-grade slab & External Scaffold Erection   | 12 days         | 06/04/17        | 17/04/17        |              |            |          |
| 85  | RC Walls, Columns and Slab up to 1/F   | 100 days        | 18/04/17        | 26/07/17        |              |            |          |
| 86  | RC Walls, Columns and Slab up to R/F   | 40 days         | 13/07/17        | 21/08/17        |              |            |          |
| 87  | Parapet Wall, FS Water Tank, Top Roofs + RC curb, hatch door etc   | 21 days         | 22/08/17        | 11/09/17        |              |            |          |
| 88  | Waterproofing for Liift pit + Water test   | 14 days         | 15/08/17        | 28/08/17        |              |            |          |
| 89  | G/F Window, Louvre, Doors Frame & Shutter Frame  | 30 days         | 26/08/17        | 24/09/17        |              |            |          |
| 90  | G/F Finishing Works  | 45 days         | 09/09/17        | 23/10/17        |              |            |          |
| 91  | G/F Plumbing & Drainage Works  | 30 days         | 09/10/17        | 07/11/17        |              |            |          |
| 92  | G/F Sanitary Fitting and Cubicles  | 30 days         | 30/10/17        | 28/11/17        |              |            |          |
| 93  | G/F Other sundry metal, railing, etc   | 45 days         | 24/10/17        | 07/12/17        |              |            |          |
| 94  | G/F Placing Furnitures   | 10 days         | 21/01/18        | 30/01/18        |              |            |          |
| 95  | 1/F Window, Louvre & Door Frames   | 30 days         | 21/09/17        | 20/10/17        |              |            |          |
| 96  | 1/F Finishing Works  | 45 days         | 05/10/17        | 18/11/17        |              |            |          |
| 97  | 1/F Plumbing, Sanitary Fittings & Drainage Works   | 21 days         | 04/11/17        | 24/11/17        |              |            |          |
| 98  | 1/F Other sundry metal, railing, etc   | 60 days         | 21/10/17        | 19/12/17        |              |            |          |
| 99  | R+UR/F Waterproofing Installation + Testing  | 45 days         | 03/10/17        | 16/11/17        |              |            |          |
| 100 | R/F Finishing Works (incl. Water Tank & FS Pump Room)  | 45 days         | 03/10/17        | 16/11/17        |              |            |          |
| 101 | R/F Plumbing Works   | 14 days         | 17/11/17        | 30/11/17        |              |            |          |
| 102 | R/F Sundry Metal, Handrail & Glazed Railing  | 30 days         | 17/11/17        | 16/12/17        |              |            |          |
| 103 | Installation of Door a& Shutter leafs  | 30 days         | 17/11/17        | 16/12/17        |              |            |          |
| 104 | Handover of lift shaft   | 0 days          | 28/08/17        | 28/08/17        |              |            |          |
| 105 | Lift Installation + EMSD Inspection + Issue of Lift Cert   | 90 days         | 29/08/17        | 26/11/17        |              |            |          |

| ID  | Task Name  | Duration        | Start           | Finish          | Half 1, 2019 |            |          |
|-----|--|-----------------|-----------------|-----------------|--------------|------------|----------|
|     |  |                 |                 |                 | March 2019   | April 2019 | May 2019 |
| 106 | Electrial Installation   | 85 days         | 24/10/17        | 16/01/18        |              |            |          |
| 107 | Fire Service Installation  | 85 days         | 24/10/17        | 16/01/18        |              |            |          |
| 108 | MVAC Installation  | 85 days         | 24/10/17        | 16/01/18        |              |            |          |
| 109 | Testing & Commissioning Works  | 10 days         | 07/01/18        | 16/01/18        |              |            |          |
| 110 | External Wall Finishing Works  | 45 days         | 03/10/17        | 16/11/17        |              |            |          |
| 111 | Removal of Scaffolding   | 14 days         | 17/11/17        | 30/11/17        |              |            |          |
| 112 | External UG P&D and Road Works   | 100 days        | 22/08/17        | 29/11/17        |              |            |          |
| 113 | WVO046 Completion  | 0 days          | 29/11/17        | 29/11/17        |              |            |          |
| 114 | FSD Inspection   | 0 days          | 16/01/18        | 16/01/18        |              |            |          |
| 115 | Submit BA 13 Inspection  | 14 days         | 17/01/18        | 30/01/18        |              |            |          |
| 116 | Expected OP Issue  | 0 days          | 31/01/18        | 31/01/18        |              |            |          |
| 117 | <b>Section B1 - Area C1&amp;2 incl. all UG structures &amp; Temp. Access for Empolyer's Specialist</b> | <b>277 days</b> | <b>10/05/17</b> | <b>10/02/18</b> |              |            |          |
| 118 | <b>C.W. Culvert System (Area C1 &amp; C2) (~160m)</b>  | <b>277 days</b> | <b>10/05/17</b> | <b>10/02/18</b> |              |            |          |
| 119 | Excavation to Formation Level (+1.1mPD)  | 18 days         | 10/05/17        | 27/05/17        |              |            |          |
| 120 | Construction of Binding & Plinth   | 14 days         | 19/05/17        | 01/06/17        |              |            |          |
| 121 | Pile Laying  | 14 days         | 02/06/17        | 15/06/17        |              |            |          |
| 122 | Thrust Box + Manhole Construction  | 14 days         | 16/06/17        | 29/06/17        |              |            |          |
| 123 | Water Test   | 4 days          | 30/06/17        | 03/07/17        |              |            |          |
| 124 | Backfill   | 7 days          | 04/07/17        | 10/07/17        |              |            |          |
| 125 | Return area to Sunley for L11 piling   | 120 days        | 11/07/17        | 07/11/17        |              |            |          |
| 126 | Cutting Sheet pile   | 14 days         | 08/11/17        | 21/11/17        |              |            |          |
| 127 | All underground Utilities  | 60 days         | 22/11/17        | 20/01/18        |              |            |          |
| 128 | Backfill & Reinstatement & Formation of Access   | 60 days         | 13/12/17        | 10/02/18        |              |            |          |
| 129 | Supporting Structure for Overhead Crane  | 30 days         | 16/12/17        | 14/01/18        |              |            |          |
| 130 | <b>Section B2 - Surcharge relocation &amp; assoicated top-up works</b>                                 | <b>229 days</b> | <b>17/05/17</b> | <b>31/12/17</b> |              |            |          |
| 131 | <b>Roadworks and External Works</b>  | <b>229 days</b> | <b>17/05/17</b> | <b>31/12/17</b> |              |            |          |
| 132 | Surface Drainage Modification  | 60 days         | 17/05/17        | 15/07/17        |              |            |          |
| 133 | Remove of Surcharge Fill (~21500 m3)@ Area C2, C10 & C15 to Area B1, B2, D2, D3 and D4                 | 45 days         | 01/09/17        | 15/10/17        |              |            |          |
| 134 | Construction of Access Road  | 60 days         | 16/10/17        | 14/12/17        |              |            |          |
| 135 | Existing Band Drains Cut-down (2520 nos)   | 90 days         | 03/10/17        | 31/12/17        |              |            |          |
| 136 | <b>Section C - Area C3, HRSG &amp; MSBU10 for Empolyer's Specialist</b>                                | <b>499 days</b> | <b>01/11/16</b> | <b>14/03/18</b> |              |            |          |
| 137 | <b>HRSG Area Equipment Rm &amp; Fdn - South (Area C7)</b>  | <b>201 days</b> | <b>02/07/17</b> | <b>18/01/18</b> |              |            |          |
| 138 | Excavation to Formation Level  | 14 days         | 02/07/17        | 15/07/17        |              |            |          |
| 139 | Pile Head Treatment  | 14 days         | 16/07/17        | 29/07/17        |              |            |          |
| 140 | Pile Cap & Tie Beam - GL 10-H to 10H-H, 10-H5 to 10-9  | 60 days         | 23/07/17        | 20/09/17        |              |            |          |
| 141 | Pit Constructions  | 30 days         | 22/08/17        | 20/09/17        |              |            |          |
| 142 | All Underground Utilities  | 60 days         | 21/09/17        | 19/11/17        |              |            |          |
| 143 | Backfill & Reinstatement & Formation of Access Road  | 60 days         | 20/11/17        | 18/01/18        |              |            |          |
| 144 | <b>HRSG Equipment Room</b>   | <b>175 days</b> | <b>21/09/17</b> | <b>14/03/18</b> |              |            |          |
| 145 | Plate Load Test  | 10 days         | 21/09/17        | 30/09/17        |              |            |          |
| 146 | Underground Drainage   | 14 days         | 01/10/17        | 14/10/17        |              |            |          |
| 147 | HRSG Equipment RM Foundation + Backfill  | 18 days         | 15/10/17        | 01/11/17        |              |            |          |
| 148 | Construct G/F  | 14 days         | 02/11/17        | 15/11/17        |              |            |          |
| 149 | Roof Construction  | 24 days         | 16/11/17        | 09/12/17        |              |            |          |
| 150 | Parapet Wall   | 14 days         | 10/12/17        | 23/12/17        |              |            |          |
| 151 | ABWF Works   | 30 days         | 14/01/18        | 12/02/18        |              |            |          |
| 152 | Building Service Installations   | 30 days         | 13/02/18        | 14/03/18        |              |            |          |
| 153 | Ready for BA 13 Application  | 0 days          | 14/03/18        | 14/03/18        |              |            |          |
| 154 | <b>Main Station Building Fdn, G/F &amp; 1/F</b>  | <b>409 days</b> | <b>01/11/16</b> | <b>14/12/17</b> |              |            |          |
| 155 | Installation of Dewatering Well & King Post for Type A   | 14 days         | 01/11/16        | 14/11/16        |              |            |          |
| 156 | BD Consent for ELS Phase I MSBU10 Foundation   | 0 days          | 23/12/16        | 23/12/16        |              |            |          |
| 157 | BD Consent for ELS Phase II MSBU10 Foundation  | 0 days          | 13/01/17        | 13/01/17        |              |            |          |
| 158 | Turbo Block (Col portion)  | 21 days         | 22/08/17        | 11/09/17        |              |            |          |
| 159 | Turbo Block (Upper Portion) for handover to erection contractor  | 30 days         | 12/09/17        | 11/10/17        |              |            |          |

| ID  | Task Name   | Duration        | Start           | Finish          | Half 1, 2019 |            |          |
|-----|---|-----------------|-----------------|-----------------|--------------|------------|----------|
|     |   |                 |                 |                 | March 2019   | April 2019 | May 2019 |
| 160 | <b>Substructure &amp; G/F- GL SC1 to 10-F, 10-1 to 10-6</b>   | <b>307 days</b> | <b>24/12/16</b> | <b>26/10/17</b> |              |            |          |
| 161 | Excavation to Formation Level (Tx Bay Area + upto 10-D)   | 14 days         | 24/12/16        | 06/01/17        |              |            |          |
| 162 | Cut-down Pile Head & treatment  | 45 days         | 28/12/16        | 10/02/17        |              |            |          |
| 163 | Construction of Transformer Bay Foundations   | 60 days         | 11/02/17        | 11/04/17        |              |            |          |
| 164 | Pile Cap & Tie Beam, Pits Construction  | 60 days         | 12/04/17        | 10/06/17        |              |            |          |
| 165 | Bearing Wall, Column Post and G/F Plinths   | 60 days         | 11/06/17        | 09/08/17        |              |            |          |
| 166 | Excavation, Waling & Struct (Type A & Type C)   | 60 days         | 26/04/17        | 24/06/17        |              |            |          |
| 167 | CEP Drain Pit /Sump Pit Construction  | 14 days         | 25/06/17        | 08/07/17        |              |            |          |
| 168 | Arrival of CW Culvert piping materials incl. flexible joint & other cast in materials   | 0 days          | 30/12/16        | 30/12/16        |              |            |          |
| 169 | Construction of Culvert Outlet Box (1st pour)   | 18 days         | 25/06/17        | 12/07/17        |              |            |          |
| 170 | Construction of Tie Beam/ Ground Beam + Outlet Box 2nd Pour   | 40 days         | 13/07/17        | 21/08/17        |              |            |          |
| 171 | Construction of Culvert Inlet Box & Ground Beams  | 45 days         | 22/08/17        | 05/10/17        |              |            |          |
| 172 | Backfill + Slabs & Drainage at G/F Area   | 21 days         | 06/10/17        | 26/10/17        |              |            |          |
| 173 | <b>Turbo Block Foundation (1st portion) + Temp work</b>   | <b>35 days</b>  | <b>18/07/17</b> | <b>21/08/17</b> |              |            |          |
| 174 | <b>Substructure &amp; G/F- GL 10-F to 10-H, 10-1 to 10-6</b>  | <b>278 days</b> | <b>07/01/17</b> | <b>11/10/17</b> |              |            |          |
| 175 | Excavation to Formation Level (+2.425mPD & 5.025mPD)  | 60 days         | 07/01/17        | 07/03/17        |              |            |          |
| 176 | Existing Sheet Pile Cut-down  | 7 days          | 08/03/17        | 14/03/17        |              |            |          |
| 177 | Pile Head Treatment   | 14 days         | 15/03/17        | 28/03/17        |              |            |          |
| 178 | Pile Cap & Tie Beam Construction  | 90 days         | 29/03/17        | 26/06/17        |              |            |          |
| 179 | Complete excavation at Type B & Plate Load Test   | 65 days         | 15/03/17        | 18/05/17        |              |            |          |
| 180 | Blow Down Sump (1st pour) + Mass Concrete for tie beams   | 50 days         | 27/06/17        | 15/08/17        |              |            |          |
| 181 | Remaining Tie Beams + Column Post at North of Turbo Block   | 30 days         | 16/08/17        | 14/09/17        |              |            |          |
| 182 | Backfill, Bearing Wall, Drainage and G/F Slab Construction  | 21 days         | 15/09/17        | 05/10/17        |              |            |          |
| 183 | Pile Caps & Tie Beam at South of Turbo Block  | 30 days         | 22/08/17        | 20/09/17        |              |            |          |
| 184 | <b>Turbo Block Foundation (GL 10-F to H)</b>  | <b>21 days</b>  | <b>21/09/17</b> | <b>11/10/17</b> |              |            |          |
| 185 | <b>G/F &amp; 1/F &amp; Maintenance Floor</b>  | <b>115 days</b> | <b>22/08/17</b> | <b>14/12/17</b> |              |            |          |
| 186 | Steel Column & Beam Erections (other than for roof truss)   | 70 days         | 22/08/17        | 30/10/17        |              |            |          |
| 187 | R.C. Structure Construction   | 45 days         | 31/10/17        | 14/12/17        |              |            |          |
| 188 | <b>Transformer Area</b>   | <b>95 days</b>  | <b>10/08/17</b> | <b>12/11/17</b> |              |            |          |
| 189 | Fire Wall Construction  | 50 days         | 10/08/17        | 28/09/17        |              |            |          |
| 190 | Slab & Plinths Construction + Backfill  | 45 days         | 29/09/17        | 12/11/17        |              |            |          |
| 191 | <b>C.W. Culvert System (Area C3)</b>  | <b>202 days</b> | <b>11/06/17</b> | <b>29/12/17</b> |              |            |          |
| 192 | Excavation to Formation Level   | 14 days         | 11/06/17        | 24/06/17        |              |            |          |
| 193 | Construction of Binding & Plinth  | 3 days          | 25/06/17        | 27/06/17        |              |            |          |
| 194 | CW Pipe Laying  | 14 days         | 28/06/17        | 11/07/17        |              |            |          |
| 195 | Thrust Box Construction   | 14 days         | 12/07/17        | 25/07/17        |              |            |          |
| 196 | Water Test  | 10 days         | 26/07/17        | 04/08/17        |              |            |          |
| 197 | Backfill  | 14 days         | 05/08/17        | 18/08/17        |              |            |          |
| 198 | Pile Cap & Tie Beam + Underground UU + Backfill   | 60 days         | 31/10/17        | 29/12/17        |              |            |          |
| 199 | <b>Section D - Remaining of MSBU10, HRSG, A&amp;A at L9 &amp; L8, CW Pump Equip. Rm No. 4 Ext. &amp; Demolish Site Toilet</b> | <b>419 days</b> | <b>29/03/17</b> | <b>21/05/18</b> |              |            |          |
| 200 | <b>C.W Culvert System (Area C5)</b>   | <b>142 days</b> | <b>30/12/17</b> | <b>20/05/18</b> |              |            |          |
| 201 | Excavation to Formation Level (-2.8mPD) with ELS Installation   | 30 days         | 30/12/17        | 28/01/18        |              |            |          |
| 202 | Construction of Binding & Plinth  | 7 days          | 29/01/18        | 04/02/18        |              |            |          |
| 203 | Penstock Trial & Preparation for connection to existing outlet pipe   | 0 days          | 04/02/18        | 04/02/18        |              |            |          |
| 204 | Pipe Laying (2 Pipes)   | 21 days         | 05/02/18        | 25/02/18        |              |            |          |
| 205 | Water Test  | 10 days         | 26/02/18        | 07/03/18        |              |            |          |
| 206 | Backfill  | 14 days         | 08/03/18        | 21/03/18        |              |            |          |
| 207 | All underground Utilities   | 60 days         | 22/03/18        | 20/05/18        |              |            |          |
| 208 | Backfill & Reinstatement & Formation of Access  | 60 days         | 22/03/18        | 20/05/18        |              |            |          |
| 209 | <b>HRSG Area Fdn - North (Area C6)</b>  | <b>356 days</b> | <b>29/03/17</b> | <b>19/03/18</b> |              |            |          |
| 210 | Excavation to Formation Level   | 21 days         | 29/03/17        | 18/04/17        |              |            |          |
| 211 | Pile Head Treatment   | 14 days         | 19/04/17        | 02/05/17        |              |            |          |
| 212 | Fdn North of HRSG Area GL 10-H to 10H-H, 10-1to 10H-5   | 60 days         | 03/05/17        | 01/07/17        |              |            |          |
| 213 | Pit Constructions   | 30 days         | 21/09/17        | 20/10/17        |              |            |          |
| 214 | Backfill  | 60 days         | 21/10/17        | 19/12/17        |              |            |          |

| ID  | Task Name  | Duration        | Start           | Finish          | Half 1, 2019 |            |          |
|-----|--|-----------------|-----------------|-----------------|--------------|------------|----------|
|     |  |                 |                 |                 | March 2019   | April 2019 | May 2019 |
| 215 | Underground UU & Formation of Access   | 90 days         | 20/12/17        | 19/03/18        |              |            |          |
| 216 | <b>Main Station Building - Unit L10 Superstructure</b>   | <b>229 days</b> | <b>05/10/17</b> | <b>21/05/18</b> |              |            |          |
| 217 | <b>2/F</b>   | <b>28 days</b>  | <b>31/10/17</b> | <b>27/11/17</b> |              |            |          |
| 218 | Steel Beam Erection  | 18 days         | 31/10/17        | 17/11/17        |              |            |          |
| 219 | R.C. Structure Construction  | 10 days         | 18/11/17        | 27/11/17        |              |            |          |
| 220 | <b>3/F</b>   | <b>20 days</b>  | <b>18/11/17</b> | <b>07/12/17</b> |              |            |          |
| 221 | Steel Beam Erection  | 18 days         | 18/11/17        | 05/12/17        |              |            |          |
| 222 | R.C. Structure Construction  | 10 days         | 28/11/17        | 07/12/17        |              |            |          |
| 223 | <b>4/F</b>   | <b>18 days</b>  | <b>06/12/17</b> | <b>23/12/17</b> |              |            |          |
| 224 | Steel Beam Erection  | 18 days         | 06/12/17        | 23/12/17        |              |            |          |
| 225 | R.C. Structure Construction  | 10 days         | 08/12/17        | 17/12/17        |              |            |          |
| 226 | <b>5/F &amp; Roof except GL 10-G to 10-H and 10-2 to 10-6</b>                                      | <b>168 days</b> | <b>05/10/17</b> | <b>21/03/18</b> |              |            |          |
| 227 | Steel Roof Truss Preparation   | 60 days         | 05/10/17        | 03/12/17        |              |            |          |
| 228 | Steel Roof Truss Erection + 2d Truss Bolt & Nut  | 35 days         | 04/12/17        | 07/01/18        |              |            |          |
| 229 | Steel Roof & Crane Rail Erection   | 21 days         | 25/12/17        | 14/01/18        |              |            |          |
| 230 | Slab Construction  | 45 days         | 18/12/17        | 31/01/18        |              |            |          |
| 231 | Upper Roof - Steel Roof Erection   | 21 days         | 15/01/18        | 04/02/18        |              |            |          |
| 232 | Upper roof RC construction   | 45 days         | 05/02/18        | 21/03/18        |              |            |          |
| 233 | Staircase Constructions  | 75 days         | 31/10/17        | 13/01/18        |              |            |          |
| 234 | Ceiling Scaffolding & Fendolite Installation to S. Steel Works                                     | 120 days        | 20/12/17        | 18/04/18        |              |            |          |
| 235 | External Metal Cladding Installation   | 120 days        | 24/12/17        | 22/04/18        |              |            |          |
| 236 | Internal ABWF Works  | 150 days        | 14/11/17        | 12/04/18        |              |            |          |
| 237 | BS Installation  | 175 days        | 28/11/17        | 21/05/18        |              |            |          |
| 238 | <b>275kV Cable Trench (Area C5 &amp; C6)</b>   | <b>61 days</b>  | <b>22/03/18</b> | <b>21/05/18</b> |              |            |          |
| 239 | Cable & Pipe Trench (C5 Area)  | 45 days         | 22/03/18        | 05/05/18        |              |            |          |
| 240 | Cable Trench (C6 Area)   | 45 days         | 07/04/18        | 21/05/18        |              |            |          |
| 241 | <b>MSB UnitL9 - A&amp;A</b>  | <b>105 days</b> | <b>08/01/18</b> | <b>22/04/18</b> |              |            |          |
| 242 | Hack-off Lean Concrete   | 60 days         | 08/01/18        | 08/03/18        |              |            |          |
| 243 | Pipe Rack Support Construction   | 45 days         | 09/03/18        | 22/04/18        |              |            |          |
| 244 | <b>MSB UnitL8 - A&amp;A</b>  | <b>120 days</b> | <b>02/09/17</b> | <b>30/12/17</b> |              |            |          |
| 245 | A&A Works  | 120 days        | 02/09/17        | 30/12/17        |              |            |          |
| 246 | <b>C.W. Pump Equipment Room</b>  | <b>276 days</b> | <b>28/06/17</b> | <b>31/03/18</b> |              |            |          |
| 247 | BA 10 Application  | 0 days          | 28/06/17        | 28/06/17        |              |            |          |
| 248 | Removal of RC fin from existing CW Pump Room   | 14 days         | 29/06/17        | 12/07/17        |              |            |          |
| 249 | Tree Transplant & falling  | 30 days         | 13/07/17        | 11/08/17        |              |            |          |
| 250 | Excavation & Raft Footing  | 45 days         | 12/08/17        | 25/09/17        |              |            |          |
| 251 | Underground Drainage + Backfill  | 18 days         | 26/09/17        | 13/10/17        |              |            |          |
| 252 | Construct G/F  | 14 days         | 14/10/17        | 27/10/17        |              |            |          |
| 253 | Roof Construction  | 45 days         | 28/10/17        | 11/12/17        |              |            |          |
| 254 | Parapet Wall   | 18 days         | 12/12/17        | 29/12/17        |              |            |          |
| 255 | ABWF Works   | 40 days         | 11/01/18        | 19/02/18        |              |            |          |
| 256 | Building Service Installations   | 40 days         | 20/02/18        | 31/03/18        |              |            |          |
| 257 | Extenal Pipe Rack Extension & Reinstatement Works  | 150 days        | 28/10/17        | 26/03/18        |              |            |          |
| 258 | Ready for BA 13 Application  | 0 days          | 31/03/18        | 31/03/18        |              |            |          |
| 259 | <b>Demolition Work - Temporary Site Toilet</b>   | <b>60 days</b>  | <b>31/01/18</b> | <b>31/03/18</b> |              |            |          |
| 260 | Demolition of Temp. Site Toilet  | 60 days         | 31/01/18        | 31/03/18        |              |            |          |
| 261 | <b>Section E - Middel Rd &amp; South of L10. Expose &amp; Construction New 275kV Trench at LMX</b> | <b>337 days</b> | <b>29/06/17</b> | <b>31/05/18</b> |              |            |          |
| 262 | <b>275kV Cable Trench</b>  | <b>120 days</b> | <b>29/01/18</b> | <b>28/05/18</b> |              |            |          |
| 263 | 275kV Cable Trench Re-excavation (~172m)   | 120 days        | 29/01/18        | 28/05/18        |              |            |          |
| 264 | <b>C.W. Culvert System (Area C9a &amp; C15)</b>  | <b>337 days</b> | <b>29/06/17</b> | <b>31/05/18</b> |              |            |          |
| 265 | Removal of existing paving block   | 8 days          | 29/06/17        | 06/07/17        |              |            |          |
| 266 | Install ELS Phase 1 + consent  | 60 days         | 07/07/17        | 04/09/17        |              |            |          |
| 267 | Excavation & Blinding & Construct Plinth   | 30 days         | 05/09/17        | 04/10/17        |              |            |          |
| 268 | Pipe Laying & Thrust Box   | 60 days         | 05/10/17        | 03/12/17        |              |            |          |
| 269 | Water Test and Backfill  | 14 days         | 04/12/17        | 17/12/17        |              |            |          |

| ID  | Task Name   | Duration        | Start           | Finish          | Half 1, 2019 |            |          |
|-----|---|-----------------|-----------------|-----------------|--------------|------------|----------|
|     |   |                 |                 |                 | March 2019   | April 2019 | May 2019 |
| 270 | Underground UU and Reinstatement  | 120 days        | 18/12/17        | 16/04/18        |              |            |          |
| 271 | Install ELS Phase 2 + consent   | 21 days         | 15/08/17        | 04/09/17        |              |            |          |
| 272 | Blinding & Concrete Plinth  | 30 days         | 05/09/17        | 04/10/17        |              |            |          |
| 273 | Pipe Laying and Thrust Box  | 45 days         | 04/12/17        | 17/01/18        |              |            |          |
| 274 | Water Test & Backfill   | 14 days         | 18/01/18        | 31/01/18        |              |            |          |
| 275 | Underground UU and Reinstatement  | 120 days        | 01/02/18        | 31/05/18        |              |            |          |
| 276 | <b>Section F -Urea Storage &amp; Handling Facilities</b>                        | <b>488 days</b> | <b>01/05/17</b> | <b>31/08/18</b> |              |            |          |
| 277 | <b>Urea Handling &amp; Storage Plant House, Electrical Room &amp; Pipe Rack</b> | <b>488 days</b> | <b>01/05/17</b> | <b>31/08/18</b> |              |            |          |
| 278 | BA 10 Application   | 7 days          | 01/05/17        | 07/05/17        |              |            |          |
| 279 | Excavation to Formation Level   | 10 days         | 26/09/17        | 05/10/17        |              |            |          |
| 280 | Plate Load Test   | 14 days         | 06/10/17        | 19/10/17        |              |            |          |
| 281 | Raft Foundation (Urea Handlng Rm + Ele Rm)                                      | 30 days         | 20/10/17        | 18/11/17        |              |            |          |
| 282 | Backfill  | 21 days         | 19/11/17        | 09/12/17        |              |            |          |
| 283 | Construct G/F   | 21 days         | 10/12/17        | 30/12/17        |              |            |          |
| 284 | Roof Construction   | 90 days         | 31/12/17        | 30/03/18        |              |            |          |
| 285 | Parapet Wall  | 14 days         | 31/03/18        | 13/04/18        |              |            |          |
| 286 | ABWF Works  | 60 days         | 14/04/18        | 12/06/18        |              |            |          |
| 287 | Building Service Installations  | 80 days         | 13/06/18        | 31/08/18        |              |            |          |
| 288 | Ready for BA 13 Application   | 0 days          | 31/08/18        | 31/08/18        |              |            |          |
| 289 | Plate Load Test   | 14 days         | 06/10/17        | 19/10/17        |              |            |          |
| 290 | Pipe Rack Foundation  | 28 days         | 20/10/17        | 16/11/17        |              |            |          |
| 291 | Supporting Tower (4 no.) (9.55m in Height)                                      | 60 days         | 17/11/17        | 15/01/18        |              |            |          |
| 292 | Pipe Rack Truss (3 no.) 17.3m Span  | 60 days         | 16/01/18        | 16/03/18        |              |            |          |
| 293 | <b>Section G - Demin. Plant Road &amp; Modification at No. 4 CW Intake</b>      | <b>273 days</b> | <b>01/01/18</b> | <b>30/09/18</b> |              |            |          |
| 294 | <b>C.W Culvert System (Area C9b)</b>  | <b>273 days</b> | <b>01/01/18</b> | <b>30/09/18</b> |              |            |          |
| 295 | Site possession   | 0 days          | 01/01/18        | 01/01/18        |              |            |          |
| 296 | Removal of paving block & ELS Installation + consent                            | 60 days         | 01/01/18        | 01/03/18        |              |            |          |
| 297 | Excavation to Formation Level with ELS Installation                             | 30 days         | 02/03/18        | 31/03/18        |              |            |          |
| 298 | Construction of Blinding & Plinth   | 21 days         | 01/04/18        | 21/04/18        |              |            |          |
| 299 | Pipe Laying (2 pipes x ~45m)  | 30 days         | 22/04/18        | 21/05/18        |              |            |          |
| 300 | Construction of Thrust Box  | 14 days         | 22/05/18        | 04/06/18        |              |            |          |
| 301 | Water Test  | 7 days          | 05/06/18        | 11/06/18        |              |            |          |
| 302 | Backfill  | 16 days         | 12/06/18        | 27/06/18        |              |            |          |
| 303 | All underground Utilities   | 50 days         | 28/06/18        | 16/08/18        |              |            |          |
| 304 | Backfill & Reinstatement & Formation of Access                                  | 45 days         | 17/08/18        | 30/09/18        |              |            |          |
| 305 | <b>Modification Works - No. 4 C.W. Intake &amp; No.3 C.W. Outfall</b>           | <b>183 days</b> | <b>01/04/18</b> | <b>30/09/18</b> |              |            |          |
| 306 | No. 3 C.W. Outfall Modification   | 90 days         | 01/04/18        | 29/06/18        |              |            |          |
| 307 | No. 4 C.W. Intake Modification  | 90 days         | 03/07/18        | 30/09/18        |              |            |          |
| 308 | <b>Section H1 - Gas Support foundation &amp; trench at Area C11</b>             | <b>179 days</b> | <b>21/05/18</b> | <b>15/11/18</b> |              |            |          |
| 309 | <b>GRS Support Foundation</b>   | <b>179 days</b> | <b>21/05/18</b> | <b>15/11/18</b> |              |            |          |
| 310 | Temporary Protection, advance work etc  | 14 days         | 21/05/18        | 03/06/18        |              |            |          |
| 311 | Gas Pipe Footing  | 165 days        | 04/06/18        | 15/11/18        |              |            |          |
| 312 | Gas Pipe Trench   | 90 days         | 18/08/18        | 15/11/18        |              |            |          |
| 313 | <b>Section H2 - GRS Improvement work at Area C10</b>                            | <b>441 days</b> | <b>01/09/17</b> | <b>15/11/18</b> |              |            |          |
| 314 | <b>GRS Area Improvement Works</b>   | <b>441 days</b> | <b>01/09/17</b> | <b>15/11/18</b> |              |            |          |
| 315 | Retaining Wall Construction   | 90 days         | 01/09/17        | 29/11/17        |              |            |          |
| 316 | Removal of Surcharge and Backfill   | 45 days         | 30/11/17        | 13/01/18        |              |            |          |
| 317 | Footing Construction  | 240 days        | 14/01/18        | 10/09/18        |              |            |          |
| 318 | Topping up, finish and Misc. Works  | 66 days         | 11/09/18        | 15/11/18        |              |            |          |
| 319 | <b>Section H3 - L10 Chimney Flue and A&amp;A L9</b>                             | <b>318 days</b> | <b>01/01/18</b> | <b>15/11/18</b> |              |            |          |
| 320 | <b>No.4 Chimney Steel Flue</b>  | <b>318 days</b> | <b>01/01/18</b> | <b>15/11/18</b> |              |            |          |
| 321 | Consent, documentation and site preparation                                     | 0 days          | 01/01/18        | 01/01/18        |              |            |          |
| 322 | Steel Flue Preparation & installation   | 150 days        | 02/01/18        | 31/05/18        |              |            |          |
| 323 | Install Steel Cover at Windshield   | 45 days         | 01/06/18        | 15/07/18        |              |            |          |
| 324 | Install Steel Cover at Roof   | 30 days         | 16/07/18        | 14/08/18        |              |            |          |
| 325 | Modification & Reinstatement Works  | 55 days         | 15/08/18        | 08/10/18        |              |            |          |

| ID  | Task Name   | Duration         | Start           | Finish          | Half 1, 2019 |            |          |
|-----|---|------------------|-----------------|-----------------|--------------|------------|----------|
|     |   |                  |                 |                 | March 2019   | April 2019 | May 2019 |
| 326 | E & M Installation  | 38 days          | 09/10/18        | 15/11/18        |              |            |          |
| 327 | L9 A&A  | 120 days         | 19/07/18        | 15/11/18        |              |            |          |
| 328 | <b>Section I1 - Link Bridge &amp; associated A&amp;A</b>  | <b>94 days</b>   | <b>01/01/18</b> | <b>05/04/18</b> |              |            |          |
| 329 | <b>Link Bridge</b>  | <b>94 days</b>   | <b>01/01/18</b> | <b>05/04/18</b> |              |            |          |
| 330 | Design & Shop Drawings  | 0 days           | 01/01/18        | 01/01/18        |              |            |          |
| 331 | Site preparation  | 14 days          | 02/01/18        | 15/01/18        |              |            |          |
| 332 | Link Bridge between Unit L9 & L10   | 60 days          | 05/02/18        | 05/04/18        |              |            |          |
| 333 | <b>Section I2 - Shunt Reactor SR4 Foundation</b>  | <b>90 days</b>   | <b>01/01/19</b> | <b>31/03/19</b> |              |            |          |
| 334 | <b>Shunt Reactor Compound SR4</b>   | <b>90 days</b>   | <b>01/01/19</b> | <b>31/03/19</b> |              |            |          |
| 335 | Modification Work at Shunt Reactor SR4  | 90 days          | 01/01/19        | 31/03/19        |              |            |          |
| 336 | <b>Section I3 - All remaining work except deferred works</b>  | <b>417 days</b>  | <b>08/02/18</b> | <b>31/03/19</b> |              |            |          |
| 337 | <b>Remaining Works</b>  | <b>417 days</b>  | <b>08/02/18</b> | <b>31/03/19</b> |              |            |          |
| 338 | Demolition of Canopy @ Jetty Guard Hose & Toilet)   | 30 days          | 02/08/18        | 31/08/18        |              |            |          |
| 339 | Demolition of Existing Contractor Shed  | 60 days          | 01/09/18        | 30/10/18        |              |            |          |
| 340 | Security Fence Erection   | 20 days          | 31/10/18        | 19/11/18        |              |            |          |
| 341 | All External Works & Road Works   | 417 days         | 08/02/18        | 31/03/19        |              |            |          |
| 342 | <b>Deferred Works - L10 MSB and HRSG</b>  | <b>395 days</b>  | <b>02/03/18</b> | <b>31/03/19</b> |              |            |          |
| 343 | Construction of L10 MSB Roof Between GL 10-G to 10-H and 10-2 to 10-6 After the Overhead Crane Installation   | 30 days          | 02/03/18        | 31/03/18        |              |            |          |
| 344 | Construction of Walls and Ceilings of Lube Oil Tank Room at L10 MSB   | 92 days          | 01/05/18        | 31/07/18        |              |            |          |
| 345 | Construction of Walls of L10 MSB Below Level +18mPD along GL10-6 from GL10-F to 10-H and Walls of L10 MSB along GL10-H from GL10-5 to 10-6 including the associated Building Elements | 92 days          | 01/05/18        | 31/07/18        |              |            |          |
| 346 | Construction of Walls of L10 MSB Below 1/F along GL10-6 from GL10-B to 10-C and the associated Staircases including the Enclosure Walls between G/F and 1/F.                          | 184 days         | 01/05/18        | 31/10/18        |              |            |          |
| 347 | Construction of Internal Partition Wall at 1/F of L10 MSB along GL10-C from GL10-2 to 10-3  | 32 days          | 15/05/18        | 15/06/18        |              |            |          |
| 348 | Removal of Temporary Paving Within L10 HRSG Area to Expose all respective Equipment Foundations   | 14 days          | 01/08/18        | 14/08/18        |              |            |          |
| 349 | Construction of Foundation Plinths and Walls of Lube Oil Storage Tank   | 93 days          | 15/08/18        | 15/11/18        |              |            |          |
| 350 | Construction of Metal Fence and the associated Fire Services Installations and Installation of Removable Shelter Transformer Area   | 121 days         | 01/12/18        | 31/03/19        |              |            |          |
| 351 | <b>Deferred Works - External Works</b>  | <b>182 days</b>  | <b>01/10/18</b> | <b>31/03/19</b> |              |            |          |
| 352 | Final Reinstatement of Access Roads and Pavement Surrounding and within L10 MSB and L10 HRSG Area   | 151 days         | 01/10/18        | 28/02/19        |              |            |          |
| 353 | FSD Inspection  | 14 days          | 02/03/19        | 15/03/19        |              |            |          |
| 354 | BD OP Inspection  | 14 days          | 18/03/19        | 31/03/19        |              |            |          |
| 355 | <b>Section J - Cable Route CPX1&amp;2 cable diversion &amp; whole of work except deferred works to be carried out in DLP</b>  | <b>1127 days</b> | <b>01/05/17</b> | <b>31/05/20</b> |              |            |          |
| 356 | <b>275kV Cable Diversion</b>  | <b>1127 days</b> | <b>01/05/17</b> | <b>31/05/20</b> |              |            |          |
| 357 | <b>Part I (1km in Length, 1.1m to 1.5m Deep) (Works in existing Trench)</b>   | <b>426 days</b>  | <b>01/05/17</b> | <b>30/06/18</b> |              |            |          |
| 358 | Tentative Commencement Date Of Civil Works  | 0 days           | 01/05/17        | 01/05/17        |              |            |          |
| 359 | Trail Pit & Trench at Joint Bay   | 120 days         | 01/05/17        | 28/08/17        |              |            |          |
| 360 | Implementation of TTA   | 7 days           | 22/08/17        | 28/08/17        |              |            |          |
| 361 | Remove the Concrete Road Cover  | 60 days          | 29/08/17        | 27/10/17        |              |            |          |
| 362 | Cable Trench Re-excavation (by Mechanical Method)   | 120 days         | 03/09/17        | 31/12/17        |              |            |          |
| 363 | Completion Date of Trench Excavation for Site Handover  | 0 days           | 31/12/17        | 31/12/17        |              |            |          |
| 364 | Tentative Period for Backfilling and Road Reinstatement (Excluding Joint Bay and Trench at Station Road)  | 91 days          | 01/04/18        | 30/06/18        |              |            |          |
| 365 | <b>Part II (630m in Length, 1.1m to 1.5m Deep) (Works in existing Trench)</b>   | <b>485 days</b>  | <b>01/11/17</b> | <b>28/02/19</b> |              |            |          |
| 366 | Tentative Commencement Date Of Civil Works  | 0 days           | 01/11/17        | 01/11/17        |              |            |          |
| 367 | Implementation of TTA   | 9 days           | 01/11/17        | 09/11/17        |              |            |          |
| 368 | Remove the Concrete Road Cover  | 60 days          | 10/11/17        | 08/01/18        |              |            |          |
| 369 | Trench Excavation and Installation of Road Decking at Joint Bay (Including Part I & II)   | 145 days         | 09/01/18        | 02/06/18        |              |            |          |
| 370 | Cable Trench Re-excavation (by Mechanical Method)   | 90 days          | 03/06/18        | 31/08/18        |              |            |          |
| 371 | Completion Date of Trench Excavation for Site Handover  | 0 days           | 31/08/18        | 31/08/18        |              |            |          |

| ID  | Task Name  | Duration        | Start           | Finish          | Half 1, 2019 |            |          |
|-----|--|-----------------|-----------------|-----------------|--------------|------------|----------|
|     |  |                 |                 |                 | March 2019   | April 2019 | May 2019 |
| 372 | Tentative Period for Backfilling and Road Reinstatement (Including Joint Bay at Part I, but excluding Joint Bay SJ3) | 90 days         | 01/12/18        | 28/02/19        |              |            |          |
| 373 | <b>Part III (400m in Length, 1.3m to 1.5m Deep) (Works in New Trench)</b>  | <b>518 days</b> | <b>01/07/18</b> | <b>30/11/19</b> |              |            |          |
| 374 | Tentative Commencement Date Of Civil Works   | 0 days          | 01/07/18        | 01/07/18        |              |            |          |
| 375 | Implementation of TTA  | 9 days          | 01/07/18        | 09/07/18        |              |            |          |
| 376 | Remove the Concrete Road Cover   | 90 days         | 10/07/18        | 07/10/18        |              |            |          |
| 377 | Cable Trench Excavation with shoring   | 260 days        | 31/07/18        | 16/04/19        |              |            |          |
| 378 | Construction of New Joint Bay  | 45 days         | 17/04/19        | 31/05/19        |              |            |          |
| 379 | Completion Date of Trench Excavation for Site Handover   | 0 days          | 31/05/19        | 31/05/19        |              |            |          |
| 380 | Tentative Period for Backfilling and Road Reinstatement (excluding new slab but including SJ3)                       | 91 days         | 01/09/19        | 30/11/19        |              |            |          |
| 381 | <b>Part IV (Hand Dig Tunnel) + Defer portion</b>   | <b>701 days</b> | <b>01/07/18</b> | <b>31/05/20</b> |              |            |          |
| 382 | Tentative Commencement Date Of Civil Works   | 0 days          | 01/07/18        | 01/07/18        |              |            |          |
| 383 | Trial Pits / Trenches  | 30 days         | 01/07/18        | 30/07/18        |              |            |          |
| 384 | Existing Drainage Diversion, if any  | 20 days         | 31/07/18        | 19/08/18        |              |            |          |
| 385 | Formation of Temp. Cable Pit   | 90 days         | 20/08/18        | 17/11/18        |              |            |          |
| 386 | Hand Dig Tunel (15m)   | 150 days        | 18/11/18        | 16/04/19        |              |            |          |
| 387 | Excavtion for new RC Works   | 90 days         | 17/01/19        | 16/04/19        |              |            |          |
| 388 | Construction of new RC Works   | 45 days         | 17/04/19        | 31/05/19        |              |            |          |
| 389 | Backfill & reinstatement except new trench   | 30 days         | 01/06/19        | 30/06/19        |              |            |          |
| 390 | Completion Date of Trench for Site Handover  | 0 days          | 30/06/19        | 30/06/19        |              |            |          |
| 391 | <b>Deferred Works - Cable Diversion CPX1 and CPX2 (during DLP)</b>   | <b>274 days</b> | <b>01/09/19</b> | <b>31/05/20</b> |              |            |          |
| 392 | Formation of Wall Opening between existing trench CPX1 and new Joint Bay   | 7 days          | 01/09/19        | 07/09/19        |              |            |          |
| 393 | Breaking up for Road Paving and Excavation down to Cable Tiles of Existing Trench CPX2                               | 31 days         | 01/12/19        | 31/12/19        |              |            |          |
| 394 | Demolition of Existing Trench CPX1 and CPX2  | 30 days         | 01/04/20        | 30/04/20        |              |            |          |
| 395 | Final Reinstatement of the CPX1 and CPX2 Areas   | 31 days         | 01/05/20        | 31/05/20        |              |            |          |
| 396 | <b>Deferred Works - Shunt Reactor Compound SR4 (during DLP)</b>  | <b>153 days</b> | <b>01/07/19</b> | <b>30/11/19</b> |              |            |          |
| 397 | Trench Re-excavation and Cable Supports Installation for Shunt Reactor Compound SR4                                  | 62 days         | 01/07/19        | 31/08/19        |              |            |          |
| 398 | Backfilling and Road Re-instatement of Shunt Reactor SR4 and Associated Trench                                       | 30 days         | 01/11/19        | 30/11/19        |              |            |          |



SCHEDULE C. Contract No. 16/2209  
 Lamma Power Station Extension - Unit 10  
 Complete Erection, Inspection, Testing &  
 Commissioning of Power Block Facilities

Appendix  
**FOR  
 INFO**

| No.      | Description  | 2019 |           |                                      |
|----------|--|------|-----------|--------------------------------------|
|          |  | Mar  | Apr       | May                                  |
|          | <b>Erection Key Date</b>   |      |           |                                      |
|          |  | H    |           | Sync<br>⊙<br>HRSG<br>Gas in<br>1-May |
| <b>A</b> | <b>HRSG PORTION</b>  |      |           |                                      |
| A-01     | Install Casing (Bottom/Side/Top) with Structure                            |      | Bottom/Si |                                      |
| A-02     | Upper/Lower Connection Pipe  |      |           |                                      |
| A-03     | Module Install (Bundle Tube Block)   |      |           |                                      |
| A-04     | Down Commer Pipe   |      |           |                                      |
| A-05     | Drum Lifting / HDR Level Adjustment  |      |           |                                      |
| A-06     | Critical Piping/connecting piping (Main Steam, Aux, R/H, HP/LP Feed Water) |      |           |                                      |
| A-07     | Other piping   | ●—●  |           |                                      |
| A-08     | Access Platform / Hand Rail  |      |           |                                      |
| A-09     | Inside Baffle Plate & Seismic Tie Adjust / Setting                         | ●—●  |           |                                      |
| A-10     | SCR System   |      |           |                                      |

SCHEDULE C. Contract No. 16/2209  
 Lamma Power Station Extension - Unit 10  
 Complete Erection, Inspection, Testing &  
 Commissioning of Power Block Facilities

Appendix  
**FOR  
 INFO**

| No.  | Description   | 2019  |     |   |
|------|---|-------|-----|---|
|      |   | Mar   | Apr | May   |
|      | <b>Erection Key Date</b>  |       |     |   |
|      |   | H     |     | Syn<br>nc<br><br>⊙<br>HRSG<br>Gas in<br>1-May |
| A-11 | Inlet Duct Structure / Include Pipe Rack (U9-U10 Connection)  |       |     |   |
| A-12 | Inlet Duct  |       |     |   |
| A-13 | Exhaust Duct Structure  |       |     |   |
| A-14 | Exhaust Duct  | ----- |     |   |
| A-15 | Aux Equip(B/D Tank, HP/IP Feed Water Pump, LP Eco Recirculation Pump, etc.)<br>HP/IP Feed Water Pump<br>Reserve feed water Tank | ----- |     | Fin   |
| A-16 | Insulation  | ----- |     |   |
| A-17 | Painting  | ----- |     |   |
| A-18 | Install Catalyst  |       |     |   |
| A-19 | Steam Blowing out(other scope) & alkaline boiling out   |       |     |   |









SCHEDULE C. Contract No. 16/2209  
 Lamma Power Station Extension - Unit 10  
 Complete Erection, Inspection, Testing &  
 Commissioning of Power Block Facilities

Appendix  
**FOR  
 INFO**

| No. | Description              | 2019 |     |   |
|-----|--------------------------|------|-----|---|
|     |                          | Mar  | Apr | May   |
|     | <b>Erection Key Date</b> |      |     | H<br>/<br>Sync<br>⓪<br><b>HRSG<br/>           Gas in<br/>           1-May</b> |
|     |                          |      |     |   |
| B-4 | Install GEN              |      |     | ●-----●<br>●-----●<br>Seal Oil Fl   |
| B-5 | Install GT               |      |     | ●-----●   |
|     |                          |      |     | P/T   |

SCHEDULE C. Contract No. 16/2209  
 Lamma Power Station Extension - Unit 10  
 Complete Erection, Inspection, Testing &  
 Commissioning of Power Block Facilities

Appendix  
**FOR  
 INFO**

| No. | Description                          | 2019 |  |   |
|-----|--------------------------------------|------|--|---|
|     |                                      | Mar  | Apr  | May   |
|     | <b>Erection Key Date</b>             |      |  | <br>Sync |
|     |                                      |      | <br>HRSG<br>Gas in<br>1-May |   |
|     |                                      |      |                             |   |
| B-6 | Aux Equipment                        |      |  |         |
| B-7 | Insulation                           |      |  |        |
| B-8 | Painting                             |      |  |        |
| B-9 | Switchgear/Hoist/Hoist for condenser |      |  |   |
|     |                                      |      |  |   |

SCHEDULE C. Contract No. 16/2209  
 Lamma Power Station Extension - Unit 10  
 Complete Erection, Inspection, Testing &  
 Commissioning of Power Block Facilities

Appendix  
**FOR  
 INFO**

| No.      | Description  | 2019 |     |                              |
|----------|--|------|-----|------------------------------|
|          |  | Mar  | Apr | May                          |
|          | <b>Erection Key Date</b>   |      |     |                              |
|          |  | H    |     | Sync                         |
|          |  |      |     | ⊙<br>HRSG<br>Gas in<br>1-May |
| <b>C</b> | <b>ERECTION &amp; INSTRUMENTATION PORTION</b>                    |      |     |                              |
| C-1      | Transformer & Ancillaries (G Tx, U Tx, Ex Tx, SFC Tx)            |      |     |                              |
| C-2      | <b>EQUIPMENT INSTALLATION</b>                                    |      |     |                              |
|          | Generator & Ancillaries  |      |     |                              |
|          | Isolated Phase Busducts  |      |     |                              |
|          | Switchgear and Accessories                                       |      |     |                              |
|          | UPS, Batterys, Battery Charger System & DBs                      |      |     |                              |
|          | Electrical Panels & Local Control Panels                         |      |     |                              |
|          | Control Systems, Control Panels, Local Instrument Cubicle & Rack |      |     |                              |
|          | Channel Base Installation  |      |     |                              |
| C-3      | <b>CABLING SYSTEM INSTALLATION</b>                               |      |     |                              |
|          | Cable Ladder / Tray Installation                                 |      |     |                              |
|          | Conduit Pipe Installation  |      |     |                              |
|          | Earthing Installation  | •    |     |                              |
|          | Cable Laying & Termination                                       | •    |     |                              |
|          | Fire Resistant Sealing   | •    | •   |                              |
|          | Cable Trench Opening & Transportation                            | •    | •   |                              |
|          |  |      |     |                              |

SCHEDULE C. Contract No. 16/2209  
 Lamma Power Station Extension - Unit 10  
 Complete Erection, Inspection, Testing &  
 Commissioning of Power Block Facilities

Appendix  
**FOR  
 INFO**

| No. | Description   | 2019 |     |                              |
|-----|---|------|-----|------------------------------|
|     |   | Mar  | Apr | May                          |
|     | <b>Erection Key Date</b>                            |      |     |                              |
|     |   | H    |     | Sync                         |
|     |   |      |     | ⊙<br>HRSG<br>Gas in<br>1-May |
| C-4 | INSTRUMENTS, INSTR. PIPINGS & AIR TUBE              |      |     |                              |
|     | Local Instruments, Piping & Tubing                  | •    |     |                              |
|     | Instrument Calibration                              |      |     |                              |
|     |   |      |     |                              |
| C-5 | OTHER WORK  |      |     |                              |
|     | 275kV Shunt Reactor Relocation                      |      |     |                              |
|     | Turbine Overhead Crane, Hoist, Battery Power Supply |      |     |                              |
|     | Existing CWP etc.                                   |      |     |                              |
|     | BOP & Other Works                                   |      |     |                              |
|     | Site Cleaning                                       |      |     |                              |
|     |   |      |     |                              |
| C-6 | TESTING & COMMISSIONING                             |      |     |                              |
|     | Testing & Commissioning                             | •    | •   |                              |
|     | Commissioning Assistant                             |      |     |                              |

| ID | Task Name   | Duration         | Start           | Finish          |   |         |         |
|----|---|------------------|-----------------|-----------------|---|---------|---------|
|    |   |                  |                 |                 | Mar '19                                   | Apr '19 | May '19 |
| 1  | <b>Civil and Building Works for Unit 11 and Associated Works</b>  | <b>1197 days</b> | <b>01/06/18</b> | <b>30/09/21</b> |   |         |         |
| 2  | <b>Contract Key Dates</b>   | <b>1197 days</b> | <b>01/06/18</b> | <b>30/09/21</b> |   |         |         |
| 3  | Contract Commencement Date  | 0 days           | 01/06/18        | 01/06/18        |   |         |         |
| 4  | Section A1 - Ground treatment installation works at Zone 1A   | 0 days           | 31/10/18        | 31/10/18        |   |         |         |
| 5  | Section A2 - Ground treatment installation works at Zone 1B   | 0 days           | 31/10/18        | 31/10/18        |   |         |         |
| 6  | Section A3 - Ground treatment installation works at Zone 2  | 0 days           | 31/01/19        | 31/01/19        | works at Zone 2                           |         |         |
| 7  | Section A4 - Ground treatment installation works at Zone 3  | 0 days           | 31/01/19        | 31/01/19        | works at Zone 3                           |         |         |
| 8  | Section A5 (i) - Ground treatment installation works at Zone 4 - Band drain installation  | 0 days           | 31/01/19        | 31/01/19        | works at Zone 4 - Band drain installation |         |         |
| 9  | Section A5 (ii) - Ground treatment installation works at Zone 4 - Surcharge filling   | 0 days           | 30/09/20        | 30/09/20        |   |         |         |
| 10 | Section A6 (i) - A&A Works for No. 4 C.W. Outfall at Area E18   | 0 days           | 31/05/20        | 31/05/20        |   |         |         |
| 11 | Section A6 (ii) - External works at Area E15  | 0 days           | 15/02/20        | 15/02/20        |   |         |         |
| 12 | Section B1 (i) - Area south of L11 MSB and HRSG from GL11-F eastwards leading to Chimney Road at Area E1 & E2   | 0 days           | 01/12/19        | 01/12/19        |   |         |         |
| 13 | Section B1 (ii) - Supporting structures for overhead cranes of L11 MSB including the associated roof structure except the roof deferred works   | 0 days           | 01/12/19        | 01/12/19        |   |         |         |
| 14 | Section B1 (iii) - FSRU Civil works at Area E13   | 0 days           | 31/05/21        | 31/05/21        |   |         |         |
| 15 | Section B2 - Retractable Cover D at Area E22  | 0 days           | 31/12/19        | 31/12/19        |   |         |         |
| 16 | Section B3 - External works at Area B1, D2 and D4   | 0 days           | 06/01/20        | 06/01/20        |   |         |         |
| 17 | Section C1 - Area south of L11 MSB from GL11-F westwards leading to Station Road at Area E3(A) & E3(B)  | 0 days           | 15/12/19        | 15/12/19        |   |         |         |
| 18 | Section C2 - (i) Southern part of L11 HRSG area and its surrounding at Area E7 except the deferred works for Lube Oil Storage Tank  | 0 days           | 01/11/19        | 01/11/19        |   |         |         |
| 19 | Section C2 - (ii) L11 Turbo Block foundation including the L11 MSB ground floor together with the equipment foundations between GL 11-F to 11-H and 11-1 to 11-6 for the installation of power generator, air inlet duct and lube oil reservoir | 0 days           | 15/02/20        | 15/02/20        |   |         |         |
| 20 | Section C2 - (iii) G/F of L11 MSB including the Condenser Pit, Circulating Water Pipe Pit and equipment foundations between GL 11-B to 11-C and 11-1 to 11-6 for the installation of condenser  | 0 days           | 15/12/19        | 15/12/19        |   |         |         |
| 21 | Section D - (i) Roads and external grounds surrounding L11 MSB and L11 HRSG in addition to the southern & eastern areas mentioned above in Area E5 and E6   | 0 days           | 15/02/20        | 15/02/20        |   |         |         |
| 22 | Section D - (ii) Remaining northern part of L11 HRSG area and its surrounding in Area E6  | 0 days           | 15/02/20        | 15/02/20        |   |         |         |
| 23 | Section D - (iii) Whole of L11 MSB including the pipe and cable rack along south façade of L11 MSB with all underground utilities at Area E4 including C.W. Inlet and Outlet Culvert except the deferred works                                  | 0 days           | 15/02/20        | 15/02/20        |   |         |         |
| 24 | Section D - (iv) Link Bridge between L10 and L11 MSB and at the south of L11 MSB including their associated alternations & additions (A&A) Works at L10 MSB   | 0 days           | 15/02/20        | 15/02/20        |   |         |         |
| 25 | Section D - (v) Gas Duct Foundation, Pipe and Cable Rack and associated trench in Area E20  | 0 days           | 15/02/20        | 15/02/20        |   |         |         |
| 26 | Section E1 - (i) Link Bridge and Pipe and Cable Rack connecting L11 MSB to the western area of L11 MSB at Area E3   | 0 days           | 31/05/20        | 31/05/20        |   |         |         |
| 27 | Section E1 - (ii) Gas Receiving Station and L11 Gas Receiving Station Equipment Room (GRS) Area Extension at Area E16   | 0 days           | 30/06/20        | 30/06/20        |   |         |         |
| 28 | Section E1 - (iii) External Works at Area E15 ( C )   | 0 days           | 28/02/21        | 28/02/21        |   |         |         |
| 29 | Section E2 - Pipe and Cable Rack and trench at west of Chimney Road and Pipe and Cable Rack at south of Middle Road at Area E8 and E19  | 0 days           | 15/05/20        | 15/05/20        |   |         |         |
| 30 | Section E3 - Gas Pipe Support Foundation and Pipe Trench and associated external works at Area E14, E15 (A) and E15 (B)   | 0 days           | 30/06/20        | 30/06/20        |   |         |         |
| 31 | Section E4 - 275kV cable trenching works connecting the 275kV Switching Station Extension and L11 MSB at Area E9 (A)  | 0 days           | 15/09/19        | 15/09/19        |   |         |         |



| ID | Task Name   | Duration        | Start           | Finish          | Gantt Chart   |         |         |
|----|---|-----------------|-----------------|-----------------|---|---------|---------|
|    |   |                 |                 |                 | Mar '19   | Apr '19 | May '19 |
| 32 | Section F - 275kV Station Building Extension and associated works at Area E17   | 0 days          | 01/04/20        | 01/04/20        |   |         |         |
| 33 | Section G - A&A Works at No. 4 C.W. Intake at Area E12  | 0 days          | 31/05/20        | 31/05/20        |   |         |         |
| 34 | Section H - L11 Steel flue liner at No. 4 Chimney   | 0 days          | 14/08/19        | 14/08/19        |   |         |         |
| 35 | Section I - (i) 275kV cable trenching works connecting the 275kV Switching Station Extension and L11 MSB at Area E9 (B)   | 0 days          | 15/05/20        | 15/05/20        |   |         |         |
| 36 | Section I - (ii) Interconnector 2 Trench Modification Works at Area E10   | 0 days          | 15/05/20        | 15/05/20        |   |         |         |
| 37 | Section J - (i) Demolition of Retractable Cover A&B & (ii) Foundation of LMX Light Oil Storage Tank Nos. 3 & 4 and A&A for Existing Bund Wall at Area   | 0 days          | 30/04/21        | 30/04/21        |   |         |         |
| 38 | Section K1 - External works at Area 15 ( E ) and 15( F )  | 0 days          | 31/05/21        | 31/05/21        |   |         |         |
| 39 | Section K2 - Removal of Southern Bund and External Works at Area D5, D6 and D7  | 0 days          | 31/05/21        | 31/05/21        |   |         |         |
| 40 | Section K3 - All remaining works shall be completed for reporting completion to BD and ready for OP inspection  | 0 days          | 30/09/21        | 30/09/21        |   |         |         |
| 41 | <b>General &amp; Preliminary</b>  | <b>272 days</b> | <b>01/06/18</b> | <b>09/03/19</b> | 09 Mar '19  |         |         |
| 42 | Set up Temporary Site Office and Utilities  | 90 days         | 01/06/18        | 29/08/18        |   |         |         |
| 43 | Permit Applications & Statuary Submissions  | 120 days        | 30/08/18        | 27/12/18        |   |         |         |
| 44 | Existing Utilities scanning & Excavation Permit   | 45 days         | 13/11/18        | 27/12/18        |   |         |         |
| 45 | Tower Crane erection 2@MSB, 1@ 275  | 60 days         | 30/12/18        | 09/03/19        | Tower Crane erection 2@MSB, 1@ 275                  |         |         |
| 46 | <b>Submission and Approval</b>  | <b>554 days</b> | <b>01/06/18</b> | <b>16/12/19</b> |   |         |         |
| 47 | Method Statement / Temp Work Submission & Approval from HEC for General Works   | 240 days        | 01/06/18        | 26/01/19        | al from HEC for General Works                       |         |         |
| 48 | BD Approval & Consent (If required)   | 120 days        | 01/06/18        | 28/09/18        |   |         |         |
| 49 | BIM Model, CSD & CBWD Submission & Approval from HEC  | 200 days        | 29/09/18        | 26/04/19        | BIM Model, CSD & CBWD Submission & Approval from H  |         |         |
| 50 | Structure Steelwork Connection Design Submission & BD Approval  | 60 days         | 29/09/18        | 27/11/18        |   |         |         |
| 51 | Structure Steelwork Shop Drawing & Approval   | 60 days         | 13/10/18        | 11/12/18        |   |         |         |
| 52 | Metal Cladding, louvre & windows submission & BD Approval   | 60 days         | 28/11/18        | 26/01/19        | approval  |         |         |
| 53 | Metal Cladding, louvre & windows shop drawing submission  | 60 days         | 12/12/18        | 19/02/19        | g, louvre & windows shop drawing submission         |         |         |
| 54 | Order, Off Site Fabrication and Delivery (S. Steel & Cladding & louvres)  | 180 days        | 27/10/18        | 04/05/19        | Order, Off Site Fabrication and Delivery (S. S      |         |         |
| 55 | Retractable Cover D BD Submission & Approval  | 90 days         | 20/02/19        | 20/05/19        | Retractable Cover                                   |         |         |
| 56 | No. 4 C.W. Outfall A&A BD approval  | 90 days         | 30/08/18        | 27/11/18        |   |         |         |
| 57 | Submission & Approval of Steel Flue Assessment Report and Design Drawings   | 60 days         | 30/09/18        | 28/11/18        |   |         |         |
| 58 | Submission and Approval of Steel Flue Design from BD  | 60 days         | 30/09/18        | 28/11/18        |   |         |         |
| 59 | Material Fabrication & Delivery for L11 Flue  | 100 days        | 15/10/18        | 22/01/19        |   |         |         |
| 60 | Folding Shutters Shop Drawing Submission & Approval   | 120 days        | 20/02/19        | 19/06/19        |   |         |         |
| 61 | Fabrication & Delivery of Folding Shutters  | 150 days        | 20/06/19        | 16/11/19        |   |         |         |
| 62 | Sewage Pump System Design submission & approval   | 90 days         | 22/03/19        | 19/06/19        |   |         |         |
| 63 | Fabrication & Delivery of Sewage Pump   | 180 days        | 20/06/19        | 16/12/19        |   |         |         |
| 64 | Other material submission & approval & delivery   | 300 days        | 30/08/18        | 05/07/19        |   |         |         |
| 65 | <b>Coordination with the Employer's Specialist Contractors</b>  | <b>438 days</b> | <b>22/02/19</b> | <b>15/05/20</b> |   |         |         |
| 66 | Installation of Puddle Pipes at C.W. outlet Culvert   | 7 days          | 22/02/19        | 28/02/19        | Installation of Puddle Pipes at C.W. outlet Culvert |         |         |
| 67 | Installation of Puddle Pipes at C.W. Inlet Culvert  | 7 days          | 29/04/19        | 05/05/19        | Installation of Puddle Pipes at C.W. Inlet C        |         |         |
| 68 | Template setting at L11 Turbo Block Foundation  | 60 days         | 15/11/19        | 15/01/20        |   |         |         |
| 69 | Template setting of holding down bolts at HRSG column base  | 46 days         | 26/07/19        | 09/09/19        |   |         |         |
| 70 | I-beam / channel base installation on top of transformer foundations at Transformer Area  | 30 days         | 15/12/19        | 15/01/20        |   |         |         |
| 71 | Overhead crane erection at turbine hall using access through a temporary opening at L11 MSB roof between GL11-G to 11-H and 11-2 to 11-6  | 36 days         | 01/12/19        | 07/01/20        |   |         |         |
| 72 | Condenser assembly and erection using access through a temporary façade opening at L11 MSB below 1/F along GL 11-6 from GL11-B to 11-C including a clear space below 1/F between GL 11-B to 11-C                          | 127 days        | 15/12/19        | 30/04/20        |   |         |         |
| 73 | Installation of power train equipment including air inlet duct using access through a temporary façade opening at L11 MSB below 1/F along GL 11-6 from GL11-F to 11-H including a clear space below 1/F of the above area | 142 days        | 15/12/19        | 15/05/20        |   |         |         |

| ID  | Task Name  | Duration        | Start           | Finish          | Timeline |         |         |
|-----|--|-----------------|-----------------|-----------------|----------|---------|---------|
|     |  |                 |                 |                 | Mar '19  | Apr '19 | May '19 |
| 74  | Installation of embedded materials such as holding down bolts for equipment foundations - Commencement                   | 30 days         | 11/05/19        | 09/06/19        |          |         |         |
| 75  | <b>Section A1 &amp; A2 - Ground treatment at Zone 1A &amp; 1B</b>  | <b>92 days</b>  | <b>01/08/18</b> | <b>31/10/18</b> |          |         |         |
| 76  | Plant establishment for earthworks   | 7 days          | 01/08/18        | 07/08/18        |          |         |         |
| 77  | Backfilling and compaction from existing ground +4.5mPD to +5.5mPD   | 45 days         | 08/08/18        | 21/09/18        |          |         |         |
| 78  | Delivery of band drain   | 5 days          | 29/08/18        | 02/09/18        |          |         |         |
| 79  | Plant establishment for band drain (1st rig)   | 10 days         | 03/09/18        | 12/09/18        |          |         |         |
| 80  | Plant establishment for band drain (2nd rig)   | 7 days          | 20/09/18        | 26/09/18        |          |         |         |
| 81  | Plant establishment for band drain (3rd rig)   | 7 days          | 11/10/18        | 17/10/18        |          |         |         |
| 82  | Vert. Band drain installation (1023 nos. x 44m)  | 45 days         | 13/09/18        | 27/10/18        |          |         |         |
| 83  | Deposition of surcharge up to +8.3mPD  | 45 days         | 17/09/18        | 31/10/18        |          |         |         |
| 84  | <b>Section A3 - Ground treatment installation works at Zone 2</b>  | <b>123 days</b> | <b>01/10/18</b> | <b>31/01/19</b> |          |         |         |
| 85  | Backfilling and compaction from existing ground +4.5mPD to +5.5mPD   | 30 days         | 01/10/18        | 30/10/18        |          |         |         |
| 86  | Delivery of band drain   | 6 days          | 18/10/18        | 23/10/18        |          |         |         |
| 87  | Vert. Band drain installation (1787 nos. x 44m)  | 50 days         | 24/10/18        | 12/12/18        |          |         |         |
| 88  | Deposition of surcharge up to +8.3mPD  | 60 days         | 03/12/18        | 31/01/19        |          |         |         |
| 89  | <b>Section A4 - Ground treatment installation works at Zone 3</b>  | <b>92 days</b>  | <b>01/11/18</b> | <b>31/01/19</b> |          |         |         |
| 90  | Backfilling and compaction from existing ground +4.5mPD to +5.5mPD   | 12 days         | 01/11/18        | 12/11/18        |          |         |         |
| 91  | Vert. Band drain installation (2471 nos. x 44m)  | 60 days         | 09/11/18        | 07/01/19        |          |         |         |
| 92  | Deposition of surcharge up to +8.3mPD  | 45 days         | 18/12/18        | 31/01/19        |          |         |         |
| 93  | <b>Section A5 (i) - Ground treatment installation works at Zone 4</b>  | <b>62 days</b>  | <b>01/12/18</b> | <b>31/01/19</b> |          |         |         |
| 94  | Site Preparation for Vertical Band Drain   | 21 days         | 01/12/18        | 21/12/18        |          |         |         |
| 95  | Band drain installation (2588 nos. x 44m)  | 50 days         | 13/12/18        | 31/01/19        |          |         |         |
| 96  | <b>Section A5 (ii) - Surcharge works at Zone 4</b>   | <b>30 days</b>  | <b>01/09/20</b> | <b>30/09/20</b> |          |         |         |
| 97  | Deposition of surcharge up to +8.3mPD  | 30 days         | 01/09/20        | 30/09/20        |          |         |         |
| 98  | <b>Section A6 (i) - A&amp;A Works for No. 4 C.W. Outfall at Area E18</b>   | <b>557 days</b> | <b>01/11/18</b> | <b>31/05/20</b> |          |         |         |
| 99  | BD approval & Consent  | 90 days         | 01/11/18        | 29/01/19        |          |         |         |
| 100 | Mobilization   | 0 days          | 15/12/18        | 15/12/18        |          |         |         |
| 101 | Jacking Pit Sheetpile Installation   | 30 days         | 16/12/18        | 14/01/19        |          |         |         |
| 102 | Consent + ELS of jacking pit   | 75 days         | 15/01/19        | 09/04/19        |          |         |         |
| 103 | Pipe Jacking set up & ground strengthening   | 21 days         | 10/04/19        | 30/04/19        |          |         |         |
| 104 | Pipe Jacking x 3 nos.  | 150 days        | 01/05/19        | 27/09/19        |          |         |         |
| 105 | Receiving Pit Pipe & Sheet pile installation   | 30 days         | 30/01/19        | 10/03/19        |          |         |         |
| 106 | Consent + ELS of Receiving pit   | 90 days         | 11/03/19        | 08/06/19        |          |         |         |
| 107 | Allow modify existing outfall manhole for pipe jacking receiving   | 21 days         | 09/06/19        | 29/06/19        |          |         |         |
| 108 | Sheetpile after L12 Piling + ELS Work  | 90 days         | 28/09/19        | 28/12/19        |          |         |         |
| 109 | Culvert Pipe Intallation & water test  | 110 days        | 11/11/19        | 10/03/20        |          |         |         |
| 110 | Thrust Box Construction  | 21 days         | 11/03/20        | 31/03/20        |          |         |         |
| 111 | Manhole extension at Outfall no. 4   | 40 days         | 01/04/20        | 10/05/20        |          |         |         |
| 112 | Sheet pile for future extension along GRS  | 21 days         | 28/09/19        | 18/10/19        |          |         |         |
| 113 | Reinstatement  | 21 days         | 11/05/20        | 31/05/20        |          |         |         |
| 114 | <b>Section A6 (ii) - External works at Area E15(D)</b>   | <b>37 days</b>  | <b>01/01/20</b> | <b>15/02/20</b> |          |         |         |
| 115 | Area possession & Clearance  | 6 days          | 01/01/20        | 06/01/20        |          |         |         |
| 116 | Road & Surface Works   | 31 days         | 07/01/20        | 15/02/20        |          |         |         |
| 117 | <b>Section B1 (i) - Area south of L11 MSB and HRSG from GL11-F eastwards leading to Chimney Road at Area E1 &amp; E2</b> | <b>386 days</b> | <b>01/11/18</b> | <b>01/12/19</b> |          |         |         |
| 118 | Area Possession & Clearance  | 0 days          | 01/11/18        | 01/11/18        |          |         |         |
| 119 | Excavation for CW Inlet Culvert (South of L11 HRSG)  | 21 days         | 06/03/19        | 26/03/19        |          |         |         |
| 120 | Installation CW Inlet Culvert pipe   | 30 days         | 27/03/19        | 25/04/19        |          |         |         |
| 121 | Construction of Thrust Box & Manholes,etc  | 14 days         | 26/04/19        | 09/05/19        |          |         |         |
| 122 | Backfill   | 21 days         | 10/05/19        | 30/05/19        |          |         |         |
| 123 | Install underground utilities  | 45 days         | 12/10/19        | 25/11/19        |          |         |         |
| 124 | Backfill and Temporary paving for Condensor Move in (E1)   | 14 days         | 19/10/19        | 01/11/19        |          |         |         |
| 125 | Backfill and Temporary paving for Condensor Move in (others)   | 30 days         | 02/11/19        | 01/12/19        |          |         |         |

| ID  | Task Name  | Duration        | Start           | Finish          | Mar '19  |  |  | Apr '19 |  |  | May '19 |  |  |  |  |  |
|-----|--|-----------------|-----------------|-----------------|--|--|--|---------|--|--|---------|--|--|--|--|--|
|     |  |                 |                 |                 |  |  |  |         |  |  |         |  |  |  |  |  |
| 126 | <b>Section B1 (ii) - Supporting structures for overhead cranes of L11 MSB including the associated roof structure except the roof deferred works</b>   | <b>385 days</b> | <b>01/11/18</b> | <b>01/12/19</b> | c.B1(i)  |  |  |         |  |  |         |  |  |  |  |  |
| 127 | Area possession & Clearance  | 0 days          | 01/11/18        | 01/11/18        |  |  |  |         |  |  |         |  |  |  |  |  |
| 128 | Erection of turbine hall roof except defer work  | 0 days          | 11/10/19        | 11/10/19        |  |  |  |         |  |  |         |  |  |  |  |  |
| 129 | Installation of crane griders  | 21 days         | 12/10/19        | 01/11/19        |  |  |  |         |  |  |         |  |  |  |  |  |
| 130 | Turbine hall wall claddings  | 60 days         | 02/10/19        | 01/12/19        |  |  |  |         |  |  |         |  |  |  |  |  |
| 131 | <b>Section B1 (iii) - FSRU Civil works at Area E13 (GRS)</b>   | <b>151 days</b> | <b>01/01/21</b> | <b>31/05/21</b> |  |  |  |         |  |  |         |  |  |  |  |  |
| 132 | Submission and approval for consent to work  | 0 days          | 01/01/21        | 01/01/21        |  |  |  |         |  |  |         |  |  |  |  |  |
| 133 | Civil & Building Works   | 130 days        | 01/01/21        | 10/05/21        |  |  |  |         |  |  |         |  |  |  |  |  |
| 134 | Ground reinstatement   | 21 days         | 11/05/21        | 31/05/21        |  |  |  |         |  |  |         |  |  |  |  |  |
| 135 | <b>Section B2 - Retractable Cover D at Area E22</b>  | <b>353 days</b> | <b>01/01/19</b> | <b>31/12/19</b> |  |  |  |         |  |  |         |  |  |  |  |  |
| 136 | Area Possession, Demolition and clearance work   | 60 days         | 01/01/19        | 11/03/19        | Area Possession, Demolition and clearance work                                 |  |  |         |  |  |         |  |  |  |  |  |
| 137 | Foundation construction  | 75 days         | 12/03/19        | 25/05/19        | Foundati   |  |  |         |  |  |         |  |  |  |  |  |
| 138 | Backfill & Ground statement  | 20 days         | 26/05/19        | 14/06/19        |  |  |  |         |  |  |         |  |  |  |  |  |
| 139 | Superstructure fabrication & delivery  | 88 days         | 21/05/19        | 16/08/19        |  |  |  |         |  |  |         |  |  |  |  |  |
| 140 | Superstructure erection  | 90 days         | 17/08/19        | 14/11/19        |  |  |  |         |  |  |         |  |  |  |  |  |
| 141 | E&M Installation and T&C   | 45 days         | 15/11/19        | 31/12/19        |  |  |  |         |  |  |         |  |  |  |  |  |
| 142 | <b>Section B3 - External works at Area B1, D2 and D4</b>   | <b>359 days</b> | <b>01/01/19</b> | <b>06/01/20</b> |  |  |  |         |  |  |         |  |  |  |  |  |
| 143 | Receive Area from HKE, Area Possession & Clearance   | 0 days          | 01/01/19        | 01/01/19        |  |  |  |         |  |  |         |  |  |  |  |  |
| 144 | Removal of existing paving for band drain under Section A5(i)  | 30 days         | 01/01/19        | 30/01/19        | r Section A5(i)  |  |  |         |  |  |         |  |  |  |  |  |
| 145 | Complete Vert. Band drain under Section A5(i)  | 0 days          | 31/01/19        | 31/01/19        | (i)  |  |  |         |  |  |         |  |  |  |  |  |
| 146 | Ground preparation for B1, D2 & D4   | 60 days         | 06/11/19        | 06/01/20        |  |  |  |         |  |  |         |  |  |  |  |  |
| 147 | <b>Section C1 - Area south of L11 MSB from GL11-F westwards leading to Station Road at Area E3(A) &amp; E3(B)</b>  | <b>399 days</b> | <b>01/11/18</b> | <b>15/12/19</b> | c.C1   |  |  |         |  |  |         |  |  |  |  |  |
| 148 | Area Possession & Clearance  | 0 days          | 01/11/18        | 01/11/18        |  |  |  |         |  |  |         |  |  |  |  |  |
| 149 | Excavation for CW Outlet/Inlet Culvert (work parallel & after MSB ELS phase 1)   | 40 days         | 15/01/19        | 05/03/19        | Excavation for CW Outlet/Inlet Culvert (work parallel & after MSB ELS phase 1) |  |  |         |  |  |         |  |  |  |  |  |
| 150 | Installation CW Inlet Culvert pipe (South of L11 Condensor)  | 21 days         | 15/02/19        | 07/03/19        | Installation CW Inlet Culvert pipe (South of L11 Condensor)                    |  |  |         |  |  |         |  |  |  |  |  |
| 151 | Installation CW Outlet Culvert Pipe connect to Type C1   | 21 days         | 06/03/19        | 26/03/19        | Installation CW Outlet Culvert Pipe connect to Type C1                         |  |  |         |  |  |         |  |  |  |  |  |
| 152 | Construction of Thrust Box & Manholes,etc  | 14 days         | 27/03/19        | 09/04/19        | Construction of Thrust Box & Manholes,etc                                      |  |  |         |  |  |         |  |  |  |  |  |
| 153 | Backfill   | 21 days         | 10/04/19        | 30/04/19        | Backfill   |  |  |         |  |  |         |  |  |  |  |  |
| 154 | Installation remain sheetpile for future Outlet Culvert  | 30 days         | 01/05/19        | 30/05/19        |  |  |  |         |  |  |         |  |  |  |  |  |
| 155 | Construct Temp Paving for Condenser move in  | 30 days         | 15/11/19        | 15/12/19        |  |  |  |         |  |  |         |  |  |  |  |  |
| 156 | <b>Section C2 - (i) Southern part of L11 HRSG area and its surrounding at Area E7 except the deferred works for Lube Oil Storage Tank</b>  | <b>295 days</b> | <b>01/01/19</b> | <b>01/11/19</b> |  |  |  |         |  |  |         |  |  |  |  |  |
| 157 | Area Possession & Clearance  | 0 days          | 01/01/19        | 01/01/19        |  |  |  |         |  |  |         |  |  |  |  |  |
| 158 | Excavation & Pile Caps & Tie Beams (HRSG South Area E7)  | 30 days         | 27/04/19        | 26/05/19        | Excava   |  |  |         |  |  |         |  |  |  |  |  |
| 159 | Construction RC foundations  | 60 days         | 27/05/19        | 25/07/19        |  |  |  |         |  |  |         |  |  |  |  |  |
| 160 | Construction RC plinths  | 30 days         | 10/09/19        | 09/10/19        |  |  |  |         |  |  |         |  |  |  |  |  |
| 161 | Construction underground utilities   | 75 days         | 26/07/19        | 08/10/19        |  |  |  |         |  |  |         |  |  |  |  |  |
| 162 | Backfill & Construction on-grade slabs   | 30 days         | 25/09/19        | 24/10/19        |  |  |  |         |  |  |         |  |  |  |  |  |
| 163 | Backfill and Temporary paving  | 18 days         | 15/10/19        | 01/11/19        |  |  |  |         |  |  |         |  |  |  |  |  |
| 164 | <b>Section C2 - (ii) L11 Turbo Block foundation including the L11 MSB ground floor together with the equipment foundations between GL 11-F to 11-H and 11-1 to 11-6 for the installation of power generator, air inlet duct and lube oil reservoir</b> | <b>421 days</b> | <b>01/12/18</b> | <b>15/02/20</b> |  |  |  |         |  |  |         |  |  |  |  |  |
| 165 | Area Possession & Clearance  | 0 days          | 01/12/18        | 01/12/18        |  |  |  |         |  |  |         |  |  |  |  |  |
| 166 | Excavation & Pile Caps & Tie Beams (MSBL11 - Turbo Block North)  | 65 days         | 30/12/18        | 14/03/19        | Excavation & Pile Caps & Tie Beams (MSBL11 - Turbo Block North)                |  |  |         |  |  |         |  |  |  |  |  |
| 167 | Excavation & Pile Caps & Tie Beams (MSBL11 - Turbo Block South)  | 45 days         | 15/03/19        | 28/04/19        | Excavation & Pile Caps & Tie Beams (MSBL11 - Turbo                             |  |  |         |  |  |         |  |  |  |  |  |
| 168 | Backfill and construction turbine block foundation   | 21 days         | 29/04/19        | 19/05/19        | Backfill and constr  |  |  |         |  |  |         |  |  |  |  |  |
| 169 | Construction of internal drainage  | 46 days         | 22/05/19        | 06/07/19        |  |  |  |         |  |  |         |  |  |  |  |  |
| 170 | Construction RC walls incl. G/F rooms  | 45 days         | 12/10/19        | 25/11/19        |  |  |  |         |  |  |         |  |  |  |  |  |
| 171 | Construction turbine block columns and upper portion for plant embed installation  | 21 days         | 25/10/19        | 15/11/19        |  |  |  |         |  |  |         |  |  |  |  |  |
| 172 | Concrete Turbine upper part foundation & clear falsework   | 22 days         | 16/01/20        | 15/02/20        |  |  |  |         |  |  |         |  |  |  |  |  |

| ID  | Task Name   | Duration        | Start           | Finish          |  |
|-----|---|-----------------|-----------------|-----------------|--|
| 173 | <b>Section C2 - (iii) G/F of L11 MSB including the Condenser Pit, Circulating Water Pipe Pit and equipment foundations between GL 11-B to 11-C and 11-1 to 11-6 for the installation of condenser</b>                 | <b>400 days</b> | <b>01/11/18</b> | <b>15/12/19</b> | c.C2(iii)  |
| 174 | Area Possession & Clearance   | 0 days          | 01/11/18        | 01/11/18        |  |
| 175 | Excavation to foundation level at ELS Type A  | 35 days         | 30/12/18        | 12/02/19        | level at ELS Type A  |
| 176 | Construction of CW Outlet Box   | 30 days         | 13/02/19        | 14/03/19        | Construction of CW Outlet Box  |
| 177 | Construction of pile caps & tie beams & hot well sump pit   | 45 days         | 13/02/19        | 29/03/19        | Construction of pile caps & tie beams & hot well sump pit            |
| 178 | Construction of pile caps & tie beams from +2.5mPD  | 30 days         | 30/03/19        | 28/04/19        | Construction of pile caps & tie beams from +2.5mPD                   |
| 179 | Backfill & Construction of CW Inlet Box   | 21 days         | 29/04/19        | 19/05/19        | Backfill & Construct   |
| 180 | Backfill and Construction ground beams & trenches   | 30 days         | 20/05/19        | 18/06/19        |  |
| 181 | Construction of indoor underground drainage   | 18 days         | 19/06/19        | 06/07/19        |  |
| 182 | Backfill & construction on-grade slabs  | 14 days         | 07/07/19        | 20/07/19        |  |
| 183 | Construction Column casting and RC walls  | 21 days         | 18/09/19        | 08/10/19        |  |
| 184 | Metal Cladding & Louvres for GLB-C/1-6  | 60 days         | 17/10/19        | 15/12/19        |  |
| 185 | <b>Section D - (i) Roads and external grounds surrounding L11 MSB and L11 HRSG in addition to the southern &amp; eastern areas mentioned above in Area E5 and E6</b>  | <b>451 days</b> | <b>01/11/18</b> | <b>15/02/20</b> | c.D(i)   |
| 186 | Area Possession & Clearance   | 14 days         | 01/11/18        | 14/11/18        |  |
| 187 | Construction of L11 CW Outlet Pipe Type C1  | 90 days         | 15/11/18        | 22/02/19        | Construction of L11 CW Outlet Pipe Type C1                           |
| 188 | Backfill  | 21 days         | 23/02/19        | 15/03/19        | Backfill   |
| 189 | Undeground utilities and trenches   | 100 days        | 16/03/19        | 23/06/19        |  |
| 190 | Construction of plant drainage, trenches & RC plinths   | 45 days         | 18/09/19        | 01/11/19        |  |
| 191 | Remaining Undeground utilities & backfill   | 75 days         | 02/11/19        | 17/01/20        |  |
| 192 | Construction on-grade slabs & pavings   | 30 days         | 08/01/20        | 15/02/20        |  |
| 193 | <b>Section D - (ii) Remaining northern part of L11 HRSG area and its surrounding in Area E6</b>   | <b>390 days</b> | <b>01/01/19</b> | <b>15/02/20</b> |  |
| 194 | Area Possession & Clearance   | 0 days          | 01/01/19        | 01/01/19        |  |
| 195 | Excavation & Pile Caps & Tie Beams (HRSG north Area E6)   | 21 days         | 01/01/19        | 21/01/19        |  |
| 196 | Construction RC foundations   | 85 days         | 22/01/19        | 26/04/19        | Construction RC foundations  |
| 197 | Construction RC plinths & HRSG Lift Pit & internal drainage   | 60 days         | 27/04/19        | 25/06/19        |  |
| 198 | Backfill Construction on-grade slabs  | 28 days         | 26/06/19        | 23/07/19        |  |
| 199 | Construction underground utilities  | 150 days        | 24/07/19        | 20/12/19        |  |
| 200 | Backfill and Temporary paving   | 45 days         | 22/12/19        | 15/02/20        |  |
| 201 | <b>Section D - (iii) Whole of L11 MSB including the pipe and cable rack along south façade of L11 MSB with all underground utilities at Area E4 including C.W. Inlet and Outlet Culvert except the deferred works</b> | <b>451 days</b> | <b>01/11/18</b> | <b>15/02/20</b> | c.D(iii)   |
| 202 | Area Possession & Clearance   | 0 days          | 01/11/18        | 01/11/18        |  |
| 203 | Construction of pile caps & tie beams at Transformer Area   | 45 days         | 15/11/18        | 29/12/18        |  |
| 204 | Excavation & Construction Blow Down Sum pit (Type B)  | 21 days         | 13/01/19        | 12/02/19        | Construction Blow Down Sum pit (Type B)                              |
| 205 | Construction of pile caps & tie beams at Turbine Hall Area (GL. D-F)  | 60 days         | 13/02/19        | 13/04/19        | Construction of pile caps & tie beams at Turbine Hall Area (GL. D-F) |
| 206 | Construction of pile caps & tie beams at SunShadeCover Area   | 45 days         | 29/04/19        | 12/06/19        |  |
| 207 | Preparation for S.Steelwork Erection  | 14 days         | 26/07/19        | 08/08/19        |  |
| 208 | Structural Delivery & Erection (Equipment floor portion)  | 40 days         | 09/08/19        | 17/09/19        |  |
| 209 | Structural Delivery & Erection (Air filter inlet & Turbine Hall Portion)  | 24 days         | 18/09/19        | 11/10/19        |  |
| 210 | Structural Delivery & Erection (Pipe & Cable rack at south of L11)  | 21 days         | 12/10/19        | 01/11/19        |  |
| 211 | Fire Coating Application at Joint   | 130 days        | 18/09/19        | 05/02/20        |  |
| 212 | External Scaffolding Erection   | 45 days         | 18/09/19        | 01/11/19        |  |
| 213 | Construction 1/F RC Slab  | 12 days         | 18/09/19        | 29/09/19        |  |
| 214 | Construction M/F RC Slab  | 7 days          | 30/09/19        | 06/10/19        |  |
| 215 | Construction 2/F RC Slab  | 12 days         | 07/10/19        | 18/10/19        |  |
| 216 | Construction 3/F RC Slab  | 12 days         | 19/10/19        | 30/10/19        |  |
| 217 | Construction 4/F RC Slab  | 12 days         | 31/10/19        | 11/11/19        |  |
| 218 | Construction 5/F RC Slab  | 21 days         | 12/11/19        | 02/12/19        |  |
| 219 | Construction Roof RC Slab (except defer portion)  | 12 days         | 24/11/19        | 05/12/19        |  |
| 220 | Construction Upper Roof RC Slab   | 12 days         | 06/12/19        | 17/12/19        |  |

| ID  | Task Name  | Duration        | Start           | Finish          | Gantt Chart                  |         |         |
|-----|--|-----------------|-----------------|-----------------|------------------------------|---------|---------|
|     |  |                 |                 |                 | Mar '19                      | Apr '19 | May '19 |
| 221 | Construction Defer Roof RC Slab (G.L. G-H)   | 12 days         | 15/12/19        | 28/12/19        |                              |         |         |
| 222 | Construction of Staircase ST-01 & lift shaft & machine room  | 90 days         | 12/10/19        | 11/01/20        |                              |         |         |
| 223 | Construction of Staircase ST-02 except defer work  | 75 days         | 30/09/19        | 13/12/19        |                              |         |         |
| 224 | Construction of RC plinth, kerbs & parapet Walls   | 30 days         | 03/12/19        | 03/01/20        |                              |         |         |
| 225 | Erection of Skylight & Roof Features   | 30 days         | 17/12/19        | 17/01/20        |                              |         |         |
| 226 | Waterproofing  | 30 days         | 02/01/20        | 09/02/20        |                              |         |         |
| 227 | ABFW Works from 1/F to 5/F equipment rooms   | 110 days        | 07/10/19        | 04/02/20        |                              |         |         |
| 228 | Metal Cladding, Windows and Louvres incl. roof feature   | 115 days        | 08/10/19        | 10/02/20        |                              |         |         |
| 229 | Removal of external scaffolding  | 30 days         | 03/01/20        | 10/02/20        |                              |         |         |
| 230 | Building Services E&M Access & Installation  | 110 days        | 18/10/19        | 15/02/20        |                              |         |         |
| 231 | <b>Section D - (iv) Link Bridge between L10 and L11 MSB and at the south of L11 MSB including their associated alternations &amp; additions (A&amp;A) Works at L10 MSB</b> | <b>451 days</b> | <b>01/11/18</b> | <b>15/02/20</b> | c.D(iv)                      |         |         |
| 232 | Area Possession & Clearance  | 0 days          | 01/11/18        | 01/11/18        |                              |         |         |
| 233 | A&A works at South of L10 MSB  | 60 days         | 24/07/19        | 21/09/19        |                              |         |         |
| 234 | Erection of link bridge structural steel   | 24 days         | 12/10/19        | 04/11/19        |                              |         |         |
| 235 | Casting of bridge deck   | 5 days          | 05/11/19        | 09/11/19        |                              |         |         |
| 236 | Metal roofing installation   | 21 days         | 10/11/19        | 30/11/19        |                              |         |         |
| 237 | ABWF work  | 21 days         | 01/12/19        | 21/12/19        |                              |         |         |
| 238 | Form new opening at MSB for final connection   | 10 days         | 22/12/19        | 02/01/20        |                              |         |         |
| 239 | E&M Work   | 35 days         | 03/01/20        | 15/02/20        |                              |         |         |
| 240 | <b>Section D - (v) Gas Duct Foundation, Pipe and Cable Rack and associated trench in Area E20</b>  | <b>451 days</b> | <b>01/11/18</b> | <b>15/02/20</b> | c.D(v)                       |         |         |
| 241 | Area Possession & Clearance  | 0 days          | 01/11/18        | 01/11/18        |                              |         |         |
| 242 | Sheet pile installation & submit as-built  | 60 days         | 01/11/18        | 30/12/18        |                              |         |         |
| 243 | Consent for excavation   | 30 days         | 31/12/18        | 29/01/19        |                              |         |         |
| 244 | Excavation & plate load test   | 60 days         | 30/01/19        | 09/04/19        | Excavation & plate load test |         |         |
| 245 | Construction of foundation   | 45 days         | 10/04/19        | 24/05/19        | Constructi                   |         |         |
| 246 | Backfill   | 21 days         | 25/05/19        | 14/06/19        |                              |         |         |
| 247 | Remaining Pipe & cable rack and associated trenches in Area E20  | 116 days        | 12/10/19        | 15/02/20        |                              |         |         |
| 248 | <b>Section E1 - (i) Link Bridge and Pipe and Cable Rack connecting L11 MSB to the western area of L11 MSB at Area E3</b>   | <b>143 days</b> | <b>01/01/20</b> | <b>31/05/20</b> | c.E1(i)                      |         |         |
| 249 | Area Possession  | 0 days          | 01/01/20        | 01/01/20        |                              |         |         |
| 250 | Excavation & construction of new foundation  | 60 days         | 01/01/20        | 09/03/20        |                              |         |         |
| 251 | Backfill   | 10 days         | 10/03/20        | 19/03/20        |                              |         |         |
| 252 | Erection of Structural steel   | 20 days         | 01/05/20        | 20/05/20        |                              |         |         |
| 253 | Ground Reinstatement   | 11 days         | 21/05/20        | 31/05/20        |                              |         |         |
| 254 | <b>Section E1 - (ii) Gas Receiving Station and L11 Gas Receiving Station Equipment Room (GRS) Area Extension at Area E16</b>   | <b>587 days</b> | <b>01/11/18</b> | <b>30/06/20</b> | c.E1(ii)                     |         |         |
| 255 | Area Possession  | 0 days          | 01/11/18        | 01/11/18        |                              |         |         |
| 256 | Removal of Surcharge and excavation  | 18 days         | 01/01/20        | 18/01/20        |                              |         |         |
| 257 | Modification of Site Drainage  | 35 days         | 19/01/20        | 02/03/20        |                              |         |         |
| 258 | Construction of new RC for GRS Equipment Room  | 75 days         | 18/01/20        | 10/04/20        |                              |         |         |
| 259 | ABWF for GRS Equipment room  | 45 days         | 11/04/20        | 25/05/20        |                              |         |         |
| 260 | E&M Installation   | 45 days         | 16/05/20        | 29/06/20        |                              |         |         |
| 261 | Construction of new Gas pipe plinths & racks   | 45 days         | 26/02/20        | 10/04/20        |                              |         |         |
| 262 | Backfill and construction site drainage  | 21 days         | 11/04/20        | 01/05/20        |                              |         |         |
| 263 | External Paving and install new fencing  | 60 days         | 02/05/20        | 30/06/20        |                              |         |         |
| 264 | <b>Section E1 - (iii) External Works at Area E15 ( C )</b>   | <b>273 days</b> | <b>01/06/20</b> | <b>28/02/21</b> | c.E1(iii)                    |         |         |
| 265 | Removal of Surcharge and excavation  | 45 days         | 01/06/20        | 15/07/20        |                              |         |         |
| 266 | Underground drianage, Utilities and RC plinths   | 123 days        | 16/07/20        | 15/11/20        |                              |         |         |
| 267 | Backfill and install surface utilities   | 45 days         | 16/11/20        | 30/12/20        |                              |         |         |
| 268 | Roadwork   | 60 days         | 31/12/20        | 28/02/21        |                              |         |         |
| 269 | <b>Section E2 - Pipe and Cable Rack and trench at west of Chimney Road and Pipe and Cable Rack at south of Middle Road at Area E8 and E19</b>                              | <b>480 days</b> | <b>01/01/19</b> | <b>15/05/20</b> | c.E2                         |         |         |

| ID  | Task Name  | Duration        | Start           | Finish          | Timeline                                  |         |         |
|-----|--|-----------------|-----------------|-----------------|---|---------|---------|
|     |  |                 |                 |                 | Mar '19                                   | Apr '19 | May '19 |
| 270 | BD consent   | 0 days          | 01/01/19        | 01/01/19        |   |         |         |
| 271 | Excavation & plate load test   | 60 days         | 01/01/19        | 11/03/19        | Excavation & plate load test              |         |         |
| 272 | Construction of foundations & trenches   | 150 days        | 12/03/19        | 08/08/19        |   |         |         |
| 273 | Backfill & underground utilities   | 120 days        | 09/08/19        | 06/12/19        |   |         |         |
| 274 | Pipe & cable rack Erection   | 90 days         | 07/12/19        | 16/03/20        |   |         |         |
| 275 | Ground reinstatement   | 70 days         | 07/03/20        | 15/05/20        |   |         |         |
| 276 | <b>Section E3 - Gas Pipe Support Foundation and Pipe Trench and associated external works at Area E14, E15 (A) and E15 (B)</b> | <b>173 days</b> | <b>01/01/20</b> | <b>30/06/20</b> |   |         |         |
| 277 | Removal of surcharge / site clearance  | 21 days         | 01/01/20        | 21/01/20        |   |         |         |
| 278 | Excavation & construction of pipe trench   | 30 days         | 22/01/20        | 29/02/20        |   |         |         |
| 279 | Construction of gas pipe support foundation  | 30 days         | 01/03/20        | 30/03/20        |   |         |         |
| 280 | Construction of underground drainage and utilities   | 60 days         | 31/03/20        | 29/05/20        |   |         |         |
| 281 | Backfill & road work   | 32 days         | 30/05/20        | 30/06/20        |   |         |         |
| 282 | <b>Section E4 - 275kV cable trenching works connecting the 275kV Switching Station Extension and L11 MSB at Area E9 (A)</b>    | <b>185 days</b> | <b>15/03/19</b> | <b>15/09/19</b> | 15 Mar '19 Sec.E4                         |         |         |
| 283 | Obtain Permit to work & Road close permit  | 2 days          | 15/03/19        | 16/03/19        | Obtain Permit to work & Road close permit |         |         |
| 284 | Excavation & construction new cable trench   | 150 days        | 17/03/19        | 13/08/19        |   |         |         |
| 285 | Re-excavate cable trench for cable laying  | 150 days        | 19/04/19        | 15/09/19        |   |         |         |
| 286 | <b>Section F - 275kV Station Building Extension and associated works at Area E17</b>   | <b>650 days</b> | <b>01/06/18</b> | <b>01/04/20</b> | c.F                                       |         |         |
| 287 | Installation of ELS for 275kV Switching Station near Staircase ST-3 and ST-6   | 14 days         | 01/06/18        | 14/06/18        |   |         |         |
| 288 | Construction of Staircase ST-3   | 110 days        | 15/06/18        | 02/10/18        |   |         |         |
| 289 | OP inspection of Staircase ST-3  | 0 days          | 02/10/18        | 02/10/18        |   |         |         |
| 290 | Consent & BA10 for demolition of existing staircase  | 0 days          | 16/10/18        | 16/10/18        |   |         |         |
| 291 | Demolition of existing staircase and submit BA14   | 14 days         | 17/10/18        | 30/10/18        |   |         |         |
| 292 | Consent & BA10 for new foundation work   | 21 days         | 31/10/18        | 20/11/18        |   |         |         |
| 293 | Pile Cap & Tie Beam construction incl. basement trench   | 60 days         | 21/11/18        | 19/01/19        |   |         |         |
| 294 | RC Construction up to 1/F  | 90 days         | 20/01/19        | 29/04/19        | RC Construction up to 1/F                 |         |         |
| 295 | Construction of staircase ST6  | 60 days         | 30/04/19        | 28/06/19        |   |         |         |
| 296 | Structural Steel Delivery & Erection   | 90 days         | 30/04/19        | 28/07/19        |   |         |         |
| 297 | Scaffolding erection   | 21 days         | 29/07/19        | 18/08/19        |   |         |         |
| 298 | Construction of 2/F RC slab  | 21 days         | 12/08/19        | 01/09/19        |   |         |         |
| 299 | Construction of R/F RC slab  | 21 days         | 02/09/19        | 22/09/19        |   |         |         |
| 300 | Construction of UR/F RC slab   | 14 days         | 23/09/19        | 06/10/19        |   |         |         |
| 301 | Construction of GIS Hall Floor   | 45 days         | 02/09/19        | 16/10/19        |   |         |         |
| 302 | Construction of staircase ST4  | 70 days         | 29/07/19        | 06/10/19        |   |         |         |
| 303 | Construction of staircase ST5 & Lift Shaft   | 90 days         | 12/08/19        | 09/11/19        |   |         |         |
| 304 | Concrete of RC walls, plinths, kerb and parapet walls  | 60 days         | 07/10/19        | 05/12/19        |   |         |         |
| 305 | ABFW Works from UB/F to 2/F equipment rooms  | 210 days        | 14/06/19        | 11/01/20        |   |         |         |
| 306 | Building Services E&M Access & Installation  | 210 days        | 14/07/19        | 19/02/20        |   |         |         |
| 307 | Metal Cladding, Windows and Louvres incl. roof feature   | 100 days        | 19/08/19        | 26/11/19        |   |         |         |
| 308 | Removal of external scaffolding  | 30 days         | 27/11/19        | 28/12/19        |   |         |         |
| 309 | External Underground drainage and Utilities works  | 50 days         | 29/12/19        | 25/02/20        |   |         |         |
| 310 | Road & Paving reinstatement  | 30 days         | 11/02/20        | 11/03/20        |   |         |         |
| 311 | FSD inspection   | 14 days         | 12/03/20        | 25/03/20        |   |         |         |
| 312 | OP inspection  | 14 days         | 19/03/20        | 01/04/20        |   |         |         |
| 313 | <b>Section G - A&amp;A Works at No. 4 C.W. Intake at Area E12</b>  | <b>143 days</b> | <b>01/01/20</b> | <b>31/05/20</b> |   |         |         |
| 314 | Permit to work   | 0 days          | 01/01/20        | 01/01/20        |   |         |         |
| 315 | Erection of temp. platform   | 30 days         | 01/01/20        | 08/02/20        |   |         |         |
| 316 | Demolition work  | 60 days         | 09/02/20        | 08/04/20        |   |         |         |
| 317 | Modify existing slab openings  | 45 days         | 05/04/20        | 19/05/20        |   |         |         |
| 318 | Removal of platform  | 12 days         | 20/05/20        | 31/05/20        |   |         |         |
| 319 | <b>Section H - L11 Steel flue liner at No. 4 Chimney</b>   | <b>216 days</b> | <b>01/01/19</b> | <b>14/08/19</b> |   |         |         |
| 320 | Complete erection of L10 Steel flue  | 0 days          | 01/01/19        | 01/01/19        |   |         |         |

| ID  | Task Name   | Duration        | Start           | Finish          | Gantt Chart                                 |         |         |
|-----|---|-----------------|-----------------|-----------------|---|---------|---------|
|     |   |                 |                 |                 | Mar '19                                     | Apr '19 | May '19 |
| 321 | Modification of erection equipment  | 21 days         | 01/01/19        | 21/01/19        |   |         |         |
| 322 | Erection temp. platform and demolition work   | 30 days         | 22/01/19        | 02/03/19        | Erection temp. platform and demolition work |         |         |
| 323 | Structural steel delivery & Erection  | 90 days         | 03/03/19        | 31/05/19        |   |         |         |
| 324 | Removal of temp. work   | 45 days         | 01/06/19        | 15/07/19        |   |         |         |
| 325 | Reinstate G/F louvre wall and access door   | 30 days         | 16/07/19        | 14/08/19        |   |         |         |
| 326 | <b>Section I - (i) 275kV cable trenching works connecting the 275kV Switching Station Extension and L11 MSB at Area E9 (B)</b>  | <b>232 days</b> | <b>15/09/19</b> | <b>15/05/20</b> |   |         |         |
| 327 | Obtain Permit to work & Road close permit   | 0 days          | 15/09/19        | 15/09/19        |   |         |         |
| 328 | Excavation & construction new cable trench  | 160 days        | 16/09/19        | 04/03/20        |   |         |         |
| 329 | Re-excavate cable trench for cable laying   | 72 days         | 05/03/20        | 15/05/20        |   |         |         |
| 330 | <b>Section I - (ii) Interconnector 2 Trench Modification Works at Area E10</b>  | <b>275 days</b> | <b>01/04/20</b> | <b>31/12/20</b> |   |         |         |
| 331 | Obtain Permit to work & Road close permit   | 0 days          | 01/04/20        | 01/04/20        |   |         |         |
| 332 | Re-excavate & new cable trench for cable laying   | 275 days        | 01/04/20        | 31/12/20        |   |         |         |
| 333 | <b>Section J - (i) Demolition of Retractable Cover A&amp;B &amp; (ii) Construction of new LOT 3 &amp; 4</b>                     | <b>426 days</b> | <b>01/03/20</b> | <b>30/04/21</b> |   |         |         |
| 334 | Obtain permit to work & Road close permit   | 0 days          | 01/03/20        | 01/03/20        |   |         |         |
| 335 | Erection of Hoarding  | 21 days         | 01/03/20        | 21/03/20        |   |         |         |
| 336 | Removal of existing cover & structural steel  | 30 days         | 22/03/20        | 20/04/20        |   |         |         |
| 337 | Demolish of existing bund wall and staircases   | 45 days         | 21/04/20        | 04/06/20        |   |         |         |
| 338 | Demolish of existing slab & foundation  | 60 days         | 05/06/20        | 03/08/20        |   |         |         |
| 339 | Consent for new work  | 30 days         | 04/08/20        | 02/09/20        |   |         |         |
| 340 | Construction of new bund wall and foundation  | 100 days        | 03/09/20        | 11/12/20        |   |         |         |
| 341 | Construction of new oil separator   | 80 days         | 23/09/20        | 11/12/20        |   |         |         |
| 342 | Construct underground drainage and surface channel  | 40 days         | 12/12/20        | 20/01/21        |   |         |         |
| 343 | Construction on-grade slab  | 60 days         | 21/01/21        | 21/03/21        |   |         |         |
| 344 | Removal of hoarding and ground reinstatement  | 40 days         | 22/03/21        | 30/04/21        |   |         |         |
| 345 | <b>Section K1 - External works at Area 15 ( E ) and 15( F )</b>   | <b>365 days</b> | <b>01/06/20</b> | <b>31/05/21</b> |   |         |         |
| 346 | Removal of surcharge  | 30 days         | 01/06/20        | 30/06/20        |   |         |         |
| 347 | Construct new drainage and utilities work   | 200 days        | 01/07/20        | 16/01/21        |   |         |         |
| 348 | Road & Paving   | 135 days        | 17/01/21        | 31/05/21        |   |         |         |
| 349 | <b>Section K2 - Removal of Southern Bund and External Works at Area D5, D6 and D7</b>   | <b>365 days</b> | <b>01/06/20</b> | <b>31/05/21</b> |   |         |         |
| 350 | Demolition work   | 30 days         | 01/06/20        | 30/06/20        |   |         |         |
| 351 | Construct new drainage and utilities work   | 200 days        | 01/07/20        | 16/01/21        |   |         |         |
| 352 | Road & Paving   | 135 days        | 17/01/21        | 31/05/21        |   |         |         |
| 353 | <b>Section K3 - All remaining works shall be completed for reporting completion to BD and ready for OP inspection (PS1.4.4)</b> | <b>623 days</b> | <b>08/01/20</b> | <b>30/09/21</b> |   |         |         |
| 354 | Completion of remaining roof after over headcrane move in   | 30 days         | 08/01/20        | 15/02/20        |   |         |         |
| 355 | Construction of G/F Lube Oil Tank Room  | 61 days         | 01/06/20        | 31/07/20        |   |         |         |
| 356 | Construction of wall and staircase at G/F after Condensor Move in   | 139 days        | 15/05/20        | 30/09/20        |   |         |         |
| 357 | Construction of Durasteel Steel wall panel after IBP installation   | 32 days         | 15/05/20        | 15/06/20        |   |         |         |
| 358 | Construction of Transformer fence wall, cladding & associated FS services   | 122 days        | 01/09/20        | 31/12/20        |   |         |         |
| 359 | Final restatement of road & paving around MSB & HRSG  | 122 days        | 01/09/20        | 31/12/20        |   |         |         |
| 360 | Installation of trench covers and gratings after plant installation   | 151 days        | 01/10/20        | 28/02/21        |   |         |         |
| 361 | Backfill and reinstatement after 275kV cable laying   | 122 days        | 01/06/21        | 30/09/21        |   |         |         |