

16/8002 Outstanding Work Programme

16-8002 OS Work Prog (23Mar19).mpp

26/03/19

ID	Task Name	Duration	Start	Finish	Apr '19	May '19	Jun '19
1	16/8002 Unit 10 Outstanding Work Programme	322 days	01/12/18	28/10/19			
2	Superstructure	246 days	01/12/18	13/08/19			
3	Upper Roof	107 days	01/12/18	27/03/19	Mar '19		
4	Tiling works	30 days	01/12/18	01/01/19			
5	Remaining Waterproofing + screed + touch up	14 days	16/01/19	29/01/19			
6	Finishing for lift machine room except defer works	21 days	02/01/19	22/01/19			
7	Installation remaining handrails & hatch doors & catladder	21 days	23/01/19	20/02/19	hch doors & catladder		
8	Miscellaneous work & cleaning after plant erection clearance	35 days	21/02/19	27/03/19	scellaneous work & cleaning after plant erection clearance		
9	5/F	125 days	09/01/19	21/05/19		21 May '19	
10	Complete Vent fan support @ rooflight	35 days	15/01/19	26/02/19	ooflight		
11	Installation of internal enclosure @ rooflight	14 days	27/02/19	12/03/19	nal enclosure @ rooflight		
12	Removal of scaffold insider Rooflights	30 days	01/04/19	30/04/19		Removal of scaffold insider Rooflights	
13	Complete & touch up rooflights façade	10 days	01/05/19	10/05/19		Complete & touch up rooflights façade	
14	Remaing Waterproofing + screed	21 days	09/01/19	29/01/19			
15	Touch up painting & floor joints	21 days	30/01/19	27/02/19			
16	Construction of defer RC wall & feature at north of Air filter Inlet	45 days	07/04/19	21/05/19		Construction of defer RC wall & feature	
17	Complete pump room for FS installation	21 days	30/01/19	27/02/19	stallation		
18	Complete Air Filter Plant Room	21 days	28/02/19	20/03/19	Air Filter Plant Room		
19	Installation of GRS Water Tanks & Plumbing works	30 days	21/03/19	19/04/19		Installation of GRS Water Tanks & Plumbing works	
20	Installation of Stainless Steel Pole	7 days	13/04/19	19/04/19		Installation of Stainless Steel Pole	
21	Touch up remaining metal works	14 days	28/02/19	13/03/19	ing metal works		
22	Miscellaneous work & cleaning after plant erection clearance	14 days	08/05/19	21/05/19		Miscellaneous work & cleaning after p	
23	4/F	101 days	21/01/19	09/05/19		09 May '19	
24	Installation of grating & handrail to overhead crane walkway	45 days	21/01/19	15/03/19	rating & handrail to overhead crane walkway		
25	TDK remove scaffolding for step installation	0 days	15/03/19	15/03/19	scaffolding for step installation		
26	Installation of steps & Handrail to overhead crane walkway	14 days	15/03/19	28/03/19	stallation of steps & Handrail to overhead crane walkway		
27	Touch up remaining metal works	14 days	29/03/19	11/04/19	Touch up remaining metal works		
28	Touch up painting	14 days	12/04/19	25/04/19	Touch up painting		
29	Miscellaneous work & cleaning after plant erection clearance	14 days	26/04/19	09/05/19		Miscellaneous work & cleaning after plant erection	
30	3/F	105 days	01/03/19	13/06/19		13 Jun '19	
31	Delivery and Installation of fire proof window (Re-work)	70 days	01/03/19	09/05/19		Delivery and Installation of fire proof window (Re-v	
32	Finishing touching up works at viewing gallery	14 days	10/05/19	23/05/19		Finishing touching up works at view	
33	Touch up remaining metal works	14 days	10/05/19	23/05/19		Touch up remaining metal works	
34	Touch up painting at other areas	7 days	24/05/19	30/05/19		Touch up painting at other are	
35	Miscellaneous work & cleaning after plant erection clearance	14 days	31/05/19	13/06/19		Miscellaneous v	
36	2/F	42 days	08/03/19	18/04/19	18 Apr '19		
37	Installation of grating & handrail to overhead crane walkway	21 days	08/03/19	28/03/19	stallation of grating & handrail to overhead crane walkway		
38	Miscellaneous work & cleaning after plant erection clearance	21 days	29/03/19	18/04/19	Miscellaneous work & cleaning after plant erection clearance		
39	1/F	66 days	15/01/19	29/03/19	29 Mar '19		
40	Complete IBP installation and return site from TDK	0 days	15/01/19	15/01/19			

16-8002 OS Work Prog (23Mar19)

Critical Split Task

Split

Milestone ◆

Summary ▾

16/8002 Outstanding Work Programme

16-8002 OS Work Prog (23Mar19).mpp

26/03/19

ID	Task Name	Duration	Start	Finish	Apr '19	May '19	Jun '19
41	Durasteel steel partition and cat ladder installation at Loading Bay	35 days	15/01/19	26/02/19	Cat ladder installation at Loading Bay		
42	Touch up remaining metal works	21 days	16/02/19	08/03/19	metal works		
43	Miscellaneous work & cleaning after plant erection clearance	21 days	09/03/19	29/03/19	Miscellaneous work & cleaning after plant erection clearance		
44	M/F +12.15mPD Mainenance Platform	44 days	01/07/19	13/08/19			01 Jul '19
45	Plant erection clearance	0 days	01/07/19	01/07/19			
46	Floor Screeding	14 days	01/07/19	14/07/19			
47	Miscellaneous work & cleaning	30 days	15/07/19	13/08/19			
48	G/F	220 days	01/12/18	18/07/19			
49	RC slabs at remaining rooms	21 days	15/12/18	06/01/19			
50	Toilets finishing Works	21 days	07/01/19	27/01/19			
51	Installation of Shutter at South	14 days	14/01/19	27/01/19			
52	Lube Oil RC Walls	21 days	01/12/18	21/12/18			
53	Remaining RC entrance lobbies (NE & E)	14 days	22/12/18	06/01/19			
54	Return Condenser from Plant ejection	0 days	06/03/19	06/03/19	Plant ejection		
55	Remaining Floor slabs at Condenser Area	21 days	06/03/19	26/03/19	Remaining Floor slabs at Condenser Area		
56	Modify GL G-H/6 Bracing	10 days	24/02/19	06/03/19			
57	Return Unloading Bay from Plant ejection (G.L G~H)	0 days	15/03/19	15/03/19	Unloading Bay from Plant ejection (G.L G~H)		
58	On-Grade slab at Unloading Bay (G.L. G~H)	14 days	15/03/19	28/03/19	On-Grade slab at Unloading Bay (G.L. G~H)		
59	Erection of Shutter at East	6 days	22/03/19	27/03/19	Erection of Shutter at East		
60	Scaffold erection + Defer Cladding at East elevation	30 days	15/03/19	13/04/19	Scaffold erection + Defer Cladding at East elevation		
61	RC external walls at East Elevation + Tiling	45 days	15/03/19	28/04/19	RC external walls at East Elevation + Tiling		
62	TDK scaffold removal @ G/F	0 days	01/05/19	01/05/19	TDK scaffold removal @ G/F		
63	Installation GRP tank above meter room incl. plumbing system	21 days	01/05/19	21/05/19	Installation GRP tank above meter room		
64	Install remaining Steel & metalwork and drainage channel covers	30 days	01/05/19	30/05/19	Install remaining Steel & metalwork		
65	Touch up remaining metal works	14 days	31/05/19	13/06/19	Touch up remaining metal works		
66	Touch up painting	30 days	31/05/19	29/06/19	Touch up painting		
67	Return Unloading Bay from Plant ejection (G.L F~G)	0 days	10/06/19	10/06/19	Return Unloading Bay from Plant ejection (G.L F~G)		
68	Completion of floor slab @ unloading bay and touch up	7 days	10/06/19	16/06/19	Completion of floor slab @ unloading bay and touch up		
69	Install FS & Electrical work @ Unloading Bay	14 days	17/06/19	30/06/19	Install FS & Electrical work @ Unloading Bay		
70	Miscellaneous work & cleaning	18 days	01/07/19	18/07/19	Miscellaneous work & cleaning		
71	Transformer Area	76 days	21/01/19	14/04/19			
72	Completion of Plant Installation	0 days	21/01/19	21/01/19	Completion of Plant Installation		
73	Installation of Roofing and Fence Louvre walls	21 days	21/01/19	18/02/19	Installation of Roofing and Fence Louvre walls		
74	Installation of Building Services	45 days	19/02/19	04/04/19	Installation of Building Services		
75	Removal of scaffoldings	10 days	05/04/19	14/04/19	Removal of scaffoldings		
76	Link Bridge	87 days	14/01/19	18/04/19			
77	Scaffold erection	10 days	14/01/19	23/01/19	Scaffold erection		
78	Roof Cladding	21 days	24/01/19	21/02/19	Roof Cladding		
79	Fire partition & internal panels	45 days	22/02/19	07/04/19	Fire partition & internal panels		
80	Vertical Cladding Panels	10 days	08/04/19	17/04/19	Vertical Cladding Panels		
81	Floor tiles	21 days	22/02/19	14/03/19	Floor tiles		

16-8002 OS Work Prog (23Mar19)

Critical Split Task

Split

Milestone ◆

Summary

◆

16/8002 Outstanding Work Programme

16-8002 OS Work Prog (23Mar19).mpp

26/03/19

ID	Task Name	Duration	Start	Finish	Apr '19	May '19	Jun '19
82	Downpipe installation	14 days	15/03/19	28/03/19	Downpipe installation		
83	FS and Electrical Installation	21 days	29/03/19	18/04/19	FS and Electrical Installation		
84	Others	161 days	15/12/18	03/06/19			03 Jun '19
85	Staircase ST-01 + Lift Lobbies	45 days	21/03/19	04/05/19	Staircase ST-01 + Lift Lobbies		
86	Staircase ST-02 + Lobbies	30 days	05/04/19	04/05/19	Staircase ST-02 + Lobbies		
87	Fendolite touch up	60 days	16/03/19	14/05/19	Fendolite touch up		
88	Door leaf installation (Remains)	45 days	19/02/19	05/04/19	Door leaf installation (Remains)		
89	U9 Cantilever Beam improvement work	30 days	19/04/19	18/05/19	U9 Cantilever Beam improvement work		
90	Drainage & Plumbing Works for Building	45 days	20/04/19	03/06/19	Drainage & Plumbing Works		
91	Signage Installation	21 days	05/05/19	25/05/19	Signage Installation		
92	Lift Installation incl. T&C	100 days	15/12/18	03/04/19	Lift Installation incl. T&C		
93	Electrical Installation incl. T&C except G/F Turbine Hall	120 days	02/03/19	29/06/19			
94	MVAC Installation incl. T&C except G/F Turbine Hall	120 days	02/03/19	29/06/19			
95	FS Installation incl. T&C except G/F Turbine Hall	120 days	02/03/19	29/06/19			
96	External Works	297 days	12/12/18	14/10/19			
97	Removal of remaining external scaffold	21 days	12/12/18	03/01/19			
98	Allow access at East Elevation from roof level	0 days	15/03/19	15/03/19	East Elevation from roof level		
99	Roof Feature at East Elevation	45 days	15/03/19	28/04/19	Roof Feature at East Elevation		
100	EVA North MSB UU & Paving Works	150 days	04/01/19	10/06/19			EVA North MSB UU
101	EVA West MSB UU & Paving Works	120 days	11/02/19	10/06/19			EVA West MSB UU
102	EVA South MSB UU & Paving Works	90 days	15/03/19	12/06/19			EVA South MSB
103	EVA North HRSG UU	50 days	01/02/19	30/03/19	EVA North HRSG UU		
104	EVA East HRSG UU & Paving Works Incl. Lub Oil Tank Fdn	60 days	31/03/19	29/05/19	EVA East HRSG UU & Paving V		
105	EVA South HRSG UU& Paving Works (TDK handover on 1/8/19)	45 days	01/08/19	14/09/19			
106	EVA North HRSG Paving Works	30 days	15/09/19	14/10/19			
107	Building Façade repair and touch up.	14 days	13/06/19	26/06/19			Building Façade repair and touch up.
108	Touch Up at HRSG Equipment Room	21 days	09/05/19	29/05/19			Touch Up at HRSG Equipment
109	Electrical & FS Installation @ HRSG	60 days	01/08/19	29/09/19			
110	Lift @ HRSG Installation	90 days	01/07/19	28/09/19			
111	Statutory Submissions & Inspection	215 days	28/03/19	28/10/19			
112	WSD Acknowledge on UG pipes (North - MSB)	14 days	28/03/19	10/04/19	WSD Acknowledge on UG pipes (North - MSB)		
113	WSD Acknowledge on UG pipes (MSB South)	14 days	14/04/19	27/04/19	WSD Acknowledge on UG pipes (MSB South)		
114	WSD Acknowledge on UG pipes (MSB West)	14 days	11/04/19	24/04/19	WSD Acknowledge on UG pipes (MSB West)		
115	WSD Acknowledge on UG pipes (HRSG North)	14 days	28/03/19	10/04/19	WSD Acknowledge on UG pipes (HRSG North)		
116	WSD Acknowledge on UG pipes (HRSG East)	14 days	30/04/19	13/05/19	WSD Acknowledge on UG pipes (HRSG East)		
117	WSD Acknowledge on UG pipes (HRSG South)	14 days	31/08/19	13/09/19			
118	WSD Part VI for P&D	0 days	03/06/19	03/06/19			WSD Part VI for P&D
119	WSD Part VI for OFH	0 days	13/09/19	13/09/19			
120	ESDM Submission for Lift @ MSB	0 days	03/04/19	03/04/19	ESDM Submission for Lift @ MSB		
121	ESDM Submission for Lift @ HRSG	0 days	28/09/19	28/09/19			
122	FSD 251 & 314 submission	0 days	14/10/19	14/10/19			

16-8002 OS Work Prog (23Mar19)

Critical Split Task

Split

Milestone ◆

Summary

16/8002 Outstanding Work Programme

16-8002 OS Work Prog (23Mar19).mpp

26/03/19

ID	Task Name	Duration	Start	Finish	Apr '19	May '19	Jun '19
123	OP Submission	0 days	28/10/19	28/10/19			
124	C.W. Pump, Intake and Urea Plant and Outstanding External Works	247 days	31/12/18	11/09/19			
125	C.W. Pump Area incl. Chlorination Area	134 days	14/01/19	04/06/19			04 Jun '19
126	Cable tray at pipe rack ready for power supply laying	0 days	31/01/19	31/01/19			
127	Power supply laying and T&C for BS installation at CW. Pump Equip. Room	45 days	31/01/19	24/03/19			
128	Building's work touch up	30 days	25/03/19	23/04/19			
129	TDK confirm not use of temp. access to CW Intake	0 days	14/01/19	14/01/19			
130	Drainage construction under Chlorination area	21 days	14/01/19	11/02/19			
131	Bearing inspection by BD	30 days	12/02/19	13/03/19			
132	Foundation Construction of Chlorination area	21 days	14/03/19	03/04/19			
133	Above ground RC @ Chlorination area	21 days	04/04/19	24/04/19			
134	RC plinths and Drainage works	21 days	25/04/19	15/05/19			
135	Road Reinstatement at Demin. Plant Road	120 days	14/01/19	21/05/19			
136	Relocation Hoarding to middle road and return area to GEN	14 days	22/05/19	04/06/19			
137	Urea Plant	205 days	31/12/18	31/07/19			
138	Handover for plant erection	0 days	31/12/18	31/12/18			
139	Building Services and raised floors for Urea Ele. Equip Room	14 days	02/01/19	15/01/19			
140	Cable Tray ready at Pipe rack for power laying	0 days	31/01/19	31/01/19			
141	Power laying and T&C for BS at Urea Ele. Equip Rm	30 days	25/03/19	23/04/19			
142	TDK Return area for middle road construction	0 days	15/04/19	15/04/19			
143	Storm Drain construction at Middle Road	30 days	15/04/19	14/05/19			
144	Remaining UU at middle road + paving	60 days	15/05/19	13/07/19			
145	TDK return Urea Preparation Area for deferred works	0 days	15/04/19	15/04/19			
146	Construction of RC bund wall, step, slab, etc.	21 days	15/04/19	05/05/19			
147	Erection of Removable Metal cladding	21 days	06/05/19	26/05/19			
148	Installation of folding shutters + touch up	21 days	27/05/19	16/06/19			
149	Underground oily drain modification + Foam Gun relocation	60 days	04/04/19	02/06/19			
150	Urea Shelter BD approval + Consent	80 days	15/03/19	02/06/19			
151	Urea Shelter fdn and superstructure	45 days	17/06/19	31/07/19			
152	Other & External works	245 days	02/01/19	11/09/19			
153	Chimney Remaining Installation works for L10	90 days	02/01/19	09/04/19			
154	Return from ground treatment at North of Area B1 & D2	0 days	15/04/19	15/04/19			
155	Site Clearance for Paving at Middle Road to Chimney Rd	30 days	15/04/19	14/05/19			
156	New Pipe Rack foundation Under L11 Contract	60 days	15/05/19	13/07/19			
157	Road Paving and other service reinstatement	60 days	14/07/19	11/09/19			

SCHEDULE C. Contract No. 16/2209
Lamma Power Station Extension - Unit 10
Complete Erection, Inspection, Testing &
Commissioning of Power Block Facilities



No.	Description	2019		
		Apr	May	Jun
	Erection Key Date		<p>Ⓢ</p> <p>Synchr</p> <p>○</p> <p>⓪</p> <p>HRSG Gas in 1-May</p>	
A	HRSG PORTION			
A-01	Install Casing (Bottom/Side/Top) with Structure		<p>Bott</p>	
A-02	Upper/Lower Connection Pipe			
A-03	Module Install (Bundle Tube Block)			
A-04	Down Commer Pipe			
A-05	Drum Lifting / HDR Level Adjustment			
A-06	Critical Piping/connecting piping (Main Steam, Aux, R/H, HP/LP Feed Water)			
A-07	Other piping			
A-08	Access Platform / Hand Rail			
A-09	Inside Baffle Plate & Seismic Tie Adjust / Setting			
A-10	SCR System			

SCHEDULE C. Contract No. 16/2209
Lamma Power Station Extension - Unit 10
Complete Erection, Inspection, Testing &
Commissioning of Power Block Facilities

Appendix J
**FOR
INFO**

No.	Description	2019		
		Apr	May	Jun
	Erection Key Date		<p>Ⓢ</p> <p>Synchr</p> <p>○</p> <p>⓪</p> <p>HRSG Gas in 1-May</p>	
				▼
A-11	Inlet Duct Structure / Include Pipe Rack (U9-U10 Connection)			
A-12	Inlet Duct			
A-13	Exhaust Duct Structure			
A-14	Exhaust Duct			
A-15	Aux Equip(B/D Tank, HP/IP Feed Water Pump, LP Eco Recirculation Pump, etc.) HP/IP Feed Water Pump Reserve feed water Tank	●—●	Final	
A-16	Insulation	●—●		
A-17	Painting	●—●		
A-18	Install Catalyst			▼
A-19	Steam Blowing out(other scope) & alkaline boiling out			

SCHEDULE C. Contract No. 16/2209
Lamma Power Station Extension - Unit 10
Complete Erection, Inspection, Testing &
Commissioning of Power Block Facilities

Appendix J
**FOR
INFO**

No.	Description	2019		
		Apr	May	Jun
	Erection Key Date			<p>Ⓢ</p> <p>Synchr</p> <p>○</p> <p>⓪</p> <p>HRSG Gas in 1-May</p>
	<p>Installation of Temporary piping, Support & Silencer</p> <p>Exection of Steam blowing out</p> <p>Dismantle of Temporary iping, Support & Silencer</p> <p>Exection of Steam boiling out</p>	<p>● — ●</p> <p>● — ●</p> <p>● — ●</p> <p>● — ●</p>		
B	GT/ST/GEN PORTION			
B-1	Turbine O/H Crane			
B-2	Condenser			
B-3	Install ST	<p>● — ●</p> <p>Install</p> <p>Final</p>	<p>Lube</p>	







SCHEDULE C. Contract No. 16/2209
 Lamma Power Station Extension - Unit 10
 Complete Erection, Inspection, Testing &
 Commissioning of Power Block Facilities

Appendix J
**FOR
 INFO**

No.	Description	2019		
		Apr	May	Jun
	Erection Key Date		(S) Synchronisation HRSG Gas in 1-May	
B-4	Install GEN	GT S Seal Oil Flushing		
B-5	Install GT			
		P/T		

SCHEDULE C. Contract No. 16/2209
Lamma Power Station Extension - Unit 10
Complete Erection, Inspection, Testing &
Commissioning of Power Block Facilities

Appendix J
**FOR
INFO**

No.	Description	2019		
		Apr	May	Jun
	Erection Key Date		 Synchronisation	
			 HRSG Gas in 1-May	
				
B-6	Aux Equipment			
B-7	Insulation			
B-8	Painting			
B-9	Switchgear/Hoist/Hoist for condenser			

SCHEDULE C. Contract No. 16/2209
Lamma Power Station Extension - Unit 10
Complete Erection, Inspection, Testing &
Commissioning of Power Block Facilities



No.	Description	2019		
		Apr	May	Jun
	Erection Key Date		<p>Ⓢ</p> <p>Synchr</p> <p>○</p> <p>HRSG Gas in 1-May</p>	
C	ELECTRICAL & INSTRUMENTATION PORTION			
C-1	Transformer & Ancillaries (G Tx, U Tx, Ex Tx, SFC Tx)			
C-2	EQUIPMENT INSTALLATION			
	Generator & Ancillaries			
	Isolated Phase Busducts			
	Switchgear and Accessories			
	UPS, Batterys, Battery Charger System & DBs			
	Electrical Panels & Local Control Panels			
	Control Systems, Control Panels, Local Instrument Cubicle & Rack			
	Channel Base Installation			
C-3	CABLING SYSTEM INSTALLATION			
	Cable Ladder / Tray Installation			
	Conduit Pipe Installation			
	Earthing Installation			
	Cable Laying & Termination			
	Fire Resistant Sealing			
	Cable Trench Opening & Transportation			


SCHEDULE C. Contract No. 16/2209
Lamma Power Station Extension - Unit 10
Complete Erection, Inspection, Testing &
Commissioning of Power Block Facilities

Appendix J
**FOR
INFO**

No.	Description	2019		
		Apr	May	Jun
	Erection Key Date		<p>Ⓢ</p> <p>Synchr</p> <p>○</p> <p>HRSG Gas in 1-May</p>	
C-4	INSTRUMENTS, INSTR. PIPINGS & AIR TUBE			
	Local Instruments, Piping & Tubing			
	Instrument Calibration			
C-5	OTHER WORK			
	275kV Shunt Reactor Relocation			
	Turbine Overhead Crane, Hoist, Battery Power Supply			
	Existing CWP etc.			
	BOP & Other Works			
	Site Cleaning			
C-6	TESTING & COMMISSIONING			
	Testing & Commissioning	●	●	
	Commissioning Assistant		●	●

Page 1 of 8

ID	Task Name	Duration	Start	Finish			
					Apr '19	May '19	Jun '19
32	Section F - 275kV Station Building Extension and associated works at Area E17	0 days	01/04/20	01/04/20			
33	Section G - A&A Works at No. 4 C.W. Intake at Area E12	0 days	31/05/20	31/05/20			
34	Section H - L11 Steel flue liner at No. 4 Chimney	0 days	14/08/19	14/08/19			
35	Section I - (i) 275kV cable trenching works connecting the 275kV Switching Station Extension and L11 MSB at Area E9 (B)	0 days	15/05/20	15/05/20			
36	Section I - (ii) Interconnector 2 Trench Modification Works at Area E10	0 days	15/05/20	15/05/20			
37	Section J - (i) Demolition of Retractable Cover A&B & (ii) Foundation of LMX Light Oil Storage Tank Nos. 3 & 4 and A&A for Existing Bund Wall at Area	0 days	30/04/21	30/04/21			
38	Section K1 - External works at Area 15 (E) and 15(F)	0 days	31/05/21	31/05/21			
39	Section K2 - Removal of Southern Bund and External Works at Area D5, D6 and D7	0 days	31/05/21	31/05/21			
40	Section K3 - All remaining works shall be completed for reporting completion to BD and ready for OP inspection	0 days	30/09/21	30/09/21			
41	General & Preliminary	272 days	01/06/18	09/03/19			
42	Set up Temporary Site Office and Utilities	90 days	01/06/18	29/08/18			
43	Permit Applications & Statuary Submissions	120 days	30/08/18	27/12/18			
44	Existing Utilities scanning & Excavation Permit	45 days	13/11/18	27/12/18			
45	Tower Crane erection 2@MSB, 1@ 275	60 days	30/12/18	09/03/19			
46	Submission and Approval	554 days	01/06/18	16/12/19			
47	Method Statement / Temp Work Submission & Approval from HEC for General Works	240 days	01/06/18	26/01/19			
48	BD Approval & Consent (If required)	120 days	01/06/18	28/09/18			
49	BIM Model, CSD & CBWD Submission & Approval from HEC	200 days	29/09/18	26/04/19			
50	Structure Steelwork Connection Design Submission & BD Approval	60 days	29/09/18	27/11/18			
51	Structure Steelwork Shop Drawing & Approval	60 days	13/10/18	11/12/18			
52	Metal Cladding, louvre & windows submission & BD Approval	60 days	28/11/18	26/01/19			
53	Metal Cladding, louvre & windows shop drawing submission	60 days	12/12/18	19/02/19			
54	Order, Off Site Fabrication and Delivery (S. Steel & Cladding & louvres)	180 days	27/10/18	04/05/19			
55	Retractable Cover D BD Submission & Approval	90 days	20/02/19	20/05/19			
56	No. 4 C.W. Outfall A&A BD approval	90 days	30/08/18	27/11/18			
57	Sumission & Approval of Steel Flue Assessment Report and Design Drawings	60 days	30/09/18	28/11/18			
58	Submission and Approval of Steel Flue Design from BD	60 days	30/09/18	28/11/18			
59	Material Fabrication & Delivery for L11 Flue	100 days	15/10/18	22/01/19			
60	Folding Shutters Shop Drawing Submission & Approval	120 days	20/02/19	19/06/19			
61	Fabrication & Delivery of Folding Shutters	150 days	20/06/19	16/11/19			
62	Sewage Pump System Design submission & approval	90 days	22/03/19	19/06/19			
63	Fabrication & Delivery of Sewage Pump	180 days	20/06/19	16/12/19			
64	Other material submission & approval & delivery	300 days	30/08/18	05/07/19			
65	Coordination with the Employer's Specialist Contractors	438 days	22/02/19	15/05/20			
66	Installation of Puddle Pipes at C.W. outlet Culvert	7 days	22/02/19	28/02/19			
67	Installation of Puddle Pipes at C.W. Inlet Culvert	7 days	29/04/19	05/05/19			
68	Template setting at L11 Turbo Block Foundation	60 days	15/11/19	15/01/20			
69	Template setting of holding down bolts at HRSG column base	46 days	26/07/19	09/09/19			
70	I-beam / channel base installation on top of transformer foundations at Transformer Area	30 days	15/12/19	15/01/20			
71	Overhead crane erection at turbine hall using access through a temporary opening at L11 MSB roof between GL11-G to 11-H and 11-2 to 11-6	36 days	01/12/19	07/01/20			
72	Condenser assembly and erection using access through a temporary façade opening at L11 MSB below 1/F along GL 11-6 from GL11-B to 11-C including a clear space below 1/F between GL 11-B to 11-C	127 days	15/12/19	30/04/20			
73	Installation of power train equipment including air inlet duct using access through a temporary façade opening at L11 MSB below 1/F along GL 11-6 from GL11-F to 11-H including a clear space below 1/F of the above area	142 days	15/12/19	15/05/20			











ID	Task Name	Duration	Start	Finish			
					Apr '19	May '19	Jun '19
126	<u>Section B1 (ii) - Supporting structures for overhead cranes of L11 MSB including the associated roof structure except the roof deferred works</u>	<u>385 days</u>	<u>01/11/18</u>	<u>01/12/19</u>	Task B1(i)		
127	Area possession & Clearance	0 days	01/11/18	01/11/18			
128	Erection of turbine hall roof except defer work	0 days	11/10/19	11/10/19			
129	Installation of crane griders	21 days	12/10/19	01/11/19			
130	Turbine hall wall claddings	60 days	02/10/19	01/12/19			
131	<u>Section B1 (iii) - FSRU Civil works at Area E13 (GRS)</u>	<u>151 days</u>	<u>01/01/21</u>	<u>31/05/21</u>			
132	Submission and approval for consent to work	0 days	01/01/21	01/01/21			
133	Civil & Building Works	130 days	01/01/21	10/05/21			
134	Ground reinstatement	21 days	11/05/21	31/05/21			
135	<u>Section B2 - Retractable Cover D at Area E22</u>	<u>353 days</u>	<u>01/01/19</u>	<u>31/12/19</u>			
136	Area Possession, Demolition and clearance work	60 days	01/01/19	11/03/19	Task clearance work		
137	Foundation construction	75 days	12/03/19	25/05/19		Foundation construction	
138	Backfill & Ground statement	20 days	26/05/19	14/06/19			Backfill & Ground statement
139	Superstructure fabrication & delivery	88 days	21/05/19	16/08/19			
140	Superstructure erection	90 days	17/08/19	14/11/19			
141	E&M Installation and T&C	45 days	15/11/19	31/12/19			
142	<u>Section B3 - External works at Area B1, D2 and D4</u>	<u>359 days</u>	<u>01/01/19</u>	<u>06/01/20</u>			
143	Receive Area from HKE, Area Possession & Clearance	0 days	01/01/19	01/01/19			
144	Removal of existing paving for band drain under Section A5(i)	30 days	01/01/19	30/01/19			
145	Complete Vert. Band drain under Section A5(i)	0 days	31/01/19	31/01/19			
146	Ground preparation for B1, D2 & D4	60 days	06/11/19	06/01/20			
147	<u>Section C1 - Area south of L11 MSB from GL11-F westwards leading to Station Road at Area E3(A) & E3(B)</u>	<u>399 days</u>	<u>01/11/18</u>	<u>15/12/19</u>	Task C1		
148	Area Possession & Clearance	0 days	01/11/18	01/11/18			
149	Excavation for CW Outlet/Inlet Culvert (work parallel & after MSB ELS phase 1)	40 days	15/01/19	05/03/19	Task parallel & after MSB ELS phase 1)		
150	Installation CW Inlet Culvert pipe (South of L11 Condensor)	21 days	15/02/19	07/03/19	Task of L11 Condensor)		
151	Installation CW Outlet Culvert Pipe connect to Type C1	21 days	06/03/19	26/03/19	Task CW Outlet Culvert Pipe connect to Type C1		
152	Construction of Thrust Box & Manholes,etc	14 days	27/03/19	09/04/19	Task Construction of Thrust Box & Manholes,etc		
153	Backfill	21 days	10/04/19	30/04/19	Task Backfill		
154	Installation remain sheetpile for future Outlet Culvert	30 days	01/05/19	30/05/19	Task Installation remain sheetpile for future Outlet Culvert		
155	Construct Temp Paving for Condenser move in	30 days	15/11/19	15/12/19			
156	<u>Section C2 - (i) Southern part of L11 HRSG area and its surrounding at Area E7 except the deferred works for Lube Oil Storage Tank</u>	<u>295 days</u>	<u>01/01/19</u>	<u>01/11/19</u>			
157	Area Possession & Clearance	0 days	01/01/19	01/01/19			
158	Excavation & Pile Caps & Tie Beams (HRSG South Area E7)	30 days	27/04/19	26/05/19		Excavation & Pile Caps & Tie Beams (HRSG South Area E7)	
159	Construction RC foundations	60 days	27/05/19	25/07/19			
160	Construction RC plinths	30 days	10/09/19	09/10/19			
161	Construction underground utilities	75 days	26/07/19	08/10/19			
162	Backfill & Construction on-grade slabs	30 days	25/09/19	24/10/19			
163	Backfill and Temporary paving	18 days	15/10/19	01/11/19			
164	<u>Section C2 - (ii) L11 Turbo Block foundation including the L11 MSB ground floor together with the equipment foundations between GL 11-F to 11-H and 11-1 to 11-6 for the installation of power generator, air inlet duct and lube oil reservoir</u>	<u>421 days</u>	<u>01/12/18</u>	<u>15/02/20</u>	Task C2(ii)		
165	Area Possession & Clearance	0 days	01/12/18	01/12/18			
166	Excavation & Pile Caps & Tie Beams (MSBL11 - Turbo Block North)	65 days	30/12/18	14/03/19	Task Tie Beams (MSBL11 - Turbo Block North)		
167	Excavation & Pile Caps & Tie Beams (MSBL11 - Turbo Block South)	45 days	15/03/19	28/04/19	Task Excavation & Pile Caps & Tie Beams (MSBL11 - Turbo Block South)		
168	Backfill and construction turbine block foundation	21 days	29/04/19	19/05/19	Task Backfill and construction turbine block foundation		
169	Construction of internal drainage	46 days	22/05/19	06/07/19			
170	Construction RC walls incl. G/F rooms	45 days	12/10/19	25/11/19			
171	Construction turbine block columns and upper portion for plant embed installation	21 days	25/10/19	15/11/19			
172	Concrete Turbine upper part foundation & clear falsework	22 days	16/01/20	15/02/20			

ID	Task Name	Duration	Start	Finish			
					Apr '19	May '19	Jun '19
173	<u>Section C2 - (iii) G/F of L11 MSB including the Condenser Pit, Circulating Water Pipe Pit and equipment foundations between GL 11-B to 11-C and 11-1 to 11-6 for the installation of condenser</u>	400 days	01/11/18	15/12/19	Section C2(iii)		
174	Area Possession & Clearance	0 days	01/11/18	01/11/18			
175	Excavation to foundation level at ELS Type A	35 days	30/12/18	12/02/19			
176	Construction of CW Outlet Box	30 days	13/02/19	14/03/19	Box		
177	Construction of pile caps & tie beams & hot well sump pit	45 days	13/02/19	29/03/19	Construction of pile caps & tie beams & hot well sump pit		
178	Construction of pile caps & tie beams from +2.5mPD	30 days	30/03/19	28/04/19		Construction of pile caps & tie beams from +2.5mPD	
179	Backfill & Construction of CW Inlet Box	21 days	29/04/19	19/05/19			Backfill & Construction of CW Inlet Box
180	Backfill and Construction ground beams & trenches	30 days	20/05/19	18/06/19			Backfill and Constr
181	Construction of indoor underground drainage	18 days	19/06/19	06/07/19			
182	Backfill & construction on-grade slabs	14 days	07/07/19	20/07/19			
183	Construction Column casting and RC walls	21 days	18/09/19	08/10/19			
184	Metal Cladding & Louvres for GLB-C/1-6	60 days	17/10/19	15/12/19			
185	<u>Section D - (i) Roads and external grounds surrounding L11 MSB and L11 HRSG in addition to the southern & eastern areas mentioned above in Area E5 and E6</u>	451 days	01/11/18	15/02/20	Section D(i)		
186	Area Possession & Clearance	14 days	01/11/18	14/11/18			
187	Construction of L11 CW Outlet Pipe Type C1	90 days	15/11/18	22/02/19			
188	Backfill	21 days	23/02/19	15/03/19			
189	Underground utilities and trenches	100 days	16/03/19	23/06/19			Underground
190	Construction of plant drainage, trenches & RC plinths	45 days	18/09/19	01/11/19			
191	Remaining Underground utilities & backfill	75 days	02/11/19	17/01/20			
192	Construction on-grade slabs & pavings	30 days	08/01/20	15/02/20			
193	<u>Section D - (ii) Remaining northern part of L11 HRSG area and its surrounding in Area E6</u>	390 days	01/01/19	15/02/20			
194	Area Possession & Clearance	0 days	01/01/19	01/01/19			
195	Excavation & Pile Caps & Tie Beams (HRSG north Area E6)	21 days	01/01/19	21/01/19			
196	Construction RC foundations	85 days	22/01/19	26/04/19		Construction RC foundations	
197	Construction RC plinths & HRSG Lift Pit & internal drainage	60 days	27/04/19	25/06/19			Constr
198	Backfill Construction on-grade slabs	28 days	26/06/19	23/07/19			
199	Construction underground utilities	150 days	24/07/19	20/12/19			
200	Backfill and Temporary paving	45 days	22/12/19	15/02/20			
201	<u>Section D - (iii) Whole of L11 MSB including the pipe and cable rack along south façade of L11 MSB with all underground utilities at Area E4 including C.W. Inlet and Outlet Culvert except the deferred works</u>	451 days	01/11/18	15/02/20	Section D(iii)		
202	Area Possession & Clearance	0 days	01/11/18	01/11/18			
203	Construction of pile caps & tie beams at Transformer Area	45 days	15/11/18	29/12/18			
204	Excavation & Construction Blow Down Sum pit (Type B)	21 days	13/01/19	12/02/19			
205	Construction of pile caps & tie beams at Turbine Hall Area (GL. D-F)	60 days	13/02/19	13/04/19		Construction of pile caps & tie beams at Turbine Hall Area (GL. D-F)	
206	Construction of pile caps & tie beams at SunShadeCover Area	45 days	29/04/19	12/06/19			Construction of pile caps & ti
207	Preparation for S.Steelwork Erection	14 days	26/07/19	08/08/19			
208	Structural Delivery & Erection (Equipment floor portion)	40 days	09/08/19	17/09/19			
209	Structural Delivery & Erection (Air filter inlet & Turbine Hall Portion)	24 days	18/09/19	11/10/19			
210	Structural Delivery & Erection (Pipe & Cable rack at south of L11)	21 days	12/10/19	01/11/19			
211	Fire Coating Application at Joint	130 days	18/09/19	05/02/20			
212	External Scaffolding Erection	45 days	18/09/19	01/11/19			
213	Construction 1/F RC Slab	12 days	18/09/19	29/09/19			
214	Construction M/F RC Slab	7 days	30/09/19	06/10/19			
215	Construction 2/F RC Slab	12 days	07/10/19	18/10/19			
216	Construction 3/F RC Slab	12 days	19/10/19	30/10/19			
217	Construction 4/F RC Slab	12 days	31/10/19	11/11/19			
218	Construction 5/F RC Slab	21 days	12/11/19	02/12/19			
219	Construction Roof RC Slab (except defer portion)	12 days	24/11/19	05/12/19			
220	Construction Upper Roof RC Slab	12 days	06/12/19	17/12/19			

ID	Task Name	Duration	Start	Finish			
					Apr '19	May '19	Jun '19
221	Construction Defer Roof RC Slab (G.L. G-H)	12 days	15/12/19	28/12/19			
222	Construction of Staircase ST-01 & lift shaft & machine room	90 days	12/10/19	11/01/20			
223	Construction of Staircase ST-02 except defer work	75 days	30/09/19	13/12/19			
224	Construction of RC plinth, kerbs & parapet Walls	30 days	03/12/19	03/01/20			
225	Erection of Skylight & Roof Features	30 days	17/12/19	17/01/20			
226	Waterproofing	30 days	02/01/20	09/02/20			
227	ABFW Works from 1/F to 5/F equipment rooms	110 days	07/10/19	04/02/20			
228	Metal Cladding, Windows and Louvres incl. roof feature	115 days	08/10/19	10/02/20			
229	Removal of external scaffolding	30 days	03/01/20	10/02/20			
230	Building Services E&M Access & Installation	110 days	18/10/19	15/02/20			
231	<u>Section D - (iv) Link Bridge between L10 and L11 MSB and at the south of L11 MSB including their associated alternations & additions (A&A) Works at L10 MSB</u>	<u>451 days</u>	<u>01/11/18</u>	<u>15/02/20</u>	c D(iv)		
232	Area Possession & Clearance	0 days	01/11/18	01/11/18			
233	A&A works at South of L10 MSB	60 days	24/07/19	21/09/19			
234	Erection of link bridge structural steel	24 days	12/10/19	04/11/19			
235	Casting of bridge deck	5 days	05/11/19	09/11/19			
236	Metal roofing installation	21 days	10/11/19	30/11/19			
237	ABWF work	21 days	01/12/19	21/12/19			
238	Form new opening at MSB for final connection	10 days	22/12/19	02/01/20			
239	E&M Work	35 days	03/01/20	15/02/20			
240	<u>Section D - (v) Gas Duct Foundation, Pipe and Cable Rack and associated trench in Area E20</u>	<u>451 days</u>	<u>01/11/18</u>	<u>15/02/20</u>	c D(v)		
241	Area Possession & Clearance	0 days	01/11/18	01/11/18			
242	Sheet pile installation & submit as-built	60 days	01/11/18	30/12/18			
243	Consent for excavation	30 days	31/12/18	29/01/19			
244	Excavation & plate load test	60 days	30/01/19	09/04/19			
245	Construction of foundation	45 days	10/04/19	24/05/19			
246	Backfill	21 days	25/05/19	14/06/19			
247	Remaining Pipe & cable rack and associated trenches in Area E20	116 days	12/10/19	15/02/20			
248	<u>Section E1 - (i) Link BrIdge and Pipe and Cable Rack connecting L11 MSB to the western area of L11 MSB at Area E3</u>	<u>143 days</u>	<u>01/01/20</u>	<u>31/05/20</u>			
249	Area Possession	0 days	01/01/20	01/01/20			
250	Excavation & construction of new foundation	60 days	01/01/20	09/03/20			
251	Backfill	10 days	10/03/20	19/03/20			
252	Erection of Structural steel	20 days	01/05/20	20/05/20			
253	Ground Reinstatement	11 days	21/05/20	31/05/20			
254	<u>Section E1 - (ii) Gas Receiving Station and L11 Gas Receiving Station Equipment Room (GRS) Area Extension at Area E16</u>	<u>587 days</u>	<u>01/11/18</u>	<u>30/06/20</u>	c E1(ii)		
255	Area Possession	0 days	01/11/18	01/11/18			
256	Removal of Surcharge and excavation	18 days	01/01/20	18/01/20			
257	Modification of Site Drainage	35 days	19/01/20	02/03/20			
258	Construction of new RC for GRS Equipment Room	75 days	18/01/20	10/04/20			
259	ABWF for GRS Equipment room	45 days	11/04/20	25/05/20			
260	E&M Installation	45 days	16/05/20	29/06/20			
261	Construction of new Gas pipe plinths & racks	45 days	26/02/20	10/04/20			
262	Backfill and construction site drainage	21 days	11/04/20	01/05/20			
263	External Paving and install new fencing	60 days	02/05/20	30/06/20			
264	<u>Section E1 - (iii) External Works at Area E15 (C)</u>	<u>273 days</u>	<u>01/06/20</u>	<u>28/02/21</u>			
265	Removal of Surcharge and excavation	45 days	01/06/20	15/07/20			
266	Underground drianage, Utilities and RC plinths	123 days	16/07/20	15/11/20			
267	Backfill and install surface utilities	45 days	16/11/20	30/12/20			
268	Roadwork	60 days	31/12/20	28/02/21			
269	<u>Section E2 - Pipe and Cable Rack and trench at west of Chimney Road and Pipe and Cable Rack at south of Middle Road at Area E8 and E19</u>	<u>480 days</u>	<u>01/01/19</u>	<u>15/05/20</u>			



ID	Task Name	Duration	Start	Finish			
					Apr '19	May '19	Jun '19
270	BD consent	0 days	01/01/19	01/01/19			
271	Excavation & plate load test	60 days	01/01/19	11/03/19			
272	Construction of foundations & trenches	150 days	12/03/19	08/08/19			
273	Backfill & underground utilities	120 days	09/08/19	06/12/19			
274	Pipe & cable rack Erection	90 days	07/12/19	16/03/20			
275	Ground reinstatement	70 days	07/03/20	15/05/20			
276	<u>Section E3 - Gas Pipe Support Foundation and Pipe Trench and associated external works at Area E14, E15 (A) and E15 (B)</u>	<u>173 days</u>	<u>01/01/20</u>	<u>30/06/20</u>			
277	Removal of surcharge / site clearance	21 days	01/01/20	21/01/20			
278	Excavation & construction of pipe trench	30 days	22/01/20	29/02/20			
279	Construction of gas pipe support foundation	30 days	01/03/20	30/03/20			
280	Construction of underground drainage and utilities	60 days	31/03/20	29/05/20			
281	Backfill & road work	32 days	30/05/20	30/06/20			
282	<u>Section E4 - 275kV cable trenching works connecting the 275kV Switching Station Extension and L11 MSB at Area E9 (A)</u>	<u>185 days</u>	<u>15/03/19</u>	<u>15/09/19</u>			
283	Obtain Permit to work & Road close permit	2 days	15/03/19	16/03/19	Road close permit		
284	Excavation & construction new cable trench	150 days	17/03/19	13/08/19			
285	Re-excavate cable trench for cable laying	150 days	19/04/19	15/09/19			
286	<u>Section F - 275kV Station Building Extension and associated works at Area E17</u>	<u>650 days</u>	<u>01/06/18</u>	<u>01/04/20</u>	c F		
287	Installation of ELS for 275kV Switching Station near Staircase ST-3 and ST-6	14 days	01/06/18	14/06/18			
288	Construction of Staircase ST-3	110 days	15/06/18	02/10/18			
289	OP inspection of Staircase ST-3	0 days	02/10/18	02/10/18			
290	Consent & BA10 for demolition of existing staircase	0 days	16/10/18	16/10/18			
291	Demolition of exisiting staircase and submit BA14	14 days	17/10/18	30/10/18			
292	Consent & BA10 for new foundation work	21 days	31/10/18	20/11/18			
293	Pile Cap & Tie Beam construction incl. basement trench	60 days	21/11/18	19/01/19			
294	RC Construction up to 1/F	90 days	20/01/19	29/04/19		RC Construction up to 1/F	
295	Construction of staircase ST6	60 days	30/04/19	28/06/19			Cc
296	Structural Steel Delivery & Erection	90 days	30/04/19	28/07/19			
297	Scaffolding erection	21 days	29/07/19	18/08/19			
298	Construction of 2/F RC slab	21 days	12/08/19	01/09/19			
299	Construction of R/F RC slab	21 days	02/09/19	22/09/19			
300	Construction of UR/F RC slab	14 days	23/09/19	06/10/19			
301	Construction of GIS Hall Floor	45 days	02/09/19	16/10/19			
302	Construction of staircase ST4	70 days	29/07/19	06/10/19			
303	Construction of staircase ST5 & Lift Shaft	90 days	12/08/19	09/11/19			
304	Concrete of RC walls, plinths, kerb and parapet walls	60 days	07/10/19	05/12/19			
305	ABFW Works from UB/F to 2/F equipment rooms	210 days	14/06/19	11/01/20			
306	Building Services E&M Access & Installation	210 days	14/07/19	19/02/20			
307	Metal Cladding, Windows and Louvres incl. roof feature	100 days	19/08/19	26/11/19			
308	Removal of external scaffolding	30 days	27/11/19	28/12/19			
309	External Underground drainage and Utilities works	50 days	29/12/19	25/02/20			
310	Road & Paving reinstatement	30 days	11/02/20	11/03/20			
311	FSD inspection	14 days	12/03/20	25/03/20			
312	OP inspection	14 days	19/03/20	01/04/20			
313	<u>Section G - A&A Works at No. 4 C.W. Intake at Area E12</u>	<u>143 days</u>	<u>01/01/20</u>	<u>31/05/20</u>			
314	Permit to work	0 days	01/01/20	01/01/20			
315	Erection of temp. platform	30 days	01/01/20	08/02/20			
316	Demolition work	60 days	09/02/20	08/04/20			
317	Modify existing slab openings	45 days	05/04/20	19/05/20			
318	Removal of platform	12 days	20/05/20	31/05/20			
319	<u>Section H - L11 Steel flue liner at No. 4 Chimney</u>	<u>216 days</u>	<u>01/01/19</u>	<u>14/08/19</u>			
320	Complete erection of L10 Steel flue	0 days	01/01/19	01/01/19			

ID	Task Name	Duration	Start	Finish						
					Apr '19	May '19	Jun '19			
321	Modification of erection equipment	21 days	01/01/19	21/01/19						
322	Erection temp. platform and demolition work	30 days	22/01/19	02/03/19						
323	Structural steel delivery & Erection	90 days	03/03/19	31/05/19						
324	Removal of temp. work	45 days	01/06/19	15/07/19						
325	Reinstate G/F louvre wall and access door	30 days	16/07/19	14/08/19						
326	<u>Section I - (i) 275kV cable trenching works connecting the 275kV Switching Station Extension and L11 MSB at Area E9 (B)</u>	<u>232 days</u>	<u>15/09/19</u>	<u>15/05/20</u>						
327	Obtain Permit to work & Road close permit	0 days	15/09/19	15/09/19						
328	Excavation & construction new cable trench	160 days	16/09/19	04/03/20						
329	Re-excavate cable trench for cable laying	72 days	05/03/20	15/05/20						
330	<u>Section I - (ii) Interconnector 2 Trench Modification Works at Area E10</u>	<u>275 days</u>	<u>01/04/20</u>	<u>31/12/20</u>						
331	Obtain Permit to work & Road close permit	0 days	01/04/20	01/04/20						
332	Re-excavate & new cable trench for cable laying	275 days	01/04/20	31/12/20						
333	<u>Section J - (i) Demolition of Retractable Cover A&B & (ii) Construction of new LOT 3 & 4</u>	<u>426 days</u>	<u>01/03/20</u>	<u>30/04/21</u>						
334	Obtain permit to work & Road close permit	0 days	01/03/20	01/03/20						
335	Erection of Hoarding	21 days	01/03/20	21/03/20						
336	Removal of existing cover & structural steel	30 days	22/03/20	20/04/20						
337	Demolish of existing bund wall and staircases	45 days	21/04/20	04/06/20						
338	Demolish of existing slab & foundation	60 days	05/06/20	03/08/20						
339	Consent for new work	30 days	04/08/20	02/09/20						
340	Construction of new bund wall and foundation	100 days	03/09/20	11/12/20						
341	Construction of new oil separator	80 days	23/09/20	11/12/20						
342	Construct underground drainage and surface channel	40 days	12/12/20	20/01/21						
343	Construction on-grade slab	60 days	21/01/21	21/03/21						
344	Removal of hoarding and ground reinstatement	40 days	22/03/21	30/04/21						
345	<u>Section K1 - External works at Area 15 (E) and 15(F)</u>	<u>365 days</u>	<u>01/06/20</u>	<u>31/05/21</u>						
346	Removal of surcharge	30 days	01/06/20	30/06/20						
347	Construct new drainage and utilities work	200 days	01/07/20	16/01/21						
348	Road & Paving	135 days	17/01/21	31/05/21						
349	<u>Section K2 - Removal of Southern Bund and External Works at Area D5, D6 and D7</u>	<u>365 days</u>	<u>01/06/20</u>	<u>31/05/21</u>						
350	Demolition work	30 days	01/06/20	30/06/20						
351	Construct new drainage and utilities work	200 days	01/07/20	16/01/21						
352	Road & Paving	135 days	17/01/21	31/05/21						
353	<u>Section K3 - All remaining works shall be completed for reporting completion to BD and ready for OP inspection (PS1.4.4)</u>	<u>623 days</u>	<u>08/01/20</u>	<u>30/09/21</u>						
354	Completion of remaining roof after over headcrane move in	30 days	08/01/20	15/02/20						
355	Construction of G/F Lube Oil Tank Room	61 days	01/06/20	31/07/20						
356	Construction of wall and staircase at G/F after Condensor Move in	139 days	15/05/20	30/09/20						
357	Construction of Durasteel Steel wall panel after IBP installation	32 days	15/05/20	15/06/20						
358	Construction of Transformer fence wall, cladding & associated FS services	122 days	01/09/20	31/12/20						
359	Final restatement of road & paving around MSB & HRSG	122 days	01/09/20	31/12/20						
360	Installation of trench covers and gratings after plant installation	151 days	01/10/20	28/02/21						
361	Backfill and reinstatement after 275kV cable laying	122 days	01/06/21	30/09/21	