


Contract No. 23/83004 - Lamma Power Station Extension Preparatory Field Works for L13

Master Programme V1 (June 2025)





Contract No. 24-83005 Lamma Power Station Extension Civil and Building Works for Unit 13 (Final) R2

Project Programme of Works

Activity ID	Activity Name	Original Duration	Start	Finish	2025				2026				2027				2028				2029				2030				2031				2032			
					J	A	M	S	J	J	A	M	S	J	J	A	M	S	J	A	M	S	J	J	A	M	S	J	A	M	S	J	J	A	M	S
B1000a	Plan Achievement of Section B(i)	0		06-Sep-2025*																																
B1010	(ii) L13 Gas Receiving Station equipment room - Stage 1, external works (refer to Area G7A, G7B, G6 and G8)	305	01-Apr-2025	31-Jan-2026																																
B1010a	Plan Achievement of Section B(ii)	0		28-Nov-2025*																																
SECTION C																																				
C1000	(i) Southern part of L13 HRSG area and its surrounding including HRSG exhaust gas duct foundation (Area G2B & G3)	333	01-Apr-2025	28-Feb-2026																																
C1000a	Plan Achievement of Section C(i)	0		05-Feb-2026*																																
C1010	(ii) Remaining northern part of L13 HRSG area and its surrounding L13 HRSG Equip. Rm. Bldg. Str. (Area G2A)	409	01-Apr-2025	15-May-2026																																
C1010a	Plan Achievement of Section C(ii)	0		06-May-2026*																																
C1020	(iii) G/F of L13 MSB incl. Conden Pit, C.W. Pipe Pit and equip. frnd. bet GL 13-B to 13-C & 13-1 to 13-6 to inst. conden	425	01-Apr-2025	31-May-2026																																
C1020a	Plan Achievement of Section C(iii)	0		02-Mar-2026*																																
C1030	(iv) No.5 C.W. Intake L13 Pump Chamber, Drum Screen Chamber, and Penstock Chamber (Area G16A)	334	01-Apr-2025	28-Feb-2026																																
C1030a	Plan Achievement of Section C(iv)	0		04-Feb-2026*																																
SECTION D																																				
D1000	(i) C.W Pump Equipment Room No.5 and its surrounding (Area G13)	698	01-Apr-2025	28-Feb-2027																																
D1000a	Plan Achievement of Section D(i)	0		15-Jun-2026																																
D1010	(ii) No.5 CW Intake remaining works (Area G16)	700	01-Apr-2025	01-Mar-2027																																
D1010a	Plan Achievement of Section D(ii)	0		15-Jun-2026																																
D1020	(iii) 275kV Switching Station Phase II alterations and additions works (Area G15)	364	01-Oct-2025*	30-Sep-2026																																
D1020a	Plan Achievement of Section D(iii)	0		22-Aug-2026*																																
D1030	(iv) Plinths and pipe support for LMX Light Tank Farm (Area G14)	395	01-Oct-2025*	31-Oct-2026																																
D1030a	Plan Achievement of Section D(iv)	0		05-May-2026																																
D1040	(v) LMX Dangerous Goods Store alterations and additions works (Area G26)	121	01-Apr-2025	31-Jul-2025																																
D1090a	Plan Achievement of Section D(v)	0		31-Jul-2025*																																
SECTION E																																				
E1000	(i) Whole of L13 MSB incl pipe & cable rack at south façade w/ all UG utilities (Area G1,G1A,G4 &G5) incl In/Out culvert	486	01-Apr-2025	31-Jul-2026																																
E1000a	Plan Achievement of Section E(i)	0		20-Jul-2026*																																
E1010	(ii) Link bridge between L12 and L13 MSB including their associated alterations & additions Works at L12 MSB	486	01-Apr-2025	31-Jul-2026																																
E1010a	Plan Achievement of Section E(ii)	0		28-Jul-2026																																
E1020	(iii) L13 Turbo Block found. incl. L13 MSB GF together with the equip. found. bet GL 13-D to 13-H & GL13-1 to 13.6	487	01-Apr-2025	31-Jul-2026																																
E1020a	Plan Achievement of Section E(iii)	0		24-Dec-2025																																
E1030	(iv) Cable ducts between L12 & L13 Main Station Building for temporary power supply	486	01-Apr-2025	31-Jul-2026																																
E1030a	Plan Achievement of Section E(iv)	0		22-Sep-2025																																
E1040	(v) L13 HRSG Equipment Room Building Services and others associated work	486	01-Apr-2025	31-Jul-2026																																
E1040a	Plan Achievement of Section E(v)	0		18-Mar-2026																																
SECTION F																																				
SECTION F1																																				
F1_1000	ACB modification works at Area G19 (Except works in drawing no. 554/03/033/2000)	184	01-Apr-2025	01-Oct-2025																																
F1_1000a	Plan Achievement of Section F1	0		30-Sep-2025*																																
SECTION F2																																				
F2_1000	i) ACB modification works at Area G19 as shown in drawing no.554/03/024/2040 & 554/03/033/2000 (L9 Contr Equip. Rm 2/F)	517	01-Apr-2025	30-Aug-2026																																
F2_1000a	Plan Achievement of Section F2(i)	0		27-Aug-2026*																																
F2_1010	ii) ACB modification works at Area G19 as shown in dwg no.554/03/024/2040 & /033/2000 (L10 & L11 Contr Equip. Rm 2/F)	820	01-Apr-2025	30-Jun-2027																																
F2_1010a	Plan Achievement of Section F2(ii)	0		28-Jun-2027*																																
F2_1020	iii) ACB modification works at Area G19 as shown in drawing no.554/03/024/2040 & /033/2000 (L13 Contr Equip. Rm 2/F)	485	01-Apr-2025	30-Jul-2026																																
F2_1020a	Plan Achievement of Section F2(iii)	0		16-Jul-2026*																																
SECTION F3																																				
F3_1000	i) No.5 Chimney modification works at Area G20 (completion of L13 steel flue)	821	01-Apr-2025	01-Jul-2027																																
F3_1000a	Plan Achievement of Section F3(i)	0		28-Jun-2027																																
F3_1010	(ii) completion of exhaust gas duct foundation at G3A	608	01-Apr-2025	30-Nov-2026																																
F3_1010a	Plan Achievement of Section F3(ii)	0		19-Mar-2026																																
SECTION G																																				
G1000	Station Toilet foundation and building works and removal of Urea Plant Shelter at Area G18 & G22	639	01-Apr-2025	31-Dec-2026																																
G1000a	Plan Achievement of Section G	0		09-Dec-2026*																																
SECTION H																																				
H1000	(i) External works at Area G12	180	01-Jan-2027*	30-Jun-2027																																

 Achievement of Deferred Works
  Critical Activities

 Remaining Work
 Milestone

Tenderer's Technical Resources (CT clause 3(b) C) iv))

Date	Revision	Checked	Approved



Contract No. 24-83005 Lamma Power Station Extension Civil and Building Works for Unit 13 (Final) R2

Project Programme of Works

Activity ID	Activity Name	Original Duration	Start	Finish
I1020a	PlanAchievement of Section I(ii)	0		09-Nov-2027*
SECTION J				
J1000	(i) Civil works for APX cable diversion at LMX (refer to Area G11	304	01-Jul-2027*	30-Apr-2028
J1000a	PlanAchievement of Section J(i)	0		29-Apr-2028*
J1010	(ii)APX cable diversion works at LPS (Whole of the Works except corresponding trench deferred work listed in PS1.4.4	546	01-Jan-2027*	30-Jun-2028
J1010a	PlanAchievement of Section J(ii)	0		29-Jun-2028*
SECTION K				
K1000	inspection manhole construction for L11 C.W. Inlet pipes inside L11 MSB at Area G21	122	01-Sep-2025*	01-Jan-2026
K1000a	PlanAchievement of Section K	0		10-Dec-2025*
SECTION L				
L1000	Refurbishment work on existing workshop areas between Generation Maintenance Building and Training & Workshop Building	274	01-Apr-2025	31-Dec-2025
L1000a	PlanAchievement of Section L	0		29-Dec-2025*
SECTION M				
M1000	Delivery of L13 HRSG lift shaft precast concrete panels to LMX as shown in 554/0/3/031/0173 to /0173	0		01-Aug-2027*
M1000a	PlanAchievement of Section M	0		26-Jul-2027
SECTION N				
N1000	i) L13 MSB works	0		31-Jan-2028*
N1000a	PlanAchievement of Section N(i)	0		31-Jan-2028*
N1010	(ii) Other works shall be completed for reporting completion to BDand ready for Occupation Permit (OP) inspection	0		30-Apr-2028*
N1010a	PlanAchievement of Section N(ii)	0		31-Jan-2028*
SECTION O				
O1000	(i) Emergency shower pit at L10 MSB	91	01-Sep-2025*	30-Nov-2025
O1000a	PlanAchievement of Section O(i)	0		15-Nov-2025*
O1010	(ii) Emergency show pit at L11 MSB	91	01-Nov-2025*	31-Jan-2026
O1010a	PlanAchievement of Section O(ii)	0		16-Jan-2026*
SECTION P				
P1000	all remaining works except deferred works	0		30-Jun-2028*
P1000a	PlanAchievement of Section P	0		29-Jun-2028*
SECTION Q				
SECTION Q1				
Q1_1000	(i) Fabrication of L12 Precast Panel with steel sub-frame (Optional Works (1))	150	15-Jan-2025*	14-Jun-2025
Q1_1000a	PlanAchievement of Section Q1(i)	0		14-Jun-2025*
Q1_1010	(ii) Construction of in-situ Roof Slab (Optional Works (1))	21	15-Oct-2025*	05-Nov-2025
Q1_1010a	PlanAchievement of Section Q1(ii)	0		05-Nov-2025*
SECTION Q2				
Q2_1000	Improvement Works for Existing L11 C.W. Inlet Pipe inside L11 MSB (Optional Works (2))	364	01-Aug-2025*	31-Jul-2026
Q2_1010a	PlanAchievement of Section Q2	0		30-Jun-2026*
COORDINATION WITH EMPLOYER'S E&M SPECIALIST CONTRACTORS				
SC1000	Item 2 - Template setting at L13 Turbo Block foundation	45	01-May-2026*	14-Jun-2026
SC1010	Item 3 - Template setting of holding down bolts at HRSG column base	45	31-Mar-2026*	14-May-2026
SC1020	Item 4 - I-Beam / channel base installation on top of transformer foundations at transformer area	45	01-Sep-2026*	15-Oct-2026
SC1030	Item 5 -OH crane at turbine hall access through temp opening at L13 MSB roof bet GL13-G to 13-H & 13-2 to 13-6 (setting)	29	01-Apr-2026*	30-Apr-2026
SC1040	Item 5 - OH crane at turbine hall access through temp opening at L13MSB roof bet GL13-G to 13-H & 13-2 to 13-6 (install)	6	01-May-2026*	07-May-2026
SC1050	Item 6 ; Condenser assembly and erection using access through a temporary façade opening at L13 MSB below 1/F along GL	153	01-Jun-2026*	31-Oct-2026
SC1060	Item 7 - Install power train equip includ air inlet duct access through a temporary façade opening at L13 MSB below 1/F	122	01-Aug-2026*	30-Nov-2026
SC1070	Item 9 - Installation of busduct and IPB assembly works, cable laying and cooling water piping at transformer area	122	16-May-2027*	15-Sep-2027
DEFERRED WORKS IN RESPECTIVE SECTIONS (PS1.4.4)				
L13 MSB and HRSG				
DW1000	1) Construct L13 MSB roof bet GL13-G to 13-H and 13-2 to 13-6 after the OH crane installation by the Employer's SC	37	08-May-2026*	14-Jun-2026
DW1000a	Plan implementation of Item 1 - Deferred Works	36	09-May-2026	13-Jun-2026
DW1000b	Plan start of Item 1 - Deferred Works	0	09-May-2026*	
DW1010	2) Construction of walls of L13 MSB below 1/F at GL 13-6 from GL13-B to 13-C & ass. precast stair incl. enclosure wall	89	01-Dec-2026*	28-Feb-2027
DW1010A	Plan implementation of Item 2 - Deferred Works	90	01-Dec-2026	28-Feb-2027
DW1020	3) Construction of internal partition wall at 1/F of L13 MSB along GL 13-C from GL 13-2 to 13-3	31	22-Dec-2026*	22-Jan-2027
DW1020a	Plan implementation of Item 3 - Deferred Works	31	22-Dec-2026	22-Jan-2027
DW1025	4) Construction of L13 MSB GF slab in corridor as shown in plan 554/03/022/2047	29	01-Sep-2026*	30-Sep-2026
DW1025a	Plan implementation of Item 4 Deferred Works	29	01-Sep-2026	30-Sep-2026
DW1030	5) (a) Construction of IPB support and sunshade support at transformer area	44	01-Apr-2027*	15-May-2027
DW1030a	Plan implementation of Item 5(a) Deferred Works	45	01-Apr-2027	15-May-2027
DW1040	5(b) Construction of metal fence and asso F.S. install & install of removable shelter at transformer area	457	01-Oct-2027*	31-Dec-2028
DW1040a	Plan implementation of Item 5(b) Deferred Works	366	01-Oct-2027	30-Sep-2028
DW1050	6) (a) Constr. of conc plinths for Urea to Ammonia Conversion Sys equip & pipe rack, plants in south part of L13 HRSG	90	01-Mar-2027*	30-May-2027
DW1050a	Plan implementation of Item 6(a) Deferred Works	91	01-Mar-2027	30-May-2027
DW1060	6) (b) Completion east side facade cladding and its associated work at grid 13-H and grid 13-5/13-6	60	01-Mar-2027*	30-Apr-2027
DW1060a	Plan implementation of Item 6(b) Deferred Works	60	01-Mar-2027	30-Apr-2027
DW1070	7)(a) Construction of roof slab and its ass. work on L13 HRSG lift shaft after completion of erection	30	01-Dec-2027*	31-Dec-2027
DW1070a	Plan implementation of Item 7(a) Deferred Works	29	01-Dec-2027	30-Dec-2027

Achievement of Deferred Works

Remaining Work

CriticalActivities

Milestone

Tenderer's Techincal Resources (CT clause 3(b) C) iv))

Date	Revision	Checked	Approved



Contract No. 24-83005 Lamma Power Station Extension Civil and Building Works for Unit 13 (Final) R2

Project Programme of Works

HEC_24-83005

Data-Date: 01-Jan-2025

Page 4 of 26

Activity ID	Activity Name	Original Duration	Start	Finish	2025				2026				2027				2028				2029				2030				2031				2032																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
					J	A	J	S	J	J	J	A	J	J	J	A	J	A	J	J	S	J	J	J	A	J	A	J	J	S	J	J	J	A	J	J	S																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
 DW1080	7) (b) Construction of associated building services works (MVAC, FS and Lift works by NSC)	151	01-Jan-2028*	31-May-2028																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													



Contract No. 24-83005 Lamma Power Station Extension Civil and Building Works for Unit 13 (Final) R2

Project Programme of Works

Activity ID	Activity Name	Original Duration	Start	Finish
STRUCTURAL STEEL				
PRO1000	Confirm Supplier & Prepare Order	24	01-Apr-2025	03-May-2025
PRO1010	Place order	0	06-May-2025	
SHOP DRAWINGS				
PRO1020	Shop Drawings- Preparation	48	06-May-2025	02-Jul-2025
PRO1030	Shop Drawings- Submission, Review and RtoC twice	48	03-Jul-2025	27-Aug-2025
PRO1040	Shop Drawings- Approvals	24	28-Aug-2025	24-Sep-2025
OFF-SITE FABRICATION				
PRO1050	Manufacture- Fabrication (1st batch)	48	25-Sep-2025	22-Nov-2025
PRO1060	Manufacture- 1st batch inspections	12	24-Nov-2025	06-Dec-2025
PRO1065	Manufacture- Production and delivery (1st batch)	36	08-Dec-2025	21-Jan-2026
PRO1070	Manufacture- Fabrication (2nd batch)	48	24-Nov-2025	21-Jan-2026
PRO1090	Manufacture- 2nd batch inspections	12	22-Jan-2026	04-Feb-2026
PRO1095	Manufacture- Production and delivery (2nd batch)	36	05-Feb-2026	21-Mar-2026
PRO1100	Manufacture- Fabrication (3rd batch)	48	22-Jan-2026	21-Mar-2026
PRO1120	Manufacture- 3rd batch inspections	12	23-Mar-2026	09-Apr-2026
PRO1130	Manufacture- Production and delivery (3rd batch)	36	10-Apr-2026	22-May-2026
CABLE RACK AND LADDER (BILL NO. 12)				
OFFSITE FABRICATION				
PRO2145	Confirm Supplier & Prepare Order	24	01-Apr-2025	03-May-2025
PRO2150	Manufacture - Place order	0		03-May-2025
PRO2155	Manufacture- 1st batch Fabrication	12	06-May-2025	19-May-2025
PRO2160	Manufacture - 1st batch Inspections	0		19-May-2025
PRO2160A	Manufacture- Production and delivery to site	24	20-May-2025	17-Jun-2025
STEEL FLUE FOR UNIT 13				
SHOP DRAWINGS				
PRO2170	Shop Drawings- Preparation	48	20-Nov-2025	17-Jan-2026
PRO2180	Shop Drawings- Submission, Review and RtoC twice	48	18-Dec-2025	14-Feb-2026
PRO2190	Shop Drawings- Approvals	24	16-Feb-2026	18-Mar-2026
OFFSITE FABRICATION				
PRO2220	Steel Flue - Steel works fabrication and assemble	72	19-Mar-2026	17-Jun-2026
PRO2230	Manufacture- Inspection	12	21-Apr-2026	05-May-2026
PRO2240	Manufacture- Delivery to site	72	06-May-2026	31-Jul-2026
PRECAST UNITS				
MSB PRECAST STAIR				
SHOP DRAWING				
PRO1140	Shop Drawings- Preparation	48	01-Apr-2025	03-Jun-2025
PRO1150	Shop Drawings- Submission, Review and RtoC twice	48	04-Jun-2025	30-Jul-2025
PRO1160	Shop Drawings- Approvals	24	31-Jul-2025	27-Aug-2025
OFF-SITE FABRICAT ION				
PRO1170	Manufacture- Fabrication	48	28-Aug-2025	14-Oct-2025
PRO1180	Manufacture- Inspections	6	15-Oct-2025	20-Oct-2025
PRO1190	Manufacture- Production and delivery	120	21-Oct-2025	17-Feb-2026
L13 HRSG SERVICE LIFT SHAFT PRECAST WALL PANELS ON STEEL FRAME				
SHOP DRAWING				
PRO2080	Shop Drawings- Preparation	72	01-Jun-2026*	25-Aug-2026
PRO2090	Shop Drawings- Submission, Review and RtoC twice	60	26-Aug-2026	24-Oct-2026
PRO2100	Shop Drawings- Approvals	24	26-Oct-2026	21-Nov-2026
OFF-SITE FABRICATI ON				
PRO2110	Manufacture- Fabrication	48	22-Nov-2026	08-Jan-2027
PRO2120	Manufacture- Inspections	6	09-Jan-2027	14-Jan-2027
PRO2130	Manufacture- Production	192	15-Jan-2027	25-Jul-2027
PRO2140	Manufacture- Delivery to designated location on site	0		26-Jul-2027
TOWER CRANE				
PRO2000	Confirm Supplier & Prepare Order	24	01-Apr-2025	03-May-2025
PRO2010	Place order	0	06-May-2025	
SUPPORTING RACKS (LMX L9, L10, L11 & L13)				
SHOP DRAWINGS				
PRO2280	Shop Drawings- Preparation	24	12-Jul-2025	08-Aug-2025
PRO2290	Shop Drawings- Submission, Review and Approval	24	09-Aug-2025	05-Sep-2025
OFF-SITE FABRICATION				
PRO2020	Supporting Rack LMX L9 - Fabrication and delivery	36	04-Mar-2026	18-Apr-2026
PRO2250	Supporting Rack LMX L10 - Fabrication and delivery	36	03-Jun-2026	16-Jul-2026
PRO2260	Supporting Rack LMX L11 - Fabrication and delivery	36	17-Jul-2026	27-Aug-2026
PRO2270	Supporting Rack LMX L113 - Fabrication and delivery	36	20-Apr-2026	02-Jun-2026
OPTIONAL WORK(1) - PRECAST CONCRETE PANEL AND STEEL SUB-FRAME FOR L12 HRSG LIFT SHAFT				
OFF-SITE FABRICATION				

2025	2026	2027	2028	2029	2030	2031	2032
J A J J S	J J J A	J J J A	J A J J S	J J J A	J A J J S	J J J A	J J J J
Confirm Supplier & Prepare Order ◆ Place order, 06-May-2025							
Shop Drawings- Preparation Shop Drawings- Submission, Review and RtoC twice Shop Drawings- Approvals							
Manufacture- Fabrication (1st batch) Manufacture- 1st batch inspections Manufacture- Production and delivery (1st batch) Manufacture- Fabrication (2nd batch) Manufacture- 2nd batch inspections Manufacture- Production and delivery (2nd batch) Manufacture- Fabrication (3rd batch) Manufacture- 3rd batch inspections Manufacture- Production and delivery (3rd batch)							
Confirm Supplier & Prepare Order ◆ Manufacture - Place order, Manufacture- 1st batch Fabrication Manufacture - 1st batch Inspections, Manufacture- Production and delivery to site							
Shop Drawings- Preparation Shop Drawings- Submission, Review and RtoC twice Shop Drawings-Approvals							
Steel Flue - Steel works fabrication and assemble Manufacture- Inspection Manufacture- Delivery to site							
Shop Drawings- Preparation Shop Drawings- Submission, Review and RtoC twice Shop Drawings- Approvals							
Manufacture- Fabrication Manufacture- Inspections, Manufacture- Production and delivery							
Shop Drawings- Preparation Shop Drawings- Submission, Review and RtoC twice Shop Drawings- Approvals							
Manufacture- Fabrication Manufacture- Inspections Manufacture- Production							
Manufacture- Delivery to designated location on site,							
Confirm Supplier & Prepare Order ◆ Place order, 06-May-2025							
Shop Drawings- Preparation Shop Drawings- Submission, Review and Approval							
Supporting Rack LMX L9 - Fabrication and delivery Supporting Rack LMX L10 - Fabrication and delivery Supporting Rack LMX L11 - Fabrication and delivery Supporting Rack LMX L113 - Fabrication and delivery							

 Achievement of Deferred Works
  Critical Activities

 Remaining Work
  Milestone

Tenderer's Technical Resources (CT clause 3(b) C) iv))

Date	Revision	Checked	Approved



Project Programme of Works

[illegible]

 Achievement of Deferred Works
 Critical Activities

 Remaining Work
 Milestone

Tenderer's Technical Resources (CT clause 3(b) C) iv))

Date	Revision	Checked	Approved

		Contract No. 24-83005 Lamma Power Station Extention Civil and Building Works for Unit 13 (Final) R2				HEC_24-83005 Data-Date: 01-Jan-2025 Page 7 of 26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
Project Programme of Works																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
Activity ID	Activity Name	Original Duration	Start	Finish	2025												2026				2027				2028				2029				2030				2031				2032																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
					J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M	J	J	A	M



Contract No. 24-83005 Lamma Power Station Extention Civil and Building Works for Unit 13 (Final) R2

Project Programme of Works

[illegible]

Activity ID	Activity Name	Original Duration	Start	Finish	2025	2026	2027	2028	2029	2030	2031	2032																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
					J	A	J	J	S	J			J	J	A		J			J			J	J	A		J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J	

Achievement of Deferred Works Critical Activities  Remaining Work   Milestone	Tenderer's Technical Resources (CT clause 3(b) C) iv))	Date	Revision	Checked	Approved



Contract No. 24-83005 Lamma Power Station Extension Civil and Building Works for Unit 13 (Final) R2

Project Programme of Works

[illegible]

 Achievement of Deferred Works Critical Activities
 Remaining Work Milestone

Tenderer's Technical Resources (CT clause 3(b) C) iv))

Date	Revision	Checked	Approved



Contract No. 24-83005 Lamma Power Station Extension Civil and Building Works for Unit 13 (Final) R2

Project Programme of Works

[illegible]

 Achievement of Deferred Works
 Critical Activities

 Remaining Work
 Milestone

Tenderer's Technical Resources (CT clause 3(b) C) iv))

Date	Revision	Checked	Approved



Contract No. 24-83005 Lamma Power Station Extention Civil and Building Works for Unit 13 (Final) R2

Project Programme of Works

HEC_24-83005

Data-Date: 01-Jan-2025

Page 12 of 26

Activity ID	Activity Name	Original Duration	Start	Finish	2025	2026	2027	2028	2029	2030	2031	2032
					J	J	J	J	J	J	J	J
B2_Z5_1870	Turbine & Generator Pile Cap - Concreting and dismantle formworks (Bay G3 - G6)	4	02-Sep-2025	06-Sep-2025								
TURBINE AND GENERATOR FOUNDATION												
RC COLUMNS (1CA, 2CA, 3CA, 1CB, 2CB, 3CB)												
COLUMN 1CA AND 1CB												
B2_Z5_5000	Column - Rebar fixing (1CA & 1CB)	3	28-Aug-2025	01-Sep-2025								
B2_Z5_5010	Column - Formwork and falsework installation (1CA & 1CB)	3	01-Sep-2025	04-Sep-2025								
B2_Z5_5020	Column - Concreting and dismantle formwork/falsework (1CA & 1CB)	3	04-Sep-2025	08-Sep-2025								
COLUMN 2CA AND 2CB												
B2_Z5_5030	Column - Rebar fixing (2CA & 2CB)	4	08-Sep-2025	12-Sep-2025								
B2_Z5_5040	Column - Formwork and falsework installation (2CA & 2CB)	3	12-Sep-2025	16-Sep-2025								
B2_Z5_5050	Column - Concreting and dismantle formwork/falsework (2CA & 2CB)	3	16-Sep-2025	19-Sep-2025								
COLUMN 3CA AND 3CB												
B2_Z5_5060	Column - Rebar fixing (3CA & 3CB)	2	19-Sep-2025	22-Sep-2025								
B2_Z5_5070	Column - Formwork and falsework installation (3CA & 3CB)	2	22-Sep-2025	24-Sep-2025								
B2_Z5_5080	Column - Concreting and dismantle formwork/falsework (3CA & 3CB)	3	24-Sep-2025	27-Sep-2025								
BEAMS (GX1A, GX2A, GX1B, GX2B, GZ1, GZ2) AND BEAM WALL W1												
BEAM (GX1A AND GX2A)												
B2_Z5_6000	Beam - Formwork/faselwork erection (GX1A & GX2A)	3	27-Sep-2025	02-Oct-2025								
B2_Z5_6010	Beam - Rebar fixing (GX1A & GX2A)	3	02-Oct-2025	06-Oct-2025								
B2_Z5_6020	Beam - Concreting (GX1A & GX2A)	1	06-Oct-2025	08-Oct-2025								
B2_Z5_6030	Beam - Curing and removal of formwork (GX1A & GX2A)	7	08-Oct-2025	16-Oct-2025								
BEAM (GX1B AND GX2B)												
B2_Z5_6040	Beam - Formwork/faselwork erection (GX1B & GX2B)	3	27-Sep-2025	02-Oct-2025								
B2_Z5_6050	Beam - Rebar fixing (GX1B & GX2B)	3	02-Oct-2025	06-Oct-2025								
B2_Z5_6060	Beam - Concreting (GX1B & GX2B)	1	06-Oct-2025	08-Oct-2025								
B2_Z5_6070	Beam - Curing and removal of formwork (GX1B & GX2B)	7	08-Oct-2025	16-Oct-2025								
BEAM (GZ1 AND GZ2)												
B2_Z5_6080	Beam - Formwork/faselwork erection (GZ1 & GZ2)	4	08-Oct-2025	13-Oct-2025								
B2_Z5_6090	Beam - Rebar fixing (GZ1 & GZ2)	4	13-Oct-2025	17-Oct-2025								
B2_Z5_6100	Beam - Concreting (GZ1 & GZ2)	1	17-Oct-2025	18-Oct-2025								
B2_Z5_6110	Beam - Curing and removal of formwork (GZ1 & GZ2)	7	18-Oct-2025	27-Oct-2025								
BEAM WALL W1												
B2_Z5_6120	Beam Wall - Rebar fixing (W1)	3	27-Sep-2025	02-Oct-2025								
B2_Z5_6130	Beam Wall - Formwork erection (W1)	2	02-Oct-2025	04-Oct-2025								
B2_Z5_6140	Beam Wall - Concreting (W1)	1	04-Oct-2025	06-Oct-2025								
B2_Z5_6150	Beam - Dismantle formwork (GZ1 & GZ2)	2	06-Oct-2025	09-Oct-2025								
CONCRETE PLINTH (P1 - P6)												
B2_Z5_7000	Concrete Plinth - Rebar fixing (P1 - P6)	4	06-Oct-2025	11-Oct-2025								
B2_Z5_7010	Concrete Plinth - Formwork erection (P1 - P6)	5	11-Oct-2025	17-Oct-2025								
B2_Z5_7020	Concrete Plinth - Concreting (P1 - P6)	3	17-Oct-2025	21-Oct-2025								
B2_Z5_7030	Concrete Plinth - remove formwork (P1 - P6)	2	21-Oct-2025	23-Oct-2025								
TIE BEAMS												
TIE BEAM (GL 13-A TO 13B/GL 13-1 TO 13-2) (TOP LEVEL +4.4mPD)												
B2_Z5_8520	Tie Beam - Blinding and setting out (GL13-A to 13-B/GL 13-1 to 13-2)	3	20-Jan-2026	22-Jan-2026								
B2_Z5_8530	Tie Beam - Rebar fixing (GL13-A to 13-B/GL 13-1 to 13-2)	4	23-Jan-2026	27-Jan-2026								
B2_Z5_8540	Tie Beam - Formworks installation (GL13-A to 13-B/GL 13-1 to 13-2)	3	28-Jan-2026	30-Jan-2026								
B2_Z5_8550	Tie Beam - Concreting and dismantle formwork (GL13-A to 13-B/GL 13-1 to 13-2)	4	31-Jan-2026	04-Feb-2026								
TIE BEAM (TOP LEVEL +4.7mPD) (GL 13-B TO 13D/13-2 TO 13-3)												
B2_Z5_2050	Tie Beam - Blinding and setting out (TB-V15, TB-V15-2, TB-H11-1&1a, TB-3B2/3B4, TBV14c)	3	22-Jul-2025	24-Jul-2025								
B2_Z5_2060	Tie Beam - Rebar fixing (TB-V15, TB-V15-2, TB-H11-1&1a, TB-3B2/3B4, TB-V14c)	4	25-Jul-2025	29-Jul-2025								
B2_Z5_2070	Tie Beam - Formworks installation (TB-V15, TB-V15-2, TB-H11-1&1a, TB-3B2/3B4, TBV14c)	3	30-Jul-2025	01-Aug-2025								
B2_Z5_2080	Tie Beam - Concreting and dismantle formworks(TB-V15, TB-V15-2, TB-H11-1&1a, TB-3B2/3B4, TBV14c)	4	02-Aug-2025	06-Aug-2025								
TIE BEAM (GL 13-A TO 13B/GL 13-1 TO 13-3) (TOP LEVEL +5.0mPD)												
B2_Z5_8440	Tie Beam - Blinding and setting out (GL13-A to 13-B/13-1 to 13-3)	3	31-Dec-2025	03-Jan-2026								
B2_Z5_8450	Tie Beam - Rebar fixing (GL13-A to 13-B/13-1 to 13-3)	5	05-Jan-2026	09-Jan-2026								
B2_Z5_8460	Tie Beam - Formworks installation (GL13-A to 13-B/13-1 to 13-3)	4	10-Jan-2026	14-Jan-2026								
B2_Z5_8470	Tie Beam - Concreting and dismantle formwork (GL13-A to 13-B/13-1 to 13-3)	4	15-Jan-2026	19-Jan-2026								
TIE BEAM (GL 13-A TO 13B/GL 13-3 TO SCa) (TOP LEVEL +5.0mPD)												
B2_Z5_8480	Tie Beam - Blinding and setting out (GL13-A to 13-B/13-1 to SCa)	3	20-Jan-2026	22-Jan-2026								
B2_Z5_8490	Tie Beam - Rebar fixing (GL13-A to 13-B/13-1 to SCa)	6	23-Jan-2026	29-Jan-2026								
B2_Z5_8500	Tie Beam - Formworks installation (GL13-A to 13-B/13-1 to SCa)	5	30-Jan-2026	04-Feb-2026								
B2_Z5_8510	Tie Beam - Concreting and dismantle formwork (GL13-A to 13-B/13-1 to SCa)	5	05-Feb-2026	10-Feb-2026								
TIE BEAM (GL13-B TO 13-D/GL13-1 TO 13-3) (TOP LEVEL +5.0mPD)												
B2_Z5_2000	Tie Beam - Blinding and setting out (GL13-B to 13-D/13-1 to 13-3)	3	22-Jul-2025	24-Jul-2025								
B2_Z5_2010	Tie Beam - Rebar fixing (GL13-B to 13-D/13-1 to 13-3)	5	25-Jul-2025	30-Jul-2025								
B2_Z5_2030	Tie Beam - Formworks installation (GL13-B to 13-D/13-1 to 13-3)	4	31-Jul-2025	04-Aug-2025								
B2_Z5_2040	Tie Beam - Concreting and dismantle formwork (GL13-B to 13-D/13-1 to 13-3)	4	05-Aug-2025	08-Aug-2025								
TIE BEAM (GL13-D TO 13-F/GL13-1 TO 13-3) (TOP LEVEL +5.0mPD)												

Achievement of Deferred Works

Remaining Work

Critical Activities

Milestone

Tenderer's Techincal Resources (CT clause 3(b) C) iv))

Date	Revision	Checked	Approved

 Achievement of Deferred Works
 Critical Activities

 Remaining Work
 Milestone

Tenderer's Technical Resources (CT clause 3(b) C iv))

Date	Revision	Checked	Approved

[illegible]

 Achievement of Deferred Works
 Critical Activities

 Remaining Work
 Milestone

Tenderer's Technical Resources (CT clause 3(b) C) iv))

Date	Revision	Checked	Approved



Project Programme of Works

[illegible]

 Achievement of Deferred Works
  Critical Activities

 Remaining Work
  Milestone

Tenderer's Technical Resources (CT clause 3(b) C) iv))

Date	Revision	Checked	Approved



Contract No. 24-83005 Lamma Power Station Extension Civil and Building Works for Unit 13 (Final) R2

Project Programme of Works

[illegible]

 Achievement of Deferred Works
 Critical Activities

 Remaining Work
 Milestone

Tenderer's Technical Resources (CT clause 3(b) C) iv))

Date	Revision	Checked	Approved



Contract No. 24-83005 Lamma Power Station Extension Civil and Building Works for Unit 13 (Final) R2

Project Programme of Works

Activity ID	Activity Name	Original Duration	Start	Finish	2025				2026				2027				2028				2029				2030				2031				2032				
					J	A	J	S	J	J	J	A	J	J	J	A	J	A	J	S	J	J	J	A	J	A	J	S	J	J	J	A	J	J	J	S	
	 B3_Z5_7570	Pile Cap CHE-3 - Concreting and dismantle formworks	3	12-Aug-2025	14-Aug-2025	Pile Cap CHE-3 - Concreting and dismantle formworks																															
 PILE CAP CHE-4 (TOP LEVEL +6.0mPD)																																					
	 B3_Z5_7580	Pile Cap CHE-4 - Trim Bored Pile BP25&02 to cut-off level (formation level at +3.4mPD)	6	30-Jul-2025	05-Aug-2025	Pile Cap CHE-4 - Trim Bored Pile BP25&02 to cut-off level (formation level at +3.4mPD)																															
	 B3_Z5_7590	Pile Cap CHE-4 - Install earthing	2	06-Aug-2025	07-Aug-2025	Pile Cap CHE-4 - Install earthing																															
	 B3_Z5_7600	Pile Cap CHE-4 - Blinding and setting out	2	08-Aug-2025	09-Aug-2025	Pile Cap CHE-4 - Blinding and setting out																															
	 B3_Z5_7610	Pile Cap CHE-4 - Rebar fixing	5	11-Aug-2025	15-Aug-2025	Pile Cap CHE-4 - Rebar fixing																															
	 B3_Z5_7620	Pile Cap CHE-4 - Formworks installation	4	16-Aug-2025	20-Aug-2025	Pile Cap CHE-4 - Formworks installation																															
	 B3_Z5_7630	Pile Cap CHE-4 - Concreting and dismantle formworks	3	21-Aug-2025	23-Aug-2025	Pile Cap CHE-4 - Concreting and dismantle formworks																															
 PILE CAP CHH-3 (TOP LEVEL +6.0mPD)																																					
	 B3_Z5_7640	Pile Cap CHH-3 - Trim Bored Pile BP26&27 to cut-off level (formation level at +3.4mPD)	6	06-Aug-2025	12-Aug-2025	Pile Cap CHH-3 - Trim Bored Pile BP26&27 to cut-off level (formation level at +3.4mPD)																															
	 B3_Z5_7650	Pile Cap CHH-3 - Install earthing	1	13-Aug-2025	13-Aug-2025	Pile Cap CHH-3 - Install earthing																															
	 B3_Z5_7660	Pile Cap CHH-3 - Blinding and setting out	2	14-Aug-2025	15-Aug-2025	Pile Cap CHH-3 - Blinding and setting out																															
	 B3_Z5_7670	Pile Cap CHH-3 - Rebar fixing	5	16-Aug-2025	21-Aug-2025	Pile Cap CHH-3 - Rebar fixing																															
	 B3_Z5_7680	Pile Cap CHH-3 - Formworks installation	4	22-Aug-2025	26-Aug-2025	Pile Cap CHH-3 - Formworks installation																															
	 B3_Z5_7690	Pile Cap CHH-3 - Concreting and dismantle formworks	3	27-Aug-2025	29-Aug-2025	Pile Cap CHH-3 - Concreting and dismantle formworks																															
 TIE BEAM																																					
 TIE BEAMS (GL13-H to 13-HH/GL13-1 TO 13-3) (TOP LEVEL +6mPD)																																					
	 B3_Z5_7870	Tie Beam - Backfilling to formation level (GL13-H to 13-HH/GL13-1 to 13-3)	4	24-Oct-2025	28-Oct-2025	Tie Beam - Backfilling to formation level (GL13-H to 13-HH/GL13-1 to 13-3)																															
	 B3_Z5_7880	Tie Beam - Blinding and setting out (GL13-H to 13-HH/GL13-1 to 13-3)	5	30-Oct-2025	04-Nov-2025	Tie Beam - Blinding and setting out (GL13-H to 13-HH/GL13-1 to 13-3)																															
	 B3_Z5_7890	Tie Beam - Rebar fixing (GL13-H to 13-HH/GL13-1 to 13-3)	6	05-Nov-2025	11-Nov-2025	Tie Beam - Rebar fixing (GL13-H to 13-HH/GL13-1 to 13-3)																															
	 B3_Z5_7900	Tie Beam - Formworks installation (GL13-H to 13-HH/GL13-1 to 13-3)	6	12-Nov-2025	18-Nov-2025	Tie Beam - Formworks installation (GL13-H to 13-HH/GL13-1 to 13-3)																															
	 B3_Z5_7910	Tie Beam - Concreting and dismantle formwork (GL13-H to 13-HH/GL13-1 to 13-3)	5	19-Nov-2025	24-Nov-2025	Tie Beam - Concreting and dismantle formwork (GL13-H to 13-HH/GL13-1 to 13-3)																															
 TIE BEAMS (GL13-H to 13-HH/GL13-3 TO 13-4) (TOP LEVEL +6mPD)																																					
	 B3_Z5_7920	Tie Beam - Backfilling to formation level (GL13-H to 13-HH/GL13-3 to 13-4)	4	24-Oct-2025	28-Oct-2025	Tie Beam - Backfilling to formation level (GL13-H to 13-HH/GL13-3 to 13-4)																															
	 B3_Z5_7930	Tie Beam - Blinding and setting out (GL13-H to 13-HH/GL13-3 to 13-4)	5	30-Oct-2025	04-Nov-2025	Tie Beam - Blinding and setting out (GL13-H to 13-HH/GL13-3 to 13-4)																															
	 B3_Z5_7940	Tie Beam - Rebar fixing (GL13-H to 13-HH/GL13-3 to 13-4)	6	05-Nov-2025	11-Nov-2025	Tie Beam - Rebar fixing (GL13-H to 13-HH/GL13-3 to 13-4)																															
	 B3_Z5_7950	Tie Beam - Formworks installation (GL13-H to 13-HH/GL13-3 to 13-4)	6	12-Nov-2025	18-Nov-2025	Tie Beam - Formworks installation (GL13-H to 13-HH/GL13-3 to 13-4)																															
	 B3_Z5_7960	Tie Beam - Concreting and dismantle formwork (GL13-H to 13-HH/GL13-3 to 13-4)	5	19-Nov-2025	24-Nov-2025	Tie Beam - Concreting and dismantle formwork (GL13-H to 13-HH/GL13-3 to 13-4)																															
 TIE BEAMS (GL13-H to 13-HH/GL13-4 TO 13-6) (TOP LEVEL +6mPD)																																					
	 B2_Z5_8010	Tie Beam - Concreting and dismantle formwork (GL13-H to 13-HH/GL13-4 to 13-6)	5	19-Nov-2025	24-Nov-2025	Tie Beam - Concreting and dismantle formwork (GL13-H to 13-HH/GL13-4 to 13-6)																															
	 B3_Z5_7970	Tie Beam - Backfilling to formation level (GL13-H to 13-HH/GL13-4 to 13-6)	4	24-Oct-2025	28-Oct-2025	Tie Beam - Backfilling to formation level (GL13-H to 13-HH/GL13-4 to 13-6)																															
	 B3_Z5_7980	Tie Beam - Blinding and setting out (GL13-H to 13-HH/GL13-4 to 13-6)	5	30-Oct-2025	04-Nov-2025	Tie Beam - Blinding and setting out (GL13-H to 13-HH/GL13-4 to 13-6)																															
	 B3_Z5_7990	Tie Beam - Rebar fixing (GL13-H to 13-HH/GL13-4 to 13-6)	6	05-Nov-2025	11-Nov-2025	Tie Beam - Rebar fixing (GL13-H to 13-HH/GL13-4 to 13-6)																															
	 B3_Z5_8000	Tie Beam - Formworks installation (GL13-H to 13-HH/GL13-4 to 13-6)	6	12-Nov-2025	18-Nov-2025	Tie Beam - Formworks installation (GL13-H to 13-HH/GL13-4 to 13-6)																															
 RC COLUMN																																					
 COLUMN (GL13-H to 13-HH/GL 13-1 TO 13-3)																																					
	 B3_Z5_8140	Column - Rebar fixing (GL13-H to 13-HH/GL13-1 to 13-3)	6	25-Nov-2025	01-Dec-2025	Column - Rebar fixing (GL13-H to 13-HH/GL13-1 to 13-3)																															
	 B3_Z5_8150	Column - Formwork erection (GL13-H to 13-HH/GL13-1 to 13-3)	6	02-Dec-2025	08-Dec-2025	Column - Formwork erection (GL13-H to 13-HH/GL13-1 to 13-3)																															
	 B3_Z5_8160	Column - Concreting (GL13-H to 13-HH/GL13-1 to 13-3)	6	09-Dec-2025	15-Dec-2025	Column - Concreting (GL13-H to 13-HH/GL13-1 to 13-3)																															
	 B3_Z5_8170	Column - Dismantle formwork (GL13-H to 13-HH/GL13-1 to 13-3)	6	16-Dec-2025	22-Dec-2025	Column - Dismantle formwork (GL13-H to 13-HH/GL13-1 to 13-3)																															
 COLUMN (GL13-H to 13-HH/GL 13-3 TO 13-4)																																					
	 B3_Z5_8180	Column - Rebar fixing (GL13-H to 13-HH/GL13-3 to 13-4)	10	25-Nov-2025	05-Dec-2025	Column - Rebar fixing (GL13-H to 13-HH/GL13-3 to 13-4)																															
	 B3_Z5_8190	Column - Formwork erection (GL13-H to 13-HH/GL13-3 to 13-4)	10	06-Dec-2025	17-Dec-2025	Column - Formwork erection (GL13-H to 13-HH/GL13-3 to 13-4)																															
	 B3_Z5_8200	Column - Concreting (GL13-H to 13-HH/GL13-3 to 13-4)	6	18-Dec-2025	24-Dec-2025	Column - Concreting (GL13-H to 13-HH/GL13-3 to 13-4)																															
	 B3_Z5_8210	Column - Dismantle formwork (GL13-H to 13-HH/GL13-3 to 13-4)	6	27-Dec-2025	03-Jan-2026	Column - Dismantle formwork (GL13-H to 13-HH/GL13-3 to 13-4)																															
 COLUMN (GL13-H to 13-HH/GL13-4 TO 13-6)																																					
	 B3_Z5_8220	Column - Rebar fixing (GL13-H to 13-HH/GL13-4 to 13-6)	5	25-Nov-2025	29-Nov-2025	Column - Rebar fixing (GL13-H to 13-HH/GL13-4 to 13-6)																															
	 B3_Z5_8230	Column - Formwork erection (GL13-H to 13-HH/GL13-4 to 13-6)	5	01-Dec-2025	05-Dec-2025	Column - Formwork erection (GL13-H to 13-HH/GL13-4 to 13-6)																															
	 B3_Z5_8240	Column - Concreting (GL13-H to 13-HH/GL13-4 to 13-6)	4	06-Dec-2025	10-Dec-2025	Column - Concreting (GL13-H to 13-HH/GL13-4 to 13-6)																															
	 B3_Z5_8250	Column - Dismantle formwork (GL13-H to 13-HH/GL13-4 to 13-6)	3	11-Dec-2025	13-Dec-2025	Column - Dismantle formwork (GL13-H to 13-HH/GL13-4 to 13-6)																															
 EQUIPMENT BEAM																																					
	 B3_Z5_4150	Equipment Beam - Construction (GB-E06)	6	25-Nov-2025	01-Dec-2025	Equipment Beam - Construction (GB-E06)																															
	 B3_Z5_4160	Equipment Beam - Construction (GB-E29)	5	25-Nov-2025	29-Nov-2025	Equipment Beam - Construction (GB-E29)																															
	 B3_Z5_4170	Equipment Beam - Construction (GB-E03)	6	02-Dec-2025	08-Dec-2025	Equipment Beam - Construction (GB-E03)																															
	 B3_Z5_4180	Equipment Beam - Construction (GB-E02B)	5	02-Dec-2025	06-Dec-2025	Equipment Beam - Construction (GB-E02B)																															
	 B3_Z5_4190	Equipment Beam - Construction (GB-E09A)	6	02-Dec-2025	08-Dec-2025	Equipment Beam - Construction (GB-E09A)																															
	 B3_Z5_4200	Equipment Beam - Construction (GB-E09B)	6	09-Dec-2025	15-Dec-2025	Equipment Beam - Construction (GB-E09B)																															
	 B3_Z5_4210	Equipment Beam - Construction (GB-E10)	7	16-Dec-2025	23-Dec-2025	Equipment Beam - Construction (GB-E10)																															
 EQUIPMENT CONCRETE PLINTH																																					
	 B3_Z5_4100	Equipment Plinth - GL 13-H to 13-HH/GL 13-1 to 13-3	24	23-Dec-2025	22-Jan-2026	■ Equipment Plinth - GL 13-H to 13-HH/GL 13-1 to 13-3																															
	 B3_Z5_4110	Equipment Plinth - GL 13-H to 13-HH/GL 13-3 to 13-4	24	09-Jan-2026	05-Feb-2026	■ Equipment Plinth - GL 13-H to 13-HH/GL 13-3 to 13-4																															
	 B3_Z5_4120	Equipment Plinth - GL 13-H to 13-HH/GL 13-4 to 13-6 (for Urea to Amm. Conv. Sys equip. and pipe rack) (deferred works)	91	01-Mar-2027*	30-May-2027	■ Equipment Plinth - GL 13-H to 13-HH/GL 13-4 to 13-6 (for Urea to Amm. Conv. Sys equip. and pipe rack) (deferred works)																															
 FOUNDATIONS																																					
 RESERVED FEED WATER TANK A & B (F-02) AND HRSG TOPPING UP PUMP (F-03)																																					
	 B3_3000	Feed Water Tank / Up Pump - RC foundation and bund wall	24	23-Dec-2025	22-Jan-2026	■ Feed Water Tank / Up Pump - RC foundation and bund wall																															
	 B3_3005	Feed Water Tank / Up Pump - Construct plinths	12	23-Jan-2026	05-Feb-2026	Feed Water Tank / Up Pump - Construct plinths																															
	 B3_3010	Feed Water Tank / Up Pump - Lay crushed stone compacted fill	3	06-Feb-2026	09-Feb-2026	Feed Water Tank / Up Pump - Lay crushed stone compacted fill																															
	 B3_3020	Feed Water Tank / Up Pump - lay 75mm thk. sand bitumen	2	10-Feb-2026	11-Feb-2026	Feed Water Tank / Up Pump - lay 75mm thk. sand bitumen																															

 Achievement of Deferred Works
 Critical Activities

 Remaining Work
  Milestone

Tenderer's Technical Resources (CT clause 3(b) C) iv))

Date	Revision	Checked	Approved



Contract No. 24-83005 Lamma Power Station Extension Civil and Building Works for Unit 13 (Final) R2

Project Programme of Works

Activity ID	Activity Name		Original Duration	Start	Finish	2025					2026					2027					2028					2029					2030					2031					2032																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
						J	A	J	J	S	J				J	J	A				J			J	A	J	J	S	J				J	A	J	J	S	J				J			J	J	A				J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J			J		

 Achievement of Deferred Works
 Critical Activities

 Remaining Work
 Milestone

Tenderer's Technical Resources (CT clause 3(b) C) iv))

Date	Revision	Checked	Approved



Contract No. 24-83005 Lamma Power Station Extension Civil and Building Works for Unit 13 (Final) R2

Project Programme of Works

[illegible]

 Achievement of Deferred Works
 Critical Activities

 Remaining Work
 Milestone

Tenderer's Technical Resources (CT clause 3(b) C) iv))

Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Start	Finish
B4_5140	Concrete Trench - Concreting to wall and dismantle formworks (GL B)	8	05-Aug-2027	13-Aug-2027
B4_5150	Concrete Trench - Installation of covers (GL B)	6	14-Aug-2027	20-Aug-2027
DRAINAGE				
B4_6000	Drainage - M/H (MH625C) and drainage pipe excavation	5	01-Jun-2027	05-Jun-2027
B4_6010	Drainage - M/H Blinding and setting out	2	07-Jun-2027	08-Jun-2027
B4_6020	Drainage - M/H Base slab construction	6	10-Jun-2027	16-Jun-2027
B4_6030	Drainage - M/H Wall construction	6	17-Jun-2027	23-Jun-2027
B4_6040	Drainage - Drainage pipe laying	2	24-Jun-2027	25-Jun-2027
B4_6050	Drainage - M/H backfilling and cover installation	3	26-Jun-2027	29-Jun-2027
ON GRADE SLAB AND CHAIN LINK FENCE				
B4_7000	On Grade Slab - Backfilling and site formation	12	28-Aug-2027	10-Sep-2027
B4_7010	On Grade Slab - Construct concrete pavement (North)	12	11-Sep-2027	25-Sep-2027
B4_7020	On Grade Slab - Construct concrete pavement (South)	12	27-Sep-2027	12-Oct-2027
B4_7030	Chain Link Fence - Construction of fence including gate	24	13-Oct-2027	09-Nov-2027
BILL NO. 5 - UNIT 13 C.W. CULVERT SYSTEM				
ZONE 3				
CW PIPE LAYING (CONNECTED TO MSB OUTLET BOX)				
B5_1000	Zone 3 C.W. - Install precast concrete pipe support and sand fill bedding	6	18-Sep-2025	25-Sep-2025
B5_1010	Zone 3 C.W. - Installation of DN22000 DI pipe and fix G.I. tie down rope	7	25-Sep-2025	04-Oct-2025
B5_1020	Zone 3 C.W. - Construct trust block Type 'M'	5	04-Oct-2025	11-Oct-2025
B5_1030	Zone 3 C.W. - Backfill (sand) to +6.0mPD	3	11-Oct-2025	15-Oct-2025
ZONE 4				
CW PIPE LAYING (CONNECTED TO INLET MSB BOX)				
Z4_1000	Stage 0.1 - Sheet Piles Installation (Type C/D)	3	16-Apr-2025	22-Apr-2025
Z4_1010	Stage 1.1a - Excavation down to +5.875.0mPD open cut	3	09-Jun-2025	11-Jun-2025
Z4_1020	Stage 1.1a - Excavation from +5.875mPD to +4.0mPD	5	12-Jun-2025	17-Jun-2025
Z4_1030	Stage 1.2b - Trim Sheet Piles to +4.275mPD	3	18-Jun-2025	20-Jun-2025
Z4_1040	Stage 1.3b - Excavation from 4.0mPD to 3.3mPD	2	21-Jun-2025	23-Jun-2025
Z4_1050	Stage 1.4b - Install Walings and Strut at +3.8mPD	4	24-Jun-2025	27-Jun-2025
Z4_1060	Stage 1.5b & 1.6b - Dewatering and exc. to final level +1.10mPD incl. removal of existing drain	8	28-Jun-2025	08-Jul-2025
Z4_1070	Stage 1.7b - Install C.W. Pipe 2200mm dia DI Pipe with trust block Type K and MH16	24	09-Jul-2025	05-Aug-2025
Z4_1080	Stage 2.1 - Backfill with compacted fill (sand) up to 400mm below struts	3	06-Aug-2025	08-Aug-2025
Z4_1090	Stage 2.2 - Dismantle struts and walings	2	27-Aug-2025	28-Aug-2025
Z4_1100	Stage 2.3 - Backfill (sand) to +4.0mPD between Sheet Pile Type D and existing Pipe Pile	3	29-Aug-2025	01-Sep-2025
Z4_1120	Stage 2.4 - Excavate 1-2 slope between Sheet Pile Type D and existing Pie Pile & +1.425mPD bet Type A & D w/ dewatering	3	02-Sep-2025	04-Sep-2025
Z4_1130	Stage 2.5 - Trim Sheet Pile Type D & A (Zone 2) to +2.70mPD	4	05-Sep-2025	09-Sep-2025
Z4_1140	Backfill (sand) to +6.0mPD	4	10-Sep-2025	15-Sep-2025
ZONE 5				
CW PIPE LAYING (CONNECTED TO INLET PIPE IN ZONE 5)				
B5_2000	Zone 5 C.W. - Excavation to formation ;level +1.0mPD (open cut along existing pipe pile wall)	6	09-Jul-2025	15-Jul-2025
B5_2010	Zone 5 C.W. - Install precast concrete pipe support and sand fill bedding	3	06-Aug-2025	08-Aug-2025
B5_2020	Zone 5 C.W. - Installation of DN22000 DI pipe fix G.I. tie down rope, MH T-piece & GI steel pipe for settlement marker	10	09-Aug-2025	20-Aug-2025
B5_2030	Zone 5 C.W. - Backfill and construct MH17 and long term settlement markers box	12	21-Aug-2025	03-Sep-2025
B5_2040	Zone 5 C.W. - Final backfilling (sand) to +6.0mPD	3	04-Sep-2025	06-Sep-2025
ZONE 6				
CW PIPE LAYING (CONNECTED TO INLET PIPE IN ZONE 6)				
B5_3000	Zone 6 C.W. - Excavation to formation ;level +1.0mPD (along existing sheet piles)	6	16-Jul-2025	22-Jul-2025
B5_3010	Zone 6 C.W. - Install precast concrete pipe support and sand fill bedding	3	09-Aug-2025	12-Aug-2025
B5_3020	Zone 6 C.W. - Installation of DN22000 DI pipe, fix G.I. tie down rope, MH T-piece & GI steel pipe for settlement marker	10	21-Aug-2025	01-Sep-2025
B5_3025	Zone 6 C.W. - Construct thrust block Type 'G'	12	02-Sep-2025	15-Sep-2025
B5_3030	Zone 6 C.W. - Backfill and construct MH18 and long term settlement markers box	12	16-Sep-2025	29-Sep-2025
B5_3040	Zone 6 C.W. - Final backfilling (sand) to +6.0mPD	3	30-Sep-2025	03-Oct-2025
BILL NO. 6 - CABLE TRENCHES				
EXISTING CABLE TRENCH RE-EXCAVATION (EXTERNAL WORKS*)				
B6_1000	Trench Re-excavation - Trench No. 275-31 (dwg.no. 554/03/024/2081)	60	16-Oct-2027*	15-Dec-2027
B6_1000a	Trench Re-excavation - Trench No. 275-31 cable laying by Employer" Specialist Contractor (dwg.no. 554/03/024/2081)	90	16-Dec-2027	15-Mar-2028
B6_1000b	Trench Re-excavation - Trench No. 275-31 backfilling and reinstatement works (dwg.no. 554/03/024/2081) (deferred work)	59	16-Mar-2028	15-May-2028
B6_1000c	Trench Re-excavation - Trench No. 275-32 (dwg.no. 554/03/024/2081)	60	16-Mar-2028*	15-May-2028
B6_1000d	Trench Re-excavation - Trench No. 275-32 cable laying by Employer" Specialist Contractor (dwg.no. 554/03/024/2081)	91	16-May-2028	15-Aug-2028
B6_1000e	Trench Re-excavation - Trench No. 275-32 backfilling and reinstatement works (dwg.no. 554/03/024/2081) (deferred work)	60	16-Aug-2028	15-Oct-2028
B6_1040	Trench Re-Excavation - Trench No. 275-28 & -30 along Area G11 (dwg.no. 554/03/024/2080 - 81)	247	02-Jul-2027	29-Apr-2028
B6_1050	Trench Re-Excavation - Trench No. 275-18 along Areaa G12 (dwg.no. 554/03/024/2081 - 85)	144	02-Jan-2027	30-Jun-2027
NEW C				



Contract No. 24-83005 Lamma Power Station Extension Civil and Building Works for Unit 13 (Final) R2

Project Programme of Works

Activity ID	Activity Name	Original Duration	Start	Finish	2025					2026					2027					2028					2029					2030					2031					2032																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
					J	A	J	J	S	J		J	J	A		J		J	J	A		J		J	J	S	J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J		J	J	A		J

[illegible]

Achievement of Deferred Works

Critical Activities

Remaining Work

◆

◆ Milestone

Tenderer's Technical Resources (CT clause 3(b) C) iv))

Date	Revision	Checked	Approved

		Contract No. 24-83005 Lamma Power Station Extention Civil and Building Works for Unit 13 (Final) R2				HEC_24-83005 Data-Date: 01-Jan-2025 Page 23 of 26																						
Project Programme of Works																												
Activity ID	Activity Name	Original Duration	Start	Finish	2025			2026			2027			2028			2029			2030			2031			2032		
					J	A	S	J	A	S	J	A	S	J	A	S	J	A	S	J	A	S	J	A	S	J	A	S
	 B12_1030 275KV SS Modification - Form opening to existing raised floor inside 275k-V Switching Control Room	6	01-Jun-2026	06-Jun-2026																								
	 B12_1050 275KV SS Modification - Installation of new supporting racks inside RYU / ICP Room	18	09-May-2026	30-May-2026																								
	 B12_1060 275KV SS Modification - Installation of new supporting racks inside Cable Alarm Room	12	01-Jun-2026	13-Jun-2026																								
	 B12_1070 275KV SS Modification - Installation of new supporting racks inside 275k-V Switching Control Room	6	08-Jun-2026	13-Jun-2026																								
	 CABLE LADDER																											
	 B12_2030 Cable Ladder - Erection of working platform (scaffoldongs) (ground to +24.41mPD)	10	15-Jun-2026	26-Jun-2026																								
	 B12_2040 Cable Ladder - Installation of ladder brackets (support Type S1)	24	27-Jun-2026	25-Jul-2026																								
	 B12_2050 Cable Ladder - Installation of cable ladder (Unistrut)	24	27-Jul-2026	22-Aug-2026																								
	 BILL NO. 13 - MODIFICATION WORK TO EXISTING SHUNT REACTOR COMPOUND EXTENSION																											
	 SHUNT REACTOR BAY 7																											
	 B13_1000 Shunt Reactor Compound Bay 7 - Clearing site and take down existing 2500mm high wire mesh fence and gate (G17A)	12	03-May-2027	17-May-2027																								
	 B13_1010 Shunt Reactor Compound Bay 7 - Remove existing concrete fill from R.C. platform	36	18-May-2027	29-Jun-2027																								
	 B13_1020 Shunt Reactor Compound Bay 7 - Construct new R.C slab with pocket, embeded plat and steel frame	72	30-Jun-2027	23-Sep-2027																								
	 B13_1030 Shunt Reactor Compound Bay 7 - Handover and move-in by Engineer's Specialist Contractor	0	01-Oct-2027*																									
	 B13_1040 Shunt Reactor Compound Bay 7 - Receiver working are from Engineer's Specialist Contractor	0		15-Oct-2027*																								
	 B13_1100 Shunt Reactor Compound Bay 7 - Reinstate wire mesh fence and gate	12	15-Oct-2027	28-Oct-2027																								
	 SHUNT REACTOR BAY 8																											
	 B13_1110 Shunt Reactor Compound Bay 8 - Clearing site and take down existing 2500mm high wire mesh fence and gate (G17B)	12	24-Sep-2027	09-Oct-2027																								
	 B13_1120 Shunt Reactor Compound Bay 8 - Remove existing concrete fill from R.C. platform	36	11-Oct-2027	20-Nov-2027																								
	 B13_1130 Shunt Reactor Compound Bay 8 - Construct new R.C slab with pocket, embeded plate and steel frame	72	22-Nov-2027	19-Feb-2028																								
	 B13_1140 Shunt Reactor Compound Bay 8 - Handover and move-in by Engineer's Specialist Contractor	0	01-Mar-2028*																									
	 B13_1150 Shunt Reactor Compound Bay 8 - Receiver working are from Engineer's Specialist Contractor	0		15-Mar-2028*																								
	 B13_1160 Shunt Reactor Compound Bay 8 - Reinstate wire mesh fence and gate	12	15-Mar-2028	28-Mar-2028																								
	 BILL NO. 14 - MODIFICATION WORKS TO EXISTING NO. 5 CHIMNEY																											
	 B14_1000 Removal of metal roof cover and installation of heavy duty lifting system (strand jack)	24	20-Mar-2026	21-Apr-2026																								
	 B14_1020 Install steel track trolley directly below the steel flue with entry from the Ground Gate	12	22-Apr-2026	06-May-2026																								
	 B14_1030 Erect temporary working platform for Liner Can alignment and anti-corrosion painting	6	07-May-2026	13-May-2026																								
	 B14_1040 Can No. 1 - Move-in and lifting and anti-corrosion painting	5	01-Aug-2026	06-Aug-2026																								
	 B14_1050 Can No. 2 - Move-in and lifting and bolt connection to Can No. 1 and seal weld	6	07-Aug-2026	13-Aug-2026																								
	 B14_1060 Can No. 2 - Anti-corrosion painting	3	14-Aug-2026	17-Aug-2026																								
	 B14_1070 Can No. 3 - Move-in and lifting and bolt connection to Can No. 2 and seal weld	6	18-Aug-2026	24-Aug-2026																								
	 B14_1080 Can No. 3 - Anti-corrosion painting	3	25-Aug-2026	27-Aug-2026																								
	 B14_1090 Can No. 4 - Move-in and lifting and bolt connection to Can No. 3 and seal weld	6	28-Aug-2026	03-Sep-2026																								
	 B14_1100 Can No. 4 - Anti-corrosion painting	3	04-Sep-2026	07-Sep-2026																								
	 B14_1110 Can No. 5 - Move-in and lifting and bolt connection to Can No. 4 and seal weld	6	08-Sep-2026	14-Sep-2026																								
	 B14_1120 Can No. 5 - Anti-corrosion painting	3	15-Sep-2026	17-Sep-2026																								
	 B14_1130 Can No. 6 - Move-in and lifting and bolt connection to Can No. 5 and seal weld	8	18-Sep-2026	28-Sep-2026																								
	 B14_1140 Can No. 6 - Anti-corrosion painting	3	29-Sep-2026	02-Oct-2026																								
	 B14_1150 Can No. 7 - Move-in and lifting and bolt connection to Can No. 6 and seal weld	8	03-Oct-2026	12-Oct-2026																								
	 B14_1160 Can No. 7 - Anti-corrosion painting	3	13-Oct-2026	15-Oct-2026																								
	 B14_1170 Can No. 8 - Move-in and lifting and bolt connection to Can No. 7 and seal weld	8	16-Oct-2026	26-Oct-2026																								
	 B14_1180 Can No. 8 - Anti-corrosion painting	3	27-Oct-2026	29-Oct-2026																								
	 B14_1190 Can No. 9 - Move-in and lifting and bolt connection to Can No. 8 and seal weld	8	30-Oct-2026	07-Nov-2026																								
	 B14_1200 Can No. 9 - Anti-corrosion painting	3	09-Nov-2026	11-Nov-2026																								
	 B14_1210 Can No. 10 - Move-in and lifting and bolt connection to Can No. 9 and seal weld	8	12-Nov-2026	20-Nov-2026																								
	 B14_1220 Can No. 10 - Anti-corrosion painting	3	21-Nov-2026	24-Nov-2026																								
	 B14_1230 Can No. 11 - Move-in and lifting and bolt connection to Can No. 10 and seal weld	8	25-Nov-2026	03-Dec-2026																								
	 B14_1240 Can No. 11 - Anti-corrosion painting	3	04-Dec-2026	07-Dec-2026																								
	 B14_1250 Can No. 12 - Move-in and lifting and bolt connection to Can No. 11 and seal weld	8	08-Dec-2026	16-Dec-2026																								
	 B14_1260 Can No. 12 - Anti-corrosion painting	3	17-Dec-2026	19-Dec-2026																								
	 B14_1270 Can No. 13 - Move-in and lifting and bolt connection to Can No. 12 and seal weld	8	21																									



Contract No. 24-83005 Lamma Power Station Extension Civil and Building Works for Unit 13 (Final) R2

Project Programme of Works

[illegible]

Achievement of Deferred Works  Remaining Work	Critical Activities   Milestone	Tenderer's Technical Resources (CT clause 3(b) C) iv))	Date	Revision	Checked	Approved

		Contract No. 24-83005 Lamma Power Station Extention Civil and Building Works for Unit 13 (Final) R2				HEC_24-83005 Data-Date: 01-Jan-2025 Page 25 of 26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
Project Programme of Works																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
Activity ID	Activity Name	Original Duration	Start	Finish	2025												2026				2027				2028				2029				2030				2031				2032																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
					J	A	M	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J



Contract No. 24-83005 Lamma Power Station Extention Civil and Building Works for Unit 13 (Final) R2

Project Programme of Works

HEC_24-83005
Data-Date: 01-Jan-2025
Page 26 of 26

Activity ID	Activity Name	Original Duration	Start	Finish	2025												2026				2027				2028				2029				2030				2031				2032																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
					J	A	J	J	S								J	J	A					J	A	J	J	S					J	J	A					J	J	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
	OPW2_1050	Optional Works (2) - Continue exc. to expose the remaining portion of C.W pipe down to +1.05mPD and dewatering of pipe	36	01-Nov-2025	12-Dec-2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					

Tenderer's Techincal Resources (CT clause 3(b) C) iv))

Date	Revision	Checked	Approved