

Actual Work Remaining Work Critical Remaining Work ◆ ◆ Milestone — Summary		TASK filter: All Activities Lamma Power Station Extension Civil and Building Works for Unit 13 Contract No. 24-83005 Master Programme	Date	Revision	Checked	Approved

Act ID	Activity Name	Duration	Start	Finish	2025	2026	2027	2028	2029	2030	2031
276	MB1710 Excavation for formation & earthing (+3.3mPD) for Gridline 13-H-B to 13-H-E and SPa to 13H4	6	14-Oct-25	19-Oct-25							
277	Plate Load Tests for GRS and HRSG (after Backfill of Zone 4 - Item 1.7)	10	13-Nov-25	22-Nov-25							
278	MB1810 Excavation for formation of 2 NOs. PLTs at GRS & HRSG	5	13-Nov-25	17-Nov-25							
279	MB1820 Preparation works for PLTs	2	18-Nov-25	19-Nov-25							
280	MB1830 Plate Load Tests for GRS and HRSG	3	20-Nov-25*	22-Nov-25							
281	SUBSTRUCTURE CONSTRUCTION	181	26-Sep-25	25-Mar-26							
282	MB2008 Earthing System Installation	137	26-Sep-25	09-Feb-26							
283	MB2010 Tower Crane Base Installation (TC-01)	4	11-Oct-25*	14-Oct-25							
284	MB2012 Tower Crane Erection (TC-01)	7	14-Nov-25	20-Nov-25							
285	MB2013 Tower Crane Testing (TC-01)	2	21-Nov-25	22-Nov-25							
286	MB2022 Pile Head Treatment, Const of Pile Cap & Tie Beam Portion 1	28	03-Oct-25*	30-Oct-25							
287	MB2024 Pile Head Treatment, Const of Pile Cap & Tie Beam Portion 2	14	24-Oct-25	06-Nov-25							
288	MB2026 Pile Head Treatment, Const of Pile Cap & Tie Beam Portion 3	17	28-Oct-25	13-Nov-25							
289	MB2028 Pile Head Treatment, Const of Pile Cap & Tie Beam Portion 4	19	31-Oct-25	18-Nov-25							
290	MB2030 Pile Head Treatment, Const of Pile Cap & Tie Beam Portion 5	17	07-Nov-25	23-Nov-25							
291	MB2032 Pile Head Treatment, Const of Pile Cap & Tie Beam Portion 6	31	31-Oct-25	30-Nov-25							
292	MB2034 Pile Head Treatment, Const of Pile Cap & Tie Beam Portion 7	13	21-Nov-25	03-Dec-25							
293	MB2036 Pile Head Treatment, Const of Pile Cap & Tie Beam Portion 8	21	14-Nov-25	04-Dec-25							
294	MB2038 Pile Head Treatment, Const of Pile Cap & Tie Beam Portion 9	12	01-Dec-25	12-Dec-25							
295	MB2040 Pile Head Treatment, Const of Pile Cap & Tie Beam Portion 10	14	05-Dec-25	18-Dec-25							
296	MB2042 Pile Head Treatment, Const of Pile Cap & Tie Beam Portion11	12	22-Jan-26	02-Feb-26							
297	MB2044 Pile Head Treatment, Const of Pile Cap & Tie Beam Portion 12	13	29-Jan-26	10-Feb-26							
298	MB2046 Pile Head Treatment, Const of Pile Cap & Tie Beam Portion 13	14	14-Dec-25*	27-Dec-25							
299	MB2048 Pile Head Treatment, Const of Pile Cap & Tie Beam Portion 14	33	13-Dec-25	14-Jan-26							
300	MB2050 Pit for Inlet Pipe	10	10-Dec-25*	19-Dec-25							
301	MB2052 TDK Inlet Pipe Installation	21	20-Dec-25	09-Jan-26							
302	MB2054 Pit for Inlet Pipe Rem	7	10-Jan-26	16-Jan-26							
303	MB2056 Pit for Outlet Pipe	10	17-Jan-26	26-Jan-26							
304	MB2058 TDK Outlet Pipe	7	27-Jan-26	02-Feb-26							
305	MB2059 Pit for Outlet Pipe Rem	7	03-Feb-26	09-Feb-26							
306	MB2060 Pile Head Treatment, Const of Pile Cap & Tie Beam Portion 15	14	10-Feb-26	23-Feb-26							
307	MB2070 Tower Crane Base Installation (TC-02)	1	05-Nov-25*	05-Nov-25							
308	MB2072 Tower Crane Erection (TC-02)	7	28-Nov-25	04-Dec-25							
309	MB2074 Tower Crane Testing (TC-02)	2	05-Dec-25	06-Dec-25							
310	MB2130 Const of Column, Plinth and Wall at GL13A ~ B / 13-1 ~ 4	17	19-Nov-25	05-Dec-25							
311	MB2140 Const of Column, Plinth and Wall at GL13B ~ E / 13-1 ~ 2	17	04-Dec-25	20-Dec-25							
312	MB2150 Const of Column, Plinth and Wall at GL13A ~ B / 13-4 ~ 6	17	28-Dec-25	13-Jan-26							
313	MB2160 Const of Column, Plinth and Wall at GL13B ~ E / 13-2 ~ 6	14	24-Feb-26	09-Mar-26							
314	MB2170 Const of Column, Plinth and Wall at GL13E ~ H / 13-1 ~ 3	35	14-Nov-25	18-Dec-25							

[illegible]

