

#	Act ID	Activity Name	Duration	Start	Finish	2025	2026	2027	2028	2029	2030	2031								
1	Contract No. 24-83005 Lamma Power Station Extention Civil and Building Works for Unit 13			2281	01-Mar-25	29-May-31								Contract No. 24-83005 Lamma Power Station Extention Civil and Building Works for Unit 13						
2	KEY DATES			2171	19-Jun-25	29-May-31								KEY DATES						
3	KD1000	Tentative Date of Commencement (Hand over of Major Work Area)	0	19-Jun-25*								◆ Tentative Date of Commencement (Hand over of Major Work Area):								
4	KD1010	Full mobilization of Site Team	0	02-Jul-25								◆ Full mobilization of Site Team								
5	KD1020	Completion date for the whole of the works	0	30-May-30*								◆ Completion date for the whole of the works								
6	KD1030	Defect Liability Period	0	29-May-31								◆ Defect Liability Period								
7	SITE POSSESSION DATE & COMPLETION DATE			1886	01-Apr-25	31-May-30								SITE POSSESSION DATE & COMPLETION DATE						
8	WORKS AREA ACCESS DATE			897	01-Apr-25	15-Sep-27								WORKS AREA ACCESS DATE						
9	AD1010	Area G1 - L13 MSB & HRSG	0	19-Jun-25*								◆ Area G1 - L13 MSB & HRSG								
10	AD1020	Area G2A - L13 MSB & HRSG	0	19-Jun-25*								◆ Area G2A - L13 MSB & HRSG								
11	AD1030	Area G2B - L13 MSB & HRSG	0	19-Jun-25*								◆ Area G2B - L13 MSB & HRSG								
12	AD1040	Area G3 - L13 MSB & HRSG	0	19-Jun-25*								◆ Area G3 - L13 MSB & HRSG								
13	AD1050	Area G3A - L13 MSB & HRSG	0	30-Jun-25*								◆ Area G3A - L13 MSB & HRSG								
14	AD1060	Area G1A - CW Outdoor Cooler Pump	0	19-Jun-25*								◆ Area G1A - CW Outdoor Cooler Pump								
15	AD1070	Area G4 - CW Culvert & External Works	0	19-Jun-25*								◆ Area G4 - CW Culvert & External Works								
16	AD1080	Area G5 - CW Culvert & External Works	0	19-Jun-25*								◆ Area G5 - CW Culvert & External Works								
17	AD1090	Area G6 (Stage 1) (Plan) - L13 GRS	0	15-Jul-25*								◆ Area G6 (Stage 1) (Plan) - L13 GRS								
18	AD1100	Area G6 (Stage 2) (Plan) - L13 GRS	0	15-Sep-27*								◆ Area G6 (Stage 2) (Plan) - L13 GRS								
19	AD1110	Area G7A (Stage 1) (Plan) - L13 GRS	0	15-Jul-25*								◆ Area G7A (Stage 1) (Plan) - L13 GRS								
20	AD1120	Area G7A (Stage 2) (Plan) - L13 GRS	0	15-Sep-27*								◆ Area G7A (Stage 2) (Plan) - L13 GRS								
21	AD1130	Area G7B (Stage 1) (Plan) - L13 GRS	0	15-Jul-25*								◆ Area G7B (Stage 1) (Plan) - L13 GRS								
22	AD1140	Area G7B (Stage 2) (Plan) - L13 GRS	0	15-Sep-27*								◆ Area G7B (Stage 2) (Plan) - L13 GRS								
23	AD1150	Area G8 (Stage 1) (Plan) - L13 GRS	0	15-Jul-25*								◆ Area G8 (Stage 1) (Plan) - L13 GRS								
24	AD1160	Area G8 (Stage 2) (Plan) - L13 GRS	0	15-Sep-27*								◆ Area G8 (Stage 2) (Plan) - L13 GRS								
25	AD1170	Area G10 - External Works	0	01-Oct-26*								◆ Area G10 - External Works								
26	AD1180	Area G11 - APX Trenching Works at LMX	0	01-Jul-27*								◆ Area G11 - APX Trenching Works at LMX								
27	AD1190	Area G12 - External Works	0	01-Jan-27*								◆ Area G12 - External Works								
28	AD1200	Area G13 (Plan) - No. 5 CW Pump Equipment Room	0	15-Jul-25*								◆ Area G13 (Plan) - No. 5 CW Pump Equipment Room								
29	AD1210	Area G14 - Light Oil Tank A&A And Associated Trenching Works	0	01-Oct-25*								◆ Area G14 - Light Oil Tank A&A And Associated Trenching Works								
30	AD1220	Area G15 - 275kV s/s II	0	01-Oct-25*								◆ Area G15 - 275kV s/s II								
31	AD1230	Area G16 (Plan) - No. 5 CW Intake	0	15-Jul-25*								◆ Area G16 (Plan) - No. 5 CW Intake								
32	AD1240	Area G16A (Plan) - No. 5 CW Intake	0	15-Jul-25*								◆ Area G16A (Plan) - No. 5 CW Intake								
33	AD1250	Area G17A - Shunt Reactor Compound No. 7 & 8	0	01-Jan-27*								◆ Area G17A - Shunt Reactor Compound No. 7 & 8								
34	AD1260	Area G17B - Shunt Reactor Compound No. 7 & 8	0	01-Jan-27*								◆ Area G17B - Shunt Reactor Compound No. 7 & 8								
35	AD1270	Area G18 (Plan) - Site Toilet	0	15-Jul-25*								◆ Area G18 (Plan) - Site Toilet								
36	AD1280	Area G22 (Plan) - Demolition Work of Urea Shelter	0	15-Jul-25*								◆ Area G22 (Plan) - Demolition Work of Urea Shelter								
37	AD1290	Area G19 - ACB Modification Works	0	02-Jun-25*								◆ Area G19 - ACB Modification Works								
38	AD1300	Area G20 (Plan) - No.5 Chimney	0	15-Jul-25*								◆ Area G20 (Plan) - No.5 Chimney								
39	AD1310	Area G21 - L11 Inspection Manhole For CW Culvert	0	01-Sep-25*								◆ Area G21 - L11 Inspection Manhole For CW Culvert								
40	AD1320	Area G23 - L10 MSB (Shower Pit)	0	01-Sep-25*								◆ Area G23 - L10 MSB (Shower Pit)								
41	AD1330	Area G24 - L11 MSB (Shower Pit)	0	01-Nov-25*								◆ Area G24 - L11 MSB (Shower Pit)								
42	AD1340	Area G26 - DG Store	0	02-Jun-25*								◆ Area G26 - DG Store								
43	AD1350	Area B1A - External Works	0	01-Jan-27*								◆ Area B1A - External Works								
44	AD1360	Area B1 - L13 Superstructure Storage Area	0	01-Apr-25*								◆ Area B1 - L13 Superstructure Storage Area								
45	AD1370	Area B2 - L13 Superstructure Storage Area	0	01-Apr-25*								◆ Area B2 - L13 Superstructure Storage Area								
46	AD1380	Area D2 - L13 Superstructure Storage Area	0	19-Jun-25*								◆ Area D2 - L13 Superstructure Storage Area								
47	AD1390	Area D7 - L13 Superstructure Storage Area	0	23-Apr-25*								◆ Area D7 - L13 Superstructure Storage Area								
48	AD1400	Area D8 (Plan) - L13 Superstructure Storage Area	0	15-Jul-25*								◆ Area D8 (Plan) - L13 Superstructure Storage Area								
49	SECTION COMPLETION DATE			1219	19-May-25	18-Sep-28								SECTION COMPLETION DATE						
50	SC1010	Sect Ai - Supporting Structures for Overhead Cranes of L13 MSB incl. roof str except deferred wk	395	19-Jun-25*	18-Jul-26								Sect Ai - Supporting Structures for Overhead Cranes of L13 MSB incl. roof str except deferred wk							
51	SC1020	Sect Aii - Ext. Wks incl. CW Outlet Culvert Pipes	395	19-Jun-25*	18-Jul-26								Sect Aii - Ext. Wks incl. CW Outlet Culvert Pipes							
52	SC1030	Sect Bi - Ext. Wk Incl. CW Inlet Culvert Pipes	306	19-Jun-25*	20-Apr-26								Sect Bi - Ext. Wk Incl. CW Inlet Culvert Pipes							
53	SC1040	Sect Bii - L13 Gas Rec. St Eqpt Rm - Stage 1 (Plan)	306	15-Jul-25*	16-May-26								Sect Bii - L13 Gas Rec. St Eqpt Rm - Stage 1 (Plan)							
54	SC1060	Sect Ci - Southern Part of L13 HRSG and its Surrounding	334	19-Jun-25*	18-May-26								Sect Ci - Southern Part of L13 HRSG and its Surrounding							
55	SC1070	Sect Cii - Remaining Northern Part of L13 HRSG Area and its Surrounding	410	19-Jun-25*	02-Aug-26								Sect Cii - Remaining Northern Part of L13 HRSG Area and its Surrounding							
56	SC1090	Sect Ciii - G/F of L13 MSB incl. Condenser Pit, etc fdn GL 13-B ~ C and 13-1 ~ 6 for installation of condenser	426	19-Jun-25*	18-Aug-26								Sect Ciii - G/F of L13 MSB incl. Condenser Pit, etc fdn GL 13-B ~ C and 13-1 ~ 6 for installation of condenser							
57	SC1100	Sect Civ - No.5 CW Intake L13 Pump Chamber, Drum Screen Chamber, and Penstock Chamber (Plan)	334	15-Jul-25*	13-Jun-26								Sect Civ - No.5 CW Intake L13 Pump Chamber, Drum Screen Chamber, and Penstock Chamber (Plan)							
58	SC1110	Sect Di - CW Pump Equipment Room No. 5 and Its Surrounding (Plan)	699	15-Jul-25*	13-Jun-27								Sect Di - CW Pump Equipment Room No. 5 and Its Surrounding (Plan)							
59	SC1120	Sect Dii - No. 5 CW Intake Remaining Works (Plan)	700	15-Jul-25*	14-Jun-27								Sect Dii - No. 5 CW Intake Remaining Works (Plan)							
60	SC1130	Sect Diii - 275kV Switch St. Phase II A & A Works	365	01-Oct-25*	30-Sep-26								Sect Diii - 275kV Switch St. Phase II A & A Works							
61	SC1140	Sect Div - Plinth and Pipe Support for LMX Light Oil Tank Farm	396	01-Oct-25*	31-Oct-26								Sect Div - Plinth and Pipe Support for LMX Light Oil Tank Farm							
62	SC1150	Sect Dv - LMX Dangerous Goods Store Alterations and Additions Works	122	02-Jun-25*	01-Oct-25								Sect Dv - LMX Dangerous Goods Store Alterations and Additions Works							
63	SC1160	Sect Ei - Whole of L13 MSB incl. Pipe and Cable Rack along South Facade with Udr Grd Utilities	487	19-Jun-25*	18-Oct-26								Sect Ei - Whole of L13 MSB incl. Pipe and Cable Rack along South Facade with Udr Grd Utilities							

Actual Work Remaining Work Critical Remaining Work Milestone Summary		TASK filter: All Activities Lamma Power Station Extension Civil and Building Works for Unit 13 Contract No. 24-83005 Master Programme	Date	Revision	Checked	Approved

[illegible]

