

#	Act ID	Activity Name	Duration	Start	Finish	2025												2026												2027												2028												2029												2030												2031											
						J F M A M J J A S O N D												J F M A M J J A S O N D												J F M A M J J A S O N D												J F M A M J J A S O N D												J F M A M J J A S O N D												J F M A M J J A S O N D																							
1		Contract No. 24-83005 Lamma Power Station Extension Civil and Building Works for Unit 13	2281	01-Mar-25	29-May-31	Contract No. 24-83005																																																																																			
2		KEY DATES	2171	19-Jun-25	29-May-31	KEY DATES																																																																																			
3	KD1000	Tentative Date of Commencement (Hand over of Major Work Area)	0	19-Jun-25*		◆ Tentative Date of Commencement (Hand over of Major Work Area)																																																																																			
4	KD1010	Full mobilization of Site Team	0	02-Jul-25		◆ Full mobilization of Site Team																																																																																			
5	KD1020	Completion date for the whole of the works	0	30-May-30*		◆ Completion date for the whole of the works																																																																																			
6	KD1030	Defect Liability Period	0	29-May-31		◆ Defect Liability Period																																																																																			
7		SITE POSSESSION DATE & COMPLETION DATE	1886	01-Apr-25	31-May-30	SITE POSSESSION DATE & COMPLETION DATE																																																																																			
8		WORKS AREA ACCESS DATE	897	01-Apr-25	15-Sep-27	WORKS AREA ACCESS DATE																																																																																			
9	AD1010	Area G1 - L13 MSB & HRSG	0	19-Jun-25*		◆ Area G1 - L13 MSB & HRSG																																																																																			
10	AD1020	Area G2A - L13 MSB & HRSG	0	19-Jun-25*		◆ Area G2A - L13 MSB & HRSG																																																																																			
11	AD1030	Area G2B - L13 MSB & HRSG	0	19-Jun-25*		◆ Area G2B - L13 MSB & HRSG																																																																																			
12	AD1040	Area G3 - L13 MSB & HRSG	0	19-Jun-25*		◆ Area G3 - L13 MSB & HRSG																																																																																			
13	AD1050	Area G3A - L13 MSB & HRSG	0	30-Jun-25*		◆ Area G3A - L13 MSB & HRSG																																																																																			
14	AD1060	Area G1A - CW Outdoor Cooler Pump	0	19-Jun-25*		◆ Area G1A - CW Outdoor Cooler Pump																																																																																			
15	AD1070	Area G4 - CW Culvert & External Works	0	19-Jun-25*		◆ Area G4 - CW Culvert & External Works																																																																																			
16	AD1080	Area G5 - CW Culvert & External Works	0	19-Jun-25*		◆ Area G5 - CW Culvert & External Works																																																																																			
17	AD1090	Area G6 (Stage 1) (Plan) - L13 GRS	0	15-Jul-25*		◆ Area G6 (Stage 1) (Plan) - L13 GRS																																																																																			
18	AD1100	Area G6 (Stage 2) (Plan) - L13 GRS	0	15-Sep-27*		◆ Area G6 (Stage 2) (Plan) - L13 GRS																																																																																			
19	AD1110	Area G7A (Stage 1) (Plan) - L13 GRS	0	15-Jul-25*		◆ Area G7A (Stage 1) (Plan) - L13 GRS																																																																																			
20	AD1120	Area G7A (Stage 2) (Plan) - L13 GRS	0	15-Sep-27*		◆ Area G7A (Stage 2) (Plan) - L13 GRS																																																																																			
21	AD1130	Area G7B (Stage 1) (Plan) - L13 GRS	0	15-Jul-25*		◆ Area G7B (Stage 1) (Plan) - L13 GRS																																																																																			
22	AD1140	Area G7B (Stage 2) (Plan) - L13 GRS	0	15-Sep-27*		◆ Area G7B (Stage 2) (Plan) - L13 GRS																																																																																			
23	AD1150	Area G8 (Stage 1) (Plan) - L13 GRS	0	15-Jul-25*		◆ Area G8 (Stage 1) (Plan) - L13 GRS																																																																																			
24	AD1160	Area G8 (Stage 2) (Plan) - L13 GRS	0	15-Sep-27*		◆ Area G8 (Stage 2) (Plan) - L13 GRS																																																																																			
25	AD1170	Area G10 - External Works	0	01-Oct-26*		◆ Area G10 - External Works																																																																																			
26	AD1180	Area G11 - APX Trenching Works at LMX	0	01-Jul-27*		◆ Area G11 - APX Trenching Works at LMX																																																																																			
27	AD1190	Area G12 - External Works	0	01-Jan-27*		◆ Area G12 - External Works																																																																																			
28	AD1200	Area G13 (Plan) - No. 5 CW Pump Equipment Room	0	15-Jul-25*		◆ Area G13 (Plan) - No. 5 CW Pump Equipment Room																																																																																			
29	AD1210	Area G14 - Light Oil Tank A&A And Associated Trenching Works	0	01-Oct-25*		◆ Area G14 - Light Oil Tank A&A And Associated Trenching Works																																																																																			
30	AD1220	Area G15 - 275kV s/s II	0	01-Oct-25*		◆ Area G15 - 275kV s/s II																																																																																			
31	AD1230	Area G16 (Plan) - No. 5 CW Intake	0	15-Jul-25*		◆ Area G16 (Plan) - No. 5 CW Intake																																																																																			
32	AD1240	Area G16A (Plan) - No. 5 CW Intake	0	15-Jul-25*		◆ Area G16A (Plan) - No. 5 CW Intake																																																																																			
33	AD1250	Area G17A - Shunt Reactor Compound No. 7 & 8	0	01-Jan-27*		◆ Area G17A - Shunt Reactor Compound No. 7 & 8																																																																																			
34	AD1260	Area G17B - Shunt Reactor Compound No. 7 & 8	0	01-Jan-27*		◆ Area G17B - Shunt Reactor Compound No. 7 & 8																																																																																			
35	AD1270	Area G18 (Plan) - Site Toilet	0	15-Jul-25*		◆ Area G18 (Plan) - Site Toilet																																																																																			
36	AD1280	Area G22 (Plan) - Demolition Work of Urea Shelter	0	15-Jul-25*		◆ Area G22 (Plan) - Demolition Work of Urea Shelter																																																																																			
37	AD1290	Area G19 - ACB Modification Works	0	02-Jun-25*		◆ Area G19 - ACB Modification Works																																																																																			
38	AD1300	Area G20 (Plan) - No.5 Chimney	0	15-Jul-25*		◆ Area G20 (Plan) - No.5 Chimney																																																																																			
39	AD1310	Area G21 - L11 Inspection Manhole For CW Culvert	0	01-Sep-25*		◆ Area G21 - L11 Inspection Manhole For CW Culvert																																																																																			
40	AD1320	Area G23 - L10 MSB (Shower Pit)	0	01-Sep-25*		◆ Area G23 - L10 MSB (Shower Pit)																																																																																			
41	AD1330	Area G24 - L11 MSB (Shower Pit)	0	01-Nov-25*		◆ Area G24 - L11 MSB (Shower Pit)																																																																																			
42	AD1340	Area G26 - DG Store	0	02-Jun-25*		◆ Area G26 - DG Store																																																																																			
43	AD1350	Area B1A - External Works	0	01-Jan-27*		◆ Area B1A - External Works																																																																																			
44	AD1360	Area B1 - L13 Superstructure Storage Area	0	01-Apr-25*		◆ Area B1 - L13 Superstructure Storage Area																																																																																			
45	AD1370	Area B2 - L13 Superstructure Storage Area	0	01-Apr-25*		◆ Area B2 - L13 Superstructure Storage Area																																																																																			
46	AD1380	Area D2 - L13 Superstructure Storage Area	0	19-Jun-25*		◆ Area D2 - L13 Superstructure Storage Area																																																																																			
47	AD1390	Area D7 - L13 Superstructure Storage Area	0	23-Apr-25*		◆ Area D7 - L13 Superstructure Storage Area																																																																																			
48	AD1400	Area D8 (Plan) - L13 Superstructure Storage Area	0	15-Jul-25*		◆ Area D8 (Plan) - L13 Superstructure Storage Area																																																																																			
49		SECTION COMPLETION DATE	1219	19-May-25	18-Sep-28	SECTION COMPLETION DATE																																																																																			
50	SC1010	Sect Ai - Supporting Structures for Overhead Cranes of L13 MSB incl. roof str except deferred wk	395	19-Jun-25*	18-Jul-26	◆ Sect Ai - Supporting Structures for Overhead Cranes of L13 MSB incl. roof str except deferred wk																																																																																			
51	SC1020	Sect Aii - Ext. Wks incl. CW Outlet Culvert Pipes	395	19-Jun-25*	18-Jul-26	◆ Sect Aii - Ext. Wks incl. CW Outlet Culvert Pipes																																																																																			
52	SC1030	Sect Bi - Ext. Wk Incl. CW Inlet Culvert Pipes	306	19-Jun-25*	20-Apr-26	◆ Sect Bi - Ext. Wk Incl. CW Inlet Culvert Pipes																																																																																			
53	SC1040	Sect Bii - L13 Gas Rec. St Eqpt Rm - Stage 1 (Plan)	306	15-Jul-25*	16-May-26	◆ Sect Bii - L13 Gas Rec. St Eqpt Rm - Stage 1 (Plan)																																																																																			
54	SC1060	Sect Ci - Southern Part of L13 HRSG and its Surrounding	334	19-Jun-25*	18-May-26	◆ Sect Ci - Southern Part of L13 HRSG and its Surrounding																																																																																			
55	SC1070	Sect Cii - Remaining Northern Part of L13 HRSG Area and its Surrounding	410	19-Jun-25*	02-Aug-26	◆ Sect Cii - Remaining Northern Part of L13 HRSG Area and its Surrounding																																																																																			
56	SC1090	Sect Ciii - G/F of L13 MSB incl. Condenser Pit, etc fdn GL 13-B ~ C and 13-1 ~ 6 for installation of condenser	426	19-Jun-25*	18-Aug-26	◆ Sect Ciii - G/F of L13 MSB incl. Condenser Pit, etc fdn GL 13-B ~ C and 13-1 ~ 6 for installation of condenser																																																																																			
57	SC1100	Sect Civ - No.5 CW Intake L13 Pump Chamber, Drum Screen Chamber, and Penstock Chamber (Plan)	334	15-Jul-25*	13-Jun-26	◆ Sect Civ - No.5 CW Intake L13 Pump Chamber, Drum Screen Chamber, and Penstock Chamber (Plan)																																																																																			
58	SC1110	Sect Di - CW Pump Equipment Room No. 5 and Its Surrounding (Plan)	699	15-Jul-25*	13-Jun-27	◆ Sect Di - CW Pump Equipment Room No. 5 and Its Surrounding (Plan)																																																																																			
59	SC1120	Sect Dii - No. 5 CW Intake Remaining Works (Plan)	700	15-Jul-25*	14-Jun-27	◆ Sect Dii - No. 5 CW Intake Remaining Works (Plan)																																																																																			
60	SC1130	Sect Diii - 275kV Switch St. Phase II A & A Works	365	01-Oct-25*	30-Sep-26	◆ Sect Diii - 275kV Switch St. Phase II A & A Works																																																																																			
61	SC1140	Sect Div - Plinth and Pipe Support for LMX Light Oil Tank Farm	396	01-Oct-25*	31-Oct-26	◆ Sect Div - Plinth and Pipe Support for LMX Light Oil Tank Farm																																																																																			
62	SC1150	Sect Dv - LMX Dangerous Goods Store Alterations and Additions Works	122	02-Jun-25*	01-Oct-25	◆ Sect Dv - LMX Dangerous Goods Store Alterations and Additions Works																																																																																			
63	SC1160	Sect Ei - Whole of L13 MSB incl. Pipe and Cable Rack along South Facade with Udr Grd Utilities	487	19-Jun-25*	18-Oct-26	◆ Sect Ei - Whole of L13 MSB incl. Pipe and Cable Rack along South Facade with Udr Grd Utilities																																																																																			

█ Actual Work
█ Remaining Work
█ Critical Remaining Work
◆ Milestone
 Summary

TASK filter: All Activities

**Lamma Power Station Extension
Civil and Building Works for Unit 13
Contract No. 24-83005
Master Programme**

Date	Revision	Checked	Approved

#	Act ID	Activity Name	Duration	Start	Finish	2025												2026												2027												2028												2029												2030												2031																			
						N	D	J	F	M	A	M	J	J	A	S	O	N	D	N	D	J	F	M	A	M	J	J	A	S	O	N	D	N	D	J	F	M	A	M	J	J	A	S	O	N	D	N	D	J	F	M	A	M	J	J	A	S	O	N	D	N	D	J	F	M	A	M	J	J	A	S	O	N	D	N	D	J	F	M	A	M	J	J	A	S	O	N	D	N	D	J	F	M	A	M	J
349		WORK INTERFACE WITH OTHER	245	19-Jun-26	18-Feb-27													WORK INTERFACE WITH OTHER																																																																															
350	MB4130	Template Setting at L13 Turbo Block Foundation	45	20-Jul-26*	02-Sep-26													Template Setting at L13 Turbo Block Foundation																																																																															
351	MB4140	Template Setting of Holding Down Bolt at HRSG Column Base	45	19-Jun-26*	02-Aug-26													Template Setting of Holding Down Bolt at HRSG Column Base																																																																															
352	MB4150	Installation of I-Beam/ Channel Base on Tx Fdn at Tx Area	45	20-Nov-26*	03-Jan-27													Installation of I-Beam/ Channel Base on Tx Fdn at Tx Area																																																																															
353	MB4160	Installation of Overhead Crane - Rail Setting	30	20-Jun-26*	19-Jul-26													Installation of Overhead Crane - Rail Setting																																																																															
354	MB4170	Installation of Overhead Crane - Crane Girders	7	20-Jul-26*	26-Jul-26													Installation of Overhead Crane - Crane Girders																																																																															
355	MB4180	Assembly and Erection of Condenser & Access through Temp Facade Opening	153	20-Aug-26*	19-Jan-27													Assembly and Erection of Condenser & Access through Temp Facade Opening																																																																															
356	MB4190	Installation of Power Train Equipment Including Air Inlet Duct through Temp Facade Opening	122	20-Oct-26*	18-Feb-27													Installation of Power Train Equipment Including Air Inlet Duct through Temp Facade Opening																																																																															
357		DEFERRED WORKS	969	27-Jul-26	21-Mar-29													DEFERRED WORKS																																																																															
358	DW1000	1 - Construct L13 MSB roof bet GL13-G ~ H and 13-2 ~ 6 after the OH crane installation by the Employer's SC	38	27-Jul-26*	02-Sep-26													1 - Construct L13 MSB roof bet GL13-G ~ H and 13-2 ~ 6 after the OH crane installation by the Employer's SC																																																																															
359	DW1010	2 - Construction of walls of L13 MSB below 1/F at GL 13-6 from GL13-B ~ C & ass. precast stair incl. enclosure wall	90	19-Feb-27*	19-May-27													2 - Construction of walls of L13 MSB below 1/F at GL 13-6 from GL13-B ~ C & ass. precast stair incl. enclosure wall																																																																															
360	DW1020	3 - Construction of internal partition wall at 1/F of L13 MSB along GL 13 -C from GL 13-2 ~ 3	32	12-Mar-27*	12-Apr-27													3 - Construction of internal partition wall at 1/F of L13 MSB along GL 13 -C from GL 13-2 ~ 3																																																																															
361	DW1030	4 - Construction of L13 MSB GF slab in corridor as shown in plan 554/03/022/2047	30	20-Nov-26*	19-Dec-26													4 - Construction of L13 MSB GF slab in corridor as shown in plan 554/03/022/2047																																																																															
362	DW1040	5a - Construction of IPB support and sunshade support at transformer area	45	20-Jun-27*	03-Aug-27													5a - Construction of IPB support and sunshade support at transformer area																																																																															
363	DW1050	5b - Construction of metal fence and asso F.S. install & install of removable shelter at transformer area	458	20-Dec-27*	21-Mar-29													5b - Construction of metal fence and asso F.S. install & install of removable shelter at transformer area																																																																															
364	DW1060	6a - Construction of Concrete Plinths for Eqpt and Plants in Southern Parts of L13 HRSG	91	20-May-27*	18-Aug-27													6a - Construction of Concrete Plinths for Eqpt and Plants in Southern Parts of L13 HRSG																																																																															
365	DW1070	6b - Completion of East Side Facade Cladding at GL 13-H and GL 13-5 ~ 6	61	20-May-27*	19-Jul-27													6b - Completion of East Side Facade Cladding at GL 13-H and GL 13-5 ~ 6																																																																															
366	DW1080	7a - Construction of Roof Slab and its Associated Works on L13 HRSG Lift Shaft after Completion of Erection	30	19-Feb-28*	19-Mar-28													7a - Construction of Roof Slab and its Associated Works on L13 HRSG Lift Shaft after Completion of Erection																																																																															
367	DW1090	7b - Construction of Associated Building Service Works (MVAC, FS and Lift Works by NSC)	152	21-Mar-28*	19-Aug-28													7b - Construction of Associated Building Service Works (MVAC, FS and Lift Works by NSC)																																																																															
368	DW1210	8 - Construction of gas pipe protective barrier and utility platform from +6.85 to +30.12	90	19-Feb-27*	19-May-27													8 - Construction of gas pipe protective barrier and utility platform from +6.85 to +30.12																																																																															
369	DW1220	9i - Final reinst of access rd & pave surrounding and w/in L13 MSB & L13 HRSG area (incl Area G3,G4,G5)	184	15-Oct-27*	15-Apr-28													9i - Final reinst of access rd & pave surrounding and w/in L13 MSB & L13 HRSG area (incl Area G3,G4,G5)																																																																															
370		BILL NO.3 - UNIT 13 HRSG EQUIPMENT ROOM AND ITS ASSOCIATED WORKS	119	18-Jan-26	16-May-26													BILL NO.3 - UNIT 13 HRSG EQUIPMENT ROOM AND ITS ASSOCIATED WORKS																																																																															
371		SUBSTRUCTURE	119	18-Jan-26	16-May-26													SUBSTRUCTURE																																																																															
372	HRSG1000	Formation at +6.025 mPD	14	18-Jan-26*	31-Jan-26													Formation at +6.025 mPD																																																																															
373	HRSG1010	Construction of Foundation F01	14	01-Feb-26	14-Feb-26													Construction of Foundation F01																																																																															
374	HRSG1020	Construction of Superstructure	42	15-Feb-26	28-Mar-26													Construction of Superstructure																																																																															
375	HRSG1030	Construction of Roof Plinth and Parapet	14	29-Mar-26	11-Apr-26													Construction of Roof Plinth and Parapet																																																																															
376	HRSG1040	Internal Finishing	28	29-Mar-26	25-Apr-26													Internal Finishing																																																																															
377	HRSG1050	Raised Floor Installation	21	12-Apr-26	02-May-26													Raised Floor Installation																																																																															
378	HRSG1060	BS installation	35	12-Apr-26	16-May-26													BS installation																																																																															
379	HRSG1070	External Finishing	28	12-Apr-26	09-May-26													External Finishing																																																																															
380	HRSG1080	Roofing System	21	12-Apr-26	02-May-26													Roofing System																																																																															
381	HRSG1090	Water Testing	14	19-Apr-26	02-May-26													Water Testing																																																																															
382		BILL NO.4 - UNIT 13 GAS RECEIVING STATION EQUIPMENT ROOM & GAS RECEIVING STATION	1070	15-Jan-26	19-Dec-28													BILL NO.4 - UNIT 13 GAS RECEIVING STATION EQUIPMENT ROOM & GAS RECEIVING STATION																																																																															
383		Unit 13 GAS Receiving Station Equipment Room	122	15-Jan-26	16-May-26													Unit 13 GAS Receiving Station Equipment Room																																																																															
384	GRS1000	Excavation to Formation Level	7	15-Jan-26*	21-Jan-26													Excavation to Formation Level																																																																															
385	GRS1010	Installation of Earth Grid	14	22-Jan-26	04-Feb-26													Installation of Earth Grid																																																																															
386	GRS1015	Plate Load Test (F1)	14	22-Jan-26	04-Feb-26													Plate Load Test (F1)																																																																															
387	GRS1030	Pad Footing and Substructure Construction Up to +5.57mPD	14	05-Feb-26	18-Feb-26													Pad Footing and Substructure Construction Up to +5.57mPD																																																																															
388	GRS1040	Construction of Superstructure Up to +12.15mPD	35	19-Feb-26	25-Mar-26													Construction of Superstructure Up to +12.15mPD																																																																															
389	GRS1050	Construction of Parapet and Dog House	14	26-Mar-26	08-Apr-26													Construction of Parapet and Dog House																																																																															
390	GRS1060	Internal Finishing	28	30-Mar-26	26-Apr-26													Internal Finishing																																																																															
391	GRS1070	BS Installation	35	12-Apr-26	16-May-26													BS Installation																																																																															
392	GRS1080	External Finish Including Cat Ladder	27	26-Mar-26	21-Apr-26													External Finish Including Cat Ladder																																																																															
393	GRS1090	Roofing System	28	09-Apr-26	06-May-26													Roofing System																																																																															
394	GRS1100	Water Test	7	16-Apr-26	22-Apr-26													Water Test																																																																															
395		GRS Equipment and Pipe Support	182	15-Jan-26	15-Jul-26													GRS Equipment and Pipe Support																																																																															
396	GRS2000	Excavation to Formation level +4.625 mPD / +5.625 mPD	7	15-Jan-26	21-Jan-26													Excavation to Formation level +4.625 mPD / +5.625 mPD																																																																															
397	GRS2010	Installation of Earthing Grid	35	22-Jan-26	25-Feb-26													Installation of Earthing Grid																																																																															
398	GRS2020	Plate Load Test (F5 & F19)	14	22-Jan-26	04-Feb-26													Plate Load Test (F5 & F19)																																																																															
399	GRS2040	Foundation Construction to +7.0 mPD	42	26-Feb-26	08-Apr-26													Foundation Construction to +7.0 mPD																																																																															
400	GRS2042	Foundation B1 Construction	14	09-Apr-26	22-Apr-26													Foundation B1 Construction																																																																															
401	GRS2044	Fencing Foundation Construction	14	09-Apr-26	22-Apr-26													Fencing Foundation Construction																																																																															
402	GRS2046	Pipe Cable Support	14	23-Apr-26	06-May-26													Pipe Cable Support																																																																															
403	GRS2048	Fencing Installation	21	23-Apr-26	13-May-26													Fencing Installation																																																																															
404	GRS2050	Equipment Plinth Construction	14	14-May-26	27-May-26													Equipment Plinth Construction																																																																															
405	GRS2052	Installation of Ladder and Maintenance Platform for Dry Gas Filter	49	28-May-26	15-Jul-26													Installation of Ladder and Maintenance Platform for Dry Gas Filter																																																																															
406	GRS2060	Backfill to Ground Level	14	21-May-26	03-Jun-26													Backfill to Ground Level																																																																															
407	GRS2070	Const of Cable Trench	49	21-May-26	08-Jul-26													Const of Cable Trench																																																																															
408	GRS2100	Drainage Works	35	28-May-26	01-Jul-26													Drainage Works																																																																															
409		Pipe Rack	91	29-May-26	27-Aug-26													Pipe Rack																																																																															
410	GRS2080	Pipe Rack Foundation	49	29-May-26	16-Jul-26													Pipe Rack Foundation																																																																															
411	GRS2090	Pipe Rack Installation	28	17-Jul-26	13-Aug-26													Pipe Rack Installation																																																																															
412	GRS2110	Railing Installation	14	14-Aug-26	27-Aug-26													Railing Installation																																																																															
413		DW-Final reinstatement of access roads and pavement for Area G6	92	19-Sep-28	19-Dec-28													DW-Final reinstatement of access roads and pavement for Area G6																																																																															
414	DW1230	9ii - Final reinstatement of access roads and pavement for Area G6	92	19-Sep-28*	19-Dec-28													9ii - Final reinstatement of access roads and pavement for Area G6																																																																															
415		BILL NO.5 - UNIT 13 C.W. CULVERT SYSTEM	108	06-Oct-25	21-Jan-26													BILL NO.5 - UNIT 13 C.W. CULVERT SYSTEM																																																																															
416	CW1000	Zone 4 & 6A - Installation of CW Pipe from A57 to A37 (Stage 1)	22	06-Oct-25	27-Oct-25													Zone 4 & 6A - Installation of CW Pipe from A57 to A37 (Stage 1)																																																																															
417	CW1002	Zone 4 & 6A - Haunching Concreting (with Thrust Block)	10	23-Oct-25	01-Nov-25													Zone 4 & 6A - Haunching Concreting (with Thrust Block)																																																																															
418	CW1004	Zone 4 & 6A - Water test for CW Pipe - Stage 1 - Erection, Testing and Removal (from A57 to A37)	8	02-Nov-25	09-Nov-25													Zone 4 & 6A - Water test for CW Pipe - Stage 1 - Erection, Testing and Removal (from A57 to A37)																																																																															
419	CW1006	Zone 4 & 6A - Backfilling for Diversion of Site Haul Road (Temporary)	3	10-Nov-25	12-Nov-25													Zone 4 & 6A - Backfilling for Diversion of Site Haul Road (Temporary)																																																																															

