

#	Act ID	Activity Name	Duration	Start	Finish	2025	2026	2027	2028	2029	2030	2031	
1	Contract No. 24-83005 Lamma Power Station Extention Civil and Building Works for Unit 13					2281	01-Mar-25	29-May-31	Contract No. 24-83005 Lamma Power Station Extention Civil and Building Works for Unit 13				
2	KEY DATES					2171	19-Jun-25	29-May-31	KEY DATES				
3	KD1000	Tentative Date of Commencement (Hand over of Major Work Area)	0	19-Jun-25*		◆ Tentative Date of Commencement (Hand over of Major Work Area)							
4	KD1010	Full mobilization of Site Team	0		02-Jul-25	◆ Full mobilization of Site Team							
5	KD1020	Completion date for the whole of the works	0		30-May-30*	◆ Completion date for the whole of the works							
6	KD1030	Defect Liability Period	0		29-May-31	◆ Defect Liability Period							
7	SITE POSSESSION DATE & COMPLETION DATE					1886	01-Apr-25	31-May-30	SITE POSSESSION DATE & COMPLETION DATE				
8	WORKS AREA ACCESS DATE					897	01-Apr-25	15-Sep-27	WORKS AREA ACCESS DATE				
9	AD1010	Area G1 - L13 MSB & HRSG	0	19-Jun-25*		◆ Area G1 - L13 MSB & HRSG							
10	AD1020	Area G2A - L13 MSB & HRSG	0	19-Jun-25*		◆ Area G2A - L13 MSB & HRSG							
11	AD1030	Area G2B - L13 MSB & HRSG	0	19-Jun-25*		◆ Area G2B - L13 MSB & HRSG							
12	AD1040	Area G3 - L13 MSB & HRSG	0	19-Jun-25*		◆ Area G3 - L13 MSB & HRSG							
13	AD1050	Area G3A - L13 MSB & HRSG	0	30-Jun-25*		◆ Area G3A - L13 MSB & HRSG							
14	AD1060	Area G1A - CW Outdoor Cooler Pump	0	19-Jun-25*		◆ Area G1A - CW Outdoor Cooler Pump							
15	AD1070	Area G4 - CW Culvert & External Works	0	19-Jun-25*		◆ Area G4 - CW Culvert & External Works							
16	AD1080	Area G5 - CW Culvert & External Works	0	19-Jun-25*		◆ Area G5 - CW Culvert & External Works							
17	AD1090	Area G6 (Stage 1) (Plan) - L13 GRS	0	15-Jul-25*		◆ Area G6 (Stage 1) (Plan) - L13 GRS							
18	AD1100	Area G6 (Stage 2) (Plan) - L13 GRS	0	15-Sep-27*		◆ Area G6 (Stage 2) (Plan) - L13 GRS							
19	AD1110	Area G7A (Stage 1) (Plan) - L13 GRS	0	15-Jul-25*		◆ Area G7A (Stage 1) (Plan) - L13 GRS							
20	AD1120	Area G7A (Stage 2) (Plan) - L13 GRS	0	15-Sep-27*		◆ Area G7A (Stage 2) (Plan) - L13 GRS							
21	AD1130	Area G7B (Stage 1) (Plan) - L13 GRS	0	15-Jul-25*		◆ Area G7B (Stage 1) (Plan) - L13 GRS							
22	AD1140	Area G7B (Stage 2) (Plan) - L13 GRS	0	15-Sep-27*		◆ Area G7B (Stage 2) (Plan) - L13 GRS							
23	AD1150	Area G8 (Stage 1) (Plan) - L13 GRS	0	15-Jul-25*		◆ Area G8 (Stage 1) (Plan) - L13 GRS							
24	AD1160	Area G8 (Stage 2) (Plan) - L13 GRS	0	15-Sep-27*		◆ Area G8 (Stage 2) (Plan) - L13 GRS							
25	AD1170	Area G10 - External Works	0	01-Oct-26*		◆ Area G10 - External Works							
26	AD1180	Area G11 - APX Trenching Works at LMX	0	01-Jul-27*		◆ Area G11 - APX Trenching Works at LMX							
27	AD1190	Area G12 - External Works	0	01-Jan-27*		◆ Area G12 - External Works							
28	AD1200	Area G13 (Plan) - No. 5 CW Pump Equipment Room	0	15-Jul-25*		◆ Area G13 (Plan) - No. 5 CW Pump Equipment Room							
29	AD1210	Area G14 - Light Oil Tank A&A And Associated Trenching Works	0	01-Oct-25*		◆ Area G14 - Light Oil Tank A&A And Associated Trenching Works							
30	AD1220	Area G15 - 275kV s/s II	0	01-Oct-25*		◆ Area G15 - 275kV s/s II							
31	AD1230	Area G16 (Plan) - No. 5 CW Intake	0	15-Jul-25*		◆ Area G16 (Plan) - No. 5 CW Intake							
32	AD1240	Area G16A (Plan) - No. 5 CW Intake	0	15-Jul-25*		◆ Area G16A (Plan) - No. 5 CW Intake							
33	AD1250	Area G17A - Shunt Reactor Compound No. 7 & 8	0	01-Jan-27*		◆ Area G17A - Shunt Reactor Compound No. 7 & 8							
34	AD1260	Area G17B - Shunt Reactor Compound No. 7 & 8	0	01-Jan-27*		◆ Area G17B - Shunt Reactor Compound No. 7 & 8							
35	AD1270	Area G18 (Plan) - Site Toilet	0	15-Jul-25*		◆ Area G18 (Plan) - Site Toilet							
36	AD1280	Area G22 (Plan) - Demolition Work of Urea Shelter	0	15-Jul-25*		◆ Area G22 (Plan) - Demolition Work of Urea Shelter							
37	AD1290	Area G19 - ACB Modification Works	0	02-Jun-25*		◆ Area G19 - ACB Modification Works							
38	AD1300	Area G20 (Plan) - No.5 Chimney	0	15-Jul-25*		◆ Area G20 (Plan) - No.5 Chimney							
39	AD1310	Area G21 - L11 Inspection Manhole For CW Culvert	0	01-Sep-25*		◆ Area G21 - L11 Inspection Manhole For CW Culvert							
40	AD1320	Area G23 - L10 MSB (Shower Pit)	0	01-Sep-25*		◆ Area G23 - L10 MSB (Shower Pit)							
41	AD1330	Area G24 - L11 MSB (Shower Pit)	0	01-Nov-25*		◆ Area G24 - L11 MSB (Shower Pit)							
42	AD1340	Area G26 - DG Store	0	02-Jun-25*		◆ Area G26 - DG Store							
43	AD1350	Area B1A - External Works	0	01-Jan-27*		◆ Area B1A - External Works							
44	AD1360	Area B1 - L13 Superstructure Storage Area	0	01-Apr-25*		◆ Area B1 - L13 Superstructure Storage Area							
45	AD1370	Area B2 - L13 Superstructure Storage Area	0	01-Apr-25*		◆ Area B2 - L13 Superstructure Storage Area							
46	AD1380	Area D2 - L13 Superstructure Storage Area	0	19-Jun-25*		◆ Area D2 - L13 Superstructure Storage Area							
47	AD1390	Area D7 - L13 Superstructure Storage Area	0	23-Apr-25*		◆ Area D7 - L13 Superstructure Storage Area							
48	AD1400	Area D8 (Plan) - L13 Superstructure Storage Area	0	15-Jul-25*		◆ Area D8 (Plan) - L13 Superstructure Storage Area							
49	SECTION COMPLETION DATE					1219	19-May-25	18-Sep-28	SECTION COMPLETION DATE				
50	SC1010	Sect Ai - Supporting Structures for Overhead Cranes of L13 MSB incl. roof str except deferred wk	395	19-Jun-25*	18-Jul-26	◆ Sect Ai - Supporting Structures for Overhead Cranes of L13 MSB incl. roof str except deferred wk							
51	SC1020	Sect Aii - Ext. Wks incl. CW Outlet Culvert Pipes	395	19-Jun-25*	18-Jul-26	◆ Sect Aii - Ext. Wks incl. CW Outlet Culvert Pipes							
52	SC1030	Sect Bi - Ext. Wk Incl. CW Inlet Culvert Pipes	306	19-Jun-25*	20-Apr-26	◆ Sect Bi - Ext. Wk Incl. CW Inlet Culvert Pipes							
53	SC1040	Sect Bii - L13 Gas Rec. St Eqpt Rm - Stage 1 (Plan)	306	15-Jul-25*	16-May-26	◆ Sect Bii - L13 Gas Rec. St Eqpt Rm - Stage 1 (Plan)							
54	SC1060	Sect Ci - Southern Part of L13 HRSG and its Surrounding	334	19-Jun-25*	18-May-26	◆ Sect Ci - Southern Part of L13 HRSG and its Surrounding							
55	SC1070	Sect Cii - Remaining Northern Part of L13 HRSG Area and its Surrounding	410	19-Jun-25*	02-Aug-26	◆ Sect Cii - Remaining Northern Part of L13 HRSG Area and its Surrounding							
56	SC1090	Sect Ciii - G/F of L13 MSB incl. Condenser Pit, etc fdn GL 13-B ~ C and 13-1 ~ 6 for installation of condenser	426	19-Jun-25*	18-Aug-26	◆ Sect Ciii - G/F of L13 MSB incl. Condenser Pit, etc fdn GL 13-B ~ C and 13-1 ~ 6 for installation of condenser							
57	SC1100	Sect Civ - No.5 CW Intake L13 Pump Chamber, Drum Screen Chamber, and Penstock Chamber (Plan)	334	15-Jul-25*	13-Jun-26	◆ Sect Civ - No.5 CW Intake L13 Pump Chamber, Drum Screen Chamber, and Penstock Chamber (Plan)							
58	SC1110	Sect Di - CW Pump Equipment Room No. 5 and Its Surrounding (Plan)	699	15-Jul-25*	13-Jun-27	◆ Sect Di - CW Pump Equipment Room No. 5 and Its Surrounding (Plan)							
59	SC1120	Sect Dii - No. 5 CW Intake Remaining Works (Plan)	700	15-Jul-25*	14-Jun-27	◆ Sect Dii - No. 5 CW Intake Remaining Works (Plan)							
60	SC1130	Sect Diii - 275kV Switch St. Phase II A & A Works	365	01-Oct-25*	30-Sep-26	◆ Sect Diii - 275kV Switch St. Phase II A & A Works							
61	SC1140	Sect Div - Plinth and Pipe Support for LMX Light Oil Tank Farm	396	01-Oct-25*	31-Oct-26	◆ Sect Div - Plinth and Pipe Support for LMX Light Oil Tank Farm							
62	SC1150	Sect Dv - LMX Dangerous Goods Store Alterations and Additions Works	122	02-Jun-25*	01-Oct-25	◆ Sect Dv - LMX Dangerous Goods Store Alterations and Additions Works							
63	SC1160	Sect Ei - Whole of L13 MSB incl. Pipe and Cable Rack along South Facade with Udr Grd Utilities	487	19-Jun-25*	18-Oct-26	◆ Sect Ei - Whole of L13 MSB incl. Pipe and Cable Rack along South Facade with Udr Grd Utilities							

Actual Work Remaining Work Critical Remaining Work Milestone Summary		TASK filter: All Activities Lamma Power Station Extension Civil and Building Works for Unit 13 Contract No. 24-83005 Master Programme	Date	Revision	Checked	Approved

Act ID	Activity Name	Duration	Start	Finish	2025	2026	2027	2028	2029	2030	2031
632	 CC1020 Arrange BD inspection	24	19-Sep-25	12-Oct-25		 Arrange BD inspection					
633	 CC1030 Removal of concrete cover, excavation and construction of new manhole (blocks and steel) with permanent CI manhole cover	36	13-Oct-25	17-Nov-25		 Removal of concrete cover, excavation and construction of new manhole (blocks and steel) with permanent CI manhole cover					
634	 CC1040 Clearing site after construction	6	18-Nov-25	23-Nov-25		 Clearing site after construction					
635	 BILL NO.16 - MODIFICATION WORK TO EXISTING NO. 5 C.W. INTAKE AND C.W. PUMP EQUIPMENT ROOM NO. 5	318	15-Jul-25	29-May-26		 BILL NO.16 - MODIFICATION WORK TO EXISTING NO. 5 C.W. INTAKE AND C.W. PUMP EQUIPMENT ROOM NO. 5					
636	 CWP1000 Equipment Room - Removal of mass fill concrete panels	10	15-Jul-25	24-Jul-25		 Equipment Room - Removal of mass fill concrete panels					
637	 CWP1010 Discharge Valve Chamber - Construction of plinths for L13 pipes/valves	36	25-Jul-25	29-Aug-25		 Discharge Valve Chamber - Construction of plinths for L13 pipes/valves					
638	 CWP1020 Discharge Valve Chamber - Removal of existing block wall	14	30-Aug-25	12-Sep-25		 Discharge Valve Chamber - Removal of existing block wall					
639	 CWP1030 Discharge Valve Chamber - installation of puddle pipe (by Others)	28	13-Sep-25	10-Oct-25		 Discharge Valve Chamber - Installation of puddle pipe (by Others)					
640	 CWP1040 Discharge Valve Chamber - Seal up wall opening by concrete	14	11-Oct-25	24-Oct-25		 Discharge Valve Chamber - Seal up wall opening by concrete					
641	 CWP1050 Discharge Valve Chamber - Installation of GRP ladder and modification of existing GRP railing and security wire mesh	18	25-Oct-25	11-Nov-25		 Discharge Valve Chamber - Installation of GRP ladder and modification of existing GRP railing and security wire mesh					
642	 CWP1060 Discharge Valve Chamber - Laying cement sand screeding	14	12-Nov-25	25-Nov-25		 Discharge Valve Chamber - Laying cement sand screeding					
643	 CWP1070 Pump Chamber - Removal of existing precast cover and installation of GMS railing	28	26-Nov-25	23-Dec-25		 Pump Chamber - Removal of existing precast cover and installation of GMS railing					
644	 CWP1080 Pump Chamber - Removal of cement sand seal up material inside existing pocket holes	10	24-Dec-25	02-Jan-26		 Pump Chamber - Removal of cement sand seal up material inside existing pocket holes					
645	 CWP1090 Pump Chamber - Make good of fall surface of existing concrete topping by grinding to achieve fall requirement	10	03-Jan-26	12-Jan-26		 Pump Chamber - Make good of fall surface of existing concrete topping by grinding to achieve fall requirement					
646	 CWP1100 Mesh Screen Chamber - Removal of precast cover and disposal	14	13-Jan-26	26-Jan-26		 Mesh Screen Chamber - Removal of precast cover and disposal					
647	 CWP1110 Mesh Screen Chamber - Breaking non-struct conc. topping for conduits installation then reinstate trench cover/topping	28	27-Jan-26	23-Feb-26		 Mesh Screen Chamber - Breaking non-struct conc. topping for conduits installation then reinstate trench cover/topping					
648	 CWP1120 Mesh Screen Chamber - Installation of GRP ladder with safety loops, railing with security wire mesh and GRP grating	18	24-Feb-26	13-Mar-26		 Mesh Screen Chamber - Installation of GRP ladder with safety loops, railing with security wire mesh and GRP grating					
649	 CWP1130 Mesh Screen Chamber - Removal of cement sand seal up material inside existing opening and pocket holes	6	14-Mar-26	19-Mar-26		 Mesh Screen Chamber - Removal of cement sand seal up material inside existing opening and pocket holes					
650	 CWP1140 Mesh Screen Chamber - Unplug existing drain pipe towards existing L13 chamber	6	20-Mar-26	25-Mar-26		 Mesh Screen Chamber - Unplug existing drain pipe towards existing L13 chamber					
651	 CWP1150 Mesh Screen Chamber - Installation of permanent isolation valve to existing trash basket pit and trash pit	6	26-Mar-26	31-Mar-26		 Mesh Screen Chamber - Installation of permanent isolation valve to existing trash basket pit and trash pit					
652	 CWP1160 Bar Screen & Penstock Chamber - Removal of precast cover	12	30-Aug-25	10-Sep-25		 Bar Screen & Penstock Chamber - Removal of precast cover					
653	 CWP1170 Bar Screen & Penstock Chamber - Installation of L13 Bar Screen SS Channel	28	11-Sep-25	08-Oct-25		 Bar Screen & Penstock Chamber - Installation of L13 Bar Screen SS Channel					
654	 CWP1180 Bar Screen & Penstock Chamber - Break up 200mm non-struct conc. topping and install dowel bars at L13 penstock support	28	09-Oct-25	05-Nov-25		 Bar Screen & Penstock Chamber - Break up 200mm non-struct conc. topping and install dowel bars at L13 penstock support					
655	 CWP1190 Bar Screen & Penstock Chamber - Install GRP ladder with safety loops and GMS grating	28	06-Nov-25	03-Dec-25		 Bar Screen & Penstock Chamber - Install GRP ladder with safety loops and GMS grating					
656	 CWP1200 Bar Screen & Penstock Chamber - Modify existing plinth for penstock install. & seal up gap bet. stop gate/intake (dw)	35	04-Dec-25*	07-Jan-26		 Bar Screen & Penstock Chamber - Modify existing plinth for penstock install. & seal up gap bet. stop gate/intake (dw)					
657	 CWP1210 Bar Screen & Penstock Chamber - Concrete scabbling to form recess for grating cover installation	14	08-Jan-26	21-Jan-26		 Bar Screen & Penstock Chamber - Concrete scabbling to form recess for grating cover installation					
658	 CWP1220 Intake Culvert - Remove and disposal of temporary watergate and steel end plate	28	22-Jan-26	18-Feb-26		 Intake Culvert - Remove and disposal of temporary watergate and steel end plate					
659	 CWP1230 Intake Culvert - Diving inspection and desilting	28	19-Feb-26	18-Mar-26		 Intake Culvert - Diving inspection and desilting					
660	 CWP1240 Intake Culvert - Installation of chlorination pipes	14	19-Mar-26	01-Apr-26		 Intake Culvert - Installation of chlorination pipes					
661	 DW-Construction of concrete plinth for penstock within L13 Penstock Chamber inside No.5 C.W. Intake	28	01-May-26	29-May-26		 DW-Construction of concrete plinth for penstock within L13 Penstock Chamber inside No.5 C.W. Intake					
662	 DW1320 15) Construction of concrete plinth for penstock within L13 Penstock Chamber inside No.5 C.W. Intake	28	01-May-26*	29-May-26		 15) Construction of concrete plinth for penstock within L13 Penstock Chamber inside No.5 C.W. Intake					
663	 BILL NO.17 - MODIFICATION WORK TO EXISTING LMX ADMINISTRATION AND CONTROL BUILDING	771	01-Apr-25	11-May-27		 BILL NO.17 - MODIFICATION WORK TO EXISTING LMX ADMINISTRATION AND CONTROL BUILDING					
664	 LACB1000 LMX L9 - Form opening to existing raised floor & Installation of supporting rack	36	03-Apr-26	08-May-26		 LMX L9 - Form opening to existing raised floor & Installation of supporting rack					
665	 LACB1010 LMX L10 - Form opening to existing raised floor & Installation of supporting rack	36	01-Mar-27*	05-Apr-27		 LMX L10 - Form opening to existing raised floor & Installation of supporting rack					
666	 LACB1020 LMX L11 - Form opening to existing raised floor & Installation of supporting rack	36	06-Apr-27	11-May-27		 LMX L11 - Form opening to existing raised floor & Installation of supporting rack					
667	 LACB1030 LMX L13 - Installation of supporting rack	36	20-Jul-26*	24-Aug-26		 LMX L13 - Installation of supporting rack					
668	 LACB1040 ACB modification works at Area G19 as shown in drawing no. 554/03/024/2040 (Except works in drawing no. 554/03/033/2000)	149	01-Apr-25*	27-Aug-25		 ACB modification works at Area G19 as shown in drawing no. 554/03/024/2040 (Except works in drawing no. 554/03/033/2000)					
669	 BILL NO.18 - REFURB. WRKS. ON EXISTING WORKSHOP AREAS BET. GEN. MAINT. BLDG & TRAIN. WORKSHOP BLDG.	184	02-Jun-25	02-Dec-25		 BILL NO.18 - REFURB. WRKS. ON EXISTING WORKSHOP AREAS BET. GEN. MAINT. BLDG & TRAIN. WORKSHOP BLDG.					
670	 WATER TANK REMEDIAL WORKS	53	26-Jun-25	17-Aug-25		 WATER TANK REMEDIAL WORKS					
671	 RW1000 Water Tank - Hack off existing internal finishes including existing waterproofing layer to sound concrete substrate	12	26-Jun-25	07-Jul-25		 Water Tank - Hack off existing internal finishes including existing waterproofing layer to sound concrete substrate					
672	 RW1010 Water Tank - Sealing of visible cracks with repair mortar	8	08-Jul-25	15-Jul-25		 Water Tank - Sealing of visible cracks with repair mortar					
673	 RW1020 Water Tank - Apply Optimix BP126 Plaster* to floor, walls and ceiling soffit	6	16-Jul-25	21-Jul-25		 Water Tank - Apply Optimix BP126 Plaster* to floor, walls and ceiling soffit					
674	 RW1030 Water Tank - Apply waterproofing	10	22-Jul-25	31-Jul-25		 Water Tank - Apply waterproofing					
675	 RW1040 Water Tank - Carry out water test	5	01-Aug-25	05-Aug-25		 Water Tank - Carry out water test					
676	 RW1050 Water Tank - Install tiles to floor, walls and ceiling soffit	12	06-Aug-25	17-Aug-25		 Water Tank - Install tiles to floor, walls and ceiling soffit					
677	 REPLACEMENT OF EXISTING METAL ROOF SYSTEM	184	02-Jun-25	02-Dec-25		 REPLACEMENT OF EXISTING METAL ROOF SYSTEM					
678	 RW1100 Metal Roof - Design Preparation	28	02-Jun-25	29-Jun-25		 Metal Roof - Design Preparation					
679	 RW1110 Metal Roof - BD Submission & Approval	60	30-Jun-25	28-Aug-25		 Metal Roof - BD Submission & Approval					
680	 RW1120 Metal Roof - BD Consent Application	30	29-Aug-25	27-Sep-25		 Metal Roof - BD Consent Application					
681	 RW1130 Metal Roof - BA10 Submission	7	28-Sep-25	04-Oct-25		 Metal Roof - BA10 Submission					
682	 RW1150 Metal Roof - Erection corrugated metal hoarding	14	28-Sep-25	11-Oct-25		 Metal Roof - Erection corrugated metal hoarding					
683	 RW1160 Metal Roof - Removal of existing roofing system	14	11-Oct-25	25-Oct-25		 Metal Roof - Removal of existing roofing system					
684	 RW1170 Metal Roof - Temporary removal of affected electrical installation, FS installation and mech ventilation installations	14	11-Oct-25	25-Oct-25		 Metal Roof - Temporary removal of affected electrical installation, FS installation and mech ventilation installations					
685	 RW1180 Metal Roof - Installation of new roofing system including skylight, capping, gutters and and rain water outlet,	28	15-Oct-25	12-Nov-25		 Metal Roof - Installation of new roofing system including skylight, capping, gutters and and rain water outlet,					
686	 RW1190 Metal Roof - Installation of fall arrest system and 150dia epoxy coated CI pilpes	14	12-Nov-25	25-Nov-25		 Metal Roof - Installation of fall arrest system and 150dia epoxy coated CI pilpes					
687	 RW1200 Metal Roof - Install replacement of damaged fire rated ceiling	14	12-Nov-25	25-Nov-25		 Metal Roof - Install replacement of damaged fire rated ceiling					
688	 RW1210 Metal Roof - Repaint the entire fire ated ceiling with polyurethane coating	7	26-Nov-25	02-Dec-25		 Metal Roof - Repaint the entire fire ated ceiling with polyurethane coating					
689	 BILL NO.18A - A&A WORKS AT DG STORE	97	26-Jun-25	01-Oct-25		 BILL NO.18A - A&A WORKS AT DG STORE					
690	 DG1000 DG Store - Notification to commence A&A works	14	26-Jun-25	09-Jul-25		 DG Store - Notification to commence A&A works					
691	 DG1010 DG Store - Construct new 560(H) R.C curb at the entrance and lower areas of DG Store "A" incl. painting to wall/floor	8	09-Jul-25	17-Jul-25		 DG Store - Construct new 560(H) R.C curb at the entrance and lower areas of DG Store "A" incl. painting to wall/floor					
692	 DG1020 DG Store - Construct temp. fire rated enclosure for new partition wall opening at DG Store "A"	14	17-Jul-25	30-Jul-25		 DG Store - Construct temp. fire rated enclosure for new partition wall opening at DG Store "A"					
693	 DG1030 DG Store - Re-locate all ammonium hydroxide at existing DG Store "D" to DG Store "A" (with prior approval from FSD)	8	30-Jul-25	07-Aug-25		 DG Store - Re-locate all ammonium hydroxide at existing DG Store "D" to DG Store "A" (with prior approval from FSD)					
694	 DG1040 DG Store - Construct R.C. ramp, rtaircase, railings and curbs at DG Store "D"	24	07-Aug-25	31-Aug-25		 DG Store - Construct R.C. ramp, rtaircase, railings and curbs at DG Store "D"					
695	 DG1050 DG Store - Painting works to wall and floors (RUSTOLEUM 9100)	11	31-Aug-25	11-Sep-25		 DG Store - Painting works to wall and floors (RUSTOLEUM 9100)					
696	 DG1060 DG Store - Statutory Inspection	14	12-Sep-25	25-Sep-25		 DG Store - Statutory Inspection					
697	 DG1070 DG Store - Restore all Ammonium Hydroxide to DG Store "D" from DG Store "A"	6	25-Sep-25	01-Oct-25		 DG Store - Restore all Ammonium Hydroxide to DG Store "D" from DG Store "A"					
698	 BILL NO.18B - EMERGENCY SHOWER AT L10 & L11 MSB	138	01-Sep-25	16-Jan-26		 BILL NO.18B - EMERGENCY SHOWER AT L10 & L11 MSB					
699	ES1000 L10 Shower - Break existing on-grade slab and excavation	14	01-Sep-25	14-Sep-25		L10 Shower - Break existing on-grade slab and excavation					
700	ES1010 L10 Shower - Construct RC emrgency shower pit including 300mmx300mm D trench	28	15-Sep-25	12-Oct-25		L10 Shower - Construct RC emrgency shower pit including 300mmx300mm D trench					
701	ES1020 L10 Shower - Backfill and reintate on-grade slab	21	13-Oct-25	02-Nov-25		L10 Shower - Backfill and reintate on-grade slab					
702	ES1030 L10 Shower - Installation of unheated emergency safety shower set incl. plumbings	14	03-Nov-25	16-Nov-25		L10 Shower - Installation of unheated emergency safety shower set incl. plumbings					
703	ES1040 L11 Shower - Break existing on-grade slab and excavation	14	01-Nov-25	14-Nov-25		L11 Shower - Break existing on-grade slab and excavation					

L13 Erection Schedule

SCHEDULE C. PROPOSED ERECTION PROGRAMME FOR UNIT 13

