

香港電燈有限公司  
The Hongkong Electric Co., Ltd.



**Lamma Power Station Extension  
Construction Phase  
Monthly Environmental Monitoring & Audit Report**

**January 2022**

香港電燈有限公司  
The Hongkong Electric Co., Ltd.



**ENVIRONMENTAL IMPACT ASSESSMENT (EIA) ORDINANCE, CAP. 499**

**ENVIRONMENTAL PERMIT NO. EP-071/2000/D**

**LAMMA POWER STATION EXTENSION  
ENVIRONMENTAL MONITORING & AUDIT PROGRAMME  
AT CONSTRUCTION PHASE**

Report Title	Lamma Power Station Extension – Unit L11 & L12 Monthly EM&A Report (January 2022)
Date	14 February 2022
Certified by	 (Mr. CHAN Hon Yeung, Environmental Team Leader)
Verified by	 Mr. Y T Tang (AECOM Asia Company Limited, Independent Environmental Checker)

## TABLE OF CONTENT

### EXECUTIVE SUMMARY

<b>1.</b>	<b>INTRODUCTION .....</b>	<b>1</b>
1.1	Background	1
1.2	Project Organisation	1
1.3	Construction Works undertaken during the Reporting Month	1
1.4	Summary of EM&A Requirements	5
<b>2.</b>	<b>AIR QUALITY .....</b>	<b>7</b>
2.1	Monitoring Requirements	7
2.2	Monitoring Locations	7
2.3	Monitoring Equipment	7
2.4	Monitoring Parameters, Frequency and Duration	7
2.5	Monitoring Procedures and Calibration Details	8
2.6	Results and Observations	9
<b>3.</b>	<b>NOISE.....</b>	<b>11</b>
3.1	Monitoring Requirements	11
3.2	Monitoring Locations	11
3.3	Monitoring Equipment	11
3.4	Monitoring Parameters, Frequency and Duration	11
3.5	Monitoring Procedures and Calibration Details	12
3.6	Results and Observations	12
<b>4.</b>	<b>ENVIRONMENTAL AUDIT .....</b>	<b>14</b>
4.1	Review of Environmental Monitoring Procedures	14
4.2	Assessment of Environmental Monitoring Results	14
4.3	Waste Management	14
4.4	Site Environmental Audit	15
4.5	Status of Environmental Licensing and Permitting	15
4.6	Implementation Status of Environmental Mitigation Measures	16
4.7	Implementation Status of Event/Action Plans	16
4.8	Implementation Status of Environmental Complaint Handling Procedures	16
<b>5.</b>	<b>FUTURE KEY ISSUES .....</b>	<b>18</b>
5.1	Key Issues for the Coming Month	18
5.2	Monitoring Schedules for the Next 3 Months	19
5.3	Construction Program for the Next 3 Months	19
<b>6.</b>	<b>CONCLUSION .....</b>	<b>20</b>

## **LIST OF TABLES**

Table 1.1	Construction Activities and Their Corresponding Environmental Mitigation Measures
Table 2.1	Air Quality Monitoring Locations
Table 2.2	Air Quality Monitoring Equipment
Table 2.3	Air Quality Monitoring Parameter, Duration and Frequency
Table 3.1	Noise Monitoring Equipment
Table 3.2	Noise Monitoring Duration and Parameter
Table 4.1	Summary of AL Level Exceedances on Monitoring Parameters
Table 4.2	Estimated Amounts of Waste in January 2022
Table 4.3	Summary of Environmental Licensing and Permit Status
Table 4.4	Environmental Complaints Received in January 2022
Table 4.5	Outstanding Environmental Complaints Carried Over

## **LIST OF FIGURES**

Figure 1.1	Layout of Work Site
Figure 2.1	Location of Air Quality Monitoring Stations
Figure 3.1	Location of Noise Monitoring Stations

## **APPENDICES**

Appendix A	Organization Chart
Appendix B	Action and Limit Levels for Air Quality and Noise
Appendix C	Environmental Monitoring Schedule
Appendix D	Air Quality Monitoring Results for January 2022
Appendix E	Noise Monitoring Results for January 2022
Appendix F	The QA/QC Procedures and Results
Appendix G	Event/Action Plans
Appendix H	Site Audit Summary
Appendix I	Summary of EMIS
Appendix J	Tentative Construction Programme
Appendix K	Monthly Waste Flow Table for January 2022

## EXECUTIVE SUMMARY

This is the 141<sup>st</sup> monthly Environmental Monitoring and Audit (EM&A) report for the Project “Construction of Lamma Power Station Extension” prepared by the Environmental Team (ET). This report presents the results of impact monitoring on air quality and noise for the said project in January 2022.

The reclamation and submarine pipeline works were completed with the first gas-fired combined cycle unit (viz. Unit L9) commissioned in October 2006, working currently on base load operation. To cope with the scheduled retirement of the existing units at Lamma Power Station, the second gas-fired combined cycle unit (viz. Unit L10) L10 was commissioned for reliable operation in February 2020. The operational EM&A work for L9 and L10 is recorded in the separate monthly EM&A report for the Project “Operation of Lamma Power Station Extension”.

In September 2016, the Government approved HK Electric to construct the third combined cycle gas-fired generating unit (L11) to implement the 2020 Fuel Mix Target. L11 is planned for commercial operation in 2022 and the associated construction work commenced in November 2016. The Gas-in and Synchronization for L11 were carried out in mid-October and mid-November 2021 respectively to facilitate commissioning activities.

With the Government’s approval to build the fourth combined cycle gas-fired generating unit (L12) in July 2018, the associated construction work commenced in April 2019. When L12 is commissioned in 2023, the total gas-fired electricity generation will further rise to reach about 70% of our total output.

Air and noise monitoring were performed. The results were checked against the established Action/Limit (AL) levels. An on-site audit was conducted once per week. The implementation status of the environmental mitigation measures, Event/Action Plan and environmental complaint handling procedures were also checked.

### Construction Activities Undertaken

Construction activities for Lamma Extension during the reporting month are tabulated as follows:

Item	Construction Activities
Unit L11 Civil and Building Works	Main Station Building external works road reinstatement and pipe connection in jacking pit
Unit L11 Mechanical Erection	Testing and commissioning
Unit L11 Electrical, Instrumentation & Control Erection	Testing and commissioning
Unit L12 Civil and Building Works	Construction of Main Station Building, construction of No. 5 Chimney, construction of L12 GRS equipment room, construction of superstructure for ACB, installation of pipe and backfilling works for No. 5 C.W. Culvert, installation of precast beam for Cable Bridge (North & South), construction of pile cap for shunt reactor compound extension and soil nailing for No. 5 C.W. Intake.
Unit L12 Mechanical Erection	Condenser installation, HRSG installation and turbine block installation
Unit L12 Electrical, Instrumentation & Control Erection	Cable installation

## Environmental Monitoring Works

All monitoring work at designated stations was performed as scheduled satisfactorily.

### *Air Quality*

No exceedance of Action/Limit levels on 1-hour TSP and 24-hour TSP for air quality was recorded in the month.

### *Noise*

No exceedance of Action and Limit levels for noise arising from the construction of Lamma Extension was recorded in the month.

## Site Environmental Audit

Site audits were carried out on a weekly basis to monitor environmental issues on the construction site. The site conditions were generally satisfactory.

## Environmental Licensing and Permitting

Description	Permit No.	Valid Period		Issued To	Date of Issuance
		From	To		
Varied Environmental Permit	EP-071/2000/D	28/09/20	-	HK Electric	28/09/20
Construction Noise Permit	GW-RS0600-21	08/08/21	07/02/22	Contractor	06/08/21
Construction Noise Permit	GW-RS0790-21	23/10/21	21/04/22	Contractor	21/10/21
Construction Noise Permit	GW-RS1011-21	01/01/22	30/06/22	Contractor	20/12/21
WPCO Discharge Licence	WT00034006-2019	08/08/19	31/08/24	Contractor	22/08/19
WPCO Discharge Licence	WT00037613-2021	15/04/21	30/04/26	Contractor	15/04/21
WPCO Discharge Licence	WT00037665-2021	06/05/21	31/05/26	Contractor	06/05/21
Registration of Chemical Waste Producer	WPN5213-912-P2781-22	22/02/16	-	Contractor	22/02/16
Registration of Chemical Waste Producer	WPN5517-912-T2007-02	17/03/05	-	Contractor	17/03/05
Waste Disposal Billing Account	Account No.: 7031135	21/06/18	-	Contractor	21/06/18
Waste Disposal Billing Account	Account No.: 7027672	24/04/17	-	Contractor	24/04/17
Waste Disposal Billing Account	Account No.: 7038672	27/10/20	-	Contractor	27/10/20
Waste Disposal Billing Account	Account No.: 7039272	08/01/21	-	Contractor	08/01/21
Waste Disposal Billing Account	Account No.: 7041942	21/10/21	-	Contractor	21/10/21

## **Implementation Status of Environmental Mitigation Measures**

Environmental mitigation measures for the construction activities as recommended in the EM&A manual were implemented in the reporting month.

## **Environmental Complaints**

No complaint against the construction activities was received in the reporting month.

## **Future Key Issues**

The future key issues to be considered in the coming month are as follows:

### Unit L11 Civil and Building Works

- to continue executing the preventive measures for avoiding noise exceedance and keep monitoring/ reviewing the performance;
- to monitor and review the sufficiency of the dust suppression measures provided and increase the resources accordingly if necessary;
- to treat wastewater in sedimentation pit and tanks before discharge and to ensure compliance with the WPCO discharge licence already obtained.

### Unit L11 Mechanical Erection

- to continue monitoring the noise level during construction and to ensure compliance with the CNP's already obtained;
- to continue executing the preventive measures for avoiding noise exceedance and keep monitoring/ reviewing the performance;
- to monitor and review the sufficiency of the dust suppression measures provided and increase the resources accordingly if necessary.

### Unit L11 Electrical, Instrumentation & Control Erection

- to continue monitoring the noise level during construction and to ensure compliance with the CNP's already obtained;
- to continue executing the preventive measures for avoiding noise exceedance and keep monitoring/ reviewing the performance;
- to monitor and review the sufficiency of the dust suppression measures provided and increase the resources accordingly if necessary.

### Unit L12 Civil and Building Works

- to continue monitoring the noise level during construction and to ensure compliance with the CNP's already obtained;
- to monitor and review the sufficiency of the dust suppression measures provided and increase the resources accordingly if necessary;
- to treat wastewater in sedimentation pit and tanks before discharge and to ensure compliance with the WPCO discharge licence already obtained;

### Unit L12 Mechanical Erection

- to continue executing the preventive measures for avoiding noise exceedance and keep monitoring/ reviewing the performance;

- to monitor and review the sufficiency of the dust suppression measures provided and increase the resources accordingly if necessary.

#### Unit L12 Electrical, Instrumentation & Control Erection

- to continue executing the preventive measures for avoiding noise exceedance and keep monitoring/ reviewing the performance;
- to monitor and review the sufficiency of the dust suppression measures provided and increase the resources accordingly if necessary.

#### **Concluding Remarks**

The environmental performance of the project was generally satisfactory.

## 1. INTRODUCTION

### 1.1 Background

The Environmental Team (hereinafter called the “ET”) was formed within the Hongkong Electric Co. Ltd (HEC) to undertake Environmental Monitoring and Audit for “Construction of Lamma Power Station Extension” (hereinafter called the “Project”). Under the requirements of Section 6 of Environmental Permit EP-071/2000/D, an EM&A programme for impact environmental monitoring set out in the EM&A Manual (Construction Phase) is required to be implemented. In accordance with the EM&A Manual, environmental monitoring of air quality, noise and water quality and regular environmental audits are required for the Project. With the completion of reclamation and submarine pipeline works, no further marine water quality monitoring would be required.

The Project involves the construction of a gas-fired power station employing combined cycled gas turbine technology, forming an extension to the existing Lamma Power Station. The key elements of the Project including the construction activities associated with the transmission system and submarine gas pipeline are outlined as follows.

- dredging and reclamation to form approximately 22 hectares of usable area;
- construction of six 300MW class gas-fired combined cycle units;
- construction of a gas receiving station;
- construction of a transmission system linking the Lamma Extension to load centres on Hong Kong Island;
- laying of a gas pipeline for the supply of natural gas to the new power station

This report summarizes the environmental monitoring and audit work for the Project for the month of January 2022.

### 1.2 Project Organisation

An Environmental Management Committee (EMC) has been set up in HEC to oversee the Project. The management structure includes the following:

- Environmental Protection Department (The Authority);
- Environmental Manager (The Chairman of the Environmental Management Committee);
- Engineer;
- Independent Environmental Checker (IEC);
- Environmental Team (ET);
- Contractor.

The project organisation chart for the construction EM&A programme is shown in [Appendix A](#).

### 1.3 Construction Works undertaken during the Reporting Month

Construction activities for Unit L11 civil and building works were, Main Station Building external works road reinstatement and pipe connection in jacking pit. Construction activities for Unit L11 mechanical erection were testing and commissioning. Construction activity for Unit L11 electrical, instrumentation & control erection was testing and commissioning. Construction activities for Unit L12 civil and building works were, construction of Main Station Building, construction of No.5 Chimney, construction of L12 GRS equipment room, construction of

superstructure for ACB, installation of pipe and backfilling works for No. 5 C.W. Culvert, and installation of precast beam for Cable Bridge (North & South), construction of pile cap for shunt reactor compound extension and soil nailing for No. 5 C.W. Intake. Construction activities for Unit L12 mechanical erection were condenser installation, HRSG installation and turbine block installation. Construction activity for Unit L12 electrical, instrumentation & control erection was cable installation. Layout plan for construction site is shown in [Figure 1.1](#).

The main construction activities carried out during the reporting month and the corresponding environmental mitigation measures are summarized in [Table 1.1](#). The implementation of major mitigation measures in the month is provided in [Appendix I](#).

Table 1.1 Construction Activities and Their Corresponding Environmental Mitigation Measures

Item	Construction Activities	Environmental Mitigation Measures
Unit L11 Civil and Building Works		
1.	Main Station Building external works road reinstatement and pipe connection in jacking pit	<p><b>Air</b></p> <ul style="list-style-type: none"> <li>– All regulated machine attached with valid exception/approval NRMM labels.</li> <li>– Water truck and water sprinkler system was used.</li> <li>– Excavated slope and soil stock covered with cement or tarpaulin.</li> <li>– Backfilled surface was compacted.</li> <li>– Wheel washing facility was provided.</li> </ul> <p><b>Wastewater</b></p> <ul style="list-style-type: none"> <li>– Wastewater should be treated in desilting pit and tanks before discharge. Solution should be added to speed up the sedimentation process. Sediment in pit and tanks must be removed regularly. The frequency would be from every other day to weekly basis depends on the volume of sediment accumulated in order to maintain sufficient volume for wastewater treatment.</li> </ul> <p><b>Waste Management</b></p> <ul style="list-style-type: none"> <li>– Excavated soil was temporary stored for backfilling.</li> <li>– Scrape metal would be recycled.</li> <li>– Timber would be reused as much as possible.</li> </ul>
Unit L11 Mechanical Erection		
2.	Testing and commissioning	<p><b>Air</b></p> <ul style="list-style-type: none"> <li>– Dust suppression measures implemented according to the EMP.</li> </ul>

Item	Construction Activities	Environmental Mitigation Measures
		<p><b>Noise</b></p> <ul style="list-style-type: none"> <li>– General noise mitigation measures employed at all work sites throughout the construction phase.</li> </ul> <p><b>Waste Management</b></p> <ul style="list-style-type: none"> <li>– Waste Management Plan submitted and implemented</li> </ul>
Unit L11 Electrical, Instrumentation & Control Erection		
3.	Testing and commissioning	<p><b>Air</b></p> <ul style="list-style-type: none"> <li>– Dust suppression measures implemented according to the EMP.</li> </ul> <p><b>Noise</b></p> <ul style="list-style-type: none"> <li>– General noise mitigation measures employed at all work sites throughout the construction phase.</li> </ul> <p><b>Waste Management</b></p> <ul style="list-style-type: none"> <li>– Waste Management Plan submitted and implemented.</li> </ul>
Unit L12 Civil and Building Works		
4.	<p><u>Construction of Main Station Building</u></p> <p>Construction of No.5 Chimney</p> <p>Construction of L12 GRS Equipment Room</p> <p><u>ACB</u> Construction of superstructure</p> <p><u>No.5 C.W. Culvert</u> installation of pipe and backfilling works</p>	<p><b>Air</b></p> <ul style="list-style-type: none"> <li>– All regulated machine attached with valid exception/approval NRMM labels.</li> <li>– Water truck, water sprinkler system and mist cannon would be used.</li> <li>– Water spraying for concrete breaking works.</li> <li>– Soil stock would be covered with cement or tarpaulin or keep the entire surface wet. Wheel washing facility was provided.</li> </ul> <p><b>Noise</b></p> <ul style="list-style-type: none"> <li>– Works conducted during restricted hours should comply with the valid CNP.</li> <li>– Noise emission label was provided for air compressor.</li> </ul> <p><b>Wastewater</b></p> <ul style="list-style-type: none"> <li>– Wastewater should be treated in desilting pit and tanks before discharge. Solution should be added to speed up the sedimentation process. Sediment in pit and tanks must be removed regularly. The frequency would be in weekly basis depends on the volume of sediment accumulated in order to maintain sufficient volume for wastewater treatment.</li> </ul>

Item	Construction Activities	Environmental Mitigation Measures
		<p><b>Waste Management</b></p> <ul style="list-style-type: none"> <li>- Excavated soil was temporary stored for backfilling and reuse in other projects.</li> <li>- Scrape metal would be recycled.</li> <li>- Chemical waste should be collected by licensed collector.</li> </ul>
5.	<p>Cable Bridge (North &amp; South): Installation of precast beam</p> <p><u>Shunt Reactor Compound Extension</u> Construction of pile cap</p> <p><u>No. 5 C.W. Intake</u> Soil nailing</p>	<p><b>Air</b></p> <ul style="list-style-type: none"> <li>- All regulated machine attached with valid exception/approval NRMM labels.</li> <li>- Noise emission level was provided for air compressor.</li> <li>- Using canvas to cover 3 sides and top of the grouting station.</li> <li>- Water truck, water sprinkler system and mist cannon were used.</li> <li>- Excavated soil slop covered with tarpaulin.</li> <li>- Wheel washing facilities was provided.</li> <li>- Water spraying on haul road and during concrete breaking.</li> </ul> <p><b>Waste Management</b></p> <ul style="list-style-type: none"> <li>- Excavated soil would be stored for backfilling.</li> </ul> <p><b>Wastewater</b></p> <ul style="list-style-type: none"> <li>- Wastewater would be treated in desilting tanks before discharge.</li> </ul>
Unit L12 Mechanical Erection		
6	<p>Condenser installation</p> <p>HRSG installation</p> <p>Turbine block installation</p>	<p><b>Air</b></p> <ul style="list-style-type: none"> <li>- Dust suppression measures implemented according to the EMP.</li> </ul> <p><b>Noise</b></p> <ul style="list-style-type: none"> <li>- General noise mitigation measures employed at all work sites throughout the construction phase.</li> </ul> <p><b>Waste Management</b></p> <ul style="list-style-type: none"> <li>- Waste Management Plan submitted and implemented</li> </ul>
Unit L12 Electrical, Instrumentation & Control Erection		
7	Cable installation	<p><b>Air</b></p>

<b>Item</b>	<b>Construction Activities</b>	<b>Environmental Mitigation Measures</b>
		<ul style="list-style-type: none"><li data-bbox="678 331 1366 398">– Dust suppression measures implemented according to the EMP.</li></ul> <p data-bbox="630 432 703 461"><b>Noise</b></p> <ul style="list-style-type: none"><li data-bbox="678 472 1326 539">– General noise mitigation measures employed at all work sites throughout the construction phase.</li></ul> <p data-bbox="630 573 884 602"><b>Waste Management</b></p> <ul style="list-style-type: none"><li data-bbox="678 613 1366 642">– Waste Management Plan submitted and implemented.</li></ul>

#### 1.4 Summary of EM&A Requirements

The detailed EM&A monitoring work for air quality and noise are described in Sections 2 and 3 respectively. Regular environmental site audits for air quality, noise, water quality and waste management were carried out.

The following environmental audits are summarized in Section 4 of this report:

- Environmental monitoring results;
- Waste Management Records;
- Weekly site audit results;
- The status of environmental licensing and permits for the Project;
- The implementation status of environmental protection and pollution control/ mitigation measures.

Future key issues will be reported in Section 5 of this report.




Figure 1.1 Layout of Work Site

## 2. AIR QUALITY

### 2.1 Monitoring Requirements

1-hour and 24-hour TSP monitoring at agreed frequencies were conducted to monitor air quality. The impact monitoring data were checked against the Action/Limit Levels as determined in the Baseline Monitoring Report (Construction Phase). [Appendix B](#) shows the established Action/Limit Levels for Air Quality.

### 2.2 Monitoring Locations

Three dust monitoring locations were selected for 1-hour TSP sampling (AM1, AM2 & AM3) while four monitoring locations were selected for 24-hour TSP sampling (AM1, AM2, AM3 and AM4). [Table 2.1](#) tabulates the monitoring stations. The locations of the monitoring stations are shown in [Figure 2.1](#).

Table 2.1 Air Quality Monitoring Locations

Location I.D.	Description
AM1	Reservoir
AM2	East Gate
AM3	Ash Lagoon
AM4	Tai Yuen Village

### 2.3 Monitoring Equipment

It is agreed with EPD that continuous 24-hour TSP air quality monitoring would be performed using TEOM continuous dust monitor and the MINIVOL Portable Sampler at AM1,2&3 and AM4 respectively. TEOM continuous dust monitors were used to carry out 1-hour TSP monitoring at AM1, AM2 and AM3. [Table 2.2](#) summarises the equipment used in dust monitoring.

Table 2.2 Air Quality Monitoring Equipment

Equipment	Model and Make
<i>24-hour sampling:</i>	
Continuous TSP Dust Meter	TEOM continuous dust monitor Thermo Scientific
MINIVOL Portable Sampler	AIRMETRICS
<i>1-hour sampling:</i>	
Continuous TSP Dust Meter	TEOM continuous dust monitor Thermo Scientific

### 2.4 Monitoring Parameters, Frequency and Duration

[Table 2.3](#) summarises the monitoring parameters, duration and frequency of air quality monitoring. The monitoring schedule for the reporting month is shown in [Appendix C](#).

Table 2.3 Air Quality Monitoring Parameter, Duration and Frequency

Monitoring Stations	Parameter	Duration	Frequency
AM1	1-hour TSP	1	3 hourly samples every 6 days
	24-hour TSP	24	Once every 6 days
AM2	1-hour TSP	1	3 hourly samples every 6 days
	24-hour TSP	24	Once every 6 days
AM3	1-hour TSP	1	3 hourly samples every 6 days
	24-hour TSP	24	Once every 6 days
AM4	24-hour TSP	24	Once every 6 days

## 2.5 Monitoring Procedures and Calibration Details

MINIVOL (24- hour TSP Monitoring):

### *Preparation of Filter Papers*

- Visual inspection of filter papers was carried out to ensure that there were no pinholes, tears and creases;
- The filter papers were then labeled before sampling.
- The filter papers were equilibrated at room temperature and relative humidity < 50% for at least 24 hours before weighing.

### *Field Monitoring*

- During collection of the sampled filter paper, the information on the elapse timer was logged. Site observations around the monitoring stations, which might have affected the monitoring results, were also recorded. Major pollution sources, if any, would be identified and reported.
- The post-sampling filter papers were removed carefully from the filter holder and folded to avoid loss of fibres or dust particles from the filter papers;
- The filter holder and its surrounding were cleaned;
- A pre-weighed blank filter paper for the next sampling was put in place and aligned carefully. The filter holder was then tightened firmly to avoid leakage;
- The programmable timer was set for the next 24 hrs sampling period;
- The post-sampling filter papers were equilibrated at room temperature and relative humidity < 50% for at least 24 hours before weighing.

TEOM continuous dust monitor (24- hour TSP and 1- hour TSP Monitoring):

- The following parameters of the TEOM model dust meters are regularly checked to ensure proper functionality:
  - Operation Mode;
  - Frequency of the tapered element;
  - Main flow;
  - Bypass flow.

### *Maintenance & Calibration*

- The monitoring equipment and their accessories are maintained in good working conditions.

- Monitoring equipment is calibrated at monthly intervals. Calibration details are shown in [Appendix F](#).

## 2.6 Results and Observations

All dust monitoring works were conducted on schedule. All monitoring data and graphical presentation of the monitoring results are provided in [Appendix D](#). Key findings and observations are provided below:

### *1-hour TSP*

No exceedance of 1-hour TSP Action/Limit Level was recorded in the month.

### *24-hour TSP*

No exceedance of 24-hour TSP Action/Limit Level was recorded in the month.




Figure 2.1 Location of Air Quality Monitoring Stations

### 3. NOISE

#### 3.1 Monitoring Requirements

Continuous noise alarm monitoring at Ash Lagoon/Ching Lam were carried out to calculate the noise contributed by the construction activities at the two critical NSR's, viz. Long Tsai Tsuen/Hung Shing Ye and the school within the village of Tai Wan San Tsuen. The impact monitoring data for construction noise were checked against the limit levels specified in the EM&A Manual. With the availability of the construction noise permits, impact monitoring for the construction work during the restricted hours was also carried out. Section 3 presents the details of the construction noise permits.

The impact noise monitoring data were checked against the limit levels specified in the EM&A Manual. [Appendix B](#) shows the established Action/Limit Levels for noise.

#### 3.2 Monitoring Locations

In accordance with the EM&A manual, the identified noise monitoring locations of Ash Lagoon and Ching Lam are shown in [Figure 3.1](#).

#### 3.3 Monitoring Equipment

The sound level meters used for noise monitoring complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1). The noise monitoring equipment used is shown in [Table 3.1](#).

Table 3.1 Noise Monitoring Equipment

Equipment	Model
Sound level meters	B&K 2250
Sound level calibrator	B&K 4231

#### 3.4 Monitoring Parameters, Frequency and Duration

Continuous alarm monitoring was carried out at Ash Lagoon and Ching Lam. The measurement duration and parameter of noise monitoring were presented in [Table 3.2](#) as follows:

Table 3.2 Noise Monitoring Duration and Parameter

Location	Time Period	Frequency	Parameter
----------	-------------	-----------	-----------

Ash Lagoon  Ching Lam	Day-time: 0700-1900 hrs on normal weekdays	Day-time: 30 minutes	30-min $L_{Aeq}$
	Evening-time & holidays: 0700-2300 hrs on holidays; and 1900-2300 hrs on all other days	Evening-time & holidays: 5 minutes	5-min $L_{Aeq}$
	Night-time: 2300-0700 hrs of next day	Night-time: 5 minutes	5-min $L_{Aeq}$

### 3.5 Monitoring Procedures and Calibration Details

#### *Monitoring Procedures*

##### *Continuous Noise Monitoring for Lamma Extension Construction*

The measured noise levels (MNL's) were collected at the noise alarm monitoring stations at Ash Lagoon and Ching Lam. The notional background noise levels (viz. baseline noise data at Ash Lagoon and Ching Lam) were applied to correct the corresponding MNL's in 30-min/5-min  $L_{Aeq}$ .

A wind speed sensor was installed at Station Building Rooftop. The wind speed signal was used to determine whether the data from Ash Lagoon and Ching Lam noise alarm monitoring stations were affected. The instantaneous data was discarded in case the instantaneous wind speed exceeded 10 m/s. The 30-min/5-min  $L_{Aeq}$  was considered valid only if the amount of valid data was equal to or above 70%.

#### *Equipment Calibration*

The sound level meters and calibrators were verified by the manufacturer or accredited laboratory. With the endorsement of the Independent Environmental Checker, the enhancement of calibration of sound level meter at the noise monitoring stations was implemented. The monthly manual on-site calibration using sound level calibrator was replaced by the daily auto charge injection calibration function of the sound level meter. For additional quality assurance, manual on-site calibration would still be conducted for the noise monitoring stations once every 6 months. The manual on-site calibrations for Ash Lagoon and Ching Lam noise monitoring stations were carried out in September 2021. The next calibrations for the two noise monitoring stations were scheduled in March 2022.

### 3.6 Results and Observations

Continuous noise monitoring was conducted at the two monitoring stations at Ash Lagoon and Ching Lam.

All monitoring results and their graphical presentations are provided in [Appendix E](#). No exceedance of noise Action/Limit Level was recorded in the month.




Figure 3.1 Location of Noise Monitoring Stations

## 4. ENVIRONMENTAL AUDIT

### 4.1 Review of Environmental Monitoring Procedures

The environmental monitoring procedures were regularly reviewed by the Environmental Team. No modification to the existing monitoring procedures was recommended.

### 4.2 Assessment of Environmental Monitoring Results

#### *Monitoring results for Air Quality and Noise*

The environmental monitoring results for Air Quality and Noise in the reporting month presented in Sections 2 and 3 respectively are summarized in [Table 4.1](#).

Table 4.1 Summary of AL Level Exceedances on Monitoring Parameters

Item	Parameter Monitored	Monitoring Period	No. of Exceedances In		Event/Action Plan Implementation Status and Results
			Action Level	Limit Level	
Air					
1	Ambient TSP (24-hour)	01/01/2022-31/01/2022	0	0	
2	Ambient TSP (1-hour)	01/01/2022-31/01/2022	0	0	
Noise					
1	Noise level at the critical NSR's predicted by the noise alarm monitoring system	01/01/2022-31/01/2022	0	0	

### 4.3 Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. Inert C&D materials comprise excavated materials and broken concrete. Non-inert C&D materials comprise general refuse, metals and paper/ cardboard packaging, plastics, chemical waste, etc.

Inert C&D material and non-inert C&D material disposed of in January 2022 are shown in [Table 4.2](#).

Table 4.2 Estimated Amounts of Waste in January 2022

Total Inert C&D Waste Materials	Non-inert C&D Materials		
	C&D Materials Recycled	C&D Waste Disposed of at Landfill	Chemical Waste

0 Tonnes	16.93 Tonnes	120.7 Tonnes	24,000 Litres
----------	--------------	--------------	---------------

The monthly waste flow tables prepared by the contractors are attached in [Appendix K](#)

#### 4.4 Site Environmental Audit

Site audits were carried out by ET on a weekly basis to monitor environmental issues at the construction sites to ensure that all mitigation measures were implemented timely and properly. The site audit findings for the reporting month are summarized in [Appendix H](#). The site conditions were generally satisfactory. All required mitigation measures were implemented.

#### 4.5 Status of Environmental Licensing and Permitting

All permits/licenses obtained for the project are summarised in [Table 4.3](#).

Table 4.3 Summary of Environmental Licensing and Permit Status

Description	Permit No.	Valid Period		Highlights	Status
		From	To		
Varied Environmental Permit	EP-071/2000/D	28/09/20	-	The whole construction work site	Valid
Construction Noise Permit	GW-RS0600-21	08/08/21	07/02/22	Civil and Building Works for Unit L12. Operation of PME during restricted hours	Valid
Construction Noise Permit	GW-RS0790-21	23/10/21	21/04/22	Construction site of Unit L12. Operation of PME during restricted hours	Valid
Construction Noise Permit	GW-RS1011-21	01/01/22	30/06/22	Power Block Facilities works for Unit L11. Operation of PME during restricted hours	Valid
WPCO Discharge Licence#	WT00034006-2019	08/08/19	31/08/24	Civil and Building Works for Unit L11	Valid
WPCO Discharge Licence##	WT00037613-2021	15/04/21	30/04/26	Civil and Building Works for No.5 C.W. Intake and Cable Bridge	Valid
WPCO Discharge Licence###	WT00037665-2021	06/05/21	31/05/26	Civil and Building Works for Unit L12	Valid
Registration of Chemical Waste Producer	WPN5213-912-P2781-22	22/02/16	-	Civil and Building Works	Valid

Description	Permit No.	Valid Period		Highlights	Status
		From	To		
Registration of Chemical Waste Producer	WPN5517-912-T2007-02	17/03/05	-	E&M Equipment Installation and Maintenance	Valid
Waste Disposal Billing Account	Account No.: 7031135	21/06/18	-	Civil and Building Works for Unit L11	Valid
Waste Disposal Billing Account	Account No.: 7027672	24/04/17	-	E&M Erection of Power Block Facilities – L11	Valid
Waste Disposal Billing Account	Account No.: 7038672	27/10/20	-	Civil works for Unit L12 No.5 C.W. intake and cable bridge	Valid
Waste Disposal Billing Account	Account No.: 7039272	08/01/21	-	Civil and building works for Unit L12	Valid
Waste Disposal Billing Account	Account No.: 7041942	21/10/21	-	E&M Erection of Power Block Facilities – L12	Valid

Notes: #, ## and ### - Water quality monitoring was carried out in November 2021 and the results of which would be reported separately by the contractor.

#### 4.6 Implementation Status of Environmental Mitigation Measures

Mitigation measures detailed in the permits and the EM&A Manual (Construction Phase) are required to be implemented. An updated summary of the Environmental Mitigation Implementation Schedule (EMIS) is presented in [Appendix I](#).

#### 4.7 Implementation Status of Event/Action Plans

The Event/Action Plans extracted from the EM&A Manual (Construction Phase) are presented in [Appendix G](#).

#### 4.8 Implementation Status of Environmental Complaint Handling Procedures

In January 2022, no complaint against the construction activities was received.

Table 4.4 Environmental Complaints Received in January 2022

Case Reference / Date, Time Received / Date, Time Concerned	Descriptions / Actions Taken	Conclusion / Status
Nil	N/A	N/A

Table 4.5 Outstanding Environmental Complaints Carried Over

Case Reference / Date, Time Received / Date, Time Concerned	Descriptions / Actions Taken	Conclusion / Status
Nil	N/A	N/A

## 5. FUTURE KEY ISSUES

### 5.1 Key Issues for the Coming Month

Key issues to be considered in the coming month include:

#### Unit L11 Civil and Building Works

##### *Noise Impact*

- To continue executing the preventive measures for avoiding noise exceedance and keep monitoring/ reviewing the noise performance.

##### *Air Impact*

- To monitor and review the sufficiency of the dust suppression measures provided and increase the resources accordingly if necessary.

##### *Water Impact*

- To treat wastewater in sedimentation pit and tanks before discharge and to ensure compliance in accordance with the WPCO discharge licence already obtained.

#### Unit L11 Mechanical Erection

##### *Noise Impact*

- To continue monitoring the noise level during construction and to ensure compliance with the CNP's already obtained.
- To continue executing the preventive measures for avoiding noise exceedance and keep monitoring/ reviewing the noise performance.

##### *Air Impact*

- To monitor and review the sufficiency of the dust suppression measures provided and increase the resources accordingly if necessary.

#### Unit L11 Electrical, Instrumentation & Control Erection

##### *Noise Impact*

- To continue monitoring the noise level during construction and to ensure compliance with the CNP's already obtained.
- To continue executing the preventive measures for avoiding noise exceedance and keep monitoring/ reviewing the noise performance.

##### *Air Impact*

- To monitor and review the sufficiency of the dust suppression measures provided and increase the resources accordingly if necessary.

#### Unit L12 Civil and Building Works

##### *Noise Impact*

- To continue monitoring the noise level during construction and to ensure compliance with the CNP's already obtained.

*Air Impact*

- To monitor and review the sufficiency of the dust suppression measures provided and increase the resources accordingly if necessary.

*Water Impact*

- To treat wastewater in sedimentation pit and tanks before discharge and to ensure compliance in accordance with the WPCO discharge licence already obtained.

Unit L12 Mechanical Erection

*Noise Impact*

- To continue executing the preventive measures for avoiding noise exceedance and keep monitoring/ reviewing the noise performance.

*Air Impact*

- To monitor and review the sufficiency of the dust suppression measures provided and increase the resources accordingly if necessary.

Unit L12 Electrical, Instrumentation & Control Erection

*Noise Impact*

- To continue executing the preventive measures for avoiding noise exceedance and keep monitoring/ reviewing the noise performance.

*Air Impact*

- To monitor and review the sufficiency of the dust suppression measures provided and increase the resources accordingly if necessary.

## **5.2 Monitoring Schedules for the Next 3 Months**

The tentative environmental monitoring schedules for the next 3 months are shown in [Appendix C](#).

## **5.3 Construction Program for the Next 3 Months**

The tentative construction programs for the next 3 months are shown in [Appendix J](#).

## **6. CONCLUSION**

All monitoring work at designated stations was performed as scheduled satisfactorily. The environmental monitoring works and site inspection were performed as scheduled in the reporting month. All monitoring results were checked and reviewed.

No Action/Limit level exceedance on 1-hour and 24-hour TSP level was recorded in the reporting month.

No Action/Limit level exceedance on noise was recorded in the reporting month.

Environmental mitigation measures recommended in the EM&A manual for the construction activities were implemented in the reporting month. No complaint against the construction activities was received in the reporting month. No prosecution was received for this Project in the reporting period.

The environmental performance of the Project was generally satisfactory.

Appendix A Organization Chart




Figure A.1 Organisation of EM&A Programme at Construction Phase

## Appendix B Action and Limit Levels for Air Quality and Noise Monitoring

### B.1. Air

Table B.1 Action and Limit Levels for 1-hour and 24-hour TSP

	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
1-hour TSP*	340	500
24-hour TSP	190	260

\* No Action/Limit Level for 1-hour TSP is applied to AM4 where no real time dust monitor is installed.

### B.2. Noise

Table B.2 AL Levels for Construction Noise (Other than Percussive Piling)

Parameters	Action	Limit
Noise Levels at the NSR's at Long Tsai Tsuen/Hung Shing Ye and school within the village of Tai Wan San Tsuen predicted by the noise alarm monitoring system	When one or more documented complaints are received	a. 75 dB(A) in $L_{Aeq,30 \text{ min}}$ (07:00-19:00 hrs on normal weekdays) (Note 1)
Manual noise monitoring at the nearest Pak Kok Tsui residences to cable landing points N4 and N5		b. subject to statutory control under the Noise Control Ordinance (07:00-23:00 hrs on holidays and 19:00-23:00 hrs on all other days). Set to 60 dB(A) in $L_{Aeq,5 \text{ min}}$ c. subject to statutory control under the Noise Control Ordinance (23:00-07:00 hrs of next day). Set to 45 dB(A) in $L_{Aeq,5 \text{ min}}$
Note:		
1. For educational institution, the limit level shall be 70 dB(A), reduced to 65 dB(A) during examination periods.		

## Appendix C Environmental Monitoring Schedule

Table C.1 Monitoring schedule for 24hr and 1hr TSP monitoring for Lamma Extension Construction (January 2022 to April 2022)

24hr TSP Monitoring	1hr TSP Monitoring
1/January/2022	1/January/2022 1500hr to 1800hr
7/January/2022	7/January/2022 1500hr to 1800hr
13/January/2022	13/January/2022 1500hr to 1800hr
19/January/2022	19/January/2022 1500hr to 1800hr
25/January/2022	25/January/2022 1500hr to 1800hr
31/January/2022	31/January/2022 1500hr to 1800hr
6/February/2022	6/February/2022 1500hr to 1800hr
12/February/2022	12/February/2022 1500hr to 1800hr
18/February/2022	18/February/2022 1500hr to 1800hr
24/February/2022	24/February/2022 1500hr to 1800hr
2/March/2022	2/March/2022 1500hr to 1800hr
8/March/2022	8/March/2022 1500hr to 1800hr
14/March/2022	14/March/2022 1500hr to 1800hr
20/March/2022	20/March/2022 1500hr to 1800hr
26/March/2022	26/March/2022 1500hr to 1800hr
1/April/2022	1/April/2022 1500hr to 1800hr
7/April/2022	7/April/2022 1500hr to 1800hr
13/April/2022	13/April/2022 1500hr to 1800hr
19/April/2022	19/April/2022 1500hr to 1800hr
25/April/2022	25/April/2022 1500hr to 1800hr

## APPENDIX D AIR QUALITY MONITORING RESULTS

Site: Lamma Power Station Extension

Month: January 2022

### 24 hour TSP Measurement:-

Date	TSP concentration ( $\mu\text{g}/\text{m}^3$ )				Weather Information (From Hong Kong Observatory)		
	Reservoir (AM1)	East Gate (AM2)	Ash Lagoon (AM3)	Tai Yuen Village (AM4)	Mean Wind Speed (km/hr)	Prevailing Wind Dir. ( $^{\circ}$ )	Mean R.H. (%)
1/1/2022	45	47	51	56	24.4	70	76
7/1/2022	51	52	45	36	31.5	70	79
13/1/2022	53	68	45	50	21.8	10	64
19/1/2022	30	39	20	21	16.8	10	70
25/1/2022	24	18	25	13	26.9	60	82
31/1/2022	27	22	21	24	35.0	40	70

### 1 hour TSP Measurement:-



Date	Time	TSP concentration ( $\mu\text{g}/\text{m}^3$ )		
		Reservoir (AM1)	East Gate (AM2)	Ash Lagoon (AM3)
1/1/2022	15:00 - 15:59	38	41	45
	16:00 - 16:59	39	40	42
	17:00 - 17:59	36	38	50
7/1/2022	15:00 - 15:59	50	50	44
	16:00 - 16:59	53	50	63
	17:00 - 17:59	52	49	63
13/1/2022	15:00 - 15:59	50	84	53
	16:00 - 16:59	97	81	60
	17:00 - 17:59	52	64	43
19/1/2022	15:00 - 15:59	27	33	14
	16:00 - 16:59	36	35	13
	17:00 - 17:59	18	23	9
25/1/2022	15:00 - 15:59	44	25	30
	16:00 - 16:59	35	27	28
	17:00 - 17:59	35	27	25
31/1/2022	15:00 - 15:59	23	30	21
	16:00 - 16:59	22	23	20
	17:00 - 17:59	22	19	20

	1-hr TSP ( $\mu\text{g}/\text{m}^3$ )	24-hr TSP ( $\mu\text{g}/\text{m}^3$ )
Action Level	340	190
Limit Level	500	260


Calibration: Calibration details are shown in appendix F.

Equipment used:


Location	1-hr TSP	24-hr TSP
Reservoir, East Gate and Ash Lagoon	TEOM	TEOM
Tai Yuen Village	-	MINIVOL Portable Sampler



1-hr TSP Air Monitoring Data (October 2021 - November 2021)



1-hr TSP Air Monitoring Data (December 2021 - January 2022)



## Appendix E Continuous Noise Monitoring Results for January 2022



Site: Lamma Power Station Extension Construction  
 Measurement Location: Ash Lagoon and Ching Lam  
 Measurement Parameter: 30-min Leq (07:00-19:00 hrs on normal weekdays)  
 5-min Leq (07:00-23:00 hrs on holidays and  
 19:00-23:00 hrs on all other days, and 23:00-  
 07:00 hrs of next day)  
 Noise Equipment: B&K 2250 sound level meters and B&K 4231 sound  
 Level calibrator  
 Lab. Calibration Date: B&K 2250 sound level meters - 28/06/2020 (Ash Lagoon)  
 03/09/2021 (Ching Lam)  
 B&K 4231 calibrator (21/10/2021)



Date	Time	Calculated Noise Level at NSR at Long Tsai Tsuen/Hung Shing Ye (dB(A))		Limit Noise Level (dB(A))	Calculated Noise Level at NSR at the school within Tai Wan San Tsuen (dB(A))		Limit Noise Level (dB(A))
		Max	Avg		Max	Avg	
01/01/2022	07:00-23:00	28	28	60	48	38	60
01/01/2022	23:00-07:00	---	---	45	43	40	45
02/01/2022	07:00-23:00	---	---	60	48	37	60
02/01/2022	23:00-07:00	37	31	45	44	39	45
03/01/2022	07:00-19:00	---	---	75	60	46	70
03/01/2022	19:00-23:00	---	---	60	44	41	60
03/01/2022	23:00-07:00	39	35	45	45	41	45
04/01/2022	07:00-19:00	---	---	75	59	53	65
04/01/2022	19:00-23:00	---	---	60	46	40	60
04/01/2022	23:00-07:00	45	40	45	45	41	45
05/01/2022	07:00-19:00	---	---	75	56	41	65
05/01/2022	19:00-23:00	---	---	60	44	40	60
05/01/2022	23:00-07:00	45	38	45	44	39	45
06/01/2022	07:00-19:00	---	---	75	52	42	65
06/01/2022	19:00-23:00	51	47	60	46	39	60
06/01/2022	23:00-07:00	45	41	45	44	39	45
07/01/2022	07:00-19:00	---	---	75	53	42	65
07/01/2022	19:00-23:00	28	28	60	42	35	60
07/01/2022	23:00-07:00	42	40	45	44	39	45
08/01/2022	07:00-19:00	---	---	75	57	45	70
08/01/2022	19:00-23:00	---	---	60	45	41	60
08/01/2022	23:00-07:00	30	30	45	44	40	45
09/01/2022	07:00-23:00	52	45	60	48	38	60
09/01/2022	23:00-07:00	42	38	45	44	39	45
10/01/2022	07:00-19:00	---	---	75	59	51	70
10/01/2022	19:00-23:00	24	24	60	42	38	60
10/01/2022	23:00-07:00	44	39	45	42	36	45
11/01/2022	07:00-19:00	---	---	75	60	50	70
11/01/2022	19:00-23:00	32	32	60	43	38	60
11/01/2022	23:00-07:00	44	37	45	44	39	45
12/01/2022	07:00-19:00	---	---	75	68	57	70
12/01/2022	19:00-23:00	---	---	60	40	34	60
12/01/2022	23:00-07:00	45	41	45	43	40	45
13/01/2022	07:00-19:00	---	---	75	51	39	70
13/01/2022	19:00-23:00	---	---	60	41	32	60
13/01/2022	23:00-07:00	45	39	45	43	34	45



14/01/2022	07:00-19:00	---	---	75	61	51	70
14/01/2022	19:00-23:00	36	35	60	42	36	60
14/01/2022	23:00-07:00	35	33	45	42	36	45
15/01/2022	07:00-19:00	---	---	75	70	55	70
15/01/2022	19:00-23:00	---	---	60	43	40	60
15/01/2022	23:00-07:00	34	34	45	44	40	45
16/01/2022	07:00-23:00	48	40	60	48	38	60
16/01/2022	23:00-07:00	42	39	45	39	33	45
17/01/2022	07:00-19:00	---	---	75	55	45	70
17/01/2022	19:00-23:00	---	---	60	40	38	60
17/01/2022	23:00-07:00	43	41	45	44	39	45
18/01/2022	07:00-19:00	---	---	75	62	51	70
18/01/2022	19:00-23:00	---	---	60	41	36	60
18/01/2022	23:00-07:00	42	37	45	42	37	45
19/01/2022	07:00-19:00	---	---	75	60	46	70
19/01/2022	19:00-23:00	---	---	60	50	38	60
19/01/2022	23:00-07:00	39	32	45	44	39	45
20/01/2022	07:00-19:00	---	---	75	46	39	70
20/01/2022	19:00-23:00	---	---	60	52	41	60
20/01/2022	23:00-07:00	45	38	45	42	36	45
21/01/2022	07:00-19:00	---	---	75	67	51	70
21/01/2022	19:00-23:00	---	---	60	41	37	60
21/01/2022	23:00-07:00	42	39	45	44	39	45
22/01/2022	07:00-19:00	---	---	75	59	42	70
22/01/2022	19:00-23:00	44	35	60	44	37	60
22/01/2022	23:00-07:00	---	---	45	43	41	45
23/01/2022	07:00-23:00	45	38	60	49	37	60
23/01/2022	23:00-07:00	45	38	45	44	37	45
24/01/2022	07:00-19:00	---	---	75	59	48	70
24/01/2022	19:00-23:00	---	---	60	49	43	60
24/01/2022	23:00-07:00	45	41	45	45	41	45
25/01/2022	07:00-19:00	---	---	75	64	55	70
25/01/2022	19:00-23:00	---	---	60	46	40	60
25/01/2022	23:00-07:00	40	35	45	43	38	45
26/01/2022	07:00-19:00	---	---	75	62	47	70
26/01/2022	19:00-23:00	---	---	60	38	32	60
26/01/2022	23:00-07:00	44	40	45	44	38	45
27/01/2022	07:00-19:00	46	46	75	68	52	70
27/01/2022	19:00-23:00	---	---	60	41	38	60
27/01/2022	23:00-07:00	44	40	45	44	40	45
28/01/2022	07:00-19:00	---	---	75	66	49	70
28/01/2022	19:00-23:00	---	---	60	50	36	60
28/01/2022	23:00-07:00	38	29	45	42	36	45
29/01/2022	07:00-19:00	---	---	75	44	40	70
29/01/2022	19:00-23:00	---	---	60	39	37	60
29/01/2022	23:00-07:00	---	---	45	40	37	45
30/01/2022	07:00-23:00	33	33	60	50	35	60
30/01/2022	23:00-07:00	42	35	45	39	35	45
31/01/2022	07:00-19:00	---	---	75	37	34	70
31/01/2022	19:00-23:00	---	---	60	40	33	60
31/01/2022	23:00-07:00	---	---	45	37	30	45

Note:

- a. "---" represents the measured noise monitoring data lower than the established notional background level/discarded under strong wind.
- b. Continuous noise monitoring was also carried out at holidays & evening-time (07:00-23:00 hrs on holidays and 19:00-23:00 hrs on all other days) and night-time (23:00-07:00 hrs of next day).







# Appendix F

The QA/QC Procedures and Results

**The Hongkong Electric Co., Ltd.**  
**Lamma Power Station Extension**  
**TEOM Continuous Dust Monitor**  
**Data Quality Assurance Log Sheet**

Month: January

Year: 2022

Reservoir (AM1)				
Date	Frequency (Hz) (240 - 275)	Operation Mode (Mode 4)	Main Flow (l/min) (2.70 - 3.30)	Bypass Flow (l/min) (12.30 - 15.04)
01/01/2022	264.368	4	3.09	13.08
07/01/2022	269.201	4	3.03	10.31
13/01/2022	268.572	4	3.06	10.31
19/01/2022	267.896	4	3.01	10.31
25/01/2022	267.565	4	3.04	10.31
31/01/2022	267.194	4	3.09	10.31

East Gate (AM2)				
Date	Frequency (Hz) (240 - 275)	Operation Mode (Mode 4)	Main Flow (l/min) (2.70 - 3.30)	Bypass Flow (l/min) (12.30 - 15.04)
01/01/2022	247.320	4	2.71	14.25
07/01/2022	249.856	4	3.06	14.06
13/01/2022	249.202	4	3.02	14.21
19/01/2022	248.563	4	2.70	14.16
25/01/2022	248.288	4	2.71	14.08
31/01/2022	247.920	4	2.11	14.24

Ash Lagoon (AM3)				
Date	Frequency (Hz) (240 - 275)	Operation Mode (Mode 4)	Main Flow (l/min) (2.70 - 3.30)	Bypass Flow (l/min) (12.30 - 15.04)
01/01/2022	253.367	4	3.01	13.69
07/01/2022	252.862	4	2.98	13.68
13/01/2022	252.392	4	2.56	13.68
19/01/2022	251.948	4	2.30	13.68
25/01/2022	254.468	4	3.00	13.68
31/01/2022	254.166	4	3.00	13.68

Maintenance Record			
	Reservoir	East Gate	Ash Lagoon
TEOM Filter Exchange	✓	✓	✓
Clean TSP Inlet	✓	✓	✓
Replace flow in-line filter	✓	✓	✓
Pump Repair			
Leak Check			
Flow audit			
Flow Controller Calibration			
A/C filter cleaning			

Remarks:

Prepared by: Chris Chan

Checked by: HY Chan

The Hongkong Electric Co., Ltd.  
Mini Volume Air Sampler Site Visit Log Sheet

Attendance Log

Site Name: Tai Yuen Village (AM4)

Date/Time	Staff Name
21/01/2022 / 10:00	WM Tam

Equipment / Item

Equipment / Item	Serial No. / No.
MINIVOL	5580
Used filter paper no.	MR80
New filter paper no.	MR81

Type of filter: Glass-fibre

- I. Calibration is performed by using Drycal DC-2 Flow Calibrator  
5 std. L/min set point is recommended

Before: 5.026  
After: 5.026

II. General Services

- Clean Rotameter: Yes
- Clean / Replace Pump Valves: No
- Clean / Replace Pump Diaphragms: No
- Clean Impaction Inlet: Yes
- Replace Timer Battery Every 6 months: Yes
- Replace Inlet Filter: Yes

Remarks

N/A

Conducted by: WM Tam

Checked by: SM Hon

**The Hongkong Electric Co., Ltd.**  
**Lamma Power Station Extension**  
**Noise Monitoring Station**  
**Daily Calibration Records**

Date	Location: Ash Lagoon		Location: Ching Lam	
	Calibration Results	Deviation from Reference (dB)	Calibration Results	Deviation from Reference (dB)
01/01/2022	Passed	-0.14	Passed	-0.15
02/01/2022	Passed	-0.14	Passed	-0.17
03/01/2022	Passed	-0.14	Passed	-0.13
04/01/2022	Passed	-0.13	Passed	-0.14
05/01/2022	Passed	-0.12	Passed	-0.13
06/01/2022	Passed	-0.14	Passed	-0.16
07/01/2022	Passed	-0.14	Passed	-0.18
08/01/2022	Passed	-0.14	Passed	-0.16
09/01/2022	Passed	-0.13	Passed	-0.17
10/01/2022	Passed	-0.16	Passed	-0.19
11/01/2022	Passed	-0.15	Passed	-0.19
12/01/2022	Passed	-0.15	Passed	-0.16
13/01/2022	Passed	-0.15	Passed	-0.16
14/01/2022	Passed	-0.14	Passed	-0.16
15/01/2022	Passed	-0.13	Passed	-0.13
16/01/2022	Passed	-0.13	Passed	-0.17
17/01/2022	Passed	-0.14	Passed	-0.14
18/01/2022	Passed	-0.15	Passed	-0.15
19/01/2022	Passed	-0.14	Passed	-0.16
20/01/2022	Passed	-0.15	Passed	-0.16
21/01/2022	Passed	-0.14	Passed	-0.17
22/01/2022	Passed	-0.13	Passed	-0.15
23/01/2022	Passed	-0.12	Passed	-0.14
24/01/2022	Passed	-0.14	Passed	-0.18
25/01/2022	Passed	-0.14	Passed	-0.17
26/01/2022	Passed	-0.13	Passed	-0.16
27/01/2022	Passed	-0.14	Passed	-0.13
28/01/2022	Passed	-0.15	Passed	-0.19
29/01/2022	Passed	-0.15	Passed	-0.18
30/01/2022	Passed	-0.16	Passed	-0.19
31/01/2022	Passed	-0.17	Passed	-0.21

Remarks:

1. The B&K sound level meter at the noise monitoring station has an advanced feature of internal calibration checking (viz. Charge Injection Calibration (CIC)). CIC is a B&K patented method for in situ verification of the integrity of the entire sound measurement chain (including microphone, preamplifier and cabling).
2. The acceptance criterion of deviation from reference is  $\pm 0.5$  dB.

## Appendix G Event/Action Plans

Table G.1 Event and Action Plans for Air Quality

Event	Monitoring		Action	
	ET Leader	IEC	Engineer	Contractor
<b>Action Level</b>				
Exceedance of one sample	Identify source Inform Engineer and IEC verbally Repeat measurement to confirm finding	Check monitoring data submitted by ET and advise Engineer.	Notify Contractor Checking monitoring data and contractor's working methods	Rectify any unacceptable practice amend any working methods if appropriate
Exceedance of two or more consecutive samples	Identify source Inform Engineer and IEC verbally Repeat measurement to confirm finding Increase monitoring frequency Discuss with Engineer and Contractor on remedial actions required If exceedance continues, arrange meeting with Engineer If exceedance stops, discontinue additional monitoring	Check monitoring data submitted by ET and advise Engineer. Provide feedback to the Engineer on the remedial actions proposed by the ET / Contractor Advise Engineer on the effectiveness of the proposed remedial measures Verify the implementation of the remedial measures	Confirm receipt of notification of failure in writing Notify contractor Checking monitoring data and contractor's working methods Discuss proposed remedial actions with the ET and Contractor Ensure remedial actions properly implemented	Submit proposals for remedial actions to Engineer within 3 working days of notifications Implement the agreed proposals Amend proposal if appropriate
<b>Limit level</b>				
Exceedance of one sample	Repeat measurement to confirm finding. Identify the source(s) of the impact. If the exceedance is found to be valid and due to the Construction works, verbally advise the Contractor, Engineer and IEC, and inform the EPD of the exceedance, as soon as practicable. Increase monitoring frequency to daily Assess the effectiveness of the contractor's remedial actions and keep Engineer, IEC and EPD informed of the results	Check monitoring data submitted by ET and advise Engineer Provide feedback to the Engineer on the remedial actions proposed by the ET / Contractor Advise Engineer on the effectiveness of the proposed remedial measures Verify the implementation of the remedial measures	Confirm receipt of notification of failure in writing Notify Contractor Checking monitoring data and Contractor's working method Discuss with ET and Contractor on remedial actions to be provided Ensure remedial measures properly implemented	Take immediate action to avoid further exceedance Submit proposals for remedial actions to Engineer within 3 working days of notifications Implement the agreed proposals Amend proposal if appropriate
Exceedance of two or more	Identify source	Provide feedback to the Engineer on the remedial actions proposed by the	Confirm receipt of notification of	Take immediate action to

Event	Monitoring		Action	
	ET Leader	IEC	Engineer	Contractor
consecutive samples	<p>If the exceedance is found to be valid and due to the construction works, verbally advise the Contractor, Engineer and IEC, and inform the EPD of the exceedance as soon as practicable.</p> <p>Repeat measurement to confirm finding</p> <p>Increase monitoring frequency to daily</p> <p>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented</p> <p>Arrange meeting with Engineer and Contractor to discuss the remedial actions to be taken</p> <p>If exceedance stops, discontinue additional monitoring</p>	<p>ET / Contractor</p> <p>Advise Engineer on the effectiveness of the proposed remedial measures</p> <p>Verify the implementation of the remedial measures</p>	<p>failure in writing</p> <p>Checking monitoring data and Contractor's working methods</p> <p>Notify Contractor</p> <p>Discuss proposed remedial actions with ET and Contractor</p> <p>Ensure remedial measures properly implemented</p> <p>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop the portion of work until the exceedance is abated</p>	<p>avoid further exceedance</p> <p>Submit proposals for remedial actions to Engineer within 3 working days of notifications</p> <p>Implement the agreed proposals</p> <p>Resubmit proposals if problem still not under control</p> <p>Stop the relevant portion of works as determined by the Engineer until the exceedance is abated</p>

Table G.2 Event and Action Plans for Construction Noise

Exceedance	ET Leader	IEC	Engineer	Contractor
<b>Action Level</b>	Undertake noise measurement/check monitoring data to establish validity of complaint.	Review the analysed results submitted by the ET.	Notify Contractor of the complaint if proven.	Submit proposals for remedial actions to Engineer.
	If the complaint is valid, inform Engineer and IEC verbally.	Review the remedial measures proposed by the Contractor and advise the Engineer and ET accordingly.	Check Contractor's working methods and advise IEC and ET accordingly.	Amend proposals if required by the Engineer.
	Identify the source(s) of the noise.	Verify the implementation of the remedial measures.	Remind the Contractor of his contractual obligations and discuss remedial actions.	Implement the remedial actions immediately upon instruction from the Engineer.
	Discuss remedial actions required with Contractor and Engineer.		Keep the Contractor informed of the efficacy of remedial actions.	Liaise with the Engineer to optimise the effectiveness of the agreed mitigation.
	Increase manual monitoring frequency to assess efficacy of remedial measures.			
	If exceedance continues, review implementation of appropriate mitigation measures.			
<b>Limit Level</b>	Repeat manual measurement/check monitoring data to confirm findings.	Agree potential remedial actions with Engineer, ET and Contractor.	Notify Contractor of exceedance.	Take immediate action to avoid further exceedance.
	Identify the source(s) of the impact. If the exceedance is found to be valid and due to the Construction works, verbally advise the Contractor, Engineer and IEC, and inform the EPD of the exceedance, as soon as practicable.	Review Contractor's remedial actions / measures to ensure their effectiveness and advise the Engineer and ET accordingly.	Check Contractor's working methods and advise IEC and ET accordingly.  Discuss with Contractor the remedial actions to be implemented.	Submit proposals for remedial actions to Engineer.  Amend proposals if required by the Engineer.
	Discuss remedial actions required with Engineer.	Verify the implementation of the remedial measures	Keep the Contractor informed of the efficacy of remedial actions. If the exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop the portion of work until the exceedance is abated	Implement remedial actions immediately upon instruction from the Engineer. If the exceedance continues, consider what portion of the work is responsible and, as instructed by the Engineer, stop the portion of work until the exceedance is abated
	Increase manual monitoring frequency to assess efficacy of remedial measures.			

Table G.3 Event and Action Plans for Water Quality

<b>Exceedance</b>	<b>ET Leader</b>	<b>IEC</b>	<b>Engineer</b>	<b>Contractor</b>
Action level exceeded on one sampling day	Verbally inform the Contractor, and IEC. Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with Engineer and Contractor; Repeat measurement on next day of exceedance.	Provide feedback to the Engineer on the remedial actions proposed by the ET / Contractor Advise Engineer on the effectiveness of the proposed remedial measures Verify the implementation of the remedial measures	Discuss with Contractor the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures.	Inform the Engineer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Propose and discuss mitigation measures with Engineer; Implement the agreed mitigation measures.
Action level exceeded on more than one consecutive sampling day	Repeat in-situ measurements to confirm findings; Identify source(s) of impact; Inform Contractor and IEC; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measure with Engineer and Contractor; Ensure mitigation measures are implemented; Prepare to increase the monitoring frequency to daily; Repeat measurement on next day of exceedance.	Provide feedback to the Engineer on the remedial actions proposed by the ET / Contractor Advise Engineer on the effectiveness of the proposed remedial measures Verify the implementation of the remedial measures	Discuss with ET and Contractor on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures.	Inform the Engineer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Propose mitigation measures to Engineer within 3 working days and discuss with ET and Engineer; Implement the agreed mitigation measures.
Limit level exceeded on one sampling day	Verbally inform the Contractor, IEC and the EPD of the exceedance; Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Check monitoring data, all plant,	Provide feedback to the Engineer on the remedial actions proposed by the ET / Contractor Advise Engineer on the effectiveness of the proposed remedial measures Verify the implementation of the remedial measures	Discuss with Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the	Inform the Engineer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Propose mitigation measures to Engineer

<b>Exceedance</b>	<b>ET Leader</b>	<b>IEC</b>	<b>Engineer</b>	<b>Contractor</b>
	<p>equipment and Contractor's working methods;</p> <p>Discuss mitigation measure with Engineer and Contractor;</p> <p>Ensure mitigation measures are implemented;</p> <p>Increase the monitoring frequency to daily until no exceedance of Limit level.</p>		<p>implemented mitigation measures.</p>	<p>within 3 working days and discuss with Engineer;</p> <p>Implement the agreed mitigation measures.</p>
<p>Limit level exceeded by more than one consecutive sampling day</p>	<p>Repeat in-situ measurement to confirm findings;</p> <p>Identify source(s) of impact;</p> <p>Inform Contractor, IEC and EPD;</p> <p>Check monitoring data, all plant, equipment and Contractor's working methods;</p> <p>Discuss mitigation measure with Engineer and Contractor;</p> <p>Ensure mitigation measures are implemented;</p> <p>Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days.</p>	<p>Provide feedback to the Engineer on the remedial actions proposed by the ET / Contractor</p> <p>Advise Engineer on the effectiveness of the proposed remedial measures</p> <p>Verify the implementation of the remedial measures</p>	<p>Discuss with Contractor on the proposed mitigation measures;</p> <p>Request Contractor to critically review the working methods;</p> <p>Make agreement on the mitigation measures to be implemented;</p> <p>Assess the effectiveness of the implemented mitigation measures;</p> <p>Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the marine works until no exceedance of the Limit Level.</p>	<p>Inform the Engineer and confirm notification of the non-compliance in writing;</p> <p>Rectify unacceptable practice;</p> <p>Check all plant and equipment; Consider changes of working methods;</p> <p>Propose mitigation measures to Engineer within 3 working days and discuss with Engineer;</p> <p>Implement the agreed mitigation measures..</p> <p>As directed by the Engineer, to slow down or to stop all or part of the marine work</p>

## **Appendix H Summary of Site Audit Findings**

### L11 Civil and Building Works

Dates of Inspection: 4/1/2022, 11/1/2022, 18/1/2022, 25/1/2022 and 31/1/2022.

#### Summary of Findings

##### *General*

- No environmental deficiency identified.

##### *Air Quality*

- No environmental deficiency identified.

##### *Noise*

- No environmental deficiency identified.

##### *Water Quality*

- No environmental deficiency identified.

##### *Waste Management*

- No environmental deficiency identified.

L11 Mechanical, Electrical, Instrumentation & Control Erection Works

Dates of Inspection: 6/1/2022, 13/1/2022, 20/1/2022 and 27/1/2022.

Summary of Findings

*General*

- No environmental deficiency identified.

*Air Quality*

- No environmental deficiency identified.

*Noise*

- No environmental deficiency identified.

*Water Quality*

- No environmental deficiency identified.

*Waste Management*

- No environmental deficiency identified.

## L12 Civil and Building Works

Dates of Inspection: 4/1/2022, 11/1/2022, 18/1/2022, 25/1/2022 and 31/1/2022.

### Summary of Findings

#### *General*

- No environmental deficiency identified.

#### *Air Quality*

- No environmental deficiency identified.

#### *Noise*

- No environmental deficiency identified.

#### *Water Quality*

- No environmental deficiency identified.

#### *Waste Management*

- No environmental deficiency identified.

L12 Mechanical, Electrical, Instrumentation & Control Erection Works

Dates of Inspection: 6/1/2022, 13/1/2022, 20/1/2022 and 27/1/2022.

Summary of Findings

*General*

- No environmental deficiency identified.

*Air Quality*

- No environmental deficiency identified.

*Noise*

- No environmental deficiency identified.

*Water Quality*

- No environmental deficiency identified.

*Waste Management*

- No environmental deficiency identified.

## Summary of EMIS

### Power Station – (Part B of EIA Report)

#### Construction Phase Mitigation Measures and their Implementation

EM&A Log Ref.	Mitigation Measures	Implementation Status
	<b>AIR QUALITY</b>	
A1	For general construction works, the dust control measures stipulated under the Air Pollution Control (Construction Dust) Regulation shall be complied with, such as: <ul style="list-style-type: none"> <li>the haul roads shall be sprayed with water to keep the entire road surface wet.</li> <li>the load carried by vehicle shall be covered by impervious sheeting to ensure no leakage of dusty materials from the vehicle.</li> <li>the heights from which fill materials are dropped shall be controlled to a practical level to minimise the fugitive dust arising from unloading.</li> </ul>	C C C
A2	For the concrete batching plant, the following control measures are recommended: <ul style="list-style-type: none"> <li>loading, unloading, handling, transfer or storage of any dusty materials shall be carried out in a totally enclosed system.</li> <li>The materials which may generate airborne dust emissions shall be wetted by water spray system.</li> <li>All receiving hoppers shall be enclosed on three sides up to 3m above unloading point.</li> <li>All conveyor transfer points shall be totally enclosed.</li> </ul>	C C C C
	<b>WATER QUALITY</b>	
B1	Silt curtains shall be installed on the eastern, southern and north western sides of the reclamation site during dredging for the reclamation construction. This is a required mitigation measure for the construction works and shall be implemented prior to the commencement of bulk dredging. **	N/A
B3	As a necessary operational constraint combined bulk dredging and sand filling for site formation shall not be permitted at any time. In addition, sand filling for site platform shall take place behind constructed sea walls which pierce the water surface. **	N/A
B4	HEC shall ensure design to divert all storm drains away from Hung Shing Ye Bay. **	N/A
B5	Sand fill for the rubble mound seawalls shall be placed by controlled pumping down the trailer arm. **	N/A
B6	EM&A shall confirm the acceptability of any impacts during construction and should any unacceptable impacts be found then one or more of the following mitigation measures shall be implemented: ** <ul style="list-style-type: none"> <li>reducing the number of dredgers working at any one time;</li> <li>reducing the rate of working of the dredgers;</li> <li>temporary suspension of operations;</li> <li>phasing of the works so that dredging / filling is only undertaken at certain stages of the tidal cycle.</li> </ul>	N/A

EM&A Log Ref.	Mitigation Measures	Implementation Status
B7	<p>In addition to the above specific measures the following general working procedures shall be adopted. **</p> <ul style="list-style-type: none"> <li>• fully-enclosed or watertight grabs shall be used to minimise loss of sediment during the raising of loaded grabs through the water column;</li> <li>• the descent speed of grabs shall be controlled to minimise the seabed impact speed and to reduce the volume of over dredging;</li> <li>• barges shall be loaded carefully to avoid splashing of material;</li> <li>• all barges used for the transport of dredged materials shall be fitted with tight bottom seals in order to prevent leakage of material during loading and transport;</li> <li>• all barges shall be filled to a level which ensures that material does not spill over during loading and transport to the disposal site and that adequate freeboard is maintained to ensure that the decks are not washed by wave action;</li> <li>• the speed of trailer dredgers shall be controlled to prevent propeller wash from stirring up the sea bed sediments;</li> <li>• "rainbowing" sand fill from trailer dredgers shall not be permitted; and</li> <li>• the works shall cause no visible foam, oil, grease or litter or other objectionable matter to be present in the water within and adjacent to the dredging site and along the route to the disposal site.</li> </ul>	           
B8	<p>Cumulative impacts shall be assessed through EM&amp;A. Co-ordination with the EM&amp;A consultants for other projects to determine if any exceedances are caused by the other projects or by HEC's activities. Should monitoring results indicate exceedances at sensitive receivers due to HEC's activities, then the above described mitigation measures shall be implemented until impacts reduce to acceptable levels. **</p>	N/A
<b>NOISE</b>		
C1	<p>General noise mitigation measures shall be employed at all work sites throughout the construction phase.</p>	C
C2	<p>Mitigate against general construction noise during Sunday's and public holidays, either at source with portable noise barriers, or by rescheduling of some PME's to less sensitive time periods.</p>	C
C3	<p>Mitigate against night time noise from dredging equipment, with silencers or mufflers. **</p>	N/A
<b>LANDSCAPE &amp; VISUAL IMPACTS</b>		
D1	<p>The following mitigation measures shall be allowed for landscape and visual improvement:</p> <ul style="list-style-type: none"> <li>• Use rubble mound seawall along south and west edges of the reclamation to provide a more natural look.</li> <li>• Break the mass of main buildings by varying the height/division into smaller units.</li> <li>• Plant trees and vegetation for screening.</li> <li>• Adopt colour scheme to blend the buildings into the scenery.</li> </ul>	    

EM&A Log Ref.	Mitigation Measures	Implementation Status
<b>WASTE MANAGEMENT</b>		
E1	HEC to submit a Waste Management Plan for the construction phase to EPD. The Plan shall be verified by the IEC and shall describe the arrangements for avoidance, reuse, recovery and recycling, storage, collection, treatment and disposal of different categories of waste to be generated from the construction activities and shall take into account the recommendations of the EIA report.	C
<i>Dredging Waste</i>		
E2	All vessels for marine transportation of dredged sediment shall be fitted with tight fitting seals to their bottom openings to prevent leakage of materials. In addition, loading of barges and hoppers shall be controlled to prevent splashing of dredged material into the surrounding water, and barges or hoppers should under no circumstances be filled to a level which shall cause the overflowing of materials or polluted water during loading or transportation**	N/A
<i>Storage, Collection and Transport of Waste</i>		
E3	<ul style="list-style-type: none"> <li>• Minimise windblown litter and dust during transportation by either covering trucks or transporting wastes in enclosed containers.</li> </ul>	C
	<ul style="list-style-type: none"> <li>• Obtain the necessary waste disposal permits from the appropriate authorities, if they are required, in accordance with the Waste Disposal Ordinance (Cap.354), Waste Disposal (Chemical Waste) (General) Regulation (Cap.354), the Crown Land Ordinance (Cap 28), Dumping at Sea Ordinance (Cap 466) and Work Branch Technical Circular No. 22/92, Marine Disposal of Dredged Mud.</li> </ul>	C
	<ul style="list-style-type: none"> <li>• Disposal of waste at Licensed sites;</li> </ul>	C
	<ul style="list-style-type: none"> <li>• Develop procedures such as a ticketing system to facilitate tracking of marine mud and chemical waste, and to ensure that illegal disposal does not occur;</li> </ul>	C
	<ul style="list-style-type: none"> <li>• Segregate and sort the waste materials into 3 categories:               <ul style="list-style-type: none"> <li>• public fill (e.g. concrete and rubble) for re-use on-site or disposal at a public filling area;</li> <li>• re-use and/or recycling waste (e.g. steel and other metals);</li> <li>• waste which cannot be re-used and/or recycled (e.g. wood, glass and plastic) for landfill disposal.</li> <li>• The sorting process shall be carefully monitored to avoid missing of the 3 categories. Different types of wastes shall be stockpiled and stored in different containers or skips to enhance re-use or recycling of materials and their proper disposal.</li> </ul> </li> <li>• Maintain records of the quantities of wastes generated and disposed off-site for each category of waste.</li> </ul>	C
E4	Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, shall be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes	C
<b>LAND CONTAMINATION</b>		
F1	No land Contamination mitigation measures are required during the construction phase.	N/A
<b>MARINE ECOLOGY</b>		


<b>EM&amp;A Log Ref.</b>	<b>Mitigation Measures</b>	<b>Implementation Status</b>
G1	All percussive piling works shall be conducted on reclaimed land to avoid noise impact to marine mammals**	N/A
G2	All construction related vessels shall approach the extension site from the north and via the East Lamma Channel to avoid disturbance to the finless porpoise**	N/A
G3	Rubble mound seawall to the south and west edges of the reclamation to enhance recolonisation of marine organisms**	N/A
G4	Artificial Reefs of a volume not less than 400 m <sup>3</sup> shall be deployed in a location to be decided upon consultation with the Director of Agriculture and Fisheries to serve the purpose of an Additional Habitat Enhancement Measure.**	N/A
<b>FISHERIES</b>		
H1	No Fisheries-specific mitigation measures are required during the construction phase.	N/A
<b>RISK ASSESSMENT</b>		
I1	No risk mitigation measures are required during the construction phase.	N/A

Remarks:

- \*\* - No dredging and reclamation work would be involved for L11 & L12 construction
- C - Compliance with mitigation measure
- NC - Non-compliance with mitigation measure
- N/A - Not Applicable

Revised Works Programme for 2no. DN1800 CW Outlet Pipes Installation - Culvert Outfall No. 4 + GRS Works

No.4 Outfall A&A+GRS (Rev.17) (26-10-2021)




Paul Y Construction Co., Ltd.

Task ■ Split ■ Milestone ■ Summary ■ Project Summary ■ External Tasks ■ Critical ■ Critical Split ■ Progress ■

Revised Works Programme for 2no. DN1800 CW Outlet Pipes Installation - Culvert Outfall No. 4 + GRS Works


No.4 Outfall A&A+GRS (Rev.17) (26-10-2021)

ID	Task Name	Duration	Start	Finish	% Complete	2018		2019		2020		2021		2022		2023
						H1	H2	H1								
79	Consent application for pipe pile opening works	28 days	Fri 23/04/21	Thu 20/05/21	100%											
80	Pipe pile opening works	5 days	Sat 04/09/21	Thu 09/09/21	0%											
81	Extraction of TBM (1st pipe)	4 days	Sat 25/09/21	Wed 29/09/21	0%											
82	RP - Backfilling	14 days	Mon 13/12/21	Tue 28/12/21	0%											
83	<b>Pipe Jacking (2 no.)</b>	<b>226 days</b>	<b>Sat 20/02/21</b>	<b>Wed 10/11/21</b>	<b>78%</b>											
84	Set up for pipe jacking works	20 days	Sat 20/02/21	Mon 15/03/21	100%											
85	Make opening at JP for pipe jacking works	2 days	Tue 16/03/21	Wed 17/03/21	100%											
86	Jack sleeve pipe no. 1 (first 40m of 70m)	30 days	Thu 18/03/21	Wed 21/04/21	100%											
87	Jack sleeve pipe no. 1 (final 30m of 70m) [Ground treatment works at RP shall be completed according to JP approval plan.]	20 days	Thu 22/04/21	Fri 14/05/21	100%											
88	Pick up TBM from receiving pit and re-setup at jacking pit	2 days	Thu 30/09/21	Fri 01/10/21	0%											
89	Jack sleeve pipe no. 2 (70m)	15 days	Thu 21/10/21	Sun 07/11/21	0%											
90	Pick up TBM from receiving pit	3 days	Mon 08/11/21	Wed 10/11/21	0%											
91	<b>CW pipes installation and Inspection Manhole at Jacking Pit</b>	<b>48 days</b>	<b>Thu 21/10/21</b>	<b>Wed 15/12/21</b>	<b>0%</b>											
92	Modify existing outfall structure for connection of CW pipe at outfall	30 days	Thu 11/11/21	Wed 15/12/21	0%											
93	Install DN1800 CW outlet pipes from jacking pit to receiving pit (1st pipe)	6 days	Thu 28/10/21	Wed 03/11/21	0%											
94	Install DN1800 CW outlet pipes from jacking pit to receiving pit (2nd pipe)	6 days	Thu 11/11/21	Wed 17/11/21	0%											
95	Annulus grout (1st pipe)	5 days	Thu 04/11/21	Tue 09/11/21	0%											
96	Annulus grout (2nd pipe)	5 days	Thu 18/11/21	Tue 23/11/21	0%											
97	Demolition of thrust block, cut sheet pile for connection of CW pipes to dog house at Jacking	3 days	Thu 18/11/21	Sat 20/11/21	0%											
98	CW pipes connection at Jacking Pit to existing portion	3 days	Mon 22/11/21	Wed 24/11/21	0%											
99	CW pipes connection to existing outfall structure at Receiving Pit	15 days	Thu 25/11/21	Sat 11/12/21	0%											
100	<b>Gas pipe support foundation and pipe trench and associated external works at Area E14</b>	<b>247 days</b>	<b>Mon 17/02/20</b>	<b>Sat 12/12/20</b>	<b>72%</b>											
109	<b>L12&amp;L13 Outlet culvert(Connection to Jacking Pit) at Area E15(A) and associated external works at area E15(B)</b>	<b>357 days</b>	<b>Sat 15/02/20</b>	<b>Wed 21/04/21</b>	<b>59%</b>											
117	<b>Gas Receiving Station and L11 Gas Receiving Station Equipment Room(GRS) area extension at Area E16</b>	<b>202 days</b>	<b>Thu 12/03/20</b>	<b>Sat 14/11/20</b>	<b>90%</b>											



Construction Schedule of Unit-11

6-Jul-2020  
Rev.7




1. Change the starting date of installation below
  - ・ Installation HRSFG was re-started from 23rd-Jun
  - ・ Installation Exhaust duct was re-started from 15th-May
2. To consider that structure of Takasago portion is delayed

4. To consider the delay of H/O date from PDC
5. Add the schedule of the electric work and the replacement the gantry crane for CWP

Construction Schedule of Unit-11

6-Jul-2020  
Rev.7




1. Change the starting date of installation below
  - ・ Installation HRSG was re-started from 23rd-Jun
  - ・ Installation Exhaust duct was re-started from 15st-May
2. To consider that structure of Takasago portion is delayed

4. To consider the delay of H/O date from PDC
5. Add the schedule of the electric work and the replacement the gantry crane for CWP

Construction Schedule of Unit-11

6-Jul-2020  
Rev.7




1. Change the starting date of installation below
  - ・ Installation HRSG was re-started from 23rd-Jun
  - ・ Installation Exhaust duct was re-started from 15st-May
2. To consider that structure of Takasago portion is delayed

4. To consider the delay of H/O date from PDC
5. Add the schedule of the electric work and the replacement the gantry crane for CWP

Construction Schedule of Unit-11

6-Jul-2020  
Rev.7




1. Change the starting date of installation below
  - ・ Installation HRSG was re-started from 23rd-Jun
  - ・ Installation Exhaust duct was re-started from 15st-May
2. To consider that structure of Takasago portion is delayed

4. To consider the delay of H/O date from PDC
5. Add the schedule of the electric work and the replacement the gantry crane for CWP

Construction Schedule of Unit-11

6-Jul-2020  
Rev.7




1. Change the starting date of installation below
  - ・ Installation HRSG was re-started from 23rd-Jun
  - ・ Installation Exhaust duct was re-started from 15st-May
2. To consider that structure of Takasago portion is delayed

4. To consider the delay of H/O date from PDC
5. Add the schedule of the electric work and the replacement the gantry crane for CWP

Construction Schedule of Unit-11

6-Jul-2020 Rev.7




1. Change the starting date of installation below
  - ・ Installation HRSG was re-started from 23rd-Jun
  - ・ Installation Exhaust duct was re-started from 15st-May
2. To consider that structure of Takasago portion is delayed

4. To consider the delay of H/O date from PDC
5. Add the schedule of the electric work and the replacement the gantry crane for CWP

Construction Schedule of Unit-11

6-Jul-2020  
Rev.7




1. Change the starting date of installation below
  - ・ Installation HRSG was re-started from 23rd-Jun
  - ・ Installation Exhaust duct was re-started from 15st-May
2. To consider that structure of Takasago portion is delayed

4. To consider the delay of H/O date from PDC
5. Add the schedule of the electric work and the replacement the gantry crane for CWP

Construction Schedule of Unit-11

6-Jul-2020  
Rev.7




1. Change the starting date of installation below  
 ・ Installation HRSG was re-started from 23rd-Jun  
 ・ Installation Exhaust duct was re-started from 15st-May  
 2. To consider that structure of Takasago portion is delayed

4. To consider the delay of H/O date from PDC  
 5. Add the schedule of the electric work and the replacement the gantry crane for CWP

Construction Schedule of Unit-11

6-Jul-2020  
Rev.7




1. Change the starting date of installation below
  - ・ Installation HRSG was re-started from 23rd-Jun
  - ・ Installation Exhaust duct was re-started from 15th-May
2. To consider that structure of Takasago portion is delayed

4. To consider the delay of H/O date from PDC
5. Add the schedule of the electric work and the replacement the gantry crane for CWP

Construction Schedule of Unit-11

6-Jul-2020  
Rev.7



1. Change the starting date of installation below
  - ・ Installation HRSG was re-started from 23rd-Jun
  - ・ Installation Exhaust duct was re-started from 15st-May
2. To consider that structure of Takasago portion is delayed

4. To consider the delay of H/O date from PDC
5. Add the schedule of the electric work and the replacement the gantry crane for CWP

# Contract No. 19/83002 Lamma Power Station Extension Civil and Building Works for Unit L12


# Master Programme

ID	Task Name	Feb	Mar	Apr
1	<b>KEY DATES &amp; MILESTONES</b>			
2	Contract Period			
3	Deferred Work Completion Key Dates			
4	Substantial Completion of the Whole Contract Works (1123 Days)			
5	<b>SITE POSSESSION DATES</b>			
6	Site Possession Date as phased site possession plan and PS1.4.2			
7	Site Possession Date as phased site possession plan and PS1.4.2			
8	Site Possession Date as phased site possession plan and PS1.4.2			
9	Site Possession Date as phased site possession plan and PS1.4.2			
10	Site Possession Date as phased site possession plan and PS1.4.2			
11	Site Possession Date as phased site possession plan and PS1.4.2			
12	<b>COMPLETION DATES as per PS1.4.2 Time for Completion</b>			
13	Section A1 (i) - Area south of L12 MSB and L12 HRSG from GL12-F eastwards leading to Chimney Road at Area F1 & F2			
14	Section A1 (ii) - Supporting structures for overhead cranes of L12 MSB including the associated roof structure except the roof deferred works			
15	Section A2 (i) External Works including CW Inlet Culvert at Area F8A			
16	Section A2 (ii) External Works including CW Intet Culvert at Area F8B			
17	Section A2 (iii) External Works including CW Inlet Culvert at Area F8C			
18	Section B1 - Area south of L12 MSB from GL12-F westwards leading to Station Road at Area F3			
19	Section B2 (i) - Southern Part of L12 HRSG areas and its surrounding refer to Area F6B as shown in drawing no 553/03/2040 including the foundations for Gas Exhaust Duct			
20	Section B2 (ii) - Remaining northern part of L12 HRSG area and its surrounding at Area F6A and F6C			
21	Section B2 - (iii) L12 Turbo Block foundation including the L12 MSB ground floor together with the equipment foundations between GL 12-F to 12-H and 12-1 to 12-6 for the installation of power generator, air inlet duct and lube oil reservoir			
22	Section B2 - (iv) G/F of L12 MSB including the Condenser Pit, Circulating Water Pipe Pit and equipment foundations between GL 12-B to 12-C and 12-1 to 12-6 for the installation of condenser			
23	Section C - (i) Roads and external grounds surrounding L12 MSB and L12 HRSG in addition to the southern & eastern areas mentioned above in Area F5			
24	Section C - (ii) Whole of L12 MSB including the pipe and cable rack along south façade of L12 MSB with all underground utilities at Area F4 including C.W. Inlet and Outlet Culvert except the deferred works			
25	Section C - (iii) Link Bridge between L11 and L12 MSB including their associated A&A at L11 MSB			
26	Section D - (i) Microwave Antenna Room and Chimney Windshiled for the installation of miscrowave equipment and antenna			
27	Section D (ii) - No. 5 Chimney with L12 Steel Flue liner			
28	Section E (i) Tx Room of Administration and Control Building			
29	Section E (ii) - G/F, 1/F, 2/F & Hoisting Well of Admin. & Control Building			
30	Section E (iii) - Whole of Admin. And Control Building			
31	Section F (i) - Gas Receiving Station and L12 Gas Receiving Station Equipment Room (GRS) Area Extension at Area F14			
32	Section F (ii) - Pipe and Cable rack and external work at Area F9A and F9B			
33	Section F (iii) - No. 5 CW Equipment Room, pipe and cable rack, external works at Area F10			
34	Section G (i) - External Work surrounding Area F11			
35	Section G (ii) - External Works at Area F12 & F13			
36	Section G (iii) - FS Modification works along South Seafront Road at Area F15			
37	Section G (iv) - 275kV cable trenches and External Works at Area F16			
38	Section G (v) - Shunt Reactor Compound and External Works at Area F17			
39	Section G (vi) - 275kV cable trenches and External Works at Area F18			
40	Section G (vii) - Flood Wall at No. 4 CW Intake Area along HUA at Area F20A			
41	Section G (viii) - Flood wall at No. 5 CW Intake Area along HUA at Area F20B			
42	Section G (ix) - Bund wall modification works at South Seafront Road at Area F21			
43	Section G (x) - DAX Cable Diversion Works (from Part I to Part IV)			
44	Section H - All remaining works shall be completed for reporting completion to BD and ready for OP inspection			
45	<b>GENERAL &amp; PRELIMINARY</b>			
46	First Mobilization			
47	Set up Temporary Site Office and Welfare Facilities			
48	Permit Applications & Statuary Submissions			
49	Existing Utilities scanning & Excavation Permit			
50	Tower Crane erections			
51	<b>TECHNICAL SUBMISSION AND APPROVAL</b>			
52	BD Approval & Consent (If required)			
53	Submission and Approval of Master Programme			
54	Work Execution Overall Plan submission & approval			
55	Material Submissions and approval			
56	Method Statement submission and approval			
57	BIM Model, CSD & CBWD Submission & approval			
58	Structure Steelwork Connection Design Submission & BD approval			
59	Structure Steelwork Shop Drawing & Approval			
60	Metal Cladding, louvre & windows submission & BD approval			
61	Metal Cladding, louvre & windows shop drawing submission			
62	Order, Off Site Fabrication and Delivery (S. Steel & Cladding & louvres)			
63	ELS Submission and BD approval			
64	No. 5 Chimney windshield temporary work submission, approval & fabrication			
65	Steel Flue Assessment Report and Design Drawings submission & approval			
66	Folding Shutters Shop Drawing Submission & Approval			
67	Fabrication & Delivery of Folding Shutters			
68	Sewage Pump System Design submission & approval			
69	Fabrication & Delivery of Sewage Pump			
70	Other material submission & approval & delivery			
71	Other material submission & approval & delivery			
72	<b>CONSTRUCTION</b>			
73	<b>Coordination with the Employer's Specialist Contractors</b>			
74	Installation of Puddle Pipes at C.W. outlet Culvert			
75	Installation of Puddle Pipes at C.W. Inlet Culvert			
76	Template setting at L12 Turbo Block Foundation			
77	Template setting of holding down bolts at HRSG column base			
78	I-beam / channel base installation on top of transformer foundations at Transformer Area			
79	Overhead crane erection at turbine hall using access through a temporary opening at L12 MSB roof between GL12-G to 12-H and 12-2 to 12-6			
80	Condenser assembly and erection using access through a temporary façade opening at L12 MSB below 1/F along GL 12-6 from GL12-B to 12-C including a clear space below 1/F between GL 12-B to 12-C			
81	Installation of power train equipment including air inlet duct using access through a temporary façade opening at L12 MSB below 1/F along GL 12-6 from GL12-F to 12-H including a clear space below 1/F of the above area			
82	Installation of embedded materials such as holding down bolts for equipment foundations - Commencement			
83	<b>Section A1 (i) - Area south of L12 MSB and L12 HRSG from GL12-F eastwards leading to Chimney Road at Area F1 &amp; F2</b>			
84	Area Possession & Clearance			
85	Subletting / Fabrication / Delivery (both for Area F1 and Area F2)			
86	Excavation for CW Inlet Culvert (Type D Construction Area)			
87	Installation CW Inlet Culvert pipe			
88	Backfill			
89	Construction UG Utilities 2m deep below further surface			
90	Temporary Paving and handover for plant erection			
91	<b>Section A1 (ii) - Supporting structures for overhead cranes of L12 MSB including the associated roof structure except the roof deferred works</b>			
92	Area Possession & Clearance			
93	Subletting / Fabrication / Delivery			
94	Complete structural steel erection			
95	Install Crane Girders			
96	Construction of roof slab (except defer work)			
97	Touch up and handover for install overhead cranes			
98	<b>Section A2 (i) External Works including CW Inlet Culvert at Area F8A</b>			
99	BD consent for Sheetpile installation			
100	Subletting / Fabrication / Delivery (both for Area F8A-F8B)			
101	Area Possession & Clearance			
102	Install Sheet pile			
103	Installation of Additional sheet Pile at South of area F8A			
104	BD Consent for ELS			
105	ELS and install CW Inlet Pipe (NW to N direction) (Assume flexible joint deliver in Sep 2021)			
106	Construction of Thrust Box & Manholes, etc			
107	Backfill, UG Utilities and Road Paving			
108	<b>Section A2 (ii) External Works including CW Intet Culvert at Area F8B</b>			
109	Area Possession & Clearance			



Contract No. 19/83002 Lamma Power Station Extension Civil and Building Works for Unit L12

Master Programme




MASTER PROGRAMME Rev 1-B 23 Aug 2021



Task Split Milestone Summary


# Contract No. 19/83002 Lamma Power Station Extension Civil and Building Works for Unit L12

# Master Programme



**Contract No. 19/83002 Lamma Power Station Extension Civil and Building Works for Unit L12**

**Master Programme**



**MASTER PROGRAMME**  
Rev 1-B 23 Aug 2021



Task  Split  Milestone  Summary 

**Contract No. 19/83002 Lamma Power Station Extension Civil and Building Works for Unit L12**

**Master Programme**

ID	Task Name	Feb	Mar	Apr
475	Construction of walls of L12 MSB below 1/F along GL 12-6 from GL 12-B to 12-C and the associated staircases including the enclosure walls between G/F and 1/F. The Contractor shall allow access for the Employer's Specialist Contractors to use the hoisting we			
476	Provision in associated with hoisting well			
477	Construction of internal partition wall at 1/F of L12 MSB along GL 12-C from GL 12-2 to 12-3 AND North Façade at 1/F of L12 MSB along GL 12-1 from GL 12-B to 12-C			
478	Construction of metal fence and the associated Fire Services (F.S.) installations and installation of removable shelter at Transformer Area			
479	<b>Deferred works (DAX1 and DAX2) Listed in PS 1.4.4</b>			
480	Backfilling of whole DAX1 compartment inside existing joint bay "STJ12" and the new oil tank pit A located aside existing joint bay "STJ12".			
481	Re-excavation of whole DAX2 compartment inside existing joint bay "STJ12".			
482	Backfilling of whole DAX2 compartment inside existing joint bay "STJ12" and the new oil tank pit B located aside existing joint bay "STJ12".			
483	<b>Deferred works (External Work) Listed in PS 1.4.4</b>			
484	Final reinstatement of access roads and pavement surrounding and within L12 MSB and L12 HRSG area			
485	Installation of trench cover and road reinstatement of gas pipe and cable trenches within Area F5, F14, F16, F17 and F18.			
486	Backfilling and road-reinstatement of 275kV cable trenches			
487	All Remaining work ready for OP inspection			
488	<b>STATUTORY SUBMISSION, INSPECTION &amp; APPROVAL</b>			
489	<b>WSD Statutory Submission, Inspection and Approval WWO Part I to III Submission / Approval</b>			
490	WSD : Submit to WSD Form WWO 046 Part I to II - FOR ACB Building (for Ext Works at later stage)			
491	WSD: Vetting Form WWO 046 Part I and II Submission			
492	WSD: Issued of Form WWO 046 Part III by WSD - FOR ACB Building			
493	WSD: Prepare for 1st Amendment for Plumbing Plan			
494	WSD: Submit to WSD 1st Amendment for Plumbing Plan			
495	WSD: Vetting of Plumbing Plan by WSD			
496	WSD: 1st Approval for Plumbing Plan by WSD			
497	WSD: Prepare and Submit for Final Amendment for Plumbing Plan			
498	WSD: Vetting and Final Approval for Plumbing Plan by WSD			
499	<b>WSD Statutory Submission, Inspection and Approval WWO Part IV to V Fire Services Water Submission / Approval</b>			
500	WSD: Form WWO 046 Part IV Submission (FS)			
501	WSD: WSD Received Form WWO046 Part IV and arrange for inspection (FS)			
502	WSD: WSD Inspection (FS)			
503	WSD: WWO 046 Part V Endorsement by WSD (FS)			
504	WSD: WSD Processing Water Supply Connection Certificate (FS)			
505	WSD: Issue by WSD Water Supply Connection Certificate (FS)			
506	<b>WSD Statutory Submission, Inspection and Approval WWO Part IV to V Potable /Flush Water Submission / Approval</b>			
507	WSD: Form WWO 046 Part IV Submission (Fresh/Flush)			
508	WSD: WSD Acknowledge Form WWO 046			
509	WSD: WSD Inspection with Testing to lead (Fresh/Fluhs)			
510	WSD: Cleansing/Disinfecting Water Tanks / Piping System (Fresh/Flush)			
511	WSD: Collection of Sample for Testing at Accredited Lab (Fresh/Flush)			
512	WSD: Accredited Lab Testing Report of Sample to WSD			
513	WSD: Vetting of Test Report by WSD			
514	WSD: Issue of WWO 046 Part V (Fresh/Flush)			
515	WSD: WSD Processing WWO1005 Water Certification (Fresh/Flush)			
516	WSD: Issue by WSD WWO 1005 Water Certification (Fresh/Flush)			
517	<b>EMSD LIFT Statutory Submission, Inspection and Approval</b>			
518	EMSD: Submission of Lift Form LE5 to EMSD			
519	EMSD: EMSD Makes arrangement for Lift Installation			
520	EMSD: EMSD Inspection to Lift Installation			
521	EMSD: Processing Lift Certificate (Form LE6)			
522	EMSD: Lift Issuance of Form 6 (Lift Certificate)			
523	<b>HKE Transformer Final Inspection</b>			
524	TX Room: Invite HKE For Transformer Room Inspection			
525	TX Room: Give Access to Transformer Room for HKE Contractor			
526	TX Room: Move-IN HKE Transformer Equipments			
527	TX Room: Install HKE Transformer, MEP Works & Testing			
528	TX Room: HKE Power Energization / Inspection			
529	TX Room: Metering Installation			
530	TX Room: HKE Power-ON Date			
531	<b>DSD Drainage Completion Memo</b>			
532	DSD: CCTV Survey Report on Completed Drainage			
533	DSD: Submitted CCTV Report & Form HPB1 of Completed Drainage to DSD For Technical Audit			
534	DSD: Completed Drainage System including TMC Inspection/Technical Audit by DSD			
535	DSD: Preparation of Drainage Connection Completion Memo by DSD			
536	DSD: Issue of Drainage Connection Completion Memo by DSD			
537	<b>EPD Submission, Inspection and Approval</b>			
538	EPD: License Application to EPD under APCO (Cap 311) for Generator Sets			
539	EPD: Vetting of Application by EPD under APCO (Cap 311) for Generator Sets			
540	EPD: Approval from EPD under APCO (Cap 311) for Generator Sets Installation			
541	<b>FSD VAC Statutory Submission, Inspection and Approval</b>			
542	Preparation of FSD VAC Drawings and Submission to HEC			
543	HEC: Review and Approval			
544	Preparation of VAC Drawings and Submission to FSD			
545	FSD: Review and Approval			
546	<b>FSD Statutory Submission, Inspection and Approval</b>			
547	Testing and Commissioning (Individual System - FSI Related)			
548	FSD: All Sections FS Ingration Test by NSC_BS			
549	FSD: Completion of FS Integration Test by NSC_BS for FS314/501			
550	FSD: Submit Form 213/314 & Form 501 Request for Inspection			
551	FSD: FSD Makes Arrangement for Inspection			
552	FSD: FSD Inspection			
553	FSD: Completion of FS Inspection			
554	FSD: FSD Processing FS Certificate Form 172			
555	FSD: Issue of Fire Services FS Certificate Form 172			
556	<b>PRACTICAL COMPLETION</b>			
557	<b>BD Inspection</b>			
558	BD: Application Form BA13 for OP Application			
559	BD: BD Inspection Date			
560	BD: Reinspection date with defects and rectification works			
561	<b>BD: Obtain Occupation Permit (OP) from BD</b>			
562	<b>As-Built Drawings &amp; Handover Documentation</b>			
563	Prepare and Submit As-Built Drawings & Handover Documentation			
564	Review and Approval			
565	As-Built Drawings & Handover Documentation - Revision by MC			
566	Revised As-Built Drawings & Handover Documentation - Final Submission			
567	<b>Completion of the Whole Contract Works</b>			
568	1st Client Inspection for Review and Comments			
569	Defects and Rectification works			
570	2nd Client Inspection			
571	Minor Defects Rectification Works and Final Inspection			
572	<b>PRACTICAL COMPLETION</b>			






ID	Task Name	Duration	Start	Finish	Feb '22							Mar '22			Apr '22					
					30	06	13	20	27	06	13	20	27	03	10	17	24			
1	<b>19-83014 - Civil Works for No. 5 C.W. Intake and Cable Bridge at Lamma Power Station Extension</b>	<b>518 days</b>	<b>Mon 10/05/20</b>	<b>Thu 07/07/22</b>																
2	<b>Contract Details</b>	<b>518 days</b>	<b>Mon 10/05/20</b>	<b>Thu 07/07/22</b>																
15	<b>Submission</b>	<b>308 days</b>	<b>Wed 10/28/20</b>	<b>Wed 11/10/21</b>																
36	<b>Procurement</b>	<b>166 days</b>	<b>Mon 10/19/20</b>	<b>Thu 05/13/21</b>																
45	<b>Cable Bridge</b>	<b>442 days</b>	<b>Wed 11/11/20</b>	<b>Fri 05/13/22</b>																
46	Erect of Hoarding and Door Gate	12 days	Wed 11/11/20	Tue 11/24/20																
47	Install Monitoring Instrumentation	2 days	Wed 11/25/20	Thu 11/26/20																
54	Pile Cap Construction	196 days	Wed 12/30/20	Sat 08/28/21																
55	LPS Pile Cap (PC5)	80 days	Thu 01/21/21	Mon 05/03/21																
60	LMX Pile Cap (PC6)	196 days	Wed 12/30/20	Sat 08/28/21																
71	Existing Seawall modification works (USS)	26 days	Mon 08/23/21	Tue 09/21/21																
72	<b>Construction of Cable Bridge</b>	<b>326 days</b>	<b>Wed 04/07/21</b>	<b>Fri 05/13/22</b>																
73	Off-site precast beam construction (PCB1-PCB12)	142 days	Wed 04/07/21	Fri 09/24/21																
74	Type 2 (PCB6 - PCB12)	88 days	Wed 04/07/21	Thu 07/22/21																
82	Type 1 (PCB1 - PCB5)	60 days	Fri 07/16/21	Fri 09/24/21																
88	Application of Marine Permit	78 days	Tue 06/22/21	Thu 09/23/21																
89	Erect precast beam (PCB1-PCB12)	16 days	Thu 09/23/21	Tue 10/12/21																
90	Construction of Diaphragm Beams (DB7-DB11)	36 days	Wed 10/13/21	Wed 11/24/21																
91	Stage 2 PT Stressing	6 days	Thu 12/02/21	Wed 12/08/21																
92	Construction of 200mm thk R.C. Middle Slab	36 days	Thu 12/09/21	Sat 01/22/22																
93	Installation of Precast Panel (for planter and kerb)	52 days	Mon 01/24/22	Mon 03/28/22																
94	Casting of 250mm thk R.C. Top Slab	18 days	Tue 03/08/22	Mon 03/28/22																
95	Road paving work	24 days	Mon 04/11/22	Fri 05/13/22																
96	Installation of steel parapet	24 days	Mon 04/11/22	Fri 05/13/22																
97	<b>Construction of Abutment at LPS</b>	<b>114 days</b>	<b>Thu 12/09/21</b>	<b>Tue 05/03/22</b>																
98	Construction of Shear Key NSK2	12 days	Thu 12/09/21	Wed 12/22/21																
99	Construction of End Beam EB1	40 days	Thu 12/23/21	Mon 02/14/22																
100	Construction of Shear Key NSK1	18 days	Tue 02/15/22	Mon 03/07/22																
101	Construction of Abutment Wall AW2	18 days	Tue 03/08/22	Mon 03/28/22																
102	Construction of Retaining Wall (Type 1, RWA & RWB)	26 days	Tue 03/29/22	Tue 05/03/22																
103	Construction of Retaining Wall (Type 2, RWA & RWB)	26 days	Tue 03/29/22	Tue 05/03/22																
104	<b>Construction of Abutment at LMX</b>	<b>110 days</b>	<b>Thu 12/09/21</b>	<b>Wed 04/27/22</b>																
105	Construction of Shear Key SSK1	12 days	Thu 12/09/21	Wed 12/22/21																
106	Construction of End Beam EB2	26 days	Thu 12/23/21	Tue 01/25/22																
107	Construction of maintenance chamber	18 days	Wed 01/26/22	Fri 02/18/22																
108	Construction of Abutment Wall AW1	18 days	Sat 02/19/22	Fri 03/11/22																
109	Construction of late cast portion of pile cap PC6	18 days	Sat 03/12/22	Fri 04/01/22																
110	Cast mass concrete retaining wall and planter end wall	18 days	Sat 04/02/22	Wed 04/27/22																
111	<b>Stormwater Drainage</b>	<b>32 days</b>	<b>Tue 03/29/22</b>	<b>Wed 05/11/22</b>																
112	Gully Pit (GP1-GP8 & GP11-GP18)	32 days	Tue 03/29/22	Wed 05/11/22																
113	<b>E&amp;M works</b>	<b>32 days</b>	<b>Tue 03/29/22</b>	<b>Wed 05/11/22</b>																
114	Street Lighting (Total 6 nos.)	26 days	Tue 03/29/22	Tue 05/03/22																
115	Irrigation Water Point (WP210-WP212)	26 days	Tue 03/29/22	Tue 05/03/22																
116	Fire Hydrant Box	26 days	Tue 03/29/22	Tue 05/03/22																
117	Cable Trench	32 days	Tue 03/29/22	Wed 05/11/22																

Project: 19-83014 - No. 5 Intake and Cable Br  
 Date: 23 Jan 2021  
 Rev. 2(a) - Combined L12 Area (Draft)

Task		Summary		External Milestone		Inactive Summary		Manual Task		Manual Summary Rollup		Finish-only	
Split		Project Summary		Inactive Task		Duration-only		Manual Summary		Start-only		Progress	
Milestone		External Tasks		Inactive Milestone								Deadline	

Construction Schedule of Unit-12



NOTE  
 1. The key date is subjected in the KOM held on 30th-Sep.  
 2. The east area on the MSB is assumed to be handedover before B-Feb-2022 according to the above key date changed.

3.Considered the affection of KURE's schedule belows;  
 i) Because of delaying the side casing,installation Inlet duct is postponed.  
 ii) Because of delivery 12 TBs in one time, no enough area for pre-ass'y Outlet duct and GT Inlet duct on schedule.











Monthly Waste Flow Table for January 2022

Project: Lamma Power Station Extension - Civil and Building Works for Unit L11

Contractor: Paul Y. Construction Company, Limited

Record by: Ben Lam

Year of Record: 2018, 2019, 2020, 2021 & 2022

MM.YYYY	Actual Quantities of Inert C&D Materials Generated Monthly								Actual Quantities of Non-inert C&D Materials Generated Monthly					
	Excavated Materials			Non-excavated Materials					Metals (steel bar / metal strip) <sup>(1)</sup>	Metals (aluminum can) <sup>(1)</sup>	Paper / cardboard packaging <sup>(1)</sup>	Plastics <sup>(1),(4)</sup>	Chemical waste (wasted lubricant oil/oil container)	Other, e.g. general refuse
	Disposed in Public Fill	Disposed in Sorting Facilities	Others (e.g. Reused in the Contract / Other Projects)	Broken Concrete or Construction Waste Collected by Recycled Company	Reused in the Contract	Reused in other Projects	Disposed in Public Fill	Disposed in Sorting Facilities						
(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000L)	(in '000kg)	
Jul 2018	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Aug 2018	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Sep 2018	3160.23	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Oct 2018	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Nov 2018	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	8.87
Dec 2018	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	10.67
Jan 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Feb 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	4.66	0.00	0.00	0.00	0.60	0.00
Mar 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	19.05	0.00	0.00	0.00	0.00	0.00
Apr 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	8.08	0.00	0.00	0.00	0.00	19.09
May 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	3.63	0.00	0.00	0.00	0.00	59.75
Jun 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	14.64
Jul 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	2.66
Aug 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Sep 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	27.31
Oct 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.109	0.00	0.00	4.76
Nov 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.60	4.87
Dec 2019	0.00	0.00	0.00	0.00	0.00	10226.24	0.00	0.00	0.00	0.00	0.00	0.00	0.00	18.19
Jan 2020	0.00	0.00	0.00	0.00	0.00	7981.09	0.00	0.00	0.00	0.00	0.157	0.00	0.00	26.89
Feb 2020	0.00	0.00	0.00	0.00	0.00	8782.98	0.00	0.00	0.00	0.00	0.000	0.00	0.00	0.00
Mar 2020	0.00	0.00	0.00	0.00	0.00	23252.12	0.00	0.00	0.00	0.00	0.000	0.00	0.00	78.96
Apr 2020	0.00	0.00	0.00	0.00	0.00	12976.86	0.00	0.00	8.30	0.00	0.000	0.00	0.00	68.75
May 2020	0.00	0.00	0.00	0.00	0.00	20203.01	0.00	0.00	0.00	0.00	0.000	0.00	0.00	0.00
Jun 2020	0.00	0.00	0.00	0.00	0.00	28030.33	0.00	0.00	0.00	0.00	0.000	0.00	0.00	58.49
Jul 2020	0.00	0.00	0.00	0.00	0.00	12481.37	0.00	0.00	0.00	0.00	0.000	0.00	0.00	33.88
Aug 2020	0.00	0.00	0.00	0.00	0.00	11179.56	0.00	0.00	0.00	0.00	0.000	0.00	0.60	73.73
Sep 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	7.53	0.00	0.286	0.00	0.00	64.93
Oct 2020	0.00	0.00	0.00	0.00	0.00	10762.20	0.00	0.00	7.12	0.00	0.297	0.00	0.00	83.34
Nov 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	16.46	0.00	0.000	0.00	0.20	61.21
Dec 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	59.98
Jan 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	51.37
Feb 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	44.94
Mar 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	34.57
Apr 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	30.92
May 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	18.65
Jun 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	10.76
Jul 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	0.00
Aug 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	24.19
Sep 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	14.90
Oct 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	27.62
Nov 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	0.00
Dec 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	0.00
Jan 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	19.60
Total	3160.23	0.00	0.00	0.00	0.00	142875.75	0.00	0.00	74.83	0.00	0.849	0.00	2.00	1058.49

Total Inert C&D Waste Materials Generated	Non-inert C&D Materials		
	C&D Materials Recycled	C&D Waste Disposed of at Landfill	Chemical Waste
146035.98 tonnes	75.68 tonnes	1058.49 tonnes	2000 Liters

Where (A) Inert C&D materials include bricks, concrete, building debris, rubble and excavated spoil. In total, 146035.98 tonnes of inert C&D material were generated from the Project, of which 142875.75 tonnes were reused in this and other contracts, and the remaining 3160.23 tonnes were disposed as public fill to Fill Banks / Sorting Facilities.

(b) Non-inert C&D materials (construction wastes) include metals, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Metals generated from the Project were grouped into construction wastes as the materials were not disposed of with others at the public fill.

(c) 0 kg of metals, 0 kg of papers / cardboard packing and 0 kg of plastics were sent to recyclers for recycling during the reporting period.

(d) Construction wastes other than metals, paper/cardboard packaging, plastics and chemicals were disposed of at Landfill.

- Notes:
- (1) metal, paper & plastic were collected by recycler
  - (2) The performance target of waste recycling are specified in the Contract.
  - (3) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
  - (4) Plastics refer to plastic bottles/ containers, plastic/ foam from packaging material.
  - (5) Broken concrete for recycling into aggregates.
  - (6) Disposal of inert waste to public fill or sorting facilities will NOT be considered as recycled waste.

**Monthly Waste Flow Table for January 2022**

Project: LAMMA POWER STATION EXTENSION – Unit 11 Complete Erection, Inspection, Testing & Commissioning of Power Block Facilities

Contractor: Taihei Dengyo Kaisha, Ltd.

Record by: Stephen Sin

Year of Record: 2019, 2020, 2021, 2022

MM.YYYY	Actual Quantities of Inert C&D Materials Generated Monthly								Actual Quantities of Non-inert C&D Materials Generated Monthly					
	Excavated Materials				Non-excavated Materials				Metals (steel bar / metal strip) <sup>(1)</sup>	Metals (aluminum can) <sup>(1)</sup>	Paper / cardboard packaging <sup>(1)</sup>	Plastics <sup>(3) &amp; (4)</sup>	Chemical waste (wasted lubricant oil/oil container)	Other, e.g. general refuse
	Disposed in Public Fill	Disposed in Sorting Facilities	Others (e.g. Reused in the Contract / Other Projects)	Broken Concrete or Construction Waste Collected by Recycled Company	Reused in the Contract	Reused in other Projects	Disposed in Public Fill	Disposed in Sorting Facilities						
(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in L)	(in '000kg)	
Nov 2019	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Dec 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Jan 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Feb 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Mar 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	3.35
Apr 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	11.61
May 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	12.39
Jun 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	13.03
Jul 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	16.32
Aug 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	2600	10.38
Sep 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	10.20
Oct 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	12.02
Nov 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	2400	26.18
Dec 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	15.38
Jan 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.65
Feb 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	10.40
Mar 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	17.43
Apr 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	2400	20.24
May 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	14.08
Jun 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	17.43
Jul 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	20.38
Aug 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	22.39
Sep 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	5.43	0.00	0.00	0.00	0.00	0.00	19.26
Oct 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	13.35
Nov 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	16.54
Dec 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	40000	26.23
Jan 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	24000	1.76
Total	0.00	0.00	0.00	0.00	0.00	0.00	0.00	5.43	0.00	0.00	0.00	0.00	71400	351.99

Total Inert C&D Waste Materials Generated	Non-inert C&D Materials		
	C&D Materials Recycled	C&D Waste Disposed of at Landfill	Chemical Waste
5.43 tonnes	0.00 tonnes	351.99 tonnes	71400 Liters

Where (A) Inert C&D materials include bricks, concrete, building debris, rubble and excavated spoil. In total, 5.43 tonnes of inert C&D material were generated from the Project, of which 0 tonnes were reused in this and other contracts, and the remaining 5.43 tonnes were disposed in Public Fill and Sorting Facilities.

(b) Non-inert C&D materials (construction wastes) include metals, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Metals generated from the Project were grouped into construction wastes as the materials were not disposed of with others at the public fill.

(c) 0 kg of metals, 0 kg of papers/ cardboard packing and 0 kg of plastics were sent to recyclers for recycling during the reporting period.

(d) Construction wastes other than metals, paper/cardboard packaging, plastics and chemicals were disposed of at Landfill.

Notes:

- (1) metal, paper & plastic were collected by recycler
- (2) The performance target of waste recycling are specified in the Contract.
- (3) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (4) Plastics refer to plastic bottles/ containers, plastic/ foam from packaging material.
- (5) Broken concrete for recycling into aggregates.
- (6) Disposal of inert waste to public fill or sorting facilities will **NOT** be considered as recycled waste.





**Monthly Waste Flow Table for January 2022**

Project: LAMMA POWER STATION EXTENSION – Unit 12 Complete Erection, Inspection, Testing & Commissioning of Power Block Facilities  
 Contractor: Taihei Dengyo Kaisha, Ltd.  
 Record by: Stephen Sin  
 Year of Record: 2021, 2022

MM.YYYY	Actual Quantities of Inert C&D Materials Generated Monthly								Actual Quantities of Non-inert C&D Materials Generated Monthly					
	Excavated Materials				Non-excavated Materials				Metals (steel bar / metal strip) <sup>(1)</sup>	Metals (aluminum can) <sup>(1)</sup>	Paper / cardboard packaging <sup>(1)</sup>	Plastics <sup>(1) &amp; (4)</sup>	Chemical waste (wasted lubricant oil/oil container)	Other, e.g. general refuse
	Disposed in Public Fill	Disposed in Sorting Facilities	Others (e.g. Reused in the Contract / Other Projects)	Broken Concrete or Construction Waste Collected by Recycled Company	Reused in the Contract	Reused in other Projects	Disposed in Public Fill	Disposed in Sorting Facilities						
(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in L)	(in '000kg)	
Nov 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Dec 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Jan 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	10.36
Total	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	10.36

Total Inert C&D Waste Materials Generated	Non-inert C&D Materials		
	C&D Materials Recycled	C&D Waste Disposed of at Landfill	Chemical Waste
0.00 tonnes	0.00 tonnes	10.36 tonnes	0 Liters

- Where (A) Inert C&D materials include bricks, concrete, building debris, rubble and excavated spoil. In total, 0.00 tonnes of inert C&D material were generated from the Project, of which 0 tonnes were reused in this and other contracts, and the remaining 0.00 tonnes were disposed in Public Fill and Sorting Facilities.
- (b) Non-inert C&D materials (construction wastes) include metals, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Metals generated from the Project were grouped into construction wastes as the materials were not disposed of with others at the public fill.
- (c) 0 kg of metals, 0 kg of papers/ cardboard packing and 0 kg of plastics were sent to recyclers for recycling during the reporting period.
- (d) Construction wastes other than metals, paper/cardboard packaging, plastics and chemicals were disposed of at Landfill.

- Notes:
- (1) metal, paper & plastic were collected by recycler
  - (2) The performance target of waste recycling are specified in the Contract.
  - (3) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
  - (4) Plastics refer to plastic bottles/ containers, plastic/ foam from packaging material.
  - (5) Broken concrete for recycling into aggregates.
  - (6) Disposal of inert waste to public fill or sorting facilities will **NOT** be considered as recycled waste.