香港電燈有限公司 The Hongkong Electric Co., Ltd.



Lamma Power Station Extension Construction Phase Monthly Environmental Monitoring & Audit Report

June 2022



ENVIRONMENTAL IMPACT ASSESSMENT (EIA) ORDINANCE, CAP. 499

ENVIRONMENTAL PERMIT NO. EP-071/2000/D

LAMMA POWER STATION EXTENSION ENVIRONMENTAL MONITORING & AUDIT PROGRAMME AT CONSTRUCTION PHASE

Report Title	Lamma Power Station Extension – Unit L11 & L12 Monthly EM&A Report (June 2022)
Date	14 July 2022
Certified by	Alex.
	(Mr. CHAN Hon Yeung, Environmental Team Leader)
Verified by	Corglifation
	Mr. Y T Tang (AECOM Asia Company Limited, Independent Environmental Checker)

TABLE OF CONTENT

EXECUTIVE SUMMARY

1.	INTRODUCTION	1
1.1	Background	1
1.2	Project Organisation	1
1.3	Construction Works undertaken during the Reporting Month	1
1.4	Summary of EM&A Requirements	5
2.	AIR QUALITY	7
2.1	Monitoring Requirements	7
2.2	Monitoring Locations	7
2.3	Monitoring Equipment	7
2.4	Monitoring Parameters, Frequency and Duration	7
2.5	Monitoring Procedures and Calibration Details	8
2.6	Results and Observations	9
3.	NOISE	11
3.1	Monitoring Requirements	11
3.2	Monitoring Locations	11
3.3	Monitoring Equipment	11
3.4	Monitoring Parameters, Frequency and Duration	11
3.5	Monitoring Procedures and Calibration Details	12
3.6	Results and Observations	12
4.	ENVIRONMENTAL AUDIT	14
4.1	Review of Environmental Monitoring Procedures	14
4.2	Assessment of Environmental Monitoring Results	14
4.3	Waste Management	14
4.4	Site Environmental Audit	15
4.5	Status of Environmental Licensing and Permitting	15
4.6	Implementation Status of Environmental Mitigation Measures	16
4.7	Implementation Status of Event/Action Plans	16
4.8	Implementation Status of Environmental Complaint Handling Procedures	16
5.	FUTURE KEY ISSUES	18
5.1	Key Issues for the Coming Month	18
5.2	Monitoring Schedules for the Next 3 Months	18
5.3	Construction Program for the Next 3 Months	19
6	CONCLUSION	20

LIST OF TABLES

Table 1.1	Construction Activities and Their Corresponding Environmental Mitigation Measures
Table 2.1	Air Quality Monitoring Locations
Table 2.2	Air Quality Monitoring Equipment
Table 2.3	Air Quality Monitoring Parameter, Duration and Frequency
Table 3.1	Noise Monitoring Equipment
Table 3.2	Noise Monitoring Duration and Parameter
Table 4.1	Summary of AL Level Exceedances on Monitoring Parameters
Table 4.2	Estimated Amounts of Waste in June 2022
Table 4.3	Summary of Environmental Licensing and Permit Status
Table 4.4	Environmental Complaints Received in June 2022
Table 4.5	Outstanding Environmental Complaints Carried Over

LIST OF FIGURES

Figure 1.1	Layout of Work Site
Figure 2.1	Location of Air Quality Monitoring Stations
Figure 3.1	Location of Noise Monitoring Stations

APPENDICES

Appendix A	Organization Chart
Appendix B	Action and Limit Levels for Air Quality and Noise
Appendix C	Environmental Monitoring Schedule
Appendix D	Air Quality Monitoring Results for June 2022
Appendix E	Noise Monitoring Results for June 2022
Appendix F	The QA/QC Procedures and Results
Appendix G	Event/Action Plans
Appendix H	Site Audit Summary
Appendix I	Summary of EMIS
Appendix J	Tentative Construction Programme
Appendix K	Monthly Waste Flow Table for June 2022

EXECUTIVE SUMMARY

This is the 146th monthly Environmental Monitoring and Audit (EM&A) report for the Project "Construction of Lamma Power Station Extension" prepared by the Environmental Team (ET). This report presents the results of impact monitoring on air quality and noise for the said project in June 2022.

The reclamation and submarine pipeline works were completed with the first gas-fired combined cycle unit (viz. Unit L9) commissioned in October 2006, working currently on base load operation. To cope with the scheduled retirement of the existing units at Lamma Power Station, the second gas-fired combined cycle unit (viz. Unit L10) L10 was commissioned for reliable operation in February 2020.

In September 2016, the Government approved HK Electric to construct the third combined cycle gasfired generating unit (Unit L11) to implement the 2020 Fuel Mix Target. L11 was commissioned for reliable operation effective in May 2022. The operational EM&A work for L9, L10 and L11 is recorded in the separate monthly EM&A report for the Project "Operation of Lamma Power Station Extension".

With the Government's approval to build the fourth combined cycle gas-fired generating unit (L12) in July 2018, the associated construction work commenced in April 2019. When L12 is commissioned in 2023, the total gas-fired electricity generation will further rise to reach about 70% of our total output.

Air and noise monitoring were performed. The results were checked against the established Action/Limit (AL) levels. An on-site audit was conducted once per week. The implementation status of the environmental mitigation measures, Event/Action Plan and environmental complaint handling procedures were also checked.

Construction Activities Undertaken

Construction activities for Lamma Extension during the reporting month are tabulated as follows:

Item	Construction Activities
Unit L11 Civil and Building Works	Restatement of receiving pit and external works outside L11 GRS
Unit L11 Mechanical Erection	Testing and commissioning
Unit L11 Electrical, Instrumentation & Control Erection	Testing and commissioning
Unit L12 Civil and Building Works	Construction of Main Station Building, construction of No. 5 Chimney, construction of L12 GRS equipment room, construction of superstructure for ACB, construction diaphragm beam and retaining wall for Cable Bridge (North & South), construction of superstructure for shunt reactor compound extension and seawall blocks removal and preparation of C.W. culvert removal for No. 5 C.W. Intake.
Unit L12 Mechanical Erection	Condenser installation, HRSG installation and turbine block installation
Unit L12 Electrical, Instrumentation & Control Erection	Cable installation

Environmental Monitoring Works

All monitoring work at designated stations was performed as scheduled satisfactorily.

Air Quality

No exceedance of Action/Limit levels on 1-hour TSP and 24-hour TSP for air quality was recorded in the month.

Noise

No exceedance of Action and Limit levels for noise arising from the construction of Lamma Extension was recorded in the month.

Site Environmental Audit

EPD officials from Regional Office (South) visited Lamma Power Station on 2 and 23/6/2022. There was no adverse comment from EPD regarding the construction site.

Independent Environmental Checker (IEC) conducted a site inspection on 28/6/2022. The site conditions were generally satisfactory.

Site audits were carried out on a weekly basis to monitor environmental issues on the construction site. The site conditions were generally satisfactory.

Environmental Licensing and Permitting

Description	Description Permit No. Valid Period		Period	Issued To	Date of
		From	To		Issuance
Varied Environmental	EP-071/2000/D	28/09/20	-	HK Electric	28/09/20
Permit					
Construction Noise	GW-RS1011-21	01/01/22	30/06/22	Contractor	20/12/21
Permit					
Construction Noise Permit	GW-RS0077-22	02/02/22	28/07/22	Contractor	31/01/22
Construction Noise	GW-RS0121-22	01/03/22	31/08/22	Contractor	25/02/22
Permit					
Construction Noise Permit	GW-RS0222-22	13/04/22	12/10/22	Contractor	11/04/22
WPCO Discharge	WT00034006-2019	08/08/19	31/08/24	Contractor	22/08/19
Licence					
WPCO Discharge	WT00037613-2021	15/04/21	30/04/26	Contractor	15/04/21
Licence					
WPCO Discharge	WT00037665-2021	06/05/21	31/05/26	Contractor	06/05/21
Licence					
Registration of	WPN5213-912-	22/02/16	-	Contractor	22/02/16
Chemical Waste	P2781-22				
Producer					
Registration of	WPN5517-912-	17/03/05	-	Contractor	17/03/05
Chemical Waste	T2007-02				
Producer					
Waste Disposal	Account No.:	21/06/18	-	Contractor	21/06/18
Billing Account 7031135					
Waste Disposal	Account No.:	24/04/17	-	Contractor	24/04/17
Billing Account	7027672				

Description	Permit No.	Valid Period		Issued To	Date of
		From	To		Issuance
Waste Disposal	Account No.:	27/10/20	-	Contractor	27/10/20
Billing Account	7038672				
Waste Disposal Account No.:		08/01/21	-	Contractor	08/01/21
Billing Account	7039272				
Waste Disposal Account No.:		21/10/21	-	Contractor	21/10/21
Billing Account	7041942				

Implementation Status of Environmental Mitigation Measures

Environmental mitigation measures for the construction activities as recommended in the EM&A manual were implemented in the reporting month.

Environmental Complaints

No complaint against the construction activities was received in the reporting month.

Future Key Issues

The future key issues to be considered in the coming month are as follows:

Unit L12 Civil and Building Works

- to continue monitoring the noise level during construction and to ensure compliance with the CNP's already obtained;
- to monitor and review the sufficiency of the dust suppression measures provided and increase the resources accordingly if necessary;
- to treat wastewater in sedimentation pit and tanks before discharge and to ensure compliance with the WPCO discharge licence already obtained;

Unit L12 Mechanical Erection

- to continue monitoring the noise level during construction and to ensure compliance with the CNP's already obtained;
- to continue executing the preventive measures for avoiding noise exceedance and keep monitoring/ reviewing the performance;
- to monitor and review the sufficiency of the dust suppression measures provided and increase the resources accordingly if necessary.

Unit L12 Electrical, Instrumentation & Control Erection

- to continue monitoring the noise level during construction and to ensure compliance with the CNP's already obtained;
- to continue executing the preventive measures for avoiding noise exceedance and keep monitoring/reviewing the performance;
- to monitor and review the sufficiency of the dust suppression measures provided and increase the resources accordingly if necessary.

Concluding Remarks

The environmental performance of the project was generally satisfactory.

1. INTRODUCTION

1.1 Background

The Environmental Team (hereinafter called the "ET") was formed within the Hongkong Electric Co. Ltd (HEC) to undertake Environmental Monitoring and Audit for "Construction of Lamma Power Station Extension" (hereinafter called the "Project"). Under the requirements of Section 6 of Environmental Permit EP-071/2000/D, an EM&A programme for impact environmental monitoring set out in the EM&A Manual (Construction Phase) is required to be implemented. In accordance with the EM&A Manual, environmental monitoring of air quality, noise and water quality and regular environmental audits are required for the Project. With the completion of reclamation and submarine pipeline works, no further marine water quality monitoring would be required.

The Project involves the construction of a gas-fired power station employing combined cycled gas turbine technology, forming an extension to the existing Lamma Power Station. The key elements of the Project including the construction activities associated with the transmission system and submarine gas pipeline are outlined as follows.

- dredging and reclamation to form approximately 22 hectares of usable area;
- construction of six 300MW class gas-fired combined cycle units;
- construction of a gas receiving station;
- construction of a transmission system linking the Lamma Extension to load centres on Hong Kong Island;
- laying of a gas pipeline for the supply of natural gas to the new power station

This report summarizes the environmental monitoring and audit work for the Project for the month of June 2022.

1.2 Project Organisation

An Environmental Management Committee (EMC) has been set up in HEC to oversee the Project. The management structure includes the following:

- Environmental Protection Department (The Authority);
- Environmental Manager (The Chairman of the Environmental Management Committee);
- Engineer:
- Independent Environmental Checker (IEC);
- Environmental Team (ET);
- Contractor.

The project organisation chart for the construction EM&A programme is shown in Appendix A.

1.3 Construction Works undertaken during the Reporting Month

Construction activities for Unit L11 civil and building works were, restatement of receiving pit and external works outside L11 GRS. Construction activities for Unit L11 mechanical erection were testing and commissioning. Construction activity for Unit L11 electrical, instrumentation & control erection was testing and commissioning.

Construction activities for Unit L12 civil and building works were, construction of Main Station Building, construction of No.5 Chimney, construction of L12 GRS equipment room, construction of superstructure for ACB, and construction diaphragm beam and retaining wall for Cable Bridge (North & South), construction of superstructure for shunt reactor compound extension, seawall blocks removal and preparation of C.W. culvert removal for No. 5 C.W. Intake. Construction activities for Unit L12 mechanical erection were condenser installation, HRSG installation and turbine block installation. Construction activity for Unit L12 electrical, instrumentation & control erection was cable installation. Layout plan for construction site is shown in Figure 1.1.

The main construction activities carried out during the reporting month and the corresponding environmental mitigation measures are summarized in Table 1.1. The implementation of major mitigation measures in the month is provided in Appendix I.

Table 1.1 Construction Activities and Their Corresponding Environmental Mitigation Measures

Item	Construction Activities	Environmental Mitigation Measures		
Unit L1	Civil and Building	Works		
1.	Restatement of receiving pit and external works outside L11 GRS	Air - All regulated machine attached with valid exception/approval NRMM labels. - Water spraying on haul road by general workers - Backfilled surface was compacted. Wastewater		
		Wastewater Wastewater should be treated in desilting tanks before discharge. Solution should be added to speed up the sedimentation process. Sediment in tanks must be removed regularly to maintain sufficient volume for wastewater treatment.		
		Waste Management		
		 Scrape metal would be recycled. 		
Unit L1	Mechanical Erection	on		
2.	Testing and commissioning	Air - Dust suppression measures implemented according to the EMP.		
		Noise - General noise mitigation measures employed at all work sites throughout the construction phase.		

Item	Construction Activities	Environmental Mitigation Measures
Unit L1	l Electrical, Instrume	Waste Management - Waste Management Plan submitted and implemented entation & Control Erection
3.	Testing and commissioning 2 Civil and Building	Air - Dust suppression measures implemented according to the EMP. Noise - General noise mitigation measures employed at all work sites throughout the construction phase. Waste Management - Waste Management Plan submitted and implemented.
4.	Construction of Main Station Building Construction of No.5 Chimney Construction of L12 GRS Equipment Room ACB Construction of superstructure	Air - All regulated machine attached with valid exception/approval NRMM labels. - Water truck and water sprinkler system would be used. - Water spraying for concrete breaking works. - Soil stock would be covered with cement or tarpaulin or keep the entire surface wet. Wheel washing facility was provided. Noise - Works conducted during restricted hours should comply with the valid CNP. - Noise emission label was provided for air compressor. Wastewater - Wastewater should be treated in desilting pit and tanks before discharge. Solution should be added to speed up the sedimentation process. Sediment in pit and tanks must be removed regularly. The frequency would be in weekly basis depends on the volume of sediment accumulated in order to maintain sufficient volume for wastewater treatment.
		Waste Management - Excavated soil was temporary stored for backfilling

Item	Construction Activities	Environmental Mitigation Measures
		 and reuse in other projects. Scrape metal would be recycled. Chemical waste should be collected by licensed collector.
5.	Cable Bridge (North & South): Construction diaphragm beam and retaining wall Shunt Reactor Compound Extension Construction of superstructure No. 5 C.W. Intake Seawall blocks removal and preparation of C.W. Culvert Removal	Air All regulated machine attached with valid exception/approval NRMM labels. Water truck, water sprinkler system and mist cannon were used. Excavated soil slop covered with tarpaulin. Wheel washing facilities was provided. Water spraying on haul road and during concrete breaking. Noise Noise emission label was provided for air compressor. Works conducted during restricted hours should comply with the valid CNP. Waste Management Excavated soil would be transferred to other project for reuse. Wastewater Wastewater Wastewater would be treated in desilting tanks or wastewater treatment facility before discharge. Silt curtain was provided as preventive measures at Intake 5.
Unit L12	2 Mechanical Erection	on
6	Condenser installation HRSG installation Turbine block	Air - Dust suppression measures implemented according to the EMP. Noise
	installation	 General noise mitigation measures employed at all work sites throughout the construction phase.
		Waste Management - Waste Management Plan submitted and implemented

Item	Construction Activities	Environmental Mitigation Measures	
Unit L12	Electrical, Instrume	entation & Control Erection	
7	Cable installation	Air - Dust suppression measures implemented according to the EMP. Noise - General noise mitigation measures employed at all work sites throughout the construction phase. Waste Management - Waste Management Plan submitted and implemented.	

1.4 Summary of EM&A Requirements

The detailed EM&A monitoring work for air quality and noise are described in Sections 2 and 3 respectively. Regular environmental site audits for air quality, noise, water quality and waste management were carried out.

The following environmental audits are summarized in Section 4 of this report:

- Environmental monitoring results;
- Waste Management Records;
- Weekly site audit results;
- The status of environmental licensing and permits for the Project;
- The implementation status of environmental protection and pollution control/ mitigation measures.

Future key issues will be reported in Section 5 of this report.




Figure 1.1 Layout of Work Site

2. AIR QUALITY

2.1 Monitoring Requirements

1-hour and 24-hour TSP monitoring at agreed frequencies were conducted to monitor air quality. The impact monitoring data were checked against the Action/Limit Levels as determined in the Baseline Monitoring Report (Construction Phase). Appendix B shows the established Action/Limit Levels for Air Quality.

2.2 Monitoring Locations

Three dust monitoring locations were selected for 1-hour TSP sampling (AM1, AM2 & AM3) while four monitoring locations were selected for 24-hour TSP sampling (AM1, AM2, AM3 and AM4). Table 2.1 tabulates the monitoring stations. The locations of the monitoring stations are shown in Figure 2.1.

Table 2.1 Air Quality Monitoring Locations

Location I.D.	Description
AM1	Reservoir
AM2	East Gate
AM3	Ash Lagoon
AM4	Tai Yuen Village

2.3 Monitoring Equipment

It is agreed with EPD that continuous 24-hour TSP air quality monitoring would be performed using TEOM continuous dust monitor and the MINIVOL Portable Sampler at AM1,2&3 and AM4 respectively. TEOM continuous dust monitors were used to carry out 1-hour TSP monitoring at AM1, AM2 and AM3. Table 2.2 summarises the equipment used in dust monitoring.

Table 2.2 Air Quality Monitoring Equipment

Equipment	Model and Make
24-hour sampling:	
Continuous TSP Dust Meter	TEOM continuous dust monitor Thermo Scientific
MINIVOL Portable Sampler	AIRMETRICS
1-hour sampling: Continuous TSP Dust Meter	TEOM continuous dust monitor Thermo Scientific

2.4 Monitoring Parameters, Frequency and Duration

Table 2.3 summarises the monitoring parameters, duration and frequency of air quality monitoring. The monitoring schedule for the reporting month is shown in Appendix C.

Table 2.3 Air Quality Monitoring Parameter, Duration and Frequency

Monitoring Stations	Parameter	Duration	Frequency
AM1	1-hour TSP	1	3 hourly samples every 6 days
AWII	24-hour TSP	24	Once every 6 days
AM2	1-hour TSP	1	3 hourly samples every 6 days
AIVIZ	24-hour TSP	24	Once every 6 days
A N 12	1-hour TSP	1	3 hourly samples every 6 days
AM3	24-hour TSP	24	Once every 6 days
AM4	24-hour TSP	24	Once every 6 days

2.5 Monitoring Procedures and Calibration Details

MINIVOL (24- hour TSP Monitoring):

Preparation of Filter Papers

- Visual inspection of filter papers was carried out to ensure that there were no pinholes, tears and creases;
- The filter papers were then labeled before sampling.
- The filter papers were equilibrated at room temperature and relative humidity < 50% for at least 24 hours before weighing.

Field Monitoring

- During collection of the sampled filter paper, the information on the elapse timer was logged. Site observations around the monitoring stations, which might have affected the monitoring results, were also recorded. Major pollution sources, if any, would be identified and reported.
- The post-sampling filter papers were removed carefully from the filter holder and folded to avoid loss of fibres or dust particles from the filter papers;
- The filter holder and its surrounding were cleaned;
- A pre-weighed blank filter paper for the next sampling was put in place and aligned carefully. The filter holder was then tightened firmly to avoid leakage;
- The programmable timer was set for the next 24 hrs sampling period;
- The post-sampling filter papers were equilibrated at room temperature and relative humidity < 50% for at least 24 hours before weighing.

TEOM continuous dust monitor (24- hour TSP and 1- hour TSP Monitoring):

- The following parameters of the TEOM model dust meters are regularly checked to ensure proper functionality:
 - Operation Mode:
 - o Frequency of the tapered element;
 - o Main flow;
 - o Bypass flow.

Maintenance & Calibration

• The monitoring equipment and their accessories are maintained in good working conditions.

• Monitoring equipment is calibrated at monthly intervals. Calibration details are shown in Appendix F.

2.6 Results and Observations

All dust monitoring works were conducted on schedule. All monitoring data and graphical presentation of the monitoring results are provided in Appendix D. Key findings and observations are provided below:

1-hour TSP

No exceedance of 1-hour TSP Action/Limit Level was recorded in the month.

24-hour TSP

No exceedance of 24-hour TSP Action/Limit Level was recorded in the month.




Figure 2.1 Location of Air Quality Monitoring Stations

3. NOISE

3.1 Monitoring Requirements

Continuous noise alarm monitoring at Ash Lagoon/Ching Lam were carried out to calculate the noise contributed by the construction activities at the two critical NSR's, viz. Long Tsai Tsuen/Hung Shing Ye and the school within the village of Tai Wan San Tsuen. The impact monitoring data for construction noise were checked against the limit levels specified in the EM&A Manual. With the availability of the construction noise permits, impact monitoring for the construction work during the restricted hours was also carried out. Section 3 presents the details of the construction noise permits.

The impact noise monitoring data were checked against the limit levels specified in the EM&A Manual. Appendix B shows the established Action/Limit Levels for noise.

3.2 Monitoring Locations

In accordance with the EM&A manual, the identified noise monitoring locations of Ash Lagoon and Ching Lam are shown in Figure 3.1.

3.3 Monitoring Equipment

The sound level meters used for noise monitoring complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1). The noise monitoring equipment used is shown in Table 3.1.

Table 3.1 Noise Monitoring Equipment

Equipment	Model
Sound level meters	B&K 2250
Sound level calibrator	B&K 4231

3.4 Monitoring Parameters, Frequency and Duration

Continuous alarm monitoring was carried out at Ash Lagoon and Ching Lam. The measurement duration and parameter of noise monitoring were presented in Table 3.2 as follows:

Table 3.2 Noise Monitoring Duration and Parameter

Lo	cation	Time Period	Frequency	Parameter
----	--------	-------------	-----------	-----------

	Day-time: 0700-1900 hrs on normal weekdays	Day-time: 30 minutes	30-min L _{Aeq}
Ash Lagoon Ching Lam	Evening-time & holidays: 0700-2300 hrs on holidays; and 1900-2300 hrs on all other days	Evening-time & holidays: 5 minutes	5-min L _{Aeq}
	Night-time: 2300-0700 hrs of next day	Night-time: 5 minutes	5-min L _{Aeq}

3.5 Monitoring Procedures and Calibration Details

Monitoring Procedures

Continuous Noise Monitoring for Lamma Extension Construction

The measured noise levels (MNL's) were collected at the noise alarm monitoring stations at Ash Lagoon and Ching Lam. The notional background noise levels (viz. baseline noise data at Ash Lagoon and Ching Lam) were applied to correct the corresponding MNL's in 30-min/5-min L_{Aeq}.

A wind speed sensor was installed at Station Building Rooftop. The wind speed signal was used to determine whether the data from Ash Lagoon and Ching Lam noise alarm monitoring stations were affected. The instantaneous data was discarded in case the instantaneous wind speed exceeded 10 m/s. The 30-min/5-min L_{Aeq} was considered valid only if the amount of valid data was equal to or above 70%.

Equipment Calibration

The sound level meters and calibrators were verified by the manufacturer or accredited laboratory. With the endorsement of the Independent Environmental Checker, the enhancement of calibration of sound level meter at the noise monitoring stations was implemented. The monthly manual on-site calibration using sound level calibrator was replaced by the daily auto charge injection calibration function of the sound level meter. For additional quality assurance, manual on-site calibration would still be conducted for the noise monitoring stations once every 6 months. The manual on-site calibrations for Ash Lagoon and Ching Lam noise monitoring stations were carried out in March 2022. The next calibrations for the two noise monitoring stations were scheduled in September 2022.

3.6 Results and Observations

Continuous noise monitoring was conducted at the two monitoring stations at Ash Lagoon and Ching Lam.

All monitoring results and their graphical presentations are provided in Appendix E. No exceedance of noise Action/Limit Level was recorded in the month.




Figure 3.1 Location of Noise Monitoring Stations

4. ENVIRONMENTAL AUDIT

4.1 Review of Environmental Monitoring Procedures

The environmental monitoring procedures were regularly reviewed by the Environmental Team. No modification to the existing monitoring procedures was recommended.

4.2 Assessment of Environmental Monitoring Results

Monitoring results for Air Quality and Noise

The environmental monitoring results for Air Quality and Noise in the reporting month presented in Sections 2 and 3 respectively are summarized in Table 4.1.

Table 4.1 Summary of AL Level Exceedances on Monitoring Parameters

Item	Parameter Monitored	Monitoring Period	No. of Exceedances In		Event/Action Plan Implementation Status
			Action Level	Limit Level	and Results
Air					
1	Ambient TSP (24-hour)	01/06/2022- 30/06/2022	0	0	
2	Ambient TSP (1-hour)	01/06/2022- 30/06/2022	0	0	
Noise					
1	Noise level at the critical NSR's predicted by the noise alarm monitoring system	01/06/2022- 30/06/2022	0	0	

4.3 Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. Inert C&D materials comprise excavated materials and broken concrete. Non-inert C&D materials comprise general refuse, metals and paper/ cardboard packaging, plastics, chemical waste, etc.

Inert C&D material and non-inert C&D material disposed of in June 2022 are shown in Table 4.2.

Table 4.2 Estimated Amounts of Waste in June 2022

	Non-inert C&D Materials			
Total Inert C&D Waste Materials	C&D Materials Recycled	C&D Waste Disposed of at Landfill	Chemical Waste	

5.7 Tonnes	0 Tonnes	80.91 Tonnes	4,800 Litres
------------	----------	--------------	--------------

The monthly waste flow tables prepared by the contractors are attached in Appendix K

4.4 Site Environmental Audit

EPD officials from Regional Office (South) visited Lamma Power Station on 2 and 23/6/2022. There was no adverse comment from EPD regarding the construction site.

Independent Environmental Checker (IEC) conducted a site inspection on 28/6/2022. The site conditions were generally satisfactory.

Site audits were carried out by ET on a weekly basis to monitor environmental issues at the construction sites to ensure that all mitigation measures were implemented timely and properly. The site audit findings for the reporting month are summarized in Appendix H. The site conditions were generally satisfactory. All required mitigation measures were implemented.

4.5 Status of Environmental Licensing and Permitting

All permits/licenses obtained for the project are summarised in Table 4.3.

Table 4.3 Summary of Environmental Licensing and Permit Status

Description	Permit No.	Valid	Period	Highlights	Status
		From	To		
Varied Environmental Permit	EP-071/2000/D	28/09/20	-	The whole construction work site	Valid
Construction Noise Permit	GW-RS1011-21	01/01/22	30/06/22	Power Block Facilities works for Unit L11. Operation of PME during restricted hours	Valid
Construction Noise Permit	GW-RS0077-22	02/02/22	28/07/22	Civil and Building Works for Unit L12. Operation of PME during restricted hours	Valid
Construction Noise Permit	GW-RS0121-22	01/03/22	31/08/22	Power Block Facilities works for Unit L12. Operation of PME during restricted hours	Valid
Construction Noise Permit	GW-RS0222-22	13/04/22	12/10/22	Construction site of Unit L12. Operation of PME during restricted hours	Valid
WPCO Discharge Licence#	WT00034006- 2019	08/08/19	31/08/24	Civil and Building Works for Unit L11	Valid

0622allemna.doc

Description	Permit No.	Valid Period		Highlights	Status
_		From	To		
WPCO Discharge Licence##	WT00037613- 2021	15/04/21	30/04/26	Civil and Building Works for No.5 C.W. Intake and Cable Bridge	Valid
WPCO Discharge Licence###	WT00037665- 2021	06/05/21	31/05/26	Civil and Building Works for Unit L12	Valid
Registration of Chemical Waste Producer	WPN5213-912- P2781-22	22/02/16	-	Civil and Building Works	Valid
Registration of Chemical Waste Producer	WPN5517-912- T2007-02	17/03/05	-	E&M Equipment Installation and Maintenance	Valid
Waste Disposal Billing Account	Account No.: 7031135	21/06/18	-	Civil and Building Works for Unit L11	Valid
Waste Disposal Billing Account	Account No.: 7027672	24/04/17	-	E&M Erection of Power Block Facilities – L11	Valid
Waste Disposal Billing Account	Account No.: 7038672	27/10/20	-	Civil works for Unit L12 No.5 C.W. intake and cable bridge	Valid
Waste Disposal Billing Account	Account No.: 7039272	08/01/21	-	Civil and building works for Unit L12	Valid
Waste Disposal Billing Account	Account No.: 7041942	21/10/21	-	E&M Erection of Power Block Facilities – L12	Valid

Notes: #, ## and ### - Water quality monitoring was carried out in May 2022 and the results of which would be reported separately by the contractor.

4.6 Implementation Status of Environmental Mitigation Measures

Mitigation measures detailed in the permits and the EM&A Manual (Construction Phase) are required to be implemented. An updated summary of the Environmental Mitigation Implementation Schedule (EMIS) is presented in Appendix I.

4.7 Implementation Status of Event/Action Plans

The Event/Action Plans extracted from the EM&A Manual (Construction Phase) are presented in Appendix G.

4.8 Implementation Status of Environmental Complaint Handling Procedures

In June 2022, no complaint against the construction activities was received.

Table 4.4 Environmental Complaints Received in June 2022

Case Reference / Date, Time Received / Date, Time Concerned	Descriptions / Actions Taken	Conclusion / Status
Nil	N/A	N/A

Table 4.5 Outstanding Environmental Complaints Carried Over

Case Reference / Date, Time Received / Date, Time Concerned	Descriptions / Actions Taken	Conclusion / Status
Nil	N/A	N/A

5. FUTURE KEY ISSUES

5.1 Key Issues for the Coming Month

Key issues to be considered in the coming month include:

Unit L12 Civil and Building Works

Noise Impact

• To continue monitoring the noise level during construction and to ensure compliance with the CNP's already obtained.

Air Impact

• To monitor and review the sufficiency of the dust suppression measures provided and increase the resources accordingly if necessary.

Water Impact

• To treat wastewater in sedimentation pit and tanks before discharge and to ensure compliance in accordance with the WPCO discharge licence already obtained.

Unit L12 Mechanical Erection

Noise Impact

- To continue monitoring the noise level during construction and to ensure compliance with the CNP's already obtained.
- To continue executing the preventive measures for avoiding noise exceedance and keep monitoring/reviewing the noise performance.

Air Impact

• To monitor and review the sufficiency of the dust suppression measures provided and increase the resources accordingly if necessary.

Unit L12 Electrical, Instrumentation & Control Erection

Noise Impact

- To continue monitoring the noise level during construction and to ensure compliance with the CNP's already obtained.
- To continue executing the preventive measures for avoiding noise exceedance and keep monitoring/ reviewing the noise performance.

Air Impact

• To monitor and review the sufficiency of the dust suppression measures provided and increase the resources accordingly if necessary.

5.2 Monitoring Schedules for the Next 3 Months

The tentative environmental monitoring schedules for the next 3 months are shown in Appendix C.



The tentative construction programs for the next 3 months are shown in Appendix J.

6. CONCLUSION

All monitoring work at designated stations was performed as scheduled satisfactorily. The environmental monitoring works and site inspection were performed as scheduled in the reporting month. All monitoring results were checked and reviewed.

No Action/Limit level exceedance on 1-hour and 24-hour TSP level was recorded in the reporting month.

No Action/Limit level exceedance on noise was recorded in the reporting month.

Environmental mitigation measures recommended in the EM&A manual for the construction activities were implemented in the reporting month. No complaint against the construction activities was received in the reporting month. No prosecution was received for this Project in the reporting period.

The environmental performance of the Project was generally satisfactory.




Figure A.1 Organisation of EM&A Programme at Construction Phase

Appendix B Action and Limit Levels for Air Quality and Noise Monitoring

B.1. Air

Table B.1 Action and Limit Levels for 1-hour and 24-hour TSP

	Action Level, μg/m ³	Limit Level, μg/m³
1-hour TSP*	340	500
24-hour TSP	190	260

* No Action/Limit Level for 1-hour TSP is applied to AM4 where no real time dust monitor is installed.

B.2. Noise

Table B.2 AL Levels for Construction Noise (Other than Percussive Piling)

Parameters	Action	Limit
Noise Levels at the NSR's at Long Tsai Tsuen/Hung Shing Ye and school within the village of Tai Wan San Tsuen predicted by the noise alarm monitoring system Manual noise monitoring at the nearest Pak Kok Tsui residences to cable landing points N4 and N5	When one or more documented complaints are received	 a. 75 dB(A) in L_{Aeq,30 min} (07:00-19:00 hrs on normal weekdays) (Note 1) b. subject to statutory control under the Noise Control Ordinance (07:00-23:00 hrs on holidays and 19:00-23:00 hrs on all other days). Set to 60 dB(A) in L_{Aeq,5 min} c. subject to statutory control under the Noise Control Ordinance (23:00-07:00 hrs of next day). Set to 45 dB(A) in
		L _{Aeq,5 min}
NI.4.		

Note:

1. For educational institution, the limit level shall be 70 dB(A), reduced to 65 dB(A) during examination periods.

Appendix C Environmental Monitoring Schedule

Table C.1 Monitoring schedule for 24hr and 1hr TSP monitoring for Lamma Extension Construction (June 2022 to September 2022)

24hr TSP Monitoring	1hr TSP Monitoring
6/June/2022	6/June/2022 1500hr to 1800hr
12/June/2022	12/June/2022 1500hr to 1800hr
18/June/2022	18/June/2022 1500hr to 1800hr
24/June/2022	24/June/2022 1500hr to 1800hr
30/June/2022	30/June/2022 1500hr to 1800hr
6/July/2022	6/July/2022 1500hr to 1800hr
12/July/2022	12/July/2022 1500hr to 1800hr
18/July/2022	18/July/2022 1500hr to 1800hr
24/July/2022	24/July/2022 1500hr to 1800hr
30/July/2022	30/July/2022 1500hr to 1800hr
5/August/2022	5/August/2022 1500hr to 1800hr
11/August/2022	11/August/2022 1500hr to 1800hr
17/August/2022	17/August/2022 1500hr to 1800hr
23/August/2022	23/August/2022 1500hr to 1800hr
29/August/2022	29/August/2022 1500hr to 1800hr
4/September/2022	4/September/2022 1500hr to 1800hr
10/September/2022	10/September/2022 1500hr to 1800hr
16/September/2022	16/September/2022 1500hr to 1800hr
22/September/2022	22/September/2022 1500hr to 1800hr
28/September/2022	28/September/2022 1500hr to 1800hr

APPENDIX D AIR QUALITY MONITORING RESULTS

Site: Lamma Power Station Extension

Month: June 2022

24 hour TSP Measurement:-

TSP concentration (µg/m³)					Weather Information (From Hong Kong Observatory)			
Date	Reservoir (AM1)	East Gate (AM2)	Ash Lagoon (AM3)	Tai Yuen Village (AM4)	Mean Wind Speed (km/hr)	Prevailing Wind Dir.	Mean R.H.	
6/6/2022	33	43	21	17	27.0	230	83	
12/6/2022	27	31	22	14	27.5	220	84	
18/6/2022	26	22	16	13	27.3	200	81	
24/6/2022	20	32	11	11	10.7	220	73	
30/6/2022	15	16	16	10	31.9	80	82	

1 hour TSP Measurement:-


		TSP concentration (µg/m³)				
Date	Time	Reservoir (AM1)	East Gate (AM2)	Ash Lagoon (AM3)		
5/5/2022	15:00 - 15:59	22	43	21		
6/6/2022	16:00 - 16:59	24	35	24		
	17:00 - 17:59	33	43	28		
	15:00 - 15:59	28	36	24		
12/6/2022	16:00 - 16:59	30	34	23		
	17:00 - 17:59	28	31	21		
	15:00 - 15:59	54	26	18		
18/6/2022	16:00 - 16:59	30	23	16		
	17:00 - 17:59	22	23	17		
	15:00 - 15:59	20	31	12		
24/6/2022	16:00 - 16:59	20	32	13		
	17:00 - 17:59	24	31	12		
	15:00 - 15:59	11	15	11		
30/6/2022	16:00 - 16:59	16	13	13		
	17:00 - 17:59	9	15	11		


1-hr TSP 24-hr TSP (μg/m³) (μg/m³) 340 190


Action Level 340 190
Limit Level 500 260
Calibration: Calibration details are shown in appendix F.


Equipment used:

squipment asca.				
Location	1-hr TSP	24-hr TSP		
Reservoir, East Gate and Ash Lagoon	TEOM	TEOM		
Tai Yuen Village	-	MINIVOL Portable Sampler		









Appendix E Continuous Noise Monitoring Results for June 2022

Site: Lamma Power Station Extension Construction

Measurement Location: Ash Lagoon and Ching Lam

Measurement Parameter: 30-min Leq (07:00-19:00 hrs on normal weekdays)

5-min Leq (07:00-23:00 hrs on holidays and 19:00-23:00 hrs on all other days, and 23:00-

07:00 hrs of next day)

Noise Equipment: B&K 2250 sound level meters and B&K 4231 sound

Level calibrator

Lab. Calibration Date: B&K 2250 sound level meters - 21/10/2021 (Ash Lagoon)

03/09/2021 (Ching Lam)


B&K 4231 calibrator (21/10/2021)


Date	Time	Calculated Noise Level at NSR at Long Tsai Tsuen/Hung Shing Ye (dB(A))		Noise Level at NSR at Long Tsai Tsuen/Hung Shing Ye Noise Level at NSR at the school within Tai Wan San Tsuen		the Tai	Limit Noise Level (dB(A))
		Max	Avg		Max	Avg	
01/06/2022	07:00-19:00	53	44	75	51	37	70
01/06/2022	19:00-23:00			60	44	35	60
01/06/2022	23:00-07:00	45	39	45	42	39	45
02/06/2022	07:00-19:00	49	45	75	54	42	70
02/06/2022	19:00-23:00			60	46	38	60
02/06/2022	23:00-07:00			45	41	38	45
03/06/2022	07:00-23:00	49	41	60	48	36	60
03/06/2022	23:00-07:00	31	31	45	43	38	45
04/06/2022	07:00-19:00	27	27	75	53	41	70
04/06/2022	19:00-23:00			60	47	37	60
04/06/2022	23:00-07:00	39	39	45	44	40	45
05/06/2022	07:00-23:00	60	36	60	49	34	60
05/06/2022	23:00-07:00	44	38	45	43	34	45
06/06/2022	07:00-19:00			75	55	40	70
06/06/2022	19:00-23:00	52	45	60	48	33	60
06/06/2022	23:00-07:00	45	41	45	45	35	45
07/06/2022	07:00-19:00	55	52	75	4.4	36	70
07/06/2022	19:00-23:00	59	47	60	57	48	60
07/06/2022	23:00-07:00	45	39	45	41	34	45
08/06/2022	07:00-19:00	53	46	75	49	37	70
08/06/2022	19:00-23:00			60	45	39	60
08/06/2022	23:00-07:00	4.5	42	4.5	43	34	4.5
09/06/2022	07:00-19:00	44	37	75	46	38	70
09/06/2022	19:00-23:00	47	47	60	47	39	60
09/06/2022	23:00-07:00	43	38	45	43	34	45
10/06/2022	07:00-19:00	41	37	75	44	36	70
10/06/2022	19:00-23:00	39	39	60	49	41	60
10/06/2022	23:00-07:00	43	36	45	44	36	45
11/06/2022	07:00-19:00	51	51	75	44	39	70
11/06/2022	19:00-23:00			60	45	39	60
11/06/2022	23:00-07:00	42	39	45	37	32	45
12/06/2022	07:00-23:00	60	40	60	51	40	60
12/06/2022	23:00-07:00	42	36	45	42	35	45
13/06/2022	07:00-19:00	45	38	75	42	34	70
13/06/2022	19:00-23:00	43		60	44	38	60
13/06/2022	23:00-23:00	44	39	4.5	42	34	4.5
13/00/2022	23:00-07:00	44	39	43	4∠	34	43


14/06/2022	07:00-19:00			75	48	39	70
14/06/2022	19:00-23:00	46	40	60	42	36	60
14/06/2022	23:00-07:00	45	39	45	38	32	45
15/06/2022	07:00-19:00			75	54	39	70
15/06/2022	19:00-23:00	8	8	60	42	34	60
15/06/2022	23:00-07:00	45	38	45	40	32	45
16/06/2022	07:00-19:00	57	48	75	41	36	70
16/06/2022	19:00-23:00	31	31	60	46	35	60
16/06/2022	23:00-07:00	45	40	45	41	35	45
17/06/2022	07:00-19:00	54	45	75	45	36	70
17/06/2022	19:00-23:00			60	45	33	60
17/06/2022	23:00-07:00	42	36	45	39	32	45
18/06/2022	07:00-19:00	50	47	75	43	36	70
18/06/2022	19:00-23:00			60	48	39	60
18/06/2022	23:00-07:00	43	43	45	39	32	45
19/06/2022	07:00-23:00	54	43	60	55	36	60
19/06/2022	23:00-07:00	39	31	45	41	32	45
20/06/2022	07:00-19:00	55	48	75	47	37	70
20/06/2022	19:00-23:00	42	42	60	42	39	60
20/06/2022	23:00-07:00	44	40	45	43	37	45
21/06/2022	07:00-19:00			75	44	38	70
21/06/2022	19:00-23:00	37	37	60	51	38	60
21/06/2022	23:00-07:00	45	38	45	45	39	45
22/06/2022	07:00-19:00			75	43	38	70
22/06/2022	19:00-23:00	51	51	60	53	41	60
22/06/2022	23:00-07:00	45	43	45	45	39	45
23/06/2022	07:00-19:00	46	46	75	49	41	70
23/06/2022	19:00-23:00	1		60	48	39	60
23/06/2022	23:00-07:00			45	45	37	45
24/06/2022	07:00-19:00			75	52	42	70
24/06/2022	19:00-23:00			60	51	39	60
24/06/2022	23:00-07:00	38	38	45	45	39	45
25/06/2022	07:00-19:00			75	52	38	70
25/06/2022	19:00-23:00			60	52	43	60
25/06/2022	23:00-07:00	41	34	45	43	38	45
26/06/2022	07:00-23:00	45	38	60	51	38	60
26/06/2022	23:00-07:00	45	39	45	45	41	45
27/06/2022	07:00-19:00			75	44	39	70
27/06/2022	19:00-23:00			60	51	35	60
27/06/2022	23:00-07:00	32	28	45	44	36	45
28/06/2022	07:00-19:00			75	49	39	70
28/06/2022	19:00-23:00	26	26	60	50	38	60
28/06/2022	23:00-07:00	28	24	45	45	37	45
29/06/2022	07:00-19:00			75	67	51	70
29/06/2022	19:00-23:00			60	49	35	60
29/06/2022	23:00-07:00	43	37	45	42	35	45
30/06/2022	07:00-19:00	54	42	75	51	41	70
30/06/2022	19:00-23:00	42	38	60	43	38	60
30/06/2022	23:00-07:00	43	36	45	44	36	45


Note:


- a. "---" represents the measured noise monitoring data lower than the established notional background level/discarded under strong wind.
- b. Continuous noise monitoring was also carried out at holidays & evening-time (07:00-23:00 hrs on holidays and 19:00-23:00 hrs on all other days) and night-time (23:00-07:00 hrs of next day).














Appendix F

The QA/QC Procedures and Results

The Hongkong Electric Co., Ltd. Lamma Power Station Extension TEOM Continuous Dust Monitor Data Quality Assurance Log Sheet

Month: June Year: 2022

Reservoir (AM1)						
Date	Frequency (Hz) (240 - 275)	Operation Mode (Mode 4)	Main Flow (I/min) (2.70 - 3.30)	Bypass Flow (I/min) (12.30 - 15.04)		
1/6/2022	270.115	4	2.88	10.31		
7/6/2022	271.162	4	2.92	10.31		
13/6/2022	270.929	4	2.88	10.31		
19/6/2022	270.629	4	2.89	10.31		
25/6/2022	270.290	4	2.85	10.31		

East Gate (AM2)						
Date	Frequency (Hz) (240 - 275)	Operation Mode (Mode 4)	Main Flow (I/min) (2.70 - 3.30)	Bypass Flow (I/min) (12.30 - 15.04)		
1/6/2022	251.751	4	2.84	13.43		
7/6/2022	252.920	4	2.96	13.50		
13/6/2022	252.634	4	2.70	13.56		
19/6/2022	252.248	4	2.79	13.51		
25/6/2022	251.947	4	2.58	13.28		

Ash Lagoon (AM3)						
Date	Frequency (Hz) (240 - 275)	Operation Mode (Mode 4)	Main Flow (I/min) (2.70 - 3.30)	Bypass Flow (I/min) (12.30 - 15.04)		
1/6/2022	257.422	4	3.00	10.26		
7/6/2022	257.162	4	3.00	11.06		
13/6/2022	256.984	4	3.00	8.10		
19/6/2022	256.748	4	3.00	8.27		
25/6/2022	258.482	4	3.00	13.68		

Maintenance Record					
	Reservoir	East Gate	Ash Lagoon		
TEOM Filter Exchange	√	1	/		
Clean TSP Inlet	/	<i>y</i>	/		
Replace flow in-line filter	√	√	/		
Pump Repair					
Leak Check					
Flow audit					
Flow Controller Calibration					
A/C filter cleaning					

Remarks:

Prepared by: Chris Chan

Checked by: HY Chan

The Hongkong Electric Co., Ltd. Mini Volume Air Sampler Site Visit Log Sheet

	Attendance Log	Site Name: Tai Yuen Village (AN	14)
--	----------------	---------------------------------	-----

Date/Time	Staff Name
13/06/2022 / 10:30	VVM TAM

Equipment / Item

Equipment / Item	Serial No. / No.
MINIVOL	5580
Used filter paper no.	MS04
New filter paper no.	MS05

Type of filter: Glass-fibre

Calibration is performed by using Drycal DC-2 Flow Calibrator
 5 std. L/min set point is recommended

Before: <u>5.01</u>

After: 5.01 (No adjustment)

II. General Services

Clean Rotameter: Yes
 Clean / Replace Pump Valves: No
 Clean / Replace Pump Diaphragms: No
 Clean Impaction Inlet: Yes
 Replace Timer Battery Every 6 months: No
 Replace Inlet Filter: Yes

Remarks 1 4 1

N/A

Conducted by: <u>VMM TAM</u> Checked by: <u>SM Hon</u>

The Hongkong Electric Co., Ltd. Lamma Power Station Extension Noise Monitoring Station Daily Calibration Records

Date	Location: A	Ash Lagoon	Location: Ching Lam	
	Calibration Results	Deviation from Reference (dB)	Calibration Results	Deviation from Reference (dB)
01/06/2022	Passed	0.01	Passed	-0.08
02/06/2022	Passed	0.00	Passed	-0.07
03/06/2022	Passed	0.01	Passed	-0.07
04/06/2022	Passed	0.02	Passed	-0.07
05/06/2022	Passed	-0.01	Passed	-0.05
06/06/2022	Passed	-0.01	Passed	-0.11
07/06/2022	Passed	-0.01	Passed	-0.08
08/06/2022	Passed	0.00	Passed	-0.07
09/06/2022	Passed	0.00	Passed	-0.06
10/06/2022	Passed	0.01	Passed	-0.05
11/06/2022	Passed	0.01	Passed	-0.05
12/06/2022	Passed	0.01	Passed	-0.05
13/06/2022	Passed	0.00	Passed	-0.08
14/06/2022	Passed	-0.04	Passed	-0.06
15/06/2022	Passed	0.01	Passed	-0.07
16/06/2022	Passed	0.02	Passed	-0.05
17/06/2022	Passed	0.04	Passed	-0.05
18/06/2022	Passed	0.04	Passed	-0.04
19/06/2022	Passed	0.03	Passed	-0.05
20/06/2022	Passed	0.05	Passed	0.01
21/06/2022	Passed	0.03	Passed	-0.01
22/06/2022	Passed	0.05	Passed	0.00
23/06/2022	Passed	0.04	Passed	0.00
24/06/2022	Passed	0.03	Passed	0.00
25/06/2022	Passed	0.04	Passed	0.00
26/06/2022	Passed	0.04	Passed	0.00
27/06/2022	Passed	0.04	Passed	0.02
28/06/2022	Passed	0.04	Passed	0.00
29/06/2022	Passed	0.04	Passed	-0.03
30/06/2022	Passed	0.10	Passed	0.18

Remarks:

- The B&K sound level meter at the noise monitoring station has an advanced feature of internal calibration checking (viz. Charge Injection Calibration (CIC)). CIC is a B&K patented method for in situ verification of the integrity of the entire sound measurement chain (including microphone, preamplifier and cabling).
- 2. The acceptance criterion of deviation from reference is \pm 0.5 dB.

Appendix G Event/Action Plans

Table G.1 Event and Action Plans for Air Quality

Event	Monitoring		Action		
	ET Leader	IEC	Engineer	Contractor	
Action Level					
Exceedance of one sample	Identify source Inform Engineer and IEC verbally Repeat measurement to confirm finding	Check monitoring data submitted by ET and advise Engineer.	Notify Contractor Checking monitoring data and contractor's working methods	Rectify any unacceptable practice amend any working methods if appropriate	
Exceedance of two or more consecutive samples	Identify source Inform Engineer and IEC verbally Repeat measurement to confirm finding Increase monitoring frequency Discuss with Engineer and Contractor on remedial actions required If exceedance continues, arrange meeting with Engineer If exceedance stops, discontinue additional monitoring	Check monitoring data submitted by ET and advise Engineer. Provide feedback to the Engineer on the remedial actions proposed by the ET / Contractor Advise Engineer on the effectiveness of the proposed remedial measures Verify the implementation of the remedial measures	Confirm receipt of notification of failure in writing Notify contractor Checking monitoring data and contractor's working methods Discuss proposed remedial actions with the ET and Contractor Ensure remedial actions properly implemented	Submit proposals for remedial actions to Engineer within 3 working days of notifications Implement the agreed proposals Amend proposal if appropriate	
Limit level					
Exceedance of one sample	Repeat measurement to confirm finding. Identify the source(s) of the impact. If the exceedance is found to be valid and due to the Construction works, verbally advise the Contractor, Engineer and IEC, and inform the EPD of the exceedance, as soon as practicable. Increase monitoring frequency to daily Assess the effectiveness of the contractor's remedial actions and keep Engineer, IEC and EPD informed of the results	Check monitoring data submitted by ET and advise Engineer Provide feedback to the Engineer on the remedial actions proposed by the ET / Contractor Advise Engineer on the effectiveness of the proposed remedial measures Verify the implementation of the remedial measures	Confirm receipt of notification of failure in writing Notify Contractor Checking monitoring data and Contractor's working method Discuss with ET and Contractor on remedial actions to be provided Ensure remedial measures properly implemented	Take immediate action to avoid further exceedance Submit proposals for remedial actions to Engineer within 3 working days of notifications Implement the agreed proposals Amend proposal if appropriate	
Exceedance of two or more	Identify source	Provide feedback to the Engineer on the remedial actions proposed by the	Confirm receipt of notification of	Take immediate action to	

Event	Monitoring		Action	
	ET Leader	IEC	Engineer	Contractor
consecutive	If the exceedance is found to be valid	ET / Contractor	failure in writing	avoid further exceedance
samples	and due to the construction works, verbally advise the Contractor, Engineer	Advise Engineer on the effectiveness of the proposed remedial measures	Checking monitoring data and Contractor's working methods	Submit proposals for remediactions to Engineer within 3
	and IEC, and inform the EPD of the exceedance as soon as practicable. Repeat measurement to confirm finding Increase monitoring frequency to daily Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented	Verify the implementation of the	Notify Contractor	working days of notification
		remedial measures	Discuss proposed remedial actions with ET and Contractor	Implement the agreed proposals
			Ensure remedial measures properly implemented	Resubmit proposals if probl still not under control
			If exceedance continues, consider what portion of the work is	Stop the relevant portion of works as determined by the
	Arrange meeting with Engineer and Contractor to discuss the remedial actions to be taken		responsible and instruct the Contractor to stop the portion of work until the exceedance is abated	Engineer until the exceedance is abated
	If exceedance stops, discontinue additional monitoring			

Table G.2 Event and Action Plans for Construction Noise

Exceedance	ET Leader	IEC	Engineer	Contractor
Action Level	Undertake noise measurement/check monitoring data to establish validity of complaint.	Review the analysed results submitted by the ET.	Notify Contractor of the complaint if proven.	Submit proposals for remedial actions to Engineer.
	If the complaint is valid, inform Engineer and IEC verbally.	Review the remedial measures proposed by the Contractor and advise the Engineer and ET accordingly.	Check Contractor's working methods and advise IEC and ET accordingly.	Amend proposals if required by the Engineer.
	Identify the source(s) of the noise.	Verify the implementation of the remedial measures.	Remind the Contractor of his contractual obligations and discuss remedial actions.	Implement the remedial actions immediately upon instruction from the Engineer.
	Discuss remedial actions required with Contractor and Engineer.		Keep the Contractor informed of the efficacy of remedial actions.	Liaise with the Engineer to optimise the effectiveness of the agreed mitigation.
	Increase manual monitoring frequency to assess efficacy of remedial measures.			
	If exceedance continues, review implementation of appropriate mitigation measures.			
Limit Level	Repeat manual measurement/check monitoring data to confirm findings.	Agree potential remedial actions with Engineer, ET and Contractor.	Notify Contractor of exceedance.	Take immediate action to avoid further exceedance.
	Identify the source(s) of the impact. If the exceedance is found to be valid and due to	Review Contractor's remedial actions / measures to ensure their effectiveness and advise the Engineer and ET accordingly. Verify the implementation of the remedial measures	Check Contractor's working methods and advise IEC and ET accordingly.	Submit proposals for remedial actions to Engineer.
	the Construction works, verbally advise the Contractor, Engineer and IEC, and inform the EPD of the exceedance, as soon as practicable.		Discuss with Contractor the remedial actions to be implemented.	Amend proposals if required by the Engineer.
			Keep the Contractor informed of the efficacy of remedial actions.	Implement remedial actions immediately
	Discuss remedial actions required with Engineer.		If the exceedance continues, consider	upon instruction from the Engineer.
	Increase manual monitoring frequency to assess efficacy of remedial measures.		what portion of the work is responsible and instruct the Contractor to stop the portion of work until the exceedance is abated	If the exceedance continues, consider what portion of the work is responsible and, as instructed by the Engineer, stop the portion of work until the exceedance is abated

Table G.3 Event and Action Plans for Water Quality

Exceedance	ET Leader	IEC	Engineer	Contractor
Action level exceeded on one sampling day	Verbally inform the Contractor, and IEC. Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with Engineer and Contractor; Repeat measurement on next day of exceedance.	Provide feedback to the Engineer on the remedial actions proposed by the ET / Contractor Advise Engineer on the effectiveness of the proposed remedial measures Verify the implementation of the remedial measures	Discuss with Contractor the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures.	Inform the Engineer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Propose and discuss mitigation measures with Engineer; Implement the agreed mitigation measures.
Action level exceeded on more than one consecutive sampling day	Repeat in-situ measurements to confirm findings; Identify source(s) of impact; Inform Contractor and IEC; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measure with Engineer and Contractor; Ensure mitigation measures are implemented; Prepare to increase the monitoring frequency to daily; Repeat measurement on next day of exceedance.	Provide feedback to the Engineer on the remedial actions proposed by the ET / Contractor Advise Engineer on the effectiveness of the proposed remedial measures Verify the implementation of the remedial measures	Discuss with ET and Contractor on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures.	Inform the Engineer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Propose mitigation measures to Engineer within 3 working days and discuss with ET and Engineer; Implement the agreed mitigation measures.
Limit level exceeded on one sampling day	Verbally inform the Contractor, IEC and the EPD of the exceedance; Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Check monitoring data, all plant,	Provide feedback to the Engineer on the remedial actions proposed by the ET / Contractor Advise Engineer on the effectiveness of the proposed remedial measures Verify the implementation of the remedial measures	Discuss with Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the	Inform the Engineer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Propose mitigation measures to Engineer

Exceedance	ET Leader	IEC	Engineer	Contractor
	equipment and Contractor's working methods;		implemented mitigation measures.	within 3 working days and discuss with Engineer;
	Discuss mitigation measure with Engineer and Contractor;			Implement the agreed mitigation measures.
	Ensure mitigation measures are implemented;			
	Increase the monitoring frequency to daily until no exceedance of Limit level.			
Limit level exceeded by more than one	Repeat in-situ measurement to confirm findings; Identify source(s) of impact;	Proposed remedial measures Verify the implementation of the remedial measures	Discuss with Contractor on the proposed mitigation measures; Request Contractor to critically	Inform the Engineer and confirm notification of the non-compliance in writing;
consecutive	Inform Contractor, IEC and EPD;		review the working methods;	Rectify unacceptable practice;
sampling day	Check monitoring data, all plant, equipment and Contractor's		Make agreement on the mitigation measures to be implemented;	Check all plant and equipment; Consider changes of working methods;
	working methods;		Assess the effectiveness of the implemented mitigation measures; Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the marine works until no exceedance of the Limit Level.	Propose mitigation measures to Engineer within 3 working days and discuss with Engineer;
	Discuss mitigation measure with Engineer and Contractor;			
	Ensure mitigation measures are implemented;			Implement the agreed mitigation measures
	Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days.			As directed by the Engineer, to slow down or to stop all or part of the marine work

Appendix H Summary of Site Audit Findings

L11 Civil and Building Works					
<u>Dates of Inspection</u> : 7/6/2022, 17/6/2022, 21/6/2022 and 28/6/2022.					
Summary of Findings					
General					
- No environmental deficiency identified.					
Air Quality					
 No environmental deficiency identified. 					
·					
Noise					
 No environmental deficiency identified. 					
Water Quality					
 No environmental deficiency identified. 					
Waste Management					
No environmental deficiency identified					

L11 Mechanical, Electrical, Instrumentation & Control Erection Works Dates of Inspection: 2/6/2022, 9/6/2022, 16/6/2022, 23/6/2022 and 28/6/2022. Summary of Findings General

No environmental deficiency identified.

Air Quality

No environmental deficiency identified.

Noise

No environmental deficiency identified.

Water Quality

No environmental deficiency identified.

Waste Management

No environmental deficiency identified.

L12 Civil and Building Works

Dates of Inspection: 7/6/2022, 17/6/2022, 23/6/2022 and 28/6/2022.

Summary of Findings

General

- No environmental deficiency identified.

Air Quality

No environmental deficiency identified.

Noise

- No environmental deficiency identified.

Water Quality

- No environmental deficiency identified.

Waste Management

No environmental deficiency identified.

L12 Mechanical, Electrical, Instrumentation & Control Erection Works

Dates of Inspection: 2/6/2022, 9/6/2022, 16/6/2022, 23/6/2022 and 28/6/2022.

Summary of Findings

General

- No environmental deficiency identified.

Air Quality

No environmental deficiency identified.

Noise

No environmental deficiency identified.

Water Quality

- No environmental deficiency identified.

Waste Management

- No environmental deficiency identified.

Summary of EMIS

Power Station – (Part B of EIA Report)

Construction Phase Mitigation Measures and their Implementation

EM&A Log Ref.	Mitigation Measures	Implementation Status
	AIR QUALITY	
A1	For general construction works, the dust control measures stipulated under the Air Pollution Control (Construction Dust) Regulation shall be complied with, such as:	
	the haul roads shall be sprayed with water to keep the entire road surface wet.	С
	• the load carried by vehicle shall be covered by impervious sheeting to ensure no leakage of dusty materials from the vehicle.	С
	the heights from which fill materials are dropped shall be controlled to a practical level to minimise the fugitive dust arising from unloading.	С
A2	For the concrete batching plant, the following control measures are recommended:	
	• loading, unloading, handling, transfer or storage or any dusty materials shall be carried out in a totally enclosed system.	С
	The materials which may generate airborne dust emissions shall be wetted by water spray system.	С
	All receiving hoppers shall be enclosed on three sides up to 3m above unloading point.	С
	All conveyor transfer points shall be totally enclosed.	С
	WATER QUALITY	
B1	Silt curtains shall be installed on the eastern, southern and north western sides of the reclamation site during dredging for the reclamation construction. This is a required mitigation measure for the construction works and shall be implemented prior to the commencement of bulk dredging. **	N/A
В3	As a necessary operational constraint combined bulk dredging and sand filling for site formation shall not be permitted at any time. In addition, sand filling for site platform shall take place behind constructed sea walls which pierce the water surface. **	N/A
B4	HEC shall ensure design to divert all storm drains away from Hung Shing Ye Bay. **	N/A
B5	Sand fill for the rubble mound seawalls shall be placed by controlled pumping down the trailer arm. **	N/A
В6	EM&A shall confirm the acceptability of any impacts during construction and should any unacceptable impacts be found then one or more of the following mitigation measures shall be implemented: **	N/A
	 reducing the number of dredgers working at any one time; reducing the rate of working of the dredgers; temporary suspension of operations; phasing of the works so that dredging / filling is only undertaken at certain stages of the tidal cycle. 	

EM&A Log Ref.	Mitigation Measures	Implementation Status
В7	In addition to the above specific measures the following general working procedures shall be adopted. **	
	fully-enclosed or watertight grabs shall be used to minimise loss of sediment during the raising of loaded grabs through the water column;	N/A
	the descent speed of grabs shall be controlled to minimise the seabed impact speed and to reduce the volume of over dredging;	N/A
	barges shall be loaded carefully to avoid splashing of material;	N/A
	all barges used for the transport of dredged materials shall be fitted with tight bottom seals in order to prevent leakage of material during loading and transport;	N/A
	all barges shall be filled to a level which ensures that material does not spill over during loading and transport to the disposal site and that adequate freeboard is maintained to ensure that the decks are not washed by wave action;	N/A
	• the speed of trailer dredgers shall be controlled to prevent propeller wash from stirring up the sea bed sediments;	N/A
	"rainbowing" sand fill from trailer dredgers shall not be permitted; and	N/A
	the works shall cause no visible foam, oil, grease or litter or other objectionable matter to be present in the water within and adjacent to the dredging site and along the route to the disposal site.	N/A
B8	Cumulative impacts shall be assessed through EM&A. Co-ordination with the EM&A consultants for other projects to determine if any exceedances are caused by the other projects or by HEC's activities. Should monitoring results indicate exceedances at sensitive receivers due to HEC's activities, then the above described mitigation measures shall be implemented until impacts reduce to acceptable levels.	
	NOISE	
C1	General noise mitigation measures shall be employed at all work sites throughout the construction phase.	
C2	Mitigate against general construction noise during Sunday's and public holidays, either at source with portable noise barriers, or by rescheduling of some PMEs to less sensitive time periods.	С
С3	Mitigate against night time noise from dredging equipment, with silencers or mufflers. **	N/A
	LANDSCADE & VISUAL IMDACTS	
D1	LANDSCAPE & VISUAL IMPACTS The following mitigation measures shall be allowed for landscape and visual	
ועו	improvement:	
	Use rubble mound seawall along south and west edges of the reclamation to provide a more natural look.	С
	Break the mass of main buildings by varying the height/division into smaller units.	С
	Plant trees and vegetation for screening.	С
	Adopt colour scheme to blend the buildings into the scenery.	С

EM&A Log Ref.	Mitigation Measures	Implementation Status				
	WASTE MANAGEMENT					
E1	HEC to submit a Waste Management Plan for the construction phase to EPD. The Plan shall be verified by the IEC and shall describe the arrangements for avoidance, reuse, recovery and recycling, storage, collection, treatment and disposal of different categories of waste to be generated from the construction activities and shall take into account the recommendations of the EIA report.					
	Dredging Waste					
E2	All vessels for marine transportation of dredged sediment shall be fitted with tight fitting seals to their bottom openings to prevent leakage of materials. In addition, loading of barges and hoppers shall be controlled to prevent splashing of dredged material into the surrounding water, and barges or hoppers should under no circumstances be filled to a level which shall cause the overflowing of materials or polluted water during loading or transportation**					
	Storage, Collection and Transport of Waste					
E3	Minimise windblown litter and dust during transportation by either covering trucks or transporting wastes in enclosed containers.	С				
	Obtain the necessary waste disposal permits from the appropriate authorities, if they are required, in accordance with the Waste Disposal Ordinance (Cap.354), Waste Disposal (Chemical Waste) (General) Regulation (Cap.354), the Crown Land Ordinance (Cap 28), Dumping at Sea Ordinance (Cap 466) and Work Branch Technical Circular No. 22/92, Marine Disposal of Dredged Mud.	С				
	Disposal of waste at Licensed sites;	С				
	Develop procedures such as a ticketing system to facilitate tracking of marine mud and chemical waste, and to ensure that illegal disposal does not occur;	С				
	 Segregate and sort the waste materials into 3 categories: public fill (e.g. concrete and rubble) for re-use on-site or disposal at a public filling area; re-use and/or recycling waste (e.g. steel and other metals); waste which cannot be re-used and/or recycled (e.g. wood, glass and plastic) for landfill disposal. 	С				
	The sorting process shall be carefully monitored to avoid missing of the 3 categories. Different types of wastes shall be stockpiled and stored in different containers or skips to enhance re-use or recycling of materials and their proper disposal.					
	Maintain records of the quantities of wastes generated and disposed off-site for each category of waste.	С				
E4	Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, shall be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes	С				
	LAND CONTAMINATION					
F1	No land Contamination mitigation measures are required during the construction phase.	N/A				
		•				
	MARINE ECOLOGY					

EM&A Log Ref.					
G1	All percussive piling works shall be conducted on reclaimed land to avoid noise impact to marine mammals**				
G2	All construction related vessels shall approach the extension site from the north and via the East Lamma Channel to avoid disturbance to the finless porpoise**				
G3	Rubble mound seawall to the south and west edges of the reclamation to enhance recolonisation of marine organisms**				
G4	Artificial Reefs of a volume not less than 400 m ³ shall be deployed in a location to be decided upon consultation with the Director of Agriculture and Fisheries to serve the purpose of an Additional Habitat Enhancement Measure.**				
	FISHERIES				
H1	No Fisheries-specific mitigation measures are required during the construction phase.	N/A			
	RISK ASSESSMENT				
I1	No risk mitigation measures are required during the construction phase.				


Remarks:


No dredging and reclamation work would be involved for L11 & L12 construction Compliance with mitigation measure
Non-compliance with mitigation measure
Not Applicable **


C

NC

N/A








[.] Change the starting date of installation below

Installation HRSG was re-started from 23rd-Jun

Installation Exhaust duct was re-started from 15st-May

^{2,} To consider that structure of Takasago portion is delayed




^{1.} Change the starting date of installation below

Installation HRSG was re-started from 23rd-Jun

[·] Installation Exhaust duct was re-started from 15st-May

^{2.} To consider that structure of Takasago portion is delayed




^{1.} Change the starting date of installation below


[·] Installation HRSG was re-started from 23rd-Jun

Installation Exhaust duct was re-started from 15st-May

^{2:} To consider that structure of Takasago portion is delayed



- 1. Change the starting date of installation below
- · Installation HRSG was re-started from 23rd-Jun
- · Installation Exhaust duct was re-started from15st-May
- 2. To consider that structure of Takasago portion is delayed




1. Change the starting date of installation below

[·] Installation HRSG was re-started from 23rd-Jun

[·] Installation Exhaust duct was re-started from15st-May

^{2.} To consider that structure of Takasago portion is delayed




^{1.} Change the starting date of installation below

[·] Installation HRSG was re-started from 23rd-Jun

[·] Installation Exhaust duct was re-started from15st-May

^{2.} To consider that structure of Takasago portion is delayed




1. Change the starting date of installation below

Installation HRSG was re-started from 23rd-Jun

[·] Installation Exhaust duct was re-started from 15st-May

^{2.} To consider that structure of Takasago portion is delayed




^{1.} Change the starting date of installation below

[•] Installation HRSG was re-started from 23rd-Jun

[·] Installation Exhaust duct was re-started from 15st-May

^{2.} To consider that structure of Takasago portion is delayed




^{1.} Change the starting date of installation below

[·] Installation HRSG was re-started from 23rd-Jun

[·] Installation Exhaust duct was re-started from15st-May

^{2.} To consider that structure of Takasago portion is delayed



^{1.} Change the starting date of installation below


[·] Installation HRSG was re-started from 23rd-Jun

[·] Installation Exhaust duct was re-started from 15st-May

^{2.} To consider that structure of Takasago portion is delayed


EY DATES & MILESTONES	Duration 1123 days	Start Fri 4/12/20	Finish Sun 31/12/23	2022 Jul Aug	Sep
Contract Period Deferred Work Completion Key Dates	1123 days 784 days	Fri 4/12/20 Mon 8/11/21	Sun 31/12/23 Sun 31/12/23		
Substantial Completion of the Whole Contract Works (1123 Days) ITE POSSESION DATES Site Possession Date as phased site possesion plan and PS1.4.2	0 days 513 days 0 days	Sun 31/12/23 Fri 4/12/20 Fri 4/12/20	Sun 31/12/23 Sun 1/5/22 Fri 4/12/20		
Site Possession Date as phased site possesion plan and PS1.4.2 Site Possession Date as phased site possesion plan and PS1.4.2	0 days 0 days 0 days	Fri 1/1/21 Sat 1/5/21	Fri 1/1/21 Sat 1/5/21		
Site Possession Date as phased site possession plan and PS1.4.2 Site Possession Date as phased site possession plan and PS1.4.2	0 days 0 days	Fri 1/10/21 Fri 1/4/22	Fri 1/10/21 Fri 1/4/22		
Site Possession Date as phased site possesion plan and PS1.4.2 OMPLETION DATES as per PS1.4.2 Time for Completion	0 days 537 days	Sun 1/5/22 Thu 30/9/21	Sun 1/5/22 Tue 21/3/23		
Section A1 (i) - Area south of L12 MSB and L12 HRSG from GL12-F eastwards leading to Chimney Road at Area F1 & F2 Section A1 (ii) - Supporting structures for overhead cranes of L12 MSB including the associated roof structure except	0 days	Thu 30/9/21 Mon 1/11/21	Thu 30/9/21 Mon 1/11/21	_	
Section A1 (ii) - supporting structures for overnead dranes of £12 MSB including the associated roof structure except the roof deferred works Section A2 (i) External Works including CW Inlet Culvert at Area F8A	0 days	Mon 1/11/21 Mon 10/1/22	Mon 10/1/22		
Section A2 (ii) External Works including CW Intet Culvert at Area F8B Section A2 (iii) External Works including CW Inlet Culvert at Area F8C	0 days 0 days	Thu 31/3/22 Fri 11/3/22	Thu 31/3/22 Fri 11/3/22		
Section B1 - Area south of L12 MSB from GL12-F westwards leading to Station Road at Area F3 Section B2 (i)- Southern Part of L12 HRSG areas and its surrounding refer to Area F6B as shown in drawing no	0 days 0 days	Wed 15/12/21 Thu 30/9/21	Wed 15/12/21 Thu 30/9/21		
553/03/2040 including the foundations for Gas Exhaust Duct Section B2 (ii) - Remaining northern part of LI2 HRSG area and its surrounding at Area F6A and F6C	0 days	Mon 15/11/21	Mon 15/11/21		
Section B2 - (iii) L12 Turbo Block foundation including the L12 MSB ground floor together with the equipment foundations between GL 12-F to 12-H and 12-1 to 12-6 for the installation of power generator, air inlet duct and lube oil reservoir	0 days	Mon 28/2/22	Mon 28/2/22		
Reservoir Section B2 - (iv) G/F of L12 MSB including the Condenser Pit, Circulating Water Pipe Pit and equipment foundations between GL 12-B to 12-C and 12-1 to 12-6 for the installation of condenser	0 days	Wed 15/12/21	Wed 15/12/21		
Section C - (i) Roads and external grounds surrounding L12 MSB and L12 HRSG in addition to the southern & eastern areas mentioned above in Area F5	0 days	Sat 15/1/22	Sat 15/1/22		
Section C - (ii) Whole of L12 MSB including the pipe and cable rack along south façade of L12 MSB with all underground utilities at Area F4 including C.W. Inlet and Outlet Culvert except the deferred works	0 days	Thu 31/3/22	Thu 31/3/22	/. Inlet and Outlet Culvert except the deferred works	
Section C - (iii) Link Bridge between L11 and L12 MSB including their associated A&A at L11 MSB Section D - (i) Microwave Antenna Room and Chimney Windshiled for the installation of miscrowave equipment and	0 days 0 days	Sun 10/4/22 Fri 10/6/22	Sun 10/4/22 Fri 10/6/22	a Room and Chimney Windshiled for the installation of miscrowave equipment and antenna	
antenna Section D (ii) - No. 5 Chimney with L12 Steel Flue liner Section E (i) Tx Room of Adminintration and Control Building	0 days 0 days	Tue 21/3/23 Sun 31/10/21	Tue 21/3/23 Sun 31/10/21	-	
Section E (i) - G/F,1/F, 2/F & Hoisting Well of Admin. & Control Building Section E (ii) - Whole of Admin. And Control Building	0 days 0 days 0 days	Mon 28/2/22 Tue 31/5/22	Mon 28/2/22 Tue 31/5/22	ding	
Section E (iii) - Whole of Admin. And Control Building Section F (i) - Gas Receiving Station and L12 Gas Receiving Station Equipment Room (GRS) Area Extension at Area F14	0 days 0 days	Wed 30/11/22	Wed 30/11/22		
Setion F (ii) - Pipe and Cable rack and external work at Area F9A and F9B Section F (iii) - No. 5 CW Equipment Room, pipe and cable rack, external works at Area F10	0 days 0 days	Tue 31/5/22 Wed 31/8/22	Tue 31/5/22 Wed 31/8/22	ork at Area F9A and F9B	ection F (iii) - No. 5 CW Equipme
Section G (i) - External Work surrounding Area F11 Section G (ii) - External Works at Area F12 & F13	0 days 0 days	Wed 26/10/22 Fri 30/9/22	Wed 26/10/22 Fri 30/9/22		
Section G (iii) - FS Modification works along South Seafront Road at Area F15 Section G (iv) - 275kV cable trenches and External Works at Area F16	0 days 0 days	Fri 30/9/22 Fri 30/9/22	Fri 30/9/22 Fri 30/9/22		
Section G (v) - Shunt Reactor Compound and External Works at Area F17 Section G (vi) - 275kV cable trenches and External Works at Area F18 Section G (vii) - Elond Works at Area F18	0 days 0 days	Fri 30/9/22 Wed 1/6/22	Fri 30/9/22 Wed 1/6/22	nal Works at Area F18	
Section G (vii) - Flood Wall at No. 4 CW Intake Area along HUA at Area F20A Seciton G (viii) - Flood wall at No. 5 CW Intake Area along HUA at Area F20B Seciton G (ix) - Bund wall modification works at South Seafront Road at Area F21	0 days 0 days 0 days	Sun 8/5/22 Fri 30/9/22 Fri 15/10/21	Sun 8/5/22 Fri 30/9/22 Fri 15/10/21	-	
Section G (x) - Bund wall modification works at South Seatront Hoad at Area F21 Section G (x) - DAX Cable Diversion Works (from Part I to Part IV) Section H - All remaining works shall be completed for reporting completion to BD and ready for OP inspection	0 days 0 days 0 days	Sat 31/12/22 Tue 28/2/23	Sat 31/12/22 Tue 28/2/23		
ENERAL & PRELIMINARY	228 days	Fri 4/12/20	Mon 19/7/21		
First Mobilization Set up Temporary Site Office and Welfare Factiliites	18 days 90 days	Fri 4/12/20 Tue 22/12/20	Mon 21/12/20 Sun 21/3/21		
Permit Applications & Statuary Submissions Existing Utilities scanning & Excavation Permit	120 days 45 days	Mon 22/3/21 Tue 22/12/20	Mon 19/7/21 Thu 4/2/21		
Tower Crane erections ECHNICAL SUBMISSION AND APPROVAL	60 days 314 days	Sun 27/12/20 Thu 10/12/20	Wed 24/2/21 Wed 20/10/21		
BD Approval & Consent (If required) Submission and Approval of Master Programme	0 days 14 days	Thu 10/12/20 Fri 11/12/20	Thu 10/12/20 Thu 24/12/20		
Work Execuation Overal Plan submission & approval Material Submissions and approval	14 days 300 days	Fri 11/12/20 Fri 25/12/20	Thu 24/12/20 Wed 20/10/21		
Method Statement submission and approval BIM Model, CSD & CBWD Submission & approval	300 days 120 days	Fri 25/12/20 Fri 25/12/20	Wed 20/10/21 Fri 23/4/21		
Structure Steelwork Connection Design Submission & BD approval Structure Steelwork Shop Drawing & Approval Metal Cladding, louvre & windows submission & BD approval	45 days 30 days 45 days	Tue 29/12/20 Fri 12/2/21 Tue 29/12/20	Thu 11/2/21 Sat 13/3/21 Thu 11/2/21		
Metal Cladding, louvre & windows shop drawing submission Order, Off Site Fabrication and Delivery (S. Steel & Cladding & louvres)	45 days 45 days 120 days	Fri 12/2/21 Mon 29/3/21	Sun 28/3/21 Mon 26/7/21		
SLS Submission and BD approval No. 5 Chimney windshield temporary work submission, approval & fabrication	90 days 60 days	Fri 11/12/20 Fri 11/12/20	Wed 10/3/21 Mon 8/2/21		
Steel Flue Assessment Report and Design Drawings submission & approval Folding Shutters Shop Drawing Submission & Approval	60 days 30 days	Tue 9/2/21 Thu 11/2/21	Fri 9/4/21 Fri 12/3/21		
Fabrication & Delivery of Folding Shutters Sewage Pump System Design submission & approval	180 days 45 days	Sat 13/3/21 Tue 23/2/21	Wed 8/9/21 Thu 8/4/21		
Fabrication & Delivery of Sewage Pump Other material submission & approval & delivery	180 days 180 days	Fri 9/4/21 Sat 24/4/21	Tue 5/10/21 Wed 20/10/21		
Other material submission & approval & delivery ONSTRUCTION	180 days 1123 days	Sat 24/4/21 Fri 4/12/20	Wed 20/10/21 Sun 31/12/23	K	
Coordination with the Employer's Specialist Contractors Installation of Puddle Pipes at C.W. outlet Culvert Installation of Puddle Pipes at C.W. Inlet Culvert	562 days 7 days 7 days	Fri 15/1/21 Mon 22/3/21 Thu 27/5/21	Sat 30/7/22 Sun 28/3/21 Wed 2/6/21	- J 30 dai 12	
Template setting at L12 Turbo Block Foundation Template setting of holding down bolts at HRSG column base	45 days 45 days	Tue 16/11/21 Fri 15/1/21	Thu 30/12/21 Sun 28/2/21		
I-beam / channel base installation on top of transformer foundations at Transformer Area Overhead crane erection at turbine hall using access through a temporary opening at L12 MSB roof between GL12-G	45 days 38 days	Tue 1/6/21 Mon 1/11/21	Thu 15/7/21 Wed 8/12/21	-	
to 12-H and 12-2 to 12-6 Condenser assembly and erection using access through a temporary façade opening at L12 MSB below 1/F along GL	122 days	Thu 16/12/21	Sat 16/4/22	GL12-B to 12-C including a clear space below 1/F between GL 12-B to 12-C	
12-6 from GL12-B to 12-C including a clear space below 1/F between GL 12-B to 12-C Installation of power train equipment including air inlet duct using access through a temporary façade opening at L12 MSR below 1/F along GL12-6 from GL12-F to 12-H including a clear space below 1/F of the above area	121 days	Fri 1/4/22	Sat 30/7/22	Installation of power train equipment including air inlet	luct using access through a temp
MSB below 1/F along GL 12-6 from GL12-F to 12-H including a clear space below 1/F of the above area Installation of embedded materials such as holding down bolts for equipment foundations - Commencement	0 days	Thu 15/4/21	Thu 15/4/21		
Section A1 (i) - Area south of L12 MSB and L12 HRSG from GL12-F eastwards leading to Chimney	301 days	Fri 4/12/20	Thu 30/9/21		
Road at Area F1 & F2 Area Possession & Clearance	30 days	Fri 4/12/20	Sat 2/1/21		
Subletting / Fabrication / Delivery (both for Area F1 and Area F2) Excavation for CW Inlet Culvert (Type D Construction Area)	60 days 14 days	Sun 17/1/21 Tue 1/6/21	Wed 17/3/21 Mon 14/6/21		
Installation CW Inlet Culvert pipe Backfill	70 days 7 days	Tue 15/6/21 Tue 24/8/21	Mon 23/8/21 Mon 30/8/21		
Construction UG Utilities 2m deep below further surface Temporary Paving and handover for plant erection Continued (1) Surprise structures for the surface of the surface	21 days 3 days	Tue 31/8/21 Tue 28/9/21	Mon 27/9/21 Thu 30/9/21		
Section A1 (ii) - Supporting structures for overhead cranes of L12 MSB including the associated roof structure except the roof deferred workss Area Desception & Oberganes	333 days	Fri 4/12/20	Mon 1/11/21 Sun 17/1/21		
Area Possession & Clearance Subletting / Fabrication / Delivery Complete structural steel erection	45 days 210 days 0 days	Fri 4/12/20 Tue 23/2/21 Tue 19/10/21	Sun 17/1/21 Mon 20/9/21 Tue 19/10/21		
Complete structural steel erection Install Crane Girders Construction of roof slab (except defer work)	11 days 14 days	Tue 19/10/21 Tue 12/10/21 Tue 12/10/21	Fri 29/10/21 Mon 1/11/21		
Touch up and handover for install overhead cranes Section A2 (i) External Works including CW Inlet Culvert at Area F8A	3 days 403 days	Sat 30/10/21 Fri 4/12/20	Mon 1/11/21 Mon 10/1/22		
BD consent for Sheetpile installation Subletting / Fabrication / Delivery (both for Area F8A-F8B)	30 days 30 days	Fri 4/12/20 Fri 18/12/20	Sat 2/1/21 Sat 16/1/21		
Area Possession & Clearance Install Sheet pile	14 days 55 days	Sat 2/1/21 Sat 16/1/21	Fri 15/1/21 Thu 11/3/21		
Installation of Additional sheet Pile at South of area F8A BD Consent for ELS	7 days 28 days	Sat 17/4/21 Sat 24/4/21	Fri 23/4/21 Fri 21/5/21		
ELS and install CW Inlet Pipe (NW to N direction) (Assume flexible joint deliver in Sep 2021) Construction of Thrust Box & Manholes, etc Republik LIG Littlifties and Read Payles.	100 days 15 days	Fri 16/7/21 Thu 16/9/21	Sat 23/10/21 Thu 30/9/21		
Backfill, UG Utilities and Road Paving Section A2 (ii) External Works including CW Intet Culvert at Area F8B Area Pessesion & Clarance	79 days 483 days	Sun 24/10/21 Fri 4/12/20 Mon 1/3/21	Mon 10/1/22 Thu 31/3/22		
Area Possession & Clearance BD consent for Sheetpile installation Install Sheet pile	30 days 30 days 90 days	Mon 1/3/21 Fri 4/12/20 Fri 2/4/21	Tue 30/3/21 Sat 2/1/21 Wed 30/6/21		
Install Sheet pile BD Consent for ELS ELS and install CW Inlet Pipe	28 days 100 days	Thu 1/7/21 Thu 29/7/21	Wed 30/6/21 Wed 28/7/21 Fri 5/11/21		
ELS and install CW inter Pipe Construction of Thrust Box & Manholes,etc Backfill, UG Utilities and Road Paving	100 days 15 days 146 days	Wed 1/9/21 Sat 6/11/21	Wed 15/9/21 Thu 31/3/22		
Section A2 (iii) External Works including CW Inlet Culvert at Area F8C Area Possession & Clearance	365 days 30 days	Fri 12/3/21 Fri 12/3/21	Fri 11/3/22 Sat 10/4/21		
Subletting / Fabrication / Delivery (for Area F8C) BD consent for Sheetpile installation	60 days 30 days	Fri 12/3/21 Tue 13/4/21	Mon 10/5/21 Wed 12/5/21		
Install Sheet pile BD Consent for ELS	62 days 35 days	Thu 13/5/21 Wed 14/7/21	Tue 13/7/21 Tue 17/8/21		
ELS and install CW Inlet Pipe (including soil nail installation under 19/83014) Construction of Thrust Box & Manholes, etc	76 days 30 days	Wed 18/8/21 Fri 21/1/22	Thu 20/1/22 Sat 19/2/22		
Backfill, UG Utilities and Road Paving Section B1 - Area south of L12 MSB from GL12-F westwards leading to Station Road at Area F3	20 days 377 days	Sun 20/2/22 Fri 4/12/20	Fri 11/3/22 Wed 15/12/21		
Area Possession & Clearance	30 days	Fri 4/12/20	Sat 2/1/21		
Subletting / Fabrication / Delivery Complete CW Pipe Installation & Thrust box Backfill	120 days 45 days 30 days	Fri 25/12/20 Tue 25/5/21 Fri 9/7/21	Fri 23/4/21 Thu 8/7/21 Sat 7/8/21	-	
Backfill Construction of Storm Drain & Manholes Temp Paving and handover for Condenser Move in	30 days 67 days 20 days	Fri 9/7/21 Mon 20/9/21 Fri 26/11/21	Sat 7/8/21 Thu 25/11/21 Wed 15/12/21		
Section B2 - (i) Southern part of L12 HRSG area and its surrounding at Area F6B including the foundations for Gas Exhaust Duct	273 days	Fri 1/1/21	Thu 30/9/21		
Toundations for das Exhaust Duct Area Possession & Clearance Subletting / Fabrication / Delivery (for F6B Civil and E&M)	30 days 120 days	Fri 1/1/21 Sat 2/1/21	Sat 30/1/21 Sat 1/5/21		
	35 days	Tue 8/6/21	Mon 12/7/21		

act No. 19/83002 Lamma Power Station Extension Civil and				Master Progra
e cavation & Construct Pile Caps & Tie Beams & Piers	Duration 86 days	Start Mon 8/3/21	Finish Thu 19/8/21	2022 Jul Aug Sep
stallation of Pipe Pile for HRSG foundation (VO) nstruction HRSG & Gas Duct foundations	48 days 112 days	Thu 25/3/21 Fri 7/5/21	Tue 11/5/21 Fri 3/9/21	
nstruction of HRSG Equipment Room incl. ABWF & BS (except T&C)	64 days	Tue 4/5/21	Thu 30/9/21	
nstruction underground utilities within HRSG ckfill & Construction on-grade slabs & RC plinths on top	55 days 14 days	Mon 19/7/21 Fri 30/7/21	Sat 11/9/21 Mon 27/9/21	
ckfill and Temporary paving ion B2 (ii) - Remaining northern part of LI2 HRSG area and its surrounding at Area F6A and F6C	21 days 319 days	Fri 10/9/21 Fri 1/1/21	Thu 30/9/21 Mon 15/11/21	
ea Possessiong and Clearance at Area F6A	30 days	Fri 1/1/21	Sat 30/1/21	
bletting / Fabrication / Delivery (for Area F6A and F6C civil)	90 days	Sat 2/1/21	Thu 1/4/21	
nstruction of Underground pits (HRSG Blowdown sump pit) cavation & Construct Pile Caps & Tie Beams & Piers	110 days 139 days	Sat 2/1/21 Mon 1/2/21	Wed 21/4/21 Sat 10/7/21	
nstruction underground utilities within HRSG nstruction of Underground pits (GT Oil & Chemical drain pits)	55 days 15 days	Mon 19/7/21 Thu 5/8/21	Sat 11/9/21 Thu 19/8/21	
ckfill & Construction on-grade slabs & RC plinths on top	45 days	Sun 12/9/21	Tue 26/10/21	
nstruct RC Walls nstruction of Underground utilities at F6C	90 days 21 days	Thu 22/4/21 Tue 19/10/21	Tue 20/7/21 Mon 8/11/21	
ckfill and Temporary paving ion B2 - (iii) L12 Turbo Block foundation including the L12 MSB ground floor together with the	7 days 452 days	Tue 9/11/21 Fri 4/12/20	Mon 15/11/21 Mon 28/2/22	
pment foundations between GL 12-F to 12-H and 12-1 to 12-6 for the installation of power erator, air inlet duct and lube oil reservoir	.02 00,0			
ea Possession & Clearance	45 days	Fri 4/12/20	Sun 17/1/21	
bletting / Fabrication / Delivery (Civil+ABWF+BS for MSBL12) mplete excavation at Type A&C Construction Area	150 days 0 days	Fri 25/12/20 Sun 21/3/21	Sun 23/5/21 Sun 21/3/21	
cavation & Pile Caps & Tie Beams + Slabs (Turbo Block North) ckfill and construction turbine block & equipment foundation	75 days 85 days	Sun 31/1/21 Tue 1/6/21	Thu 15/4/21 Tue 24/8/21	
cavation & Pile Caps & Tie Beams + Slabs (Turbo Block South) nstruction of internal drainage & on-grade slab	45 days 90 days	Sat 17/4/21 Wed 1/9/21	Mon 31/5/21 Mon 29/11/21	
nstruction turbine block columns and upper portion for plant embed installation	83 days	Wed 25/8/21	Mon 15/11/21	
ncrete Turbine upper part foundation nstruction of Lube Oil Room	15 days 14 days	Fri 31/12/21 Tue 30/11/21	Fri 14/1/22 Fri 28/1/22	
ncrete RC walls	115 days 60 days	Tue 7/9/21 Thu 4/11/21	Thu 30/12/21 Sun 2/1/22	
ilding Services Works move temporary falsework and scaffolding for installation of power generator	45 days	Sat 15/1/22 Mon 7/2/22	Mon 28/2/22 Sat 19/2/22	
ion B2 - (iv) G/F of L12 MSB including the Condenser Pit, Circulating Water Pipe Pit and	13 days 377 days	Fri 4/12/20	Wed 15/12/21	
pment foundations between GL 12-B to 12-C and 12-1 to 12-6 for the installation of condenser				
ea Possession & Clearance bletting / Fabrication / Delivery (for MSB L12 civil)	45 days 150 days	Fri 4/12/20 Fri 25/12/20	Sun 17/1/21 Sun 23/5/21	
cavation to foundation level at ELS SP Type A & C	80 days	Fri 1/1/21	Sun 21/3/21	
stall CW Outlet pipe nstruction of CW Outlet Box + lowest tie beam & caps	85 days 40 days	Mon 22/3/21 Mon 22/3/21	Mon 14/6/21 Fri 30/4/21	
nstruction of pile caps & tie beams & sump pits up to +2.7mPD ckfill & Construction of CW Inlet Box + tie beams	26 days 71 days	Sat 1/5/21 Thu 27/5/21	Wed 26/5/21 Thu 5/8/21	
nstruction of pile caps & tie beams at SunShadeCover Area	45 days	Tue 15/6/21	Thu 29/7/21	
ckfill and Construction ground beams & trenches nstruction of indoor underground drainage	28 days 14 days	Thu 27/5/21 Fri 13/8/21	Mon 5/7/21 Thu 26/8/21	
ckfill & construction on-grade slabs nstruction Column casting and RC walls & equipment foundations	60 days 50 days	Sun 1/8/21 Thu 30/9/21	Wed 29/9/21 Thu 18/11/21	
FW Works ilding Services Works	15 days 20 days	Fri 19/11/21 Fri 26/11/21	Fri 3/12/21 Wed 15/12/21	
s. Works and Ready for condenser move in	25 days	Wed 17/11/21	Wed 15/12/21	
ion C - (i) Roads and external grounds surrounding L12 MSB and L12 HRSG in addition to the hern & eastern areas mentioned above in Area F5	408 days	Fri 4/12/20	Sat 15/1/22	
pa Possession & Clearance bletting / Fabrication / Delivery	30 days 210 days	Fri 4/12/20 Fri 25/12/20	Sat 2/1/21 Thu 22/7/21	
mplete substructure & Steel Erection works for MSB nstruction all utilities deeper than 2m from future road level	0 days 30 days	Tue 17/8/21 Wed 18/8/21	Tue 17/8/21 Thu 16/9/21	
nstruction of cable trenches	30 days	Fri 17/9/21	Sat 16/10/21	
ckfill and lay temporary paving ion C - (ii) Whole of L12 MSB including the pipe and cable rack along south façade of L12 MSB	91 days 483 days	Sun 17/10/21 Fri 4/12/20	Sat 15/1/22 Thu 31/3/22	
all underground utilities at Area F4 including C.W. Inlet and Outlet Culvert except the deferred				
aa Possession & Clearance bletting / Fabrication / Delivery	45 days 120 days	Fri 4/12/20 Fri 25/12/20	Sun 17/1/21 Fri 23/4/21	
nstruction of pile caps & tie beams at Transformer Area	180 days	Sun 31/1/21	Thu 29/7/21	
ckfill and on-grade slab at transformer Area nstruction of Fire Walls at Transformer Area	160 days 45 days	Sun 11/4/21 Fri 8/10/21	Thu 7/10/21 Sun 21/11/21	
cavation & Construction Blow Down Sum pit (SP Type B) eaparation for S.Steelwork Erection	140 days 7 days	Wed 14/4/21 Sat 5/6/21	Tue 31/8/21 Fri 11/6/21	
uctural Delivery & Erection (Turhine Hall North fr G.L. 1-3/H->B) uctural Delivery & Erection (Equipment Floors)	67 days 33 days	Sat 12/6/21 Wed 18/8/21	Tue 17/8/21 Sun 19/9/21	
uctural Delivery & Erection (Turbine Hall South + East Elevation)	47 days	Mon 20/9/21	Mon 15/11/21	
int Tightening and touch up coating ternal Scaffolding Erection	99 days 97 days	Sat 3/7/21 Thu 15/7/21	Wed 24/11/21 Mon 22/11/21	
instruction 1/F RC Slab instruction 2/F RC Slab	14 days 7 days	Mon 20/9/21 Mon 27/9/21	Sun 3/10/21 Sun 10/10/21	
nstruction 3/F RC Slab	18 days	Thu 30/9/21	Sun 17/10/21	
nstruction 4/F RC Slab nstruction 5/F RC Slab	7 days 44 days	Thu 7/10/21 Mon 25/10/21	Sun 24/10/21 Tue 7/12/21	
nstruction 6/F RC Slab nstruction Upper Roof RC Slab	14 days 10 days	Wed 1/12/21 Sun 12/12/21	Tue 14/12/21 Fri 24/12/21	
nstruction Main Roof RC Slab	39 days	Tue 12/10/21	Fri 19/11/21	
nstruction Defer Roof RC Slab (G.L. G-H) nstruction of Staircase ST-01 & lift shaft & machine room	14 days 130 days	Wed 1/12/21 Fri 27/8/21	Tue 14/12/21 Mon 3/1/22	
nstruction M/F RC Slab	14 days 60 days	Wed 1/9/21 Tue 4/1/22	Tue 14/9/21 Fri 4/3/22	
nstruction of Staircase ST-02 except defer work nstruction of RC plinth, kerbs & parapet Walls	68 days 40 days	Mon 11/10/21 Sat 20/11/21	Fri 24/12/21 Wed 29/12/21	
ection of Skylight & Roof Features	50 days	Fri 26/11/21	Fri 14/1/22	
aterproofing & Flooring at Roof FW Works	34 days 100 days	Thu 30/12/21 Fri 8/10/21	Thu 17/2/22 Sat 15/1/22	
ilding Services Works stal Cladding, Windows and Louvres incl. roof feature	105 days 185 days	Tue 16/11/21 Mon 23/8/21	Mon 28/2/22 Wed 23/2/22	
moval of external scaffolding tallation of Catwalk at south elevation	90 days 26 days	Wed 1/12/21 Mon 31/1/22	Mon 28/2/22 Tue 1/3/22	
adding, ABWF & BS Works	30 days	Wed 2/3/22	Thu 31/3/22	
moval of tempoary works & clearance for plant erection contractor ion C - (iii) Link Bridge between L11 and L12 MSB includin their associated A&A at L11 MSB	30 days 493 days	Sun 30/1/22 Fri 4/12/20	Mon 28/2/22 Sun 10/4/22	
O Consent	0 days	Fri 4/12/20	Fri 4/12/20	
bletting / Rabrication / Delivery (For BS and ABWF) paring Works and plant set-up	250 days 30 days	Fri 25/12/20 Fri 3/12/21	Tue 31/8/21 Sat 1/1/22	
smantle of north scaffold for link bridge erection	0 days	Tue 25/1/22	Tue 25/1/22	
A works at South of L11 MSB ection of link bridge structural steel	30 days 30 days	Fri 3/12/21 Sun 2/1/22	Sat 1/1/22 Mon 31/1/22	
sting of bridge deck stal roofing installation	11 days 24 days	Tue 1/2/22 Sat 12/2/22	Fri 11/2/22 Mon 7/3/22	
WF work Works	30 days 20 days	Sun 20/2/22 Tue 22/3/22	Mon 21/3/22 Sun 10/4/22	
ady for power cable laying work by others	0 days	Sun 10/4/22	Sun 10/4/22	o Divi
ion D - (ii) No. 5 Chimney with L12 Steel Flue Liner pa Possession & Clearance	810 days 45 days	Fri 1/1/21 Fri 1/1/21	Tue 21/3/23 Sun 14/2/21	c.D(v)
bletting / Fabrication / Delivery (For Civil and BS for Microwave Antenna and Equipment) cavation & Pile Cap & Backfill	120 days 90 days	Fri 8/1/21 Sat 2/1/21	Fri 7/5/21 Thu 1/4/21	
wer Crane erection	30 days	Tue 11/5/21	Wed 9/6/21	
nstruction of Wind Shiled + clearance for internal floors and flue+Ground slab uctural steel fabrication & Delivery for floors and staircase	308 days 201 days	Fri 2/4/21 Mon 3/1/22	Mon 4/4/22 Fri 22/7/22	Structural steel fabrication & Delivery for floors and staircase
ection of steel floors instruction of G/F room incl. Microwave Antenna Rm	79 days 45 days	Tue 19/4/22 Thu 7/7/22	Wed 6/7/22 Sat 20/8/22	Erection of steel floors Construction of G/F room incl. Microwave Antenna Rn
nstruction of 1/F RC slab nstruction of 2/F RC Slab	8 days 8 days	Sat 13/8/22 Fri 5/8/22	Sat 20/8/22 Fri 12/8/22	Construction of 1/F RC slab
nstruction of 3/F RC slab	8 days	Thu 28/7/22	Thu 4/8/22	Construction of 2/F RC slab Construction of 4/F RC slab
nstruction of 4/F RC slab nstruction of Roof RC slab	8 days 61 days	Thu 7/7/22 Tue 21/6/22	Thu 14/7/22 Sat 20/8/22	-Construction of Roof RC slab
moval of tower Crane bel Flue fabrication and delivery	7 days 145 days	Sun 21/8/22 Sat 5/3/22	Sat 27/8/22 Wed 27/7/22	Removal of tower Crane Steel Flue fabrication and delivery
ter nue labrication and delivery t up for steel flue installation & install steel flue liner + cladding works	60 days 161 days	Tue 5/7/22 Thu 28/7/22	Fri 2/9/22 Wed 4/1/23	Set up for steel flue installation
installation	100 days	Mon 12/12/22	Tue 21/3/23	
stallation Louvre & Doors sworks, Demobilization and ready for gas duct connection	30 days 17 days	Thu 5/1/23 Thu 5/1/23	Fri 3/2/23 Sat 21/1/23	
ion D (i) - ABWF and BS Works at Microwave Antenna Room and Chimney Windshield for allation of microwave and antenna	102 days	Tue 1/3/22	Fri 10/6/22	
mpletion of Microwave Antenna Room maining ABWF & BS Works	0 days 100 days	Tue 1/3/22 Thu 3/3/22	Tue 1/3/22 Fri 10/6/22	
ion E - (i) Administration and Control Building (Transformer Room)	332 days	Fri 4/12/20	Sun 31/10/21	
ea Possession & Clearance + BD consent bletting / Fabrication / Delivery (For Civil+BS+ABWF)	60 days 100 days	Fri 4/12/20 Tue 2/2/21	Mon 1/2/21 Wed 12/5/21	
oration works in Earth Grid Installation	45 days	Fri 4/12/20	Sun 17/1/21	
e cap and Tie Beam	45 days 45 days	Sun 3/1/21 Sun 3/1/21	Tue 16/2/21 Tue 16/2/21	
wer Crane Erection and modification works bstructure + Bearing walls + On grade slabs	49 days 115 days	Wed 10/2/21 Wed 17/2/21	Tue 30/3/21 Fri 11/6/21	
nstruction of RC up to 1/F incl. staircases WF at G/F	69 days 52 days	Sat 12/6/21 Fri 10/9/21	Thu 19/8/21 Sun 31/10/21	
ion E (ii) Handover G/F, 1/F, 2/F & Hoisting Well	452 days	Fri 4/12/20	Mon 28/2/22	
earing Works and plant set-up bletting / Fabrication / Delivery (For NSC Lift)	21 days 180 days	Sun 31/10/21 Sun 3/1/21	Sat 20/11/21 Sat 31/7/21	
nstruction of RC up to 2/F incl. staircases	25 days 20 days	Sat 14/8/21 Thu 2/9/21	Mon 13/9/21 Tue 21/9/21	
nstruction of RC up to 3/F incl. staircases		u =/J/E		1
nstruction of RC up to 3/F incl. staircases mpoary Hoist erection nstruction of RC up to 4/F incl. staircases	14 days 20 days	Wed 22/9/21 Thu 16/9/21	Tue 5/10/21 Tue 5/10/21	



Paul Y

Split Milestone




PaulY


MASTER PROGRAMME Rev 1-B 23 Aug 2021

Task Split Milestone ◆

Summary -

Appendix J





TAIHEI DENGYO KAISHA.LTD. 20th-Oct-2021 Construction Schedule of Unit-12 Rev.5a タスク名 開始日 終了日 先行タスク 2021年 第2四半期 2021年 第3四半期 2021年 第4四半期 2022年 第1四半期 2022年 第1四半期 2022年 第2四半期 2022年 第3四半期 2022年 第3四半期 2023年 第1四半期 2023年 第2四半期 2023年 第2四半期 2023年 第2四半期 2023年 第2四半期 2023年 第3四半期 2023年 第1四半期 2023年 第2回半期 2023年 第3四半期 2023年 第3四半期 2023年 第1四半期 2023年 第1四半期 2023年 第1四半期 2023年 第3四半期 2023年 第3四半期 2023年 第1四半期 2023年 第1四半期 2023年 第3回半期 2023年 2021年 第2四半期 Ø Key Date Kev Date 527日 21/10/01(金) 23/06/07(水) 2 H/O HRSG Foundation 1日 21/10/01(金) 21/10/01(金) H/O HRSG Foundation → 10/01 H/O OHC Installation 18 21/11/01(月) 21/11/01(月) 3 H/O OHC Installation → 11/01 H/O Condenser foundation 21/12/15 (7k) 21/12/15 (7k) 1日 H/O Condenser foundation → 12/15 H/O Aux. equipment foundation of HRSG north side 21/11/15(月) 21/11/15(月) H/O Aux. equipment foundation of HRSG north side < 11/15 H/O GT Exhaust duct foundation (Assumed) 22/02/01 (火) 22/02/01 (火) 1日 H/O GT Exhaust duct foundation (Assumed) ◆ 02/01 H/O MSB East side (Assumed) 22/02/01 (火) 22/02/01 (火) H/O MSB East side (Assumed) → 02/01 8 🏢 MSB Full access (Except P/T foundation) 1日 22/01/15(土) 22/01/15(土) MSB Full access (Except P/T foundation)→ 01/15 H/O Foundation around CCW-Cooler 22/01/15(土) 22/01/15(土) H/O Foundation around CCW−Cooler ◆ 01/15 H/O Foundation around Transformer 18 22/03/10(木) 22/03/10(木) H/O Foundation around Transformer • 03/10 11 | | H/O Foundation of Powertrain 22/04/15(金) 22/04/15(金) 18 H/O Foundation of Powertrain → 04/15 Delivery date of Powertrains (GT,GEN,ST,GEN Tx) 22/04/15(金) 22/04/20(水) 5日 12 Delivery date of Powertrains (GT.GEN.ST.GEN Tx) ◆ 04/20 13 O/B GT & GEN 1日 22/07/15(金) 22/07/15(金) O/B GT & GEN → 07/15 22/11/15(火) 22/11/15(火) 14 Power Receiving 18 Power Receiving 11/15 15 H/O Foundation of No5 Intake area 18 22/09/30(金) 22/09/30(金) H/O Foundation of No5 Intake area • 09/30 Hydrostatic test ◆ 12/03 16 | | | | Hydrostatic test 10日 22/12/03 (±) 22/12/14 (7k) 17 Beginning Closed cooling water system flushing (Target) 1日 22/12/14 (7k) 22/12/14 (7k) 18SS-30 FI Beginning Closed cooling water system flushing (Target) 12/14 18 Receiving Lube Oil 18 23/01/18 (7k) 23/01/18 (7k) 208SS Receiving Lube Oil 01/18 Beginning CW system commissioning 1日 23/02/10(金) 23/02/10(金) 18SS+20 FI 19 Beginning CW system comm GT First Firing 05/08 20 GT First Firing 23/05/08(月) 23/05/08(月) 213 1日 Synchronization 1日 23/06/07 (水) 23/06/07 (水) 20FS+25日 Synchronization > 06/07 22 577日 21/10/01(金) 23/08/04(金) 23 HRSG 24 Make the condition for construction 21/10/01(金) 21/10/02(土) 2SS Make the condition for construction Center line marking 3日 21/10/01 (金) 21/10/04 (月) 24SS Center line marking 26 Chipping 15日 21/10/01(金) 21/10/18(月) Chipping 27 10日 21/10/05(火) 21/10/15(金) 26SS+3 ⊟ Packer setting Packer setting 28 Lav down Pipes under HRSG 10日 21/10/09 (土) 21/10/20 (水) 27SS+4日 Lav down Pipes under HRSG 9日 21/10/21(木) 21/10/30(土) 29 Short legs setting 28 Short legs setting 21/10/28(木) 21/11/01(月) 30 Prepare for installing Bottom casing 3日 31SF Prepare for installing Bottom casing 31 Lifting and installing Bottom casing 6日 21/11/01(月) 21/11/06(土) 29 Lifting and installing Bottom casing 32 Welding Short legs and Bottom casing 35 ⊟ 21/11/08(月) 21/12/17(金) Welding Short legs and Bottom casing 33 Setting and welding Brace gusset 35 FI 21/11/08(月) 21/12/17(金) 31 Setting and welding Brace gusset 34 Setting and welding SCR bottom frame 35 ⊟ 21/11/08(月) 21/12/17(金) 31 Setting and welding SCR bottom frame 35 Setting FL+2.5m floor structure 17 FI 21/11/08(月) 21/11/26(金) 31 Setting FL+2.5m floor structure Putting pipes on bottom casing 10日 21/11/27 (±) 21/12/08 (7k) 36 35 Putting pipes on bottom casing 37 HRSG Blow down tank 2 FI 21/10/27(水) 21/10/29(金) 38SF-10日 HRSG Blow down tank 38 KURE pipe rack (North on HRSG) 40 ⊟ 21/11/10(水) 21/12/25(土) 31FS+2日 KURE pipe rack (North on HRSG) 39 21/11/25(木) 21/12/14(火) 32SS+15日 Insulation and lagging on Bottom casing 17日 Insulation and lagging on Bottom casing 21/12/09 (木) 21/12/10 (金) 40 Unloading Side casing and Top Casing #1 2日 79FS+2日 Unloading Side casing and Top Casing #1 41 Suspend lifting work because of delivery cor 21/12/14(火) 21/12/17(金) 142SS-1E 42 | | Lifting and installing Side casing 42 ⊟ 22/01/01(土) 22/02/18(金) 94SS+20 ⊟ Lifting and installing Side casing 42SS+15日 Lifting and installing Top casing 43 Lifting and installing Top casing 40日 22/01/19 (水) 22/03/05 (土) 44 2日 22/02/03(木) 22/02/04(金) Lifting and installing SCR Lifting and installing SCR 45 22/03/14(月) 22/03/15(火) 101FS+10⊟ Lifting and installing AIG 2日 Lifting and installing AIG 46 Unloading Side casing and Top Casing #2 22/01/07(金) 22/01/07(金) 96SS-1 ⊟ 18 Unloading Side casing and Top Casing #2 Installation of piping, header, support, EXP inside HRSG 40 E 47 22/01/25(火) 22/03/11(金) 42SS+20 ⊟ nstallation of piping, header, support, EXP insid<mark>e HRSG</mark>) 48 Lifting and installing HRSG Inlet duct 2 FI 22/04/26(火) 22/04/27(水) 103 Lifting and installing HRSG Inlet duct Setting FL+29m floor structure (The part of over hang) 49 Setting FL+29m floor structure (The part of over hang) 55日 22/03/07(月) 22/05/09(月) 48FF+10 ⊟ Lifting Down comer piping (after pre-assembling) 50 Lifting Down comer piping (after pre-assembling) 8日 22/04/11(月) 22/04/19(火) 49SS+30 FI 51 Prepare Lifting Tube bundle (Around HRSG) 10 FI 22/04/28(木) 22/05/09(月) 49FS-10 ⊟ Prepare Lifting Tube bundle (Around HRSG) 52 Suspend outside work for transportation of GEN TX 2日 22/04/15(金) 22/04/16(土) 1255 Suspend outside work for transportation of GEN TX Prepare unloading Tube bundle (Storage area) 53 Prepare unloading Tube bundle (Storage area) 3日 22/04/28(木) 22/04/30(土) 48 54 Unloading Tube bundle #1 (3set) 22/05/02(月) 22/05/04(水) 53 Unloading Tube bundle #1 (3set) 55 Prepare installing Tube bundle #1 (3set) 3日 22/05/05(木) 22/05/07(土) 54 repare installing Tube bundle #1 (3set) 56 22/05/10 (火) 22/05/14 (土) 55,51 Lifting and installing Tube bundle #1 (3set) ifting and installing Tube bundle #1 (3set) 57 22/05/16(月) 22/05/20(金) Unloading Tube bundle #2 (12set) 5⊟ Unloading Tube bundle #2 (12set) 58 Prepare installing Tube bundle #2 (12set) 22/05/21(土) 22/05/24(火) Prepare installing Tupe bundle #2 (12set) Lifting and installing Tube bundle #2 (12set) 15日 22/05/25(水) 22/06/10(金) Lifting and installing Tube bundle #2 (12set) 22/05/21 (土) 22/06/28 (火) 56SS+10日 Setting FL+29m floor structure (Above tube bundle) g FL+29m floor structure (Above tube bundle) 60SS+10 FI 61 Lifting and setting HP-Drum 22/06/02(木) 22/06/02(木) Lifting and setting HP-Drum 62 Lifting and setting IP-Drum 22/06/23(木) 22/06/23(木) 59FS+10E Lifting and setting IP-Drum 63 Lifting and setting LP-Drum 22/07/06 (7k) 22/07/06 (7k) 62FS+10 ⊟ Lifting and setting LP-Drum 64 Lifting and installing HRSG Outlet duct 22/08/05(金) 22/08/06(土) 2 FI Lifting and installing HRSG Outlet duct Suspend outside work for transportation of GT & GEN 8日 65 22/07/13(水) 22/07/21(木) 186SS-2 E rk for transportation of GT & GEN 66 Adjusting HDR level (HP) 10 FI 22/07/07(木) 22/07/18(月) Adjusting HDR level (HP) 67 Adjusting HDR level (IP & LP) 15 ⊟ 22/07/19(火) 22/08/04(木) 66 Adjusting HDR level (IP & LP) Lifting Frame 7,9 and 8 68 Lifing Frame 7,9 and 8 25日 22/08/19(金) 22/09/16(金) 69 22/08/08(日) 22/08/18 (木) HRSG roof structure (main beam) 70 Setting roof structure (Including deferrable structure) 100日 22/08/08(月) 22/12/01(木) 69SS Setting roof structure (Including deferrable structure) Lifting and setting the silencer of HRSG 22/08/31(水) 22/09/05(月) 70SS+20日 71 5⊟ Lifting and setting the silencer of HRSG 22/11/02 (7k) 1250ton shift to lifting work of GT Inlet du 22/09/17(土) 73 Assembly accessory inside HRSG 22/11/28(月) 23/03/23(木) ssembly accessory inside HRSG 22/12/03 (土) 22/12/14 (水) Hydrostatic test of HRSG Excavation the foundation of UTAC (By Civil) 22/10/27(木) 22/12/01(木) 30 ⊟ dation of UTAC (By Civil) Urea to Ammonia conversion system 90 ⊟ 22/12/01(木) 23/03/15(水) Urea to Ammonia conversion system Installation the SCR catalyst 23/07/13(木) 23/08/04(金) 21FS+30日 20日 Installation the SCR catalyst

79 **....**

1. The key date is subjected in the KOM held on 30th-Sep.

Assembly 1250ton C/C

2. The east area on the MSB is assumed to be handovered before B-Feb-2022 according to the above key date changed.

10 FI

21/11/25(木) 21/12/06(月)

3.Considered the affection of KURE's schedule belows;


Assembly 1250ton C/C

i) Because of delaying the side casing,installation Inlet duct is postponed.

20th-Oct-2021

Rev.5a

TAIHEI DENGYO KAISHA.LTD. Construction Schedule of Unit-12




1. The key date is subjected in the KOM held on 30th-Sep.

2. The east area on the MSB is assumed to be handovered before B-Feb-2022 according to the above key date changed.

i) Because of delaying the side casing, installation Inlet duct is postponed.

TAIHEI DENGYO KAISHA.LTD. 20th-Oct-2021 Construction Schedule of Unit-12




1. The key date is subjected in the KOM held on 30th-Sep.

2. The east area on the MSB is assumed to be handovered before B-Feb-2022 according to the above key date changed.

i) Because of delaying the side casing, installation Inlet duct is postponed.

Rev.5a

TAIHEI DENGYO KAISHA.LTD. 20th-Oct-2021 Construction Schedule of Unit-12



1. The key date is subjected in the KOM held on 30th-Sep.


2. The east area on the MSB is assumed to be handovered before B-Feb-2022 according to the above key date changed.

3.Considered the affection of KURE's schedule belows:

i) Because of delaying the side casing, installation Inlet duct is postponed.

Rev.5a

TAIHEI DENGYO KAISHA.LTD. 20th-Oct-2021 Construction Schedule of Unit-12




1. The key date is subjected in the KOM held on 30th-Sep.

2. The east area on the MSB is assumed to be handovered before B-Feb-2022 according to the above key date changed.

3. Considered the affection of KURE's schedule belows:

i) Because of delaying the side casing, installation Inlet duct is postponed.

TAIHEI DENGYO KAISHA.LTD. 20th-Oct-2021 Construction Schedule of Unit-12



1. The key date is subjected in the KOM held on 30th-Sep.

2. The east area on the MSB is assumed to be handovered before B-Feb-2022 according to the above key date changed.

3. Considered the affection of KURE's schedule belows:

i) Because of delaying the side casing, installation Inlet duct is postponed.

Monthly Waste Flow Table for Jun 2022
Project: Lamma Power Station Extension - Civil and Building Works for Unit L11

Contractor: Paul Y. Construction Company, Limited

Ben Lam Record by:

Year of Record: 2018, 2019, 2020, 2021 & 2022

MM.YYYY	1	Ac	tual Quanti	ities of Inert (C&D Materia	als Generated	Monthly		Actual Q	uantities of N	Von-inert C&	D Materials	Generated	Monthly
	Exc	avated Mate	erials		Non	excavated Ma	aterials							
	Disposed in Public Fill	Disposed in Sorting Facilities	Others (e.g Reused in the Contract / Other Projects)	Broken Concrete or Construction Waste Collected by Recycled Company	Reused in the Contract	Reused in other Projects	Disposed in Public Fill	Disposed in Sorting Facilities	Metals (steel bar / metal strip) (1)	Metals (aluminum can) ⁽¹⁾	Paper / cardboard packaging (1)	Plastics	Chemical waste (wasted lubricant oil/oil container)	Other, e. general refuse
	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000L)	(in '000k
Jul 2018	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Aug 2018	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Sep 2018	3160.23	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Oct 2018	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Nov 2018 Dec 2018	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	8.87 10.67
Jan 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Jan 2019 Feb 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	4.66	0.00	0.00	0.00	0.60	0.00
Mar 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	19.05	0.00	0.00	0.00	0.00	0.00
Apr 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	8.08	0.00	0.00	0.00	0.00	19.09
May 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	3.63	0.00	0.00	0.00	0.00	59.75
Jun 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	14.64
Jul 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	2.66
Aug 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Sep 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	27.3
Oct 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.109	0.00	0.00	4.76
Nov 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.60	4.87
Dec 2019	0.00	0.00	0.00	0.00	0.00	10226.24	0.00	0.00	0.00	0.00	0.00	0.00	0.00	18.19
Jan 2020	0.00	0.00	0.00	0.00	0.00	7981.09	0.00	0.00	0.00	0.00	0.157	0.00	0.00	26.89
Feb 2020 Mar 2020	0.00	0.00	0.00	0.00	0.00	8782.98 20252.12	0.00	0.00	0.00	0.00	0.000	0.00	0.00	0.00 78.96
Apr 2020	0.00	0.00	0.00	0.00	0.00	12976.86	0.00	0.00	8.30	0.00	0.000	0.00	0.00	68.75
May 2020	0.00	0.00	0.00	0.00	0.00	20203.01	0.00	0.00	0.00	0.00	0.000	0.00	0.00	0.00
Jun 2020	0.00	0.00	0.00	0.00	0.00	28030.33	0.00	0.00	0.00	0.00	0.000	0.00	0.00	58.49
Jul 2020	0.00	0.00	0.00	0.00	0.00	12481.37	0.00	0.00	0.00	0.00	0.000	0.00	0.00	33.88
Aug 2020	0.00	0.00	0.00	0.00	0.00	11179.56	0.00	0.00	0.00	0.00	0.000	0.00	0.60	73.73
Sep 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	7.53	0.00	0.286	0.00	0.00	64.93
Oct 2020	0.00	0.00	0.00	0.00	0.00	10762.20	0.00	0.00	7.12	0.00	0.297	0.00	0.00	83.3
Nov 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	16.46	0.00	0.000	0.00	0.20	61.2
Dec 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	59.9
Jan 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	51.3
Feb 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	44.9
Mar 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	34.5
Apr 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	30.9
May 2021 Jun 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	18.6
Jul 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	0.00
Aug 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	24.1
Sep 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	14.9
Oct 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	27.62
Nov 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	0.00
Dec 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	0.00
Jan 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	19.60
Feb 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	31.74
Mar 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	0.00
Apr 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	4.90	0.00	0.00	0.000	0.00	0.00	18.9
May 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	31.4
Jun 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	13.1
Total	3160.23	0.00	0.00	0.00	0.00	142875.75	0.00	4.90	74.83	0.00	0.849	0.00	2.00	1153.

Total Inert C&D Waste Materials		Non-inert C&D Material	s
Generated Generated	C&D Materials Recycled	C&D Waste Disposed of at Landfill	Chemical Waste
146040.88 tonnes	75.68 tonnes	1153.74 tonnes	2000 Liters

		140040.00 (011165	73.00 tolliles	1133.74 (011165	2000	LICIO	
here	(A)	Inert C&D materials include bricks, con- were generated from the Project, of wh 3160.23 tonnes were disposed as pu	ich 142875.75	tonnes were reused in thi			tonnes of inert C&D materi remaining
	(b)	Non-inert C&D materials (construction Metals generated from the Project wer					
	(c)	0 kg of metals, 0 kg for recycling during the reporting period	of papers/ cardboard pac	king and 0	kg of plastics were	e sent to recyc	lers
	(d)	Construction wastes other than metals,	paper/cardboard packagin	g, plastics and chemicals we	ere disposed of at L	andfill.	
s:		(1) metal, paper & plastic were collected (2) The performance target of waste rec	ycling are specified in the			00	

- - (c) the periodinance large or waster excipring as specified in the Contract to be imported for use at the Site.

 (3) The waster flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

 (4) Plastics refer to plastic bottles' containers, plastic' loam from packaging material.

 (5) Broken corrected for recycling in or agorgaties.

 (6) Disposal of inert waste to public fill or sorting facilities will NOT be considered as recycled waste.

Appendix K

Monthly Waste Flow Table for June 2022
Project: LAMMA POWER STATION EXTENSION – Unit 11 Complete Erection, Inspection, Testing & Commissioning of Power Block Facilities

Contractor: Taihei Dengyo Kaisha, Ltd.

Record by: Stephen Sin

Year of Record: 2019, 2020, 2021, 2022

MM.YYYY		Actual C	Quantities of	Inert C&D N	Materials Ger	nerated Mor	nthly		Actual Q	uantities of	Non-inert Co	&D Material	s Generated	Monthly
	Е	xcavated Materia	als		Non-e	xcavated M	aterials							
	Disposed in Public Fill	Disposed in Sorting Facilities	Others (e.g Reused in the Contract / Other Projects)	Broken Concrete or Construction Waste Collected by Recycled Company	Reused in the Contract	Reused in other Projects	Disposed in Public Fill	Disposed in Sorting Facilities	Metals (steel bar / metal strip) (1)	Metals (aluminum can) (1)	Paper / cardboard packaging (1)	Plastics	Chemical waste (wasted lubricant oil/oil container)	Other, e.g. general refuse
	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in L)	(in '000kg)
Nov 2019	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Dec 2019	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Jan 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Feb 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Mar 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	3.35
Apr 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	11.61
May 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	12.39
Jun 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	13.03
Jul 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	16.32
Aug 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	2600	10.38
Sep 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	10.20
Oct 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	12.02
Nov 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	2400	26.18
Dec 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	15.38
Jan 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21.65
Feb 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	10.40
Mar 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	17.43
Apr 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	2400	20.24
May 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	14.08
Jun 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	17.43
Jul 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	20.38
Aug 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	22.38
Sep 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	5.43	0.00	0.00	0.00	0.00	0.00	19.26
Oct 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	13.35
Nov 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	16.54
Dec 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	40000	26.23
Jan 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	24000	1.76
Feb 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Mar 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Apr 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
May 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	5400	0.00
Jun 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	4800	0.00
Total	0.00	0.00	0.00	0.00	0.00	0.00	0.00	5.43	0.00	0.00	0.00	0.00	81600	351.99

	Non-inert C&D Materials						
Total Inert C&D Waste Materials Generated	C&D Materials Recycled	C&D Waste Disposed of at Landfill	Chemical Waste				
5.43 tonnes	0.00 tonnes	351.99 tonnes	81600 Liters				

Where	(A)	Inert C&D materials include bricks, concrete, building debris, rubble and excavated spoil. In total, 5.43 tonnes of inert C&D mate
		were generated from the Project, of which 0 tonnes were reused in this and other contracts, and the remaining
		5.43 tonnes were disposed in Public Fill and Sorting Facilities.
	(b)	Non-inert C&D materials (construction wastes) include metals, paper / cardboard packaging waste, plastics and other wastes such as general refuse.
		Metals generated from the Project were grouped into construction wastes as the materials were not disposed of with others at the public fill.
	(c)	0 kg of metals, 0 kg of papers/ cardboard packing and 0 kg of plastics were sent to recyclers
		for recycling during the reporting period.
	(d)	Construction wastes other than metals, paper/cardboard packaging, plastics and chemicals were disposed of at Landfill.
lotes:		(1) metal, paper & plastic were collected by recycler
		(2) The performance target of waste recycling are specified in the Contractt.
		(3) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
		(4) Plastics refer to plastic bottles/ containers, plastic/ foam from packaging material.
		(5) Broken concrete for recycling into aggregates.
		(6) Disposal of inert waste to public fill or sorting facilities will NOT be considered as recycled waste.

Appendix K

Monthly Waste Flow Table for June 2022

Lamma Power Station Extension Civil and Building Works for Unit L12 Project:

Contractor: Paul Y. Construction Company, Limited

Record by: Ben Lam Year of Record: 2020, 2021 & 2022

MM.YYYY		Ac	ctual Quant	ities of Inert (C&D Materia	ls Generated I	Monthly		Actual C	uantities of N	Non-inert C&I	D Materials	Generated	Monthly
	Exc	avated Mate	erials		Non	excavated Ma	aterials							
	Disposed in Public Fill	Disposed in Sorting Facilities	Others (e.g Reused in the Contract / Other Projects)	Broken Concrete or Construction Waste Collected by Recycled Company	Reused in the Contract	Reused in other Projects	Disposed in Public Fill	Disposed in Sorting Facilities	Metals (steel bar / metal strip) (1)	Metals (aluminum can) ⁽¹⁾	Paper / cardboard packaging (1)	Plastics	Chemical waste (wasted lubricant oil/oil container)	Other, e.g. general refuse
	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000L)	(in '000kg)
Dec 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Jan 2021	0.00	0.00	21020.16	0.00	0.00	0.00	0.00	0.00	8.82	0.00	0.00	0.00	0.00	0.00
Feb 2021	0.00	0.00	18083.97	0.00	0.00	0.00	0.00	0.00	18.25	0.00	0.25	0.00	0.00	0.00
Mar 2021	0.00	0.00	9048.21	0.00	0.00	0.00	0.00	0.00	7.69	0.00	0.00	0.00	0.00	2.61
Apr 2021	0.00	0.00	3205.15	0.00	0.00	0.00	0.00	0.00	28.08	0.00	0.00	0.00	0.00	14.45
May 2021	0.00	0.00	6267.49	0.00	0.00	0.00	0.00	0.00	34.68	0.00	0.00	0.00	0.00	0.00
Jun 2021	0.00	0.00	6555.38	0.00	0.00	0.00	0.00	0.00	26.87	0.00	0.00	0.00	0.00	25.03
Jul 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	16.95	0.00	0.00	0.00	0.00	10.97
Aug 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	14.55	0.00	0.00	0.00	0.00	3.49
Sep 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.40	49.15
Oct 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	17.47	0.00	0.00	0.00	0.00	62.08
Nov 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	8.08	0.00	0.00	0.00	0.00	34.17
Dec 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	10.36	0.00	0.00	0.00	0.00	52.18
Jan 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	16.93	0.00	0.00	0.00	0.00	42.73
Feb 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	8.62
Mar 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	24.21	0.00	0.000	0.00	0.00	25.70
Apr 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	5.51	0.00	0.00	0.00	0.00	0.00	52.83
May 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	15.36	0.00	0.00	0.00	0.00	38.60
Jun 2022	0.00	0.00	6645.22	0.00	0.00	0.00	0.00	5.70	0.00	0.00	0.000	0.00	0.00	37.38
Total	0.00	0.00	70825.57	0.00	0.00	0.00	0.00	11.21	248.30	0.00	0.25	0.00	0.40	459.99

Total Inert C&D Waste Materials	Non-inert C&D Materials						
Generated	C&D Materials Recycled	C&D Waste Disposed of at Landfill	Chemical Waste				
70836.78 tonnes	248.55 tonnes	459.99 tonnes	400 Liters				

Where	(A)	Inert C&D materials include bricks, concrete, building debris, rubble and excavated spoil. In total,
	(b)	Non-inert C&D materials (construction wastes) include metals, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Metals generated from the Project were grouped into construction wastes as the materials were not disposed of with others at the public fill.
	(c) 0 kg of metals, 0 kg of papers/ cardboard packing and 0 kg of plastics were sent to recyclers for recycling during the reporting period.
	(d) Construction wastes other than metals, paper/cardboard packaging, plastics and chemicals were disposed of at Landfill.

(1) metal, paper & plastic were collected by recycler

- (2) The performance target of waste recycling are specified in the Contract.
- (3) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (4) Plastics refer to plastic bottles/ containers, plastic/ foam from packaging material.
- (5) Broken concrete for recycling into aggregates.
 (6) Disposal of inert waste to public fill or sorting facilities will NOT be considered as recycled waste.

Monthly Waste Flow Table for June 2022

Civil Works for No. 5 C.W. Intake and Cable Bridge at Lamma Power Station Extension Project:

Contractor: Paul Y. Construction Company, Limited

Record by: Ben Lam Year of Record: 2020, 2021 & 2022

MM.YYYY		Ac	tual Quanti	ities of Inert (C&D Materia	ls Generated I	Monthly		Actual C	uantities of N	Non-inert C&I	D Materials	Generated	Monthly
	Exc	avated Mate	erials	Non-excavated Materials										
	Disposed in Public Fill	Disposed in Sorting Facilities	Others (e.g Reused in the Contract / Other Projects)	Broken Concrete or Construction Waste Collected by Recycled Company	Reused in the Contract	Reused in other Projects	Disposed in Public Fill	Disposed in Sorting Facilities	Metals (steel bar / metal strip) (1)	Metals (aluminum can) ⁽¹⁾	Paper / cardboard packaging (1)	Plastics	Chemical waste (wasted lubricant oil/oil container)	Other, e.g. general refuse
	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000L)	(in '000kg)
Oct 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Nov 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Dec 2020	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	4.21	0.00	0.00	0.00	0.00	0.00
Jan 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Feb 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Mar 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	7.49
Apr 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.60	4.85
May 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	22.61
Jun 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Jul 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Aug 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Sep 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	37.84
Oct 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	24.93
Nov 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Dec 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Jan 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	46.25
Feb 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	13.45
Mar 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	29.86
Apr 2022	0.00	0.00	15076.75	0.00	0.00	0.00	0.00	10.27	0.00	0.00	0.000	0.00	0.00	43.60
May 2022	0.00	0.00	29148.95	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	54.64
Jun 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.000	0.00	0.00	11.79
Total	0.00	0.00	44225.70	0.00	0.00	0.00	0.00	10.27	4.21	0.00	0.00	0.00	0.60	297.31

ſ	Total Inert C&D Waste Materials	Non-inert C&D Materials						
	Generated	C&D Materials Recycled	C&D Waste Disposed of at Landfill	Chemical Waste				
	44235.97 tonnes	4.21 tonnes	297.31 tonnes	600 Liters				

Vhere	(A)	Inert C&D materials include bricks, concrete, building debris, rubble and excavated spoil. In total, were generated from the Project, of which 10.27 tonnes were disposed as public fill to Fill Banks / Sorting Facilities.											
	(b)	Non-inert C&D materials (construction wastes) include metals, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Metals generated from the Project were grouped into construction wastes as the materials were not disposed of with others at the public fill.											
	(c)) 0 kg of metals, 0 kg of papers/ cardboard packing and 0 kg of plastics were sent to recyclers for recycling during the reporting period.											
	(d)) Construction wastes other than metals, paper/cardboard packaging, plastics and chemicals were disposed of at Landfill.											

(1) metal, paper & plastic were collected by recycler

- (2) The performance target of waste recycling are specified in the Contract.
- (3) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (4) Plastics refer to plastic bottles/ containers, plastic/ foam from packaging material.
- (5) Broken concrete for recycling into aggregates.
 (6) Disposal of inert waste to public fill or sorting facilities will NOT be considered as recycled waste.

Monthly Waste Flow Table for June 2022
Project: LAMMA POWER STATION EXTENSION – Unit 12 Complete Erection, Inspection, Testing & Commissioning of Power Block Facilities

Contractor: Taihei Dengyo Kaisha, Ltd.

Record by: Stephen Sin

Year of Record: 2021, 2022

MM.YYYY	Actual Quantities of Inert C&D Materials Generated Monthly							Actual Quantities of Non-inert C&D Materials Generated Monthly						
	Excavated Materials			Non-excavated Materials										
	Disposed in Public Fill	Disposed in Sorting Facilities	Others (e.g Reused in the Contract / Other Projects)	Broken Concrete or Construction Waste Collected by Recycled Company	Reused in the Contract	Reused in other Projects	Disposed in Public Fill	Disposed in Sorting Facilities	Metals (steel bar / metal strip) (1)	Metals (aluminum can) (1)	Paper / cardboard packaging (1)	Plastics (1) & (4)	Chemical waste (wasted lubricant oil/oil container)	Other, e.g. general refuse
	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in L)	(in '000kg)
Nov 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Dec 2021	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Jan 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	10.36
Feb 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	9.29
Mar 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	13.59
Apr 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	19.42
May 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	19.93
Jun 2022	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	18.60
Total	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	91.19

Total Inert C&D Waste Materials	Non-inert C&D Materials					
Generated	C&D Materials Recycled	C&D Waste Disposed of at Landfill	Chemical Waste			
0.00 tonnes	0.00 tonnes	91.19 tonnes	0 Liters			

Where	(A)	nert C&D materials include brids, concrete, building debris, nubble and excavated spoil. In total, 0.00 tonnes of inert C&D materials include brids, soncrete, building debris, nubble and excavated spoil. In total, 0.00 tonnes were reused in this and other contracts, and the remaining 0.00 tonnes were disposed in Public Fill and Sorting Facilities.								
	(b)	Non-inert C&D materials (construction wastes) include metals, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Metals generated from the Project were grouped into construction wastes as the materials were not disposed of with others at the public fill.								
	(c)	0 kg of metals, 0 kg of papers/ cardboard packing and 0 kg of plastics were sent to recyclers for recycling during the reporting period.								
	(d)	 Construction wastes other than metals, paper/cardboard packaging, plastics and chemicals were disposed of at Landfill. 								
Notes:		(1) metal, paper & plastic were collected by recycler (2) The performance target of waste recycling are specified in the Contract. (3) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site. (4) Plastics refer to plastic bottled containers, plastic floam from packaging material. (5) Broken concrete for recycling into aggregates. (6) Broken concrete for recycling into aggregates.								

Appendix K